

RMC pour report

Company/ firm:	Modi properties pvt ltd	Project:	May Flower Platinum	A. Estimated quantity:	60cu.m
Flat / Villa no.:	-	Block No.:	B block	B. Requisition quantity:	60cu.m
Slab no.:	For B block 100 level slab & Part of retaining wall footing purpose	PO Nos.	67578	C. Actual quantity poured:	34cu.m
Requisition nos.:	11695	Supplier:	NCL Industries limited	D. Difference (C-A):	+26cum
Sign of security	Nizara	Sign of Admin	Savara	Sign of Project manager	
Date	15/7/2020	Date	15/7/2020	Date	15/7/2020

Details of RMC pour

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MERN No.
1.	05.06.2020	13:00	6cum	320	14400	12120	2280	13217	79704
2.	05.06.2020	13:30	6cum	321	14400	14580		13218	79706
3.	05.06.2020	14:00	6cum	322	14400	14400		13219	79708
4.	05.06.2020	14:30	6cum	323	14400	14380		13220	79709
5.	05.06.2020	15:00	6cum	324	14400	14400		13221	79710
6.	26.06.2020	15:20	4cum	894	9600	9700		13545	81105
7.									
8.									
9.									
10.									
11.									
12.									
Total			34cum		81600CUM	79580CUM	2280KG		
Remarks:									