

Company Name		Vista Homes				
Project		Vista Homes				
Prepared By		T Madhu				
Last updated on		27/Jul/20				
Block No		E Block				
S.No	Flat No	Slab casting date	BW & internal plastering completion date	Stage II completion date	Stage III completion date	Remarks
1	001	20/May/19	3/Feb/20	3/Mar/20	24/Jun/20	
2	002	20/May/19	3/Feb/20	10/Apr/20	27/May/20	
3	003	20/May/19	3/Feb/20	6/Mar/20	24/Jun/20	
4	004	20/May/19	3/Feb/20	3/Mar/20	24/Jun/20	
5	005	20/May/19	6/Feb/20	3/Mar/20	24/Jun/20	
6	006	20/May/19	6/Feb/20	3/Mar/20	24/Jun/20	
7	007	20/May/19	6/Feb/20			Ready to stage II
8	008	20/May/19	6/Feb/20	6/Mar/20	24/Jun/20	
9	009	20/May/19	6/Jan/20	24/Jun/20	29/Jun/20	
10	101	16/Jun/19	13/Feb/20	10/Apr/20		Mortaged
11	102	16/Jun/19	12/Feb/20	10/Apr/20		Mortaged
12	103	16/Jun/19	13/Feb/20	10/Apr/20		Mortaged
13	104	16/Jun/19	12/Feb/20	29/Jun/20	8/Jul/20	
14	105	16/Jun/19	12/Feb/20	10/Apr/20		Mortaged
15	106	16/Jun/19	12/Feb/20	15/Apr/20		Mortaged
16	107	16/Jun/19	13/Feb/20	15/Apr/20	8/Jul/20	
17	108	16/Jun/19	12/Feb/20	15/Apr/20		Mortaged
18	109	16/Jun/19	13/Feb/20	15/Apr/20	22/Jul/20	Mortaged
19	201	13/Jul/19	17/Feb/20	20/Apr/20	2/Jun/20	
20	202	13/Jul/19	17/Feb/20	8/Jul/20		
21	203	13/Jul/19	17/Feb/20	20/Apr/20		
22	204	13/Jul/19	17/Feb/20	20/Apr/20	8/Jul/20	
23	205	13/Jul/19	20/Feb/20	20/Apr/20	8/Jul/20	
24	206	13/Jul/19	20/Feb/20	25/Apr/20	8/Jul/20	
25	207	13/Jul/19	20/Feb/20	25/Apr/20	8/Jul/20	
26	208	13/Jul/19	20/Feb/20	4/Jul/20	8/Jul/20	
27	209	13/Jul/19	20/Feb/20	8/Jul/20	22/Jul/20	
28	301	17/Aug/19	2/Mar/20			Ready for stage II
29	302	17/Aug/19	2/Mar/20			Ready for stage II
30	303	17/Aug/19	19/Mar/20			Ready for stage II
31	304	17/Aug/19	19/Mar/20			Ready for stage II
32	305	17/Aug/19	6/Mar/20			Ready for stage II
33	306	17/Aug/19	2/Mar/20			Blocked
34	307	17/Aug/19	2/Mar/20			Ready for stage II
35	308	17/Aug/19	2/Mar/20			Ready for stage II
36	309	17/Aug/19	2/Mar/20			Ready for stage II
37	401	17/Sep/19	18/May/20			
38	402	17/Sep/19	18/May/20			
39	403	17/Sep/19	18/May/20			
40	404	17/Sep/19	18/May/20			
41	405	15/Sep/19	18/May/20			
42	406	15/Sep/19	18/May/20			
43	407	15/Sep/19	4/Apr/20			
44	408	15/Sep/19	4/Apr/20			
45	409	15/Sep/19	4/Apr/20			
46	010	31/Oct/19	5/Feb/20			
47	011	31/Oct/19	27/Feb/20			
48	110	27/Nov/19	5/Feb/20			
49	111	27/Nov/19	27/Feb/20			
50	112	27/Nov/19	5/Feb/20			
51	210	16/Dec/19	4/Mar/20			
52	211	16/Dec/19	4/Mar/20			
53	212	16/Dec/19	4/Mar/20			
54	310	6/Jan/20	4/Apr/20			
55	311	6/Jan/20	4/Apr/20			
56	312	6/Jan/20	4/Apr/20			
57	410	28/Jan/20	4/Apr/20			
58	411	28/Jan/20	4/Apr/20			
59	412	28/Jan/20	4/Apr/20			

R. Adhok

APPROVED BY

27 JUL 2020

T. MADHU
PROJECT MANAGER

Company Name			Vista Homes			
Project			Vista Homes			
Prepared By			T Madhu			
Last updated on			27/Jul/20			
Block No			F Block			
S.No	Flat No	Slab casting date	BW & internal plastering completion date	Stage II completion date	Stage III completion date	Remarks
1	001	2/Nov/18	6/Mar/19	16/Sep/19	9/Dec/19	
2	002	2/Nov/18	6/Mar/19	16/Sep/19	9/Dec/19	
3	003	2/Nov/18	6/Mar/19	18/Sep/19	12/Dec/19	
4	004	2/Nov/18	6/Mar/19	18/Sep/19	9/Dec/19	
5	005	2/Nov/18	6/Mar/19	18/Sep/19	10/Dec/19	
6	006	30/Aug/18	5/Mar/19	25/May/20	6/Jun/20	
7	007	30/Aug/18	5/Mar/19	20/Jun/19	3/Jan/20	
8	008	30/Aug/18	5/Mar/19	24/Sep/19	10/Dec/19	
9	009	30/Aug/18	5/Mar/19	12/Dec/19	20/Dec/19	
10	101	11/Dec/18	8/Apr/19			Moratagage
11	102	11/Dec/18	8/Apr/19	20/Dec/19	14/Jan/20	
12	103	11/Dec/18	8/Apr/19			Moratagage
13	104	11/Dec/18	8/Apr/19	20/Dec/19	14/Jan/20	
14	105	11/Dec/18	8/Apr/19			Moratagage
15	106	24/Oct/18	8/Apr/19			Moratagage
16	107	24/Oct/18	8/Apr/19			Moratagage
17	108	24/Oct/18	8/Apr/19			Moratagage
18	109	24/Oct/18	8/Apr/19	12/Dec/19	6/Jun/20	
19	201	25/Jan/19	12/Apr/19	3/Jan/20	17/Jan/20	
20	202	25/Jan/19	12/Apr/19	14/Jan/20	20/Jan/20	
21	203	25/Jan/19	12/Apr/19	3/Jan/20	17/Jan/20	
22	204	25/Jan/19	12/Apr/19	14/Jan/20	20/Jan/20	
23	205	25/Jan/19	12/Apr/19	3/Jan/20	17/Jan/20	
24	206	23/Nov/18	20/Apr/19	17/Jan/20	28/Jan/20	
25	207	23/Nov/18	20/Apr/19	17/Jan/20	28/Jan/20	
26	208	23/Nov/18	20/Apr/19	9/Dec/19	16/Dec/19	
27	209	23/Nov/18	20/Apr/19	20/Jan/20	4/Feb/20	
28	301	7/Mar/19	3/Jul/19	28/Jan/20	13/Feb/20	
29	302	7/Mar/19	3/Jul/19	28/Jan/20	13/Feb/20	
30	303	7/Mar/19	3/Jul/19			partner share
31	304	7/Mar/19	3/Jul/19	4/Feb/20	25/Feb/20	
32	305	7/Mar/19	3/Jul/19	10/Feb/20	13/Feb/20	
33	306	11/Jan/19	3/Jul/19	14/Jan/20	28/Jan/20	
34	307	11/Jan/19	3/Jul/19	4/Feb/20	25/Feb/20	
35	308	11/Jan/19	3/Jul/19	10/Feb/20	13/Feb/20	
36	309	11/Jan/19	3/Jul/19	4/Feb/20	10/Feb/20	
37	401	9/Apr/18	9/Oct/19	16/Mar/20	6/Jun/20	
38	402	9/Apr/18	20/Dec/19	4/May/20	19/Mar/20	
39	403	9/Apr/18	9/Oct/19	5/May/20	27/Jun/20	
40	404	9/Apr/18	9/Oct/19	4/Mar/20	6/Jun/20	
41	405	9/Apr/18	9/Oct/19	16/Mar/20	19/Mar/20	
42	406	14/Feb/19	9/Oct/19	5/May/20	20/Jun/20	
43	407	14/Feb/19	9/Oct/19	5/May/20	20/Jun/20	
44	408	14/Feb/19	28/Sep/19	4/Mar/20	5/May/20	
45	409	14/Feb/19	16/Sep/19	5/May/20	20/Jun/20	

R. Adhik

APPROVED BY

27 JUL 2020

T. MADHU
PROJECT MANAGER

Company Name			Vista Homes		
Project			Vista Homes		
Prepared By			T Madhu		
Last updated on			27/Jul/20		
Block No			C Block		
S.No	Flat No	Slab casting date	BW & internal plastering completion date	Stage III completion date	Remarks
1	001	30/May/16	25/Jul/16	5/Jun/17	
2	002	30/May/16	25/Jul/16	5/Jun/17	
3	003	30/May/16	25/Jul/16	27/Dec/17	
4	004	30/May/16	25/Jul/16	6/Jul/17	
5	005	30/May/16	25/Jul/16	12/May/18	
6	006	5/Jul/16	25/Jul/16	5/Jun/17	
7	007	5/Jul/16	25/Jul/16	18/Jul/17	
10	101	1/Jul/16	28/Oct/16	6/Jul/17	
11	102	1/Jul/16	28/Oct/16	3/Mar/18	
12	103	1/Jul/16	28/Oct/16	24/Apr/18	
13	104	1/Jul/16	28/Oct/16	27/Aug/17	
14	105	1/Jul/16	28/Oct/16	5/Jun/17	
15	106	22/Jul/16	28/Oct/16	10/Dec/17	
16	107	22/Jul/16	28/Oct/16	5/Jun/17	
17	108	22/Jul/16	28/Oct/16	5/Jun/17	
19	201	1/Aug/16	2/Nov/16	5/Jun/17	
20	202	1/Aug/16	2/Nov/16	5/Jun/17	
21	203	1/Aug/16	2/Nov/16	5/Jun/17	
22	204	1/Aug/16	2/Nov/16	5/Jun/17	
23	205	1/Aug/16	6/Dec/16	5/Jun/17	
24	206	10/Aug/16	6/Dec/16	6/Jul/17	
25	207	10/Aug/16	6/Dec/16	15/Jun/17	
26	208	10/Aug/16	6/Dec/16		
28	301	2/Sep/16	6/Dec/16	24/Aug/17	
29	302	2/Sep/16	6/Dec/16	15/Jun/17	
30	303	2/Sep/16	17/Dec/16	14/Jul/17	
31	304	2/Sep/16	17/Dec/16	15/Jun/17	
32	305	2/Sep/16	17/Dec/16	15/Jun/17	
33	306	7/Sep/16	17/Dec/16	15/Jun/17	
34	307	7/Sep/16	17/Dec/16	15/Jun/17	
35	308	7/Sep/16	17/Dec/17		
37	401	4/Oct/16	9/Feb/17	6/Jul/17	
38	402	4/Oct/16	9/Feb/17	15/Jun/17	
39	403	4/Oct/16	9/Feb/17	26/Jul/18	
40	404	4/Oct/16	9/Feb/17	26/Jul/18	
41	405	4/Oct/16	9/Feb/17	24/Feb/18	
42	406	9/Oct/16	10/Mar/17	6/Jul/17	
43	407	9/Oct/16	9/Feb/17	15/Jun/17	
44	408	9/Oct/16	9/Feb/17		


R. Arshad

APPROVED BY

27 JUL 2020

T. MADHU
PROJECT MANAGER

Company Name			Vista Homes	
Project			Vista Homes	
Prepared By			T Madhu	
Last updated on			27/Jul/20	
Block No			G Block	
S.No	Flat No	Slab casting date	BW & internal plastering completion date	Stage III completion date
1	001	22.02.17	2/Jul/17	23-Dec-17
2	002	22.02.17	2/Jul/17	22/Jan/18
3	003	22.02.17	14/Jul/01	17/Jan/18
4	004	22.02.17	14/Jul/01	22/Jan/18
5	005	22.02.17	14/Jul/01	11/Apr/18
6	006	3.03.17	4/Jul/17	17/Jan/18
7	007	3.03.17	4/Jul/17	22/Jan/18
8	008	3.03.17	2/Jul/17	23-Dec-17
9	009	3.03.17	2/Jul/17	15/Apr/19
10	101	18.03.17	25/Jul/07	9/Aug/18
11	102	18.03.17	1/Aug/17	17/Jan/18
12	103	18.03.17	15/Aug/17	8/May/18
13	104	18.03.17	15/Aug/17	17/Jan/18
14	105	18.03.17	18/Aug/17	15/Jul/18
15	106	27.03.17	18/Aug/17	11/May/18
16	107	27.03.17	18/Aug/17	11/May/18
17	108	27.03.17	18/Aug/17	18/Nov/18
18	109	27.03.17	18/Aug/17	17/Jan/18
19	201	13.4.17	7/Sep/17	22/Jan/18
20	202	13.4.17	7/Sep/17	29/Jan/18
21	203	13.4.17	7/Sep/17	24/Jan/18
22	204	13.4.17	7/Sep/17	24/Jan/18
23	205	13.4.17	7/Sep/17	22/Jan/18
24	206	18.4.17	7/Sep/17	17/Jan/18
25	207	18.4.17	7/Sep/17	20/Feb/18
26	208	18.4.17	7/Sep/17	17/Jan/18
27	209	18.4.17	7/Sep/17	17/Jan/18
28	301	18.5.17	21/Sep/17	11/Apr/18
29	302	18.5.17	10/Oct/17	11/Apr/18
30	303	18.5.17	21-Sep-17	22/Jul/20
31	304	18.5.17	21/Sep/17	16/Mar/18
32	305	18.5.17	21/Sep/17	16/Mar/18
33	306	29/May/17	21/Sep/17	22/Mar/18
34	307	29/May/17	21/Sep/17	11/Apr/18
35	308	29/May/17	21/Sep/17	22/Mar/18
36	309	29/May/17	21/Sep/17	2/Apr/18
37	401	20/Jul/17	16/Oct/17	9/Apr/18
38	402	20/Jul/17	16/Oct/17	11/Apr/18
39	403	20/Jul/17	16/Oct/17	3/Apr/18
40	404	20/Jul/17	16/Oct/17	11/Apr/18
41	405	28/Jun/17	16/Oct/17	9/Jun/18
42	406	28/Jun/17	16/Oct/17	11/May/18
43	407	28/Jun/17	16/Oct/17	21/Apr/18
44	408	28/Jun/17	16/Oct/17	8/May/18
45	409	28/Jun/17	16/Oct/17	24/May/18


APPROVED
 27 JUL 2020
 T. MADHU
 PROJECT MANAGER