

Anx - F - Summary of accounts

Annexure - F - Summary of accounts - send on the last Saturday of the month.		
Estimate of work done		
Name of contractor:	Rekha Pandey	
Company name:	Vista Homes	
Project name:	Vista Homes	
Date:	30/7/2020	
S No	Summary - of credits	Amount
1	Work completed & billed	15,241,022
2	Unbilled amount	-
3	Mobilization advance paid	-
4	Payment for increase in rate form to	
5	Payment for increase in rate form to	
6	Other credits	
7	Club house - billed value	
8	Club house - unbilled value - approx	
9		
10		
	Total A	15,241,022
S No	Summary - of debits	Amount
1	Amount paid	14,021,209
2	Mobilization advance adjusted	
3	Other debits	872,211
4	Debit for material transfered to contractor	
5		
6		
7		
8		
9		
10		
	Total B	14,893,420
	Net payable to contractor (A-B)	347,602

R. Add
APPROVED BY
 30 JUL 2020
 T. MADHU
 PROJECT MANAGER

Rajalaxmi
 30/7/2020

billing differences of Rs. 10,703/-

105

Annexure - E1 - Details of partial work done and not yet billed - send on the last Saturday of the month.												
Estimate of work done			Name of contractor		Project name		Date		Note			
			Pectia Pandey Vista Homes		Vista Homes		30/7/2020					
Enter value between 1&100 as approximate percentage of work completed. Enter 0 where work is completed and billed.												
Rate			45		25		10		10		100	
S.No	Type (2, 3)	SBUA	Work start date	Brck work	Internal plastering	Water proofing	External plastering	Final finishing percentage of work done	Rate per sq ft	Construction contract value	Value of work done	
1	F006 2 BHK	950	2/Nov/18	-	-	-	-	-	280	266,000	-	
2	F007 2 BHK	950	2/Nov/18	-	-	-	-	-	280	266,000	-	
3	F008 3 BHK	1,220	2/Nov/18	-	-	-	-	-	280	341,600	-	
4	F009 3 BHK	1,220	2/Nov/18	-	-	-	-	-	280	341,600	-	
5	F106 2 BHK	950	4/Dec/18	-	-	-	-	-	280	266,000	-	
6	F107 2 BHK	950	4/Dec/18	-	-	-	-	-	280	266,000	-	
7	F108 3 BHK	1,220	4/Dec/18	-	-	-	-	-	280	341,600	-	
8	F109 3 BHK	1,220	4/Dec/18	-	-	-	-	-	280	341,600	-	
9	F206 2 BHK	950	5/Jan/19	-	-	-	-	-	280	266,000	-	
10	F207 2 BHK	950	5/Jan/19	-	-	-	-	-	280	266,000	-	
11	F208 3 BHK	1,220	5/Jan/19	-	-	-	-	-	280	341,600	-	
12	F209 3 BHK	1,220	5/Jan/19	-	-	-	-	-	280	341,600	-	
13	F306 2 BHK	950	7/Feb/19	-	-	-	-	-	280	266,000	-	
14	F307 2 BHK	950	7/Feb/19	-	-	-	-	-	280	266,000	-	
15	F308 3 BHK	1,220	7/Feb/19	-	-	-	-	-	280	341,600	-	
16	F309 3 BHK	1,220	7/Feb/19	-	-	-	-	-	280	341,600	-	
17	F406 2 BHK	950	8/Mar/19	-	-	-	-	-	280	266,000	-	
18	F407 2 BHK	950	8/Mar/19	-	-	-	-	-	280	266,000	-	
19	F408 3 BHK	1,220	8/Mar/19	-	-	-	-	-	280	341,600	-	
20	F409 4 BHK	1,220	8/Mar/19	-	-	-	-	-	280	341,600	-	
21	E 005 2 BHK	950	20/Jul/19	-	-	-	-	9	280	266,000	23,940	
22	E 006 2 BHK	950	20/Jul/19	-	-	-	-	9	280	266,000	23,940	
23	E 007 2 BHK	950	20/Jul/19	-	-	-	-	9	280	266,000	23,940	
24	E 008 3 BHK	1,220	20/Jul/19	-	-	-	-	9	280	341,600	30,744	
25	E 009 3 BHK	1,220	20/Jul/19	-	-	-	-	9	280	341,600	30,744	
26	E 105 2 BHK	950	25/Aug/19	-	-	-	-	9	280	266,000	23,940	
27	E 106 2 BHK	950	25/Aug/19	-	-	-	-	9	280	266,000	23,940	
28	E 107 2 BHK	950	25/Aug/19	-	-	-	-	9	280	266,000	23,940	
29	E 108 3 BHK	1,220	25/Aug/19	-	-	-	-	9	280	341,600	30,744	
30	E 109 3 BHK	1,220	25/Aug/19	-	-	-	-	9	280	341,600	30,744	
31	E 205 2 BHK	950	15/Sep/19	-	-	-	-	9	280	266,000	23,940	
32	E 206 2 BHK	950	15/Sep/19	-	-	-	-	9	280	266,000	23,940	
33	E 207 2 BHK	950	15/Sep/19	-	-	-	-	9	280	266,000	23,940	
34	E 208 3 BHK	1,220	15/Sep/19	-	-	-	-	9	280	341,600	30,744	
35	E 209 3 BHK	1,220	15/Sep/19	-	-	-	-	9	280	341,600	30,744	
36	E 305 2 BHK	950	10/Oct/19	-	-	-	-	9	280	266,000	23,940	
37	E 306 2 BHK	950	10/Oct/19	-	-	-	-	9	280	266,000	23,940	

Anx - E1 Estimate of work done
2 of 3

38	E 307	2 BHK	950	10/Oct/19	-	-	-	-	-	90	9	280	341,600	30,744
39	E 308	3 BHK	1,220	10/Oct/19	-	-	-	-	-	-	-	280	341,600	-
40	E 309	3 BHK	1,220	10/Oct/19	-	-	-	-	-	90	9	280	266,000	23,910
41	E 405	2 BHK	950	30/Nov/19	-	-	-	-	-	90	9	280	266,000	-
42	E 406	2 BHK	950	30/Nov/19	-	-	-	-	-	-	-	280	341,600	30,744
43	E 407	2 BHK	950	30/Nov/19	-	-	-	-	-	90	9	280	341,600	-
44	E 408	3 BHK	1,220	30/Nov/19	-	-	-	-	-	-	-	280	-	-
45	E 409	3 BHK	1,220	30/Nov/19	-	-	-	-	-	90	9	280	-	-
46					-	-	-	-	-	-	-	280	-	-
47					-	-	-	-	-	-	-	280	-	-
48					-	-	-	-	-	-	-	280	-	-
49					-	-	-	-	-	-	-	280	-	-
50					-	-	-	-	-	-	-	280	-	-
51					-	-	-	-	-	-	-	280	-	-
52					-	-	-	-	-	-	-	280	-	-
53					-	-	-	-	-	-	-	280	-	-
54					-	-	-	-	-	-	-	280	-	-
55					-	-	-	-	-	-	-	280	-	-
56					-	-	-	-	-	-	-	280	-	-
57					-	-	-	-	-	-	-	280	-	-
58					-	-	-	-	-	-	-	280	-	-
59					-	-	-	-	-	-	-	280	-	-
60					-	-	-	-	-	-	-	280	-	-
61					-	-	-	-	-	-	-	280	-	-
62					-	-	-	-	-	-	-	280	-	-
63					-	-	-	-	-	-	-	280	-	-
64					-	-	-	-	-	-	-	280	-	-
65					-	-	-	-	-	-	-	280	-	-
66					-	-	-	-	-	-	-	280	-	-
67					-	-	-	-	-	-	-	280	-	-
68					-	-	-	-	-	-	-	280	-	-
69					-	-	-	-	-	-	-	280	-	-
70					-	-	-	-	-	-	-	280	-	-
71					-	-	-	-	-	-	-	280	-	-
72					-	-	-	-	-	-	-	280	-	-
73					-	-	-	-	-	-	-	280	-	-
74					-	-	-	-	-	-	-	280	-	-
75					-	-	-	-	-	-	-	280	-	-
76					-	-	-	-	-	-	-	280	-	-
77					-	-	-	-	-	-	-	280	-	-
78					-	-	-	-	-	-	-	280	-	-
79					-	-	-	-	-	-	-	280	-	-
80					-	-	-	-	-	-	-	280	-	-
81					-	-	-	-	-	-	-	280	-	-
82					-	-	-	-	-	-	-	280	-	-
83					-	-	-	-	-	-	-	280	-	-
84					-	-	-	-	-	-	-	280	-	-
85					-	-	-	-	-	-	-	280	-	-
86					-	-	-	-	-	-	-	280	-	-

APPROVED BY

31 JUL 2020

T. WADHWAN
PROJECT MANAGER

3043

Total



PROJECT MANAGER

Anx - E2 - work done & billed
1 of 3

Annexure - E2 - work completed and bill raised - send on the last Saturday of the month																
Estimate of work done																
Name of contractor:		Rekha Pandey														
Company name:		Vista Homes														
Project name:		Vista Homes														
Date:		30/7/2020														
Note: Enter value 1 if work is completed and billed. Enter 0 otherwise. This statement must match billing database.																
Rate		45 25 10 10 10 100														
S No	Alt No	Type (2, 3)	SRUA	Work start date	Brick work	Internal plastering	Water proofing	External plastering	Final finishing and handover	Total percentage of work done	Rate per sq ft	GST	Construction contract value	Value of work done	Advance Paid	Advance adjusted
1	F006	3BHK	950	2.11.18	1	1	1	1	1	100	280	18	313,880	313,880	30,000	30,000
2	F007	3BHK	950	2.11.18	1	1	1	1	1	100	280	18	313,880	313,880	30,000	30,000
3	F008	3BHK	1,220	2.11.18	1	1	1	1	1	100	280	18	403,088	403,088	30,000	30,000
4	F009	3BHK	1,220	2.11.18	1	1	1	1	1	100	280	18	403,088	403,088	30,000	30,000
5	F106	3BHK	950	4.12.18	1	1	1	1	1	100	280	18	313,880	313,880	30,000	30,000
6	F107	3BHK	950	4.12.18	1	1	1	1	1	100	280	18	313,880	313,880	30,000	30,000
7	F108	3BHK	1,220	4.12.18	1	1	1	1	1	100	280	18	403,088	403,088	30,000	30,000
8	F109	3BHK	1,220	4.12.18	1	1	1	1	1	100	280	18	403,088	403,088	30,000	30,000
9	F206	3BHK	950	5.1.19	1	1	1	1	1	100	280	18	313,880	313,880	30,000	30,000
10	F207	3BHK	950	5.1.19	1	1	1	1	1	100	280	18	313,880	313,880	30,000	30,000
11	F208	3BHK	1,220	5.1.19	1	1	1	1	1	100	280	18	403,088	403,088	30,000	30,000
12	F209	3BHK	1,220	5.1.19	1	1	1	1	1	100	280	18	403,088	403,088	30,000	30,000
13	F306	3BHK	950	7.2.19	1	1	1	1	1	100	280	18	313,880	313,880	30,000	30,000
14	F307	3BHK	950	7.2.19	1	1	1	1	1	100	280	18	313,880	313,880	30,000	30,000
15	F308	3BHK	1,220	7.2.19	1	1	1	1	1	100	280	18	403,088	403,088	30,000	30,000
16	F309	3BHK	1,220	7.2.19	1	1	1	1	1	100	280	18	403,088	403,088	30,000	30,000
17	F406	3BHK	950	8.3.19	1	1	1	1	1	100	280	18	313,880	313,880	30,000	30,000
18	F407	3BHK	950	8.3.19	1	1	1	1	1	100	280	18	313,880	313,880	30,000	30,000
19	F408	3BHK	1,220	8.3.19	1	1	1	1	1	100	280	18	403,088	403,088	30,000	30,000
20	F409	3BHK	1,220	8.3.19	1	1	1	1	1	100	280	18	403,088	403,088	30,000	30,000
21	F005	2 BHK	950	20.7.19	1	1	1	1	1	90	280	18	313,880	282,492	30,000	27,000
22	F006	2 BHK	950	20.7.19	1	1	1	1	1	100	280	18	313,880	313,880	30,000	30,000
23	F007	2 BHK	950	20.7.19	1	1	1	1	1	100	280	18	313,880	313,880	30,000	30,000
24	F008	3 BHK	1,220	20.7.19	1	1	1	1	1	100	280	18	403,088	403,088	30,000	30,000
25	F009	3 BHK	1,220	20.7.19	1	1	1	1	1	90	280	18	403,088	362,779	30,000	27,000
26	F105	2 BHK	950	25.8.19	1	1	1	1	1	100	280	18	313,880	282,492	30,000	27,000
27	F106	2 BHK	950	25.8.19	1	1	1	1	1	100	280	18	313,880	313,880	30,000	30,000
28	F107	2 BHK	950	25.8.19	1	1	1	1	1	100	280	18	313,880	313,880	30,000	30,000
29	F108	3 BHK	1,220	25.8.19	1	1	1	1	1	90	280	18	403,088	362,779	30,000	27,000
30	F109	3 BHK	1,220	25.8.19	1	1	1	1	1	100	280	18	403,088	403,088	30,000	30,000
31	F205	2 BHK	950	15.9.19	1	1	1	1	1	90	280	18	313,880	282,492	30,000	27,000
32	F206	2 BHK	950	15.9.19	1	1	1	1	1	90	280	18	313,880	282,492	30,000	27,000
33	F207	2 BHK	950	15.9.19	1	1	1	1	1	90	280	18	313,880	282,492	30,000	27,000
34	F208	3 BHK	1,220	15.9.19	1	1	1	1	1	90	280	18	403,088	362,779	30,000	27,000

APPROVED BY
30 JUL 2020
PROJECT MANAGER

[illegible]

[illegible]

R. And

APPROVED BY

30 JUL 2020

T. MADHU
PROJECT MANAGER