


PURCHASE DIVISION
Advice for approval for credit to supplier

Date:		01/08/2020		Prepared by:		MINISH	
PO/WO no.		68626		PO / WO Date:		06/07/2020	
Supplier Name		Cemex Bufra		PO/WO amount		1,51,200/-	
Firm/Company		Nilgiri Estate		Project		NE	
Sl. No.	Bill No.	Bill Date		Bill amount			
1.	040	25/07/2020		1,58,400/-			
2.							
3.							
4.							
Amount A – Bills total(Excluding Transport & Hamali Charges):						1,58,400/-	
Sl. No.	DC No	DC. Date	MRN No.	DC matches MRN			
1.			8498	☐ Yes ☐ No			
2.	Pouring Report Enclosed			☐ Yes ☐ No			
3.				☐ Yes ☐ No			
4.				☐ Yes ☐ No			
Amount B – Other Credits :						—	
Amount C – Other Debits :						—	
Amount D (D=A+B-C) – Amount to be credited to the supplier:						1,58,400/-	
Amount E – PO / WO value:						1,51,200/-	
Amount F – Difference (A – E):						7,200/-	
Quantity received as per PO /WO			☒ Yes ☐ Excess received ☐ Short received ☐ Other (explained below)				
Is difference between PO / Bill acceptable?			☒ Yes ☐ No (explained below)				
Excess / short material received			☒ Approved – within acceptable limits ☐ No (explained below)				
Close PO / W?O			☒ Yes ☐ No – wait for balance material ☐ No (explained below)				
Advance paid / PDC given (deduct when paying)			☐ Yes – Rs. ___/- ☒ No				
Payment – due date			03/08/2020				
Remarks: 2 cu/mtr of RMC Excess received.							
Approved by	Purchase Officer	Purchase Manager	Procurement Manager	MD	Accounts – Receiver of bill	Accountant	Accounts Manager
Sign:							
Date							

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 5,000/-, Purchase Manager and Procurement Manager to approve all bills from 5,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude

RMC pour report

Company/ firm:	Niligiri Estates	Project:	Niligiri Estate	A. Estimated quantity:	42 cu.m
Flat / Villa no.:	Road Laying work in St.no 6	Block No.:		B. Requisition quantity:	42 cu.m
Slab no.:	Road Laying work in St.no 6	PO Nos.	68626	C. Actual quantity poured:	44 cu.m
Requisition nos.:	72823	Supplier:	Cemex Infra	D. Difference (C-A):	-2 cu.m
Sign of security		Sign of Admin		Sign of Project manager	
Date		Date	27/7/20	Date	27/7/20

Details of RMC pour

[illegible]

Tax Invoice							
CEMEX INFRA		Invoice No.		Dated			
Sy.No 312 Rampally Vill		40		25-Jul-2020			
Keesara Mdl, Medchal Dist-501 301		Delivery Note		Mode/Terms of Payment			
Phone No:8367099999							
GSTIN/UIN: 36AANFC3197R1ZJ		Supplier's Ref.		Other Reference(s)			
State Name : Telangana, Code : 36		3437 TO 3446					
E-Mail : cemexinfra9@gmail.com		Buyer's Order No.		Dated			
Buyer		68626 7282		6-Jul-2020			
NILGIRI ESTATES		Despatch Document No.		Delivery Note Date			
5-4-187/3 &4 , IIND FLOOR, M.G.ROAD							
SECUNDERABAD-500003.		Despatched through		Destination			
GST NO: 36AAHFN0766F1ZA							
State Name :		Telangana, Code : 36					
				Terms of Delivery			
Sl	Description of Goods		HSN/SAC	Quantity	Rate	per	Amount
No.							
1	M20 Pump Ready Mix Concrete		38245010	44.00 cum	3050.85	cum	134237.28
	SGST				9 %		12081.35
	CGST				9 %		12081.35
	Round Off						0.02
				44.00 cum			Rs 158400.00
Amount Chargeable (in words)							
INR One Lakh Fifty Eight Thousand Four Hundred Only							
HSN/SAC				State Tax		Total	
	Value	Rate	Amount	Rate	Amount	Tax Amount	
	134237.28	9%	12081.35	9%	12081.35	24162.70	
	Total		12081.35		12081.35		
Tax Amount (in words) :				INR Twenty Four Thousand One Hundred Sixty Two and Seventy paise Only			
				Bank Details:			
				Name : Cemex Infra			
				Bank : Andhra Bank			
				A/c no: 261611100001529			
				IFSC Code: ANDB0002616			
Declaration							
We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.				for CEMEX INFRA Authorises Signatory			
This is a Computer Generated Invoice							



CEMEX INFRA					
Nilagiri Eststes (Rampally)					
Ledger Account					
Date	DC NO	V.NO	Quantity	Rate	M20
24-Jul-2020	3437	5548	6.00 cum	3600.00/cum	21600.00
24-Jul-2020	3438	5533	6.00 cum	3600.00/cum	21600.00
24-Jul-2020	3439	5534	6.00 cum	3600.00/cum	21600.00
24-Jul-2020	3440	5541	6.00 cum	3600.00/cum	21600.00
24-Jul-2020	3441	6885	6.00 cum	3600.00/cum	21600.00
24-Jul-2020	3442	5535	6.00 cum	3600.00/cum	21600.00
24-Jul-2020	3445	5533	6.00 cum	3600.00/cum	21600.00
24-Jul-2020	3446	5541	2.00 cum	3600.00/cum	7200.00
			44.00 cum		158400.00

Purchase Order

Page(s) 1 Of 1

31-07-2020 5:35:33 PM

From Company : **Nilgiri Estates**
5-4-187/3 & 4, IIInd Floor, M.G.Road, Secunderabad - 500003.
G S T No. : 36AAHFN0766F1ZA



68626

06.07.20 2:23:37

Supplier Details

CEMEX INFRA
Sy. no. 312, Rampally (V111), Kesara (Mandal) Medchal Dist. - 501301

8367099999
9848210686

Doc No	68626	72823
Doc Date	06-07-2020	
Quote No	NIL	
Quote Date	06-07-2020	
SupplyType	Supply	

Kind Attn : G.Surender Reddy

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. RMC M-20(220+100)	42.00	3,600.00	0.00	0.00	151,200.00
Total Order Value . . .					151,200.00

Rupees : One Lakh(s) Fifty One Thousand Two Hundred Only.

Terms and Conditions :-

Specification / Brand Concrete mix shall be of 'Cemex' Ready Mix Concrete.

Payment Terms Within 30 days of delivery of all materials & production of bill.

Tax Including GST in above prices

Delivery Date As per request of Project Manager

Delivery Location Nilgiri Estate
Sy.No.143/133/134/135/136, Rampally Village.
Phone. 9030931172, 8297349480

Penalty For Delay Bills must be submitted to H.O. within 30days of supply of material.10% pty on value of order will be deducted in delay submission of bills.

Transportation Cost Included in the above price

Warranty Nil

Advance Paid Nil

Other Terms Final payment as per actual qty supplied as per batch sheet. Batch sheet/ report to be sent. Above order is for villa no 182 and 168 columns work use Purpose

Completion Date Nil

Measurment Nil

Security Nil

Remarks

For **Nilgiri Estates**

Authorised Signatory

Name : _____

Accepted the above Terms And Conditions

For **CEMEX INFRA**

Name : _____

Date : ____/____/____

Requisition Form

Company Name:		NILGIRI ESTATES		Date:		25-06-2020	
Site & Phase :		NILGIRI ESTATE		Time:		12:35	
Supplier				Req. No.		72823	
Material required before date:			01-07-2020		ID No.		57966

No	Description	Size	Quantity	Units	Inward No	Date
1	RMC 220+100	M20	42	CUM	3500	
2						
3						
4						
5						
6						
7						
8						
9						
10						

Remarks: - For Road laying in front Villa No 182 and 168

Prepared By		Vijay Raj		Approved by			
Sign. & Date		25-06-2020		Sign. & Date			

Note: On receipt of material at site write inward number and date in last 2 columns.

APPROVED BY
 26 JUN 2020
 SOHAM MOJJI
 MANAGING DIRECTOR

Company Name:				Date:			
Site & Phase :				Time:			
Supplier				Req. No.			
Material required before date:			Urgent		ID No.		

No	Description	Size	Quantity	Units	Inward No	Date
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						

Remarks:

Prepared By				Approved by			
Sign. & Date				Sign. & Date			

Note: On receipt of material at site write inward number and date in last 2 columns.