

PURCHASE DIVISION
Advice for approval for credit to supplier

Date:		05/08/2020		Prepared by:		Riyazuddin MINISH.	
PO/WO no.		67912		PO / WO Date		11/06/2020	
Supplier Name		Cemex. Infra.		PO/WO amount		36,000/-	
Firm/Company		MPL		Project name		MFL	
Sl. No.		Bill No		Bill Date		Bill amount	
1.		011		17/06/2020		31,500/-	
2.						1	
3.							
4.							
5.							
Amount A – Bills total(Excluding Transport & Hamali Charges):						31,500/-	
Sl. No.	DC No.	DC. Date	MRN No.	DC matches MRN			
1.	3181	12/06/2020	80056	☒ Yes ☐ No			
2.				☐ Yes ☐ No			
3.				☐ Yes ☐ No			
4.				☐ Yes ☐ No			
Amount B – Other Credits :						—	
Amount C –Other Debits :						Shortfall of material Received. 975/-	
Amount D (D=A+B-C) – Amount to be credited to the supplier:						30,525/-	
Amount E – PO / WO value:						36,000/-	
Amount F – Difference (A - E):						5,475/-	
Quantity received as per PO / WO			☒ Yes ☐ Excess received ☐ Short received ☐ Other (explained below)				
Is difference between PO / Bill acceptable?			☒ Yes ☐ No (explained below)				
Excess / short material received			☒ Approved – within acceptable limits ☐ No (explained below)				
Close PO / WO			☒ Yes ☐ No – wait for balance material ☐ No (explained below)				
Advance paid / PDC given (deduct when paying)			☐ Yes - ☒ No				
Payment – due date			08/08/2020				
Remarks: Shortfall of RMC Received of 780Kg's.							
Approved by	Purchase Officer	Purchase Manager	Director Purchase	Accounts – receiver of bill	Accountant	Accounts Manager	
Sign:							
Date			05/08/2020				

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 5,000/-, Purchase Manager upto 25,000/- and Purchase Director thereafter. 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/-

Subject: Shortfall of RMC

From: minish <minish@modiproperties.com>

Date: 05-08-2020, 9:43 AM

To: cemexinfra9@gmail.com

To,

Mr Purshottam Reddy

We Recieved Short Material of RMC Against Your Invoice No 011 DT 17.06.2020 For 780 Kgs,Our PO NO 67912 DT 11.06.2020,We are Deducting RS 975/-For the same.

Please Note

--

Regards,

Minish Parikh

Manager-Procurement | +91 95155 46784 | minish@modiproperties.com

Modi Properties Pvt. Ltd. | www.modiproperties.com

5-4-187/ 3 & 4, M G Road, Secunderabad - 03 | +91 40 66335551

Don't just buy a flat or villa! Buy a great lifestyle!

We build affordable flats & villas in gated communities.

Tax Invoice

CEMEX INFRA

Sy.No 312 Rampally Vill
Keesara Mdl, Medchal Dist-501 301
Phone No:8367099999
GSTIN/UID: 36AANFC3197R1ZJ
State Name : Telangana, Code : 36
E-Mail : cemexinfra9@gmail.com
Buyer

Modi Properties Pvt.Ltd

5-4-187/3 & 4, IInd Floor, M.G. Road,
Secunderabad-500003
GSTIN/UID : 36AABCM4761E1Z
State Name : Telangana, Code : 36

Invoice No.

11

Dated

17-Jun-2020

Delivery Note

Mode/Terms of Payment

Supplier's Ref.

3179 to 3181

Other Reference(s)

Buyer's Order No.

67912 11721

Dated

11-Jun-2020

Despatch Document No.

Delivery Note Date

Despatched through

Destination

Terms of Delivery

SI No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	M10 Pump Ready Mix Concrete		10.50 cum	2,542.37	cum	26,694.91
	SGST			9 %		2,402.54
	CGST			9 %		2,402.54
	Round Off					0.01
Total			10.50 cum			Rs 31,500.00

Amount Chargeable (in words)

E. & O.E

INR Thirty One Thousand Five Hundred Only

HSN/SAC	Taxable Value	Central Tax Rate	Central Tax Amount	State Tax Rate	State Tax Amount	Total Tax Amount
	26,694.91	9%	2,402.54	9%	2,402.54	4,805.08
Total	26,694.91		2,402.54		2,402.54	4,805.08

Tax Amount (in words) : **INR Four Thousand Eight Hundred Five and Eight paise Only**

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.



This is a Computer Generated Invoice



Purchase Order

Page(s) 1 Of 1

11-06-2020 13:39:57



67912

03.06.20 12:48:14

From Company : **Modi Properties Pvt.Ltd.**

5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003

G S T No. : 36AABCM4761E1ZM

Supplier Details

CEMEX INFRA

Sy. no. 312, Rampally (V111), Kesara (Mandal) Medchal Dist. - 501301

GSTIN 36aanfc3197r1zj

8367099999

9848210686

Doc No	67912	11721
Doc Date	11-06-2020	
Quote No	NIL	
Quote Date	11-06-2020	
SupplyType	Supply	

Kind Attn : G.Surender Reddy

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-10	12.00	3,000.00	0.00	0.00	36,000.00
Total Order Value . . .					36,000.00

Rupees : Thirty Six Thousand Only.

Terms and Conditions :-**Specification / Brand** Concrete mix shall be of NCL Ready Mix Concrete.**Payment Terms** Within 30 days of delivery of all materials & production of bill.**Tax** Including GST in above prices**Delivery Date** As per request of Project Manager**Delivery Location** May Flower Platinum
Sy 82/1, Mallapur, Nacharam.
Phone. 7680971999**Penalty For Delay** Bills must be submitted to H.O. within 30days of supply of material.10% pty on value of order will be deducted in delay submission of bills.**Transportation Cost** Included in the above price**Warranty** Nil**Advance Paid** Nil**Other Terms** Final payment as per actual qty supplied as per batch sheet. Batch sheet/ report to be sent. Above order is for south side arch gate pcc work use Purpose**Completion Date** Nil**Measurment** Nil**Security** Nil**Remarks**For **Modi Properties Pvt.Ltd.**

Authorised Signatory

Accepted the above Terms And Conditions

For **CEMEX INFRA**

Name : _____

Name : _____

Date : ____/____/____

Requisition Form

Company Name:		Modi Properties Pvt Ltd		Date:		11-06-2020	
Site & Phase :		May Flower Platinum		Time:		12:10	
Supplier		Cemex infra		Req.No.		11721	
Material required before date:			13-06-2020		ID No.		57568
No	Description	Size	Quantity	Units	Inward No	Date	
1	RMC	M10	12	Cum	3000/-	CUM	
2							
3							
4							
5							
6							
7							
8							
9							
Remarks : for south side arch gate pcc work purpose							
Prepared By		K.sravani		Approved by		SV.subbareddy	
Sign.& Date		11-06-2020		Sign. & Date			



RMC pour report

Company/ firm:	Modi properties pvt ltd	Project:	May Flower Platinum	A. Estimated quantity:	12cu.m
Flat / Villa no.:	-	Block No.:	A block	B. Requisition quantity:	12cu.m
Slab no.:	For south side arch Gate pcc work purpose	PO Nos.	67912	C. Actual quantity poured:	8.5cu.m
Requisition nos.:	11721	Supplier:	Cemex infra	D. Difference (C-A):	-1.5cu.m
Sign of security	NIZAM	Sign of Admin	Travanuf	Sign of Project manager	
Date	17/6/2020	Date	17/6/2020	Date	17/6/2020

Details of RMC pour

[illegible]



CEMEX INFRA
READY MIX CONCRETE

DELIVERY CHALLAN

GSTIN : 36AANFC3197R1ZJ

CEMEX INFRA

Sy. No. 312, Rampally Vill, Keesara Mdl,
Medchal Dist - 501 301

Date : 12/06/2020

D.C.No. 3181

To.

M/s

may flower platinum - mullapoor

Vehicle No :

TS0808 SS35

S.No.	Grade	Particulars	Qty.	Cum.	Remarks
①	M10	Time 3:35	6.5m ³	6.5m ³	Dum

INWARD

INWARD No. <u>3272</u>	DI. <u>12/6/20</u>
CRN No. <u>80056</u>	DI.
Received By	Sign: <u>Nizcom</u>

Modi Properties Pvt. Ltd.
Sy.No.82/2



Receiver's Signature

Authorised Signature



SRI TIRUMALA WEIGH BRIDGE

Main Road, IDA Nacharam, Hyderabad-500 076.

Phone : 040-27177395



COMPUTERISED 80 TONNS PUBLIC WEIGH BRIDGE

SERIAL No. 2849

VEHICLE No.:

TS08 UE 9959



GROSS 27590



TARE 12420



NETT 15170

Kgs.

DATE: 06/2020

TIME: 16:08:43

Kgs.

INWARD

DATE: 12/6/20

TIME: 16:47:10

Inward No. 13272

Kgs.

MRN No. 80856

Di:

Received Rs.

100.00

Received By:

Sign

Mizam

Modi Properties Pvt. Ltd.

Operator's Signature

Our responsibility ceases once the Vehicle leaves the platform. **24 HOURS SERVICE**



CEMEX INFRA
READY MIX CONCRETE

DELIVERY CHALLAN

GSTIN : 36AANFC3197R1ZJ

CEMEX INFRA

Sy. No. 312, Rampally Vill, Keesara Mdl,
Medchal Dist - 501 301

Date: 11/06/2020

D.C.No. 3179

To.

M/s may flower platinum = malkapur


Vehicle No : T5080E 5534

S.No.	Grade	Particulars	Qty.	Cum.	Remarks
01	M-10	<u>Timers</u> 17:25	4m ³	4m ³	Dump

INWARD

Inward No: 3264	Dt. 11/6/20
MRN No: 80055	Dt:
Received By:	Sign: <u>11/2020</u>

Modi Properties Pvt. Ltd.
Sy.No.82/2



Receiver's Signature



SRI TIRUMALA WEIGH BRIDGE

Main Road, IDA Nacharam, Hyderabad-500 076.

Phone : 040-27177395

COMPUTERISED 80 TONNS PUBLIC WEIGH BRIDGE



SERIAL No. 1003



GROSS 23740



TARE 14490



NETT 9250

VEHICLE No.: TS 08 UE 5036

Kgs.

DATE 06:2020

TIME 10:05:24

Kgs.

DATE 06:2020

TIME 26:24

INWARD

Kgs.

Inward No. 13264 11/6/20

MRN No. 80055

Dr.

Received By

Sign

Nizam

Operator's Signature

Received Rs. 100.00

Our responsibility ceases once the Vehicle leaves the platform. **24 HOURS SERVICE**

Sy.No.827