

QC - Concrete Cube Testing Report.															
Company:		MPL													
Project:		MayflowerPlatinum													
Report for Month:		Jun&Jul-2020													
Prepared By:		QC Team													
Date:		06-08-2020													
S. No.	Date of casting	Site Mix or RMC	Specified Grade of Concrete	Supplier / Contractor	D. C. No	Block No. / Bungalow No.	Used for Slab / Columns	Slab No. or Column No.	Date of Testing	No. of days	Specified Strength	Tested Strength Kilo-newtons	Tested Strength in N per sq. mm	Avg. of three tests	Remarks
15155	16-02-2020	RMC	M25	Cemex Infra		A(1,2,8)	Slab	7	24-2-20	8	17.5	405.0	18.0		
											17.5	405.0	18.0	18.1	
											17.5	410.0	18.2		
15155	16-02-2020	RMC	M25	Cemex Infra		A(1,2,8)	Slab	7	16-3-20	29	25.0	580.0	25.8		
											25.0	585.0	26.0	25.9	
											25.0	585.0	26.0		
15156	22-02-2020	Site Mix	M30	Tirupathi		A(1-8),CH,B(	COL	8	28-2-20	6	21.5	485.0	21.6		
											21.5	485.0	21.6	21.6	
											21.5	490.0	21.8		
15156	22-02-2020	Site Mix	M30	Tirupathi		A(1-8),CH,B(	COL	8	20-3-20	27	30.0	680.0	30.2		
											30.0	685.0	30.4	30.4	
											30.0	685.0	30.4		
15157	28-02-2020	Site Mix	M30	Tirupathi		B(2-4),C(1-6	COL	2	6-3-20	7	21.5	485.0	21.6		
											21.5	485.0	21.6	21.6	
											21.5	490.0	21.8		
15158	06-03-2020	RMC	M25	Cemex Infra		B	Slab	Ramp	13-3-20	7	17.5	400.0	17.8		
											17.5	405.0	18.0	17.9	
											17.5	400.0	17.8		
15159	11-03-2020	RMC	M25	Cemex Infra		A(6-8),B(1,3	Slab	8	20-3-20	9	17.5	405.0	18.0		
											17.5	405.0	18.0	18.1	
											17.5	410.0	18.2		
15160	11-03-2020	RMC	M25	Cemex Infra		B(2-4),C(1-6	Slab	2	20-3-20	9	17.5	395.0	17.6		
											17.5	400.0	17.8	17.8	
											17.5	405.0	18.0		
15161	14-03-2020	RMC	M25	Cemex Infra		A(D/W-west	Slab	1	20-3-20	6	17.5	395.0	17.6		
											17.5	400.0	17.8	17.7	
											17.5	400.0	17.8		

15162	05-05-2020	Site Mix	M30	Tirupathi	A(D/W-wes	COL	2	12-5-20	7	21.5	490.0	21.8	
										21.5	485.0	21.6	21.7
										21.5	490.0	21.8	
15162	05-05-2020	Site Mix	M30	Tirupathi	A(D/W-wes	COL	2	2-6-20	28	30.0	690.0	30.7	
										30.0	685.0	30.4	30.5
										30.0	685.0	30.4	
15163	10-05-2020	RMC	M25	Cemex Infra	A(1-5)	Slab	8	18-5-20	8	17.5	405.0	18.0	
										17.5	405.0	18.0	17.9
										17.5	400.0	17.8	
15163	10-05-2020	RMC	M25	Cemex Infra	A(1-5)	Slab	8	6-6-20	27	25.0	580.0	25.8	
										25.0	575.0	25.6	25.8
										25.0	585.0	26.0	
15164	16-05-2020	RMC	M20	NCL Infra	A	Slab	South	23-6-20	7	14.0	315.0	14.3	
										14.0	310.0	14.1	14.2
										14.0	315.0	14.3	
15164	16-05-2020	RMC	M20	NCL Infra	A	Slab	South	13-6-20	27	20.0	460.0	20.4	
										20.0	465.0	20.7	20.5
										20.0	460.0	20.4	
15165	26-05-2020	Site Mix	M30	Tirupathi	B(1-4),C(1-4	COL	3	2-6-20	7	21.5	490.0	21.8	
										21.5	485.0	21.6	21.7
										21.5	490.0	21.8	
15165	26-05-2020	Site Mix	M30	Tirupathi	B(1-4),C(1-4	COL	3	23-6-20	28	30.0	690.0	30.7	
										30.0	685.0	30.4	30.5
										30.0	685.0	30.4	
15166	01-06-2020	Site Mix	M30	Tirupathi	A(1-8),B(1,5	COL	9	8-6-20	7	21.5	495.0	22.0	
										21.5	485.0	21.6	21.8
										21.5	490.0	21.8	
15166	01-06-2020	Site Mix	M30	Tirupathi	A(1-8),B(1,5	COL	9	29-6-20	28	30.0	690.0	30.7	
										30.0	690.0	30.7	30.6
										30.0	685.0	30.4	
15167	04-06-2020	RMC	M25	NCL Infra	A(D/W-Wes	Slab	2	11-6-20	7	17.5	405.0	18.0	
										17.5	405.0	18.0	17.9
										17.5	400.0	17.8	
15167	04-06-2020	RMC	M25	NCL Infra	A(D/W-Wes	Slab	2	4-7-20	30	25.0	590.0	26.2	
										25.0	595.0	26.4	26.2
										25.0	585.0	26.0	

[illegible]