

RMC pour report

Company/ Firm:	Modi properties pvt ltd	Project:	May Flower Platinum	A. Estimated quantity:	200 cu.m
Flat / Villa no.:	-	Block No.:	C	B. Requisition quantity:	200 cu.m
Slab no.:	04	PO Nos.	69117	C. Actual quantity poured:	174 cu.m
Requisition nos.:	11832	Supplier:	Cemex India	D. Difference (C-A):	-26 cu.m
Sign of security	<i>Nizarg</i>	Sign of Admin	<i>B. Nandh</i>	Sign of Project manager	<i>ad</i>
Date	11/08/2020	Date	11/08/2020	Date	11/08/2020

Details of RMC pour

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MIRN No.
1.	04.08.2020	08:00	6 Cu.m	3480	14400	13900	500	13706	81790
2.	04.08.2020	08:15	6 Cu.m	3481	14400	14400		13707	81791
3.	04.08.2020	08:30	6 Cu.m	3482	14400	14330	70	13708	81792
4.	04.08.2020	09:00	6 Cu.m	3483	14400	14390	10	13709	81793
5.	04.08.2020	09:15	6 Cu.m	3484	14400	14540		13710	81794
6.	04.08.2020	09:35	6 Cu.m	3485	14400	14260	140	13711	81795
7.	04.08.2020	09:55	6 Cu.m	3486	14400	14400		13712	81796
8.	04.08.2020	10:45	6 Cu.m	3487	14400	14300	100	13713	81797
9.	04.08.2020	11:00	6 Cu.m	3488	14400	14380	20	13714	81798
10.	04.08.2020	11:15	6 Cu.m	3489	14400	14500		13713	81799
11.	04.08.2020	11:45	6 Cu.m	3490	14400	14450		13716	81800
12.	04.08.2020	12:05	6 Cu.m	3491	14400	14390	10	13717	81801
Total:			72 Cu.m		172800	172240	850		

Remarks: Total shortfall 880kgs /2400 = 0.36 Cu.m

RMC pour report

Company/ firm:	Modi properties pvt ltd	Project:	May Flower Platinum	A. Estimated quantity:	200 cu.m
Flat / Villa no.:	-	Block No.:	C	B. Requisition quantity:	200 cu.m
Slab no.:	04	PO Nos.	69117	C. Actual quantity poured:	174 cu.m
Requisition nos.:	11832	Supplier:	Cemex Infra	D. Difference (C-A):	-26 cu.m
Sign of security	<i>Nizang</i>	Sign of Admin	<i>P. Nandini</i>	Sign of Project manager	<i>Zoh</i>
Date	11/08/2020	Date	11/08/2020	Date	11/8/2020

Details of RMC pour

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in kgs	Inward no.	MRN No.
13.	04.08.2020	12:15	6 C u.m	3492	14400	14410		13718	81802
14.	04.08.2020	13:25	6 C u.m	3493	14400	14470		13719	81803
15.	04.08.2020	13:30	6 C u.m	3494	14400	14390	10	13720	81804
16.	04.08.2020	13:35	6 C u.m	3495	14400	14390	10	13721	81805
17.	04.08.2020	13:40	6 C u.m	3496	14400	14580		13722	81806
18.	04.08.2020	13:50	6 C u.m	3497	14400	14520		13723	81807
19.	04.08.2020	14:00	6 C u.m	3498	14400	14500		13724	81808
20.	04.08.2020	14:10	6 C u.m	3499	14400	14410		13725	81809
21.	04.08.2020	14:20	6 C u.m	3500	14400	14540		13726	81810
22.	04.08.2020	14:30	6 C u.m	3501	14400	14570		13727	81811
23.	04.08.2020	14:40	6 C u.m	3502	14400	14500		13728	81812
24.	04.08.2020	15:00	6 C u.m	3503	14400	14550		13729	81814
Total:			72 C u.m		172800	173830	20		

Remarks:

RMC pour report

Company/ firm:	Modi properties pvt ltd	Project:	May Flower Platinum	A. Estimated quantity:	200 cu.m
Flat / Villa no.:	-	Block No.:	C	B. Requisition quantity:	200 cu.m
Slab no.:	04	PO Nos.	69117	C. Actual quantity poured:	174 cu.m
Requisition nos.:	11832	Supplier:	Cemex Infra	D. Difference (C-A):	-26 cu.m
Sign of security	<i>Niraj</i>	Sign of Admin	<i>P. D. Singh</i>	Sign of Project manager	<i>Yash</i>
Date	11/08/2020	Date	11/08/2020	Date	11/08/2020

Details of RMC pour

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in kgs	Inward no.	MRN No.
25.	04.08.2020	15:10	6 C u.m	3504	14400	14620		13730	81815
26.	04.08.2020	15:40	6 C u.m	3505	14400	14640		13731	81816
27.	04.08.2020	15:55	6 C u.m	3506	14400	14460		13732	81817
28.	04.08.2020	16:10	6 C u.m	3507	14400	14390	10	13733	81818
29.	04.08.2020	16:55	6 C u.m	3508	14400	14420		13734	81819
30.									
31.									
32.									
33.									
34.									
35.									
36.									
Total:			30 Cu.m		72000	72530	10		
Remarks:									