

RMC pour report

Company/ firm:	Modi properties pvt ltd	Project:	May Flower Platinum	A. Estimated quantity:	160 cu m
Flat / Villa no.:	-	Block No.:	A	B. Requisition quantity:	160 cu m
Slab no.:	09	PO Nos.	68584	C. Actual quantity poured:	152 cu m
Requisition nos.:	11771	Supplier:	Cemex Infra	D. Difference (C-A):	-8 cu.m
Sign of security	<i>Aligarh</i>	Sign of Admin	<i>[Signature]</i>	Sign of Project manager	<i>[Signature]</i>
Date	11/08/2020	Date	11/08/2020	Date	11/08/2020

Details of RMC pour

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	M/RN No.
1.	29.06.2020	09:00	6 Cu.m	3327	14400	13230	1170	13431	81191
2.	29.06.2020	16:20	6 Cu.m	3348	14400	14810		13452	81192
3.	29.06.2020	16:45	6 Cu.m	3349	14400	14580		13453	81193
4.	29.06.2020	17:40	4.5 Cu.m	3350	10800	10940	3460	13454	81194
5.	15.07.2020	10:30	6 Cu.m	3402	14400	14610		13571	81195
6.	15.07.2020	10:45	6 Cu.m	3403	14400	14700		13572	81196
7.	15.07.2020	10:54	6 Cu.m	3404	14400	14370	30	13573	81197
8.	15.07.2020	11:10	6 Cu.m	3405	14400	14620		13574	81198
9.	15.07.2020	12:30	6 Cu.m	3406	14400	13970	430	13575	81199
10.	15.07.2020	12:45	6 Cu.m	3407	14400	14380	20	13576	81200
11.	15.07.2020	13:40	6 Cu.m	3408	14400	14640		13577	81201
12.	15.07.2020	14:45	6 Cu.m	3409	14400	14290	110	13578	81202
Total:			70.5 Cu.m		169200	169140	5220		
Remarks:	Total Short fall 14210kgs/2400 = 5.92 Cu.m								

RMC pour report

Company/ firm:	Modi properties pvt ltd	Project:	May Flower Platinum	A. Estimated quantity:	160 cu.m
Flat / Villa no.:	-	Block No.:	A	B. Requisition quantity:	160 cu.m
Slab no.:	09	PO Nos.	68584	C. Actual quantity poured:	152 cu.m
Requisition nos.:	11771	Supplier:	Cemex Infra	D. Difference (C-A):	-8 cu.m
Sign of security	Nizarg	Sign of Admin	<i>[Signature]</i>	Sign of Project manager	<i>[Signature]</i>
Date	11/08/2020	Date	11/08/2020	Date	11/08/2020

Details of RMC pour

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MRN No.
13.	15.07.2020	15:10	6 C u.m	3410	14400	14410		13579	81203
14.	15.07.2020	15:25	6 C u.m	3411	14400	14570		13580	81204
15.	15.07.2020	15:35	6 C u.m	3412	14400	14490		13581	81205
16.	15.07.2020	15:40	6 C u.m	3413	14400	14650		13582	81206
17.	15.07.2020	16:05	6 C u.m	3414	14400	14160	240	13583	81207
18.	15.07.2020	16:15	6 C u.m	3415	14400	13730	670	13584	81208
19.	15.07.2020	16:30	6 C u.m	3416	14400	14460		13585	81209
20.	15.07.2020	16:50	6 C u.m	3417	14400	17640		13586	81210
21.	15.07.2020	17:00	6 C u.m	3418	14400	10160	4240	13587	81211
22.	15.07.2020	17:45	3.5 C u.m	3419	8400	8290	110	13588	81212
23.	21.07.2020	13:15	6 C u.m	3436	14400	14440		13623	81825
24.	08.08.2020	15:20	6 C u.m	3516	14400	14400		13760	81920
Total:			69.5 Cu.m		166800	165400	5260		

Remarks:

RMC pour report

Company/ firm:	Modi properties pvt ltd	Project:	May Flower Platinum	A. Estimated quantity:	160 cu.m
Flat / Villa no.:	-	Block No.:	A	B. Requisition quantity:	160 cu.m
Slab no.:	09	PO Nos.	68584	C. Actual quantity poured:	152 cu.m
Requisition nos.:	11771	Supplier:	Cemex Infra	D. Difference (C-A):	-8 cu.m
Sign of security	<i>Niraj</i>	Sign of Admin	<i>P. D. Singh</i>	Sign of Project manager	<i>Z. Singh</i>
Date	11/08/2020	Date	11/08/2020	Date	11/08/2020

Details of RMC pour

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MRN No.
25.	08.08.2020	15:40	6 Cu.m	3517	14400	14170	230	13761	81921
26.	08.08.2020	16:00	6 Cu.m	3518	14400	10900	3500	13762	81922
27.									
28.									
29.									
30.									
31.									
32.									
33.									
34.									
35.									
36.									
Total:			12 Cu.m		28800	25070	3730		
Remarks:									