

RMC pour report

Company/ firm:	Modi properties pvt ltd	Project:	May Flower Platinum	A. Estimated quantity:	115cu.m
Flat / Villa no.:	-	Block No.:	B block	B. Requisition quantity:	115cu.m
Slab no.:	For B block SLAB 4 B2,B3,B4 FLATS	PO Nos.	69376	C. Actual quantity poured:	110.5Cu.m
Requisition nos.:	11845	Supplier:	CEMEX INFRA	D. Difference (C-A):	-4.5
Sign of security	<i>[Signature]</i>	Sign of Admin	<i>[Signature]</i>	Sign of Project manager	<i>[Signature]</i>
Date	12/08/2020	Date	12/08/2020	Date	12/08/2020

Details of RMC pour

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MIRN No.
1.	10-08-20	09:56	6cum	3519	14400	14510		13768	81998
2.	10-08-20	10:12	6cum	3520	14400	14360	40	13769	81999
3.	10-08-20	10:38	6cum	3521	14400	14460		13770	82000
4.	10-08-20	10:50	6cum	3522	14400	14490		13771	82001
5.	10-08-20	11:07	6cum	3523	14400	14390	10	13772	82002
6.	10-08-20	11:27	6cum	3524	14400	14300	100	13773	82003
7.	10-08-20	11:40	6cum	3525	14400	14480		13774	82004
8.	10-08-20	13:00	6cum	3526	14400	14400		13775	82005
9.	10-08-20	13:14	6cum	3527	14400	14510		13776	82006
10.	10-08-20	13:28	6cum	3528	14400	14400		13777	82007
11.	10-08-20	13:44	6cum	3529	14400	14420	20	13778	82008
12.	10-08-20	13:57	6cum	3530	14400	14410		13779	82009
Total			72cum		172800cum	172630kgs	170kgs		

Remarks:

RMC pour report

Company/ firm:	Modi properties pvt ltd	Project:	May Flower Platinum	A. Estimated quantity:	115cum
Flat / Villa no.:	-	Block No.:	B block	B. Requisition quantity:	115cum
Slab no.:	For B block slab 4 B2,B3,B4	PO Nos.		C. Actual quantity poured:	110.5cum
Requisition nos.:		Supplier:	Cemex infra	D. Difference (C-A):	-4.5cum
Sign of security	<i>112AM</i>	Sign of Admin	<i>Seavani</i>	Sign of Project manager	<i>hsh</i>
Date	<i>12/8/2020</i>	Date	<i>12/08/2020</i>	Date	<i>12/8/2020</i>

Details of RMC pour

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MRN No.
13.	10-08-20	3531	6cu.m	3531	14400	14340	60	13780	82010
14.	10-08-20	3532	6cu.m	3532	14400	14340	60	13781	82011
15.	10-08-20	3533	6cu.m	3533	14400	14330	70	13782	82012
16.	10-08-20	3534	6cu.m	3534	14400	14480		13783	82013
17.	10-08-20	3535	6cu.m	3535	14400	14500		13784	82014
18.	10-08-20	3536	6cu.m	3536	14400	14320	80	13785	82015
19.	10-08-20	3537	2.5cum	3537	6000	5790	210	13786	82016
20.									
21.									
22.									
23.									
24.									
Total:			38.5cum		92400cum	92100kgs	480kgs		
Remarks:									