

Bill


Anx - B - Hire charges

Annexure - B - Send Weekly					
Details of hire charges					
Name of contractor:		ASHOK CONSTRUCTIONS			
Company name:		MRMLLP			
Project name:		AVR Gulmohar Homes			
Date:	20/8/2020				
Period	From:	13/8/2020	To:	19/8/2020	
Sl. No.	Equipment Type	Quantity	Rate	Units	Amount
1	JCB	-	900.00	Hour	-
2	Tractor	-	1,800.00	Engage	-
3					-
4					-
5					-
6					-
7					-
8					-
9					-
10					-
11					-
12					-
13					-
14					-
15					-
16					-
17					-
18					-
19					-
20					-
21					-
22					-
23					-
24					-
25					-
Total					-
Payment approved by MD:					
Prepared by:				MDs approval	
Name	Vijitha				
Date	20/8/2020				



Anx - C - Material received

Annexure - C - send weekly							
Details of material received							
Name of contractor:		ASHOK CONSTRUCTIONS					
Company name:		MRMLLP					
Project name:		AVR Gulmohar Homes					
Date:		20/8/2020					
Period		From:	13/8/2020	To:	19/8/2020		
Sl. No.	Material type	Received date	Inward no.	Quantity	Units	Rate	Amount
1	STONE DUST	14/8/2020	241	45.65	TONS	650.00	29,672.50
2	CEMENT BAGS	17/8/2020	467	530.00	BAGS	280.00	148,400.00
3							
4							
5							-
6							
7							
8							-
9							-
10							
11							
12							
13							
14							
15							
16							-
17							-
18							-
19							-
20							
21							-
Total							178,072.50
Payment approved by MD:							
Prepared by:				Approved by:		MDs approval	
Name	Vijitha			Zakir			
Date	20/8/2020			20/8/2020			

Anx - D - Milestone report

Annexure - D - send weekly

Mile stone report for CR-

Company name:

MRMLLP

Project name:

AVR Gulmohar Homes

Date:

13/8/2020

Note:

Prepare the statement for all the villas in the project.

No	Villa no-	Type (2, 3, 4BHK)	SBUA	Work start date	Completion of plinth	Completion of RCC	Completion of brickwork and plastering	Completion of stage I	Completion of stage II	Completion of stage III	Completion of stage IV
	1	3BHK	2,340	16-Aug-19	5-Oct-19	11-Jan-20	8-Aug-20				
	2	4BHK	2,340	15-Jun-17	12-Sep-17	2-Jan-18	17-Apr-18	9-Aug-18	14-Aug-18	14-Aug-18	7-Sep-18
	3	2BHK	1,250	27-Apr-17	9-Feb-17	29/12/2017	10-Apr-18	17-May-19	1-Sep-18	7-Sep-18	11-Nov-18
	4	2BHK	1,250	27-Apr-17	16-Aug-17	29/12/2017	24-Apr-18				
	5	2BHK	1,250	27-Apr-17	16-Aug-17	6-Jan-18	8-May-18				
	6	3BHK	2,340	27-Apr-17	16-Aug-17	22-May-18	1-Apr-19	23-May-20			
	7	3BHK	2,340	27-Apr-17	16-Aug-17	29-May-18	25-Apr-19	7-Mar-20			
	92	3BHK	2,340	18-Nov-17	4-Jul-18	11-Dec-18	14-Nov-19	19-03-2020			
	9	2 BHK	1,250	16-Sep-17	11-Oct-17	6-Jan-18	15-May-18	11-Jun-18	27-Mar-19	19-Jul-19	11-Mar-20
	10	2BHK	1,250	18-Aug-18	29-Oct-18	3-Jan-19	10-Jan-20	21-May-20			
	11	2BHK	1,250	19-Aug-18	24-Oct-18	20-Dec-18	20-Jul-19	21-May-20			
	12	2BHK	1,250	30-Jul-18	10-Sep-18	13-11-2018	22-May-20	6-Jun-20			
	13	2 BHK	1,250	4-Jul-18	10-Sep-18	1-Nov-18	23-May-20				
	14	2 BHK	1,250	4-Jul-18	20-Nov-18	11-Jan-19	23-May-20				
	15	3BHK	2,340	29-Aug-18	30-07-2019	12-Aug-19	22-May-20				
	16	3BHK	2,340	11-Jul-18	22-Nov-18	7-Feb-19					
	17	2BHK	1,250	6-Aug-18	6-Dec-18	30-Jan-19	10-Jan-20	18-Jul-20			
	18	3BHK	2,340	29-Jul-19	20-Nov-19	4-Jul-20					
	19	3BHK	2,340	31-Jul-19	23-Nov-19	22-May-20					
	20	2BHK	1,250	27-Aug-18	5-Jan-19	9-Feb-19	8-Aug-20				
	21	2 BHK	1,250	27-Sep-17	10-Oct-17	29-Jan-18	19-May-18	4-Dec-18	31-Mar-19	23-Jul-19	
	22	2 BHK	1,250	10-Aug-17	20-Sep-17	29-Jan-18	26-May-18	18-Aug-18	7-Mar-19	14-Aug-19	
	23	3BHK	2,340	14-Aug-18	7-Feb-19	25-Jun-19					
	24	3BHK	2,340	31-Jul-19	28-Nov-19						
	25	3BHK	2,340	7-Aug-19	4-Jan-20	23-May-20					
	26	3BHK	2,265	23-May-19	20-12-2019	27-02-2020	8-Aug-20				
	27	3BHK	2,340	29-Aug-18	24-Nov-18	22-May-20					
	28	3BHK	2,340	7-Aug-18	27-Nov-18	6-Jun-20					
	29	2BHK	1,250	28-Dec-18	2-Feb-19	2-Sep-19	4-Sep-19	15-Feb-20	27-Jun-20		
	30	2 BHK	1,250	29-Jul-17	14-Nov-17	22-Mar-18	30-Nov-18	30-Jan-19	25-Apr-19	14-Aug-19	

Anx - D - Milestone report

S No	Villa no-	Type (2, 3, 4BHK)	SBUA	Work start date	Completion of plinth	Completion of RCC	Completion of brickwork and plastering	Completion of stage I	Completion of stage II	Completion of stage III	Completion of stage IV
31	31	2BHK	1,250	26-Dec-18	6-Feb-19	16-Mar-19	20-Dec-19				
32	32	4 BHK	2,340	28-Jul-17	19-Dec-17	23-Feb-18	13-Jun-18	6-Nov-19	18-Jun-19	16-Aug-19	
33	33	2BHK	1,250	23-Apr-19	14/06/2019	8-Feb-19	17-Dec-19	6-Feb-20	18-Jun-20	8-Aug-20	
34	34	2 BHK	1,250	9-Jul-18	12.06.2019	16-Jul-19	15-Nov-19	28-Jan-20	18-Jun-20	8-Aug-20	
35	35	2 BHK	1,250	15-Sep-17	7-Oct-17	7-Jan-18	27-Sep-18	13-Nov-18	16-Oct-19	19-Dec-19	
36	36	3BHK	2,340	25-Aug-18	19-Sep-19	28/01/2020	22-05-2020				
37	37	2BHK	1,250	24-Jul-17	28-Nov-17	9-Jan-18	11-Dec-18	19-Jun-19	30-Oct-19	20-Dec-19	
38	38	4 BHK	2,340	7-Jan-19	25-Feb-19	9-Apr-19	10-Jan-20				
39	39	4BHK	2,340	7-Jan-19	23-Feb-19	30-Mar-19	10-Jan-20				
40	40	3-BHK	2,340	10-Jun-18	10-Jul-18	23-Feb-19					
41	41	2-BHK	1,250	5-Jun-18	27-Jun-18	3-Oct-18	18-Jun-19	15-Feb-20			
42	42	3BHK	2,340	20-Jul-18	12-Nov-19						
43	43	3BHK	2,340	25-Jul-19	14-Nov-19	21-Dec-19					
44	44	2 BHK	1,250	29-May-19	30-Oct-19	15-Feb-20	8-Aug-20				
45	45	3BHK	2,340	11-Jul-19	25-Oct-19	4-Jul-20					
46	46	3BHK	2,340	10-Jul-19	16-Oct-19	23-May-20					
47	47	3BHK	2,340	28-Apr-19	27-Sep-19	19-Nov-19	22-May-20				
48	48	2 BHK	1,250	15-Sep-17	26-Oct-17	8-Mar-18	3-Jul-18	13-Nov-18	10-May-19	27-Aug-19	
49	49	3BHK	2,340	6-Jul-19	19-Aug-19	20-Dec-19					
50	50	4 BHK	2,340	4-Jun-19	20-Sep-19	6-Feb-20	8-Aug-20				
51	51	3BHK	2,340	25/06/2019	26-Aug-19						
52	52	3BHK	2,340	26-Jun-19	6-Sep-19						
53	53	2BHK	1,250	29-May-19	6-Sep-19	15-Feb-20	8-Aug-20				
54	54	3BHK	2,340	9-Jul-19	28-Sep-19	7-Mar-20					
55	55	4BHK	2,430	21-Jul-18	16-Aug-19	5-Nov-19					
56	56	2 BHK	1,250	21-Jul-18	3-Jan-19	26-Jul-19					
57	57	2 BHK	1,250	16-Oct-17	9-Dec-17	24-Mar-18	19-Feb-19	17-Sep-19	14-Nov-19	19-Dec-19	
58	58	2 BHK	1,250	18-Jul-18	22-Aug-18						
59	59	4BHK	2,340	16-May-19	9-Jul-19	11-Sep-19	4-Jul-20				
60	60	2BHK	1,250	21-Jul-18	21-Aug-18	14-Jul-19					
61	61	2 BHK	1,250	15-Sep-17	14-Oct-17	17-Apr-18	29-Sep-18	22-Nov-18	22-May-19	27-Aug-19	
62	62	2 BHK	1,250	24-Jul-17	23-Dec-17	19-Mar-18	15-Nov-18	30-Jan-19	29-Jun-19	24-Sep-19	
63	63	2 BHK	1,250	8-Nov-17	25-Dec-17	6-Mar-18	15-Nov-18	19-Feb-19	24-Sep-19	5-Oct-19	
64	64	2 BHK	1,250	15-Sep-17	14-Oct-17	23-Feb-18	15-Nov-18	19-Feb-19	18-Jun-19	28-Sep-19	
65	65	3BHK	2,340	15-Jun-18	21-Jul-18	13-Nov-18	6-Sep-19	8-Aug-20			
66	66	3BHK	2,340	7-Jun-18	7-Jul-18	5-Dec-18	6-Sep-19	23-May-20			

Anx - D - Milestone report

S No	Villa no-	Type (2, 3, 4BHK)	SBUA	Work start date	Completion of plinth	Completion of RCC	Completion of brickwork and plastering	Completion of stage I	Completion of stage II	Completion of stage III	Completion of stage IV
67	67	3BHK	2,340	16-Jun-18	25-Jul-18						
68	68	3BHK	2,340	23-Dec-18	19-Jan-19	14-Nov-19	6-Jun-20				
69	69	3BHK	2,340	14-Jun-18	26-Jul-18	30-Jul-19					
70	70	3BHK	2,340	14-Jun-18	28-Jul-18	30-Jul-19					
71	71	2 BHK	1,250	31-Jul-17	9-Jul-18	5-Sep-18	10-Jan-20				
72	72	2BHK	1,250	2-Jul-18	15-11-2018						
73	73	2 BHK	1,250	5-Jul-18	4-Aug-18	10-Oct-18					
74	74	2 BHK	1,250	13-Sep-17	14-Nov-17	3-Apr-18	21-Dec-18	24-May-19	16-Nov-19	11-Jan-20	
75	75	2 BHK	1,250	18-May-18	20-Jun-18	19-Sep-18	11-Jun-19	19-Sep-19	14-Nov-19	23/01/2020	
76	76	2 BHK	1,250	8-Nov-17	19-Dec-17	3-Apr-18	2-Mar-19	25-Apr-19	2-Dec-19	28-Jan-20	
77	77	2BHK	1,250	30-Nov-17	31-Mar-18	16-May-18	30-Nov-18	25-Apr-19	13-Sep-19	5-Oct-19	
78	78	2BHK	1,250	7-May-19	5-Jul-19	17-Aug-19	10-Jan-20	15-Feb-20	4-Jul-20	8-Aug-20	
79	79	2 BHK	1,250	26-Oct-17	4-Dec-17	24-Mar-18	15-Dec-18	10-May-19			
80	80	2 BHK	1,250	26-Oct-17	13-Dec-17	24-Mar-18	4-Dec-18	22-May-19	17-Sep-19	4-Oct-19	
81	81	3BHK	2,340	21-Jun-18	7-Aug-18	19-Sep-19					
82	82	3BHK	2,340	18-Jun-18	24-Aug-18	3-Sep-19					
83	83	2BHK	1,250	14-May-19	18/06/2019	1-Oct-19	10-Jan-20				
84	84	2 BHK	1,250	26-Jun-18	25-Aug-18	7-Nov-18					
85	85	3BHK	2,340	16-May-19	6-Jul-19	13-Dec-19					
86	86	2 BHK	1,250	13-Dec-17	13-Jun-18	23-Aug-18	10-May-19	5-Nov-19	28-Jan-20	27-Feb-20	
87	87	2 BHK	1,250	25-Jun-18	30-Aug-18	26-Dec-18	18-Oct-19	28-Nov-19	1-Feb-20	23-May-20	
88	88	2 BHK	1,250	26-Oct-17	30-Nov-17	5-Jun-18	17-Sep-19	13-Dec-19	28-Jan-20	27-Feb-20	
89	89	3BHK	2,340	3-Jun-19	24-Sep-19	13-Dec-19	8-Aug-20				
90	90	3BHK	2,340	24-Jun-19	24-Sep-19	6-Nov-19	11-May-19	5-Nov-19	21-Jan-20	27-Feb-20	
91	91	2BHK	1,250	15-Sep-17	17-Apr-18	7-Nov-18	14-Nov-19	18-Mar-20	8-Aug-20		




Anx - D - Milestone report

Annexure - D - send weekly												
Mile stone report for CR-												
Company name:				MRMLLP								
Project name:				AVR Gulmohar Homes								
Date:				20/08/2020								
Note:				Prepare the statement for all the villas in the project.								
S No	Villa no-	Type (2, 3, 4BHK)	SBUA	Work start date	Completion of plinth	Completion of RCC	Completion of brickwork and plastering	Completion of stage I	Completion of stage II	Completion of stage III	Completion of stage IV	Date of physical posession
1	1	3BHK	2,340	9/Aug/19	5 Oct 19	21/Jan/20						
2	2	4BHK	2,340	27/Apr/17	8/Aug/17	2/Jan/18	10/Apr/18	9/Aug/18	14/Aug/18	14/Aug/18	7/Sep/18	
3	3	2BHK	1,250	27/Apr/17	9/Feb/17	29/12/2017	10/Apr/18	17/May/19	1/Sep/18	7/Sep/18	11/Nov/18	
4	4	2BHK	1,250	27/Apr/17	16/Aug/17	29/12/2017	24/Apr/18					
5	5	2BHK	1,250	27/Apr/17	16/Aug/17	6/Jan/18	8/May/18					
6	6	3BHK	2,340	27/Apr/17	25/Jul/17	22/May/18	14/Feb/19	22/May/20				
7	7	3BHK	2,340	27/Apr/17	5/Aug/17	29/May/18	25/Apr/19	7/Mar/20				
9	9	2 BHK	1,250	16/Sep/17	10/Oct/17	6/Jan/18	15/May/18	6/Nov/18	27/Mar/19	20/Jul/19	1/Jun/20	
10	10	2BHK	1,250	18/Aug/18	27/Oct/18	3/Jan/19	10/Jan/20	22/May/20				
11	11	2BHK	1,250	19/Aug/18	23/Oct/18	20/Dec/18	20/Jul/19	22/May/20				
12	12	2BHK	1,250	30/Jul/18	10/Sep/18	13/Nov/18	6/Jun/20					
13	13	2 BHK	1,250	4/Jul/18	10/Sep/18	30/Oct/18	23/May/20					
14	14	2 BHK	1,250	4/Jul/18	20/Nov/18	11/Jan/19	23/May/20					
15	15	3BHK	2,340	29/Aug/18	20/Jul/19	10/Sep/19	22/May/20					
16	16	3BHK	2,340	11/Jul/18	22/Nov/18	7/Feb/19						
17	17	2BHK	1,250	6/Aug/18	6/Dec/18	19/Jan/19	10/Jan/20					
18	18	3BHK	2,340	29/Jul/19	20/Nov/19	4/Jul/20						
19	19	3BHK	2,340	31/Jul/19	23/Nov/19	22 May/20						
20	20	2BHK	1,250	27/Aug/18	5/Jan/19	9/Feb/19						
21	21	2 BHK	1,250	16/Sep/17	10/Oct/17	29/Jan/18	19/May/18	4/Dec/18	31/Mar/19	23/Jul/19		
22	22	2 BHK	1,250	30/May/17	20/Sep/17	29/Jan/18	29/May/18	18/Aug/18	7/Mar/19	14/Aug/19	20/Aug/20	
23	23	3BHK	2,340	23/Jul/18	7/Feb/19	25/Jun/19						
24	24	3BHK	2,340	31/Jul/19	28/Nov/19							
25	25	3BHK	2,340	7/Aug/19	4/Jan/20	23 May/20						
26	26	3BHK	2,265	23/May/19	13/Dec/19	27/Feb/20						
27	27	3BHK	2,340	8/Aug/18	24/Nov/18	22 May/20						
28	28	3BHK	2,340	7/Aug/18	27/Nov/18	6 Jun/20						
29	29	2BHK	1,250	25/Dec/18	2/Feb/19	9/Feb/19	4/Sep/19	15/Feb/20	27 Jun/20			
30	30	2 BHK	1,250	30/May/17	14/Nov/17	22 Mar/18	30/Nov/18	30 Jan 19	25 Apr/19	14/Aug 19		

Anx - D - Milestone report

S No	Villa no-	Type (2, 3, 4BHK)	SBUA	Work start date	Completion of plinth	Completion of RCC	Completion of brickwork and plastering	Completion of stage I	Completion of stage II	Completion of stage III	Completion of stage IV	Date of physical possession
31	31	2BHK	1,250	26/Dec/18	5/Feb/19	16/Mar/19	21/Dec/19					
32	32	4 BHK	2,340	12/Dec/17	19/Dec/17	23/Feb/18	13/Jun/18	6/Nov/18	19/Jun/19	17/Aug/19		
33	33	2BHK	1,250	23/Apr/19	5/Jun/19	8/Feb/19	17/Dec/19	6/Feb/20	25/Jul/20			
34	34	2 BHK	1,250	9/Jul/18	13/Jun/19	16/Jul/19	16/Nov/19	28/Jan/20	18/Jun/20			
35	35	2 BHK	1,250	15/Sep/17	6/Oct/17	6/Feb/18	27/Sep/18	13/Nov/18	16/Oct/19	20/Dec/19		
36	36	3BHK	2,340	25/Aug/18	30/Aug/19	28/Jan/20	22/May/20					
37	37	2BHK	1,250	24/Jul/17	17/Nov/17	6/Feb/18	11/Dec/18	19/Jun/19	30/Oct/19	21/Dec/19		
38	38	4 BHK	2,340	7/Jan/19	26/Feb/19	9/Apr/19	10/Jan/20					
39	39	4BHK	2,340	7/Jan/19	23/Feb/19	31/Mar/19	10/Jan/20					
40	40	3-BHK	2,340	10/Jun/18	10/Jul/18	23/Feb/19						
41	41	2-BHK	1,250	5/Jun/18	26/Jun/18	3/Oct/18	19/Jun/19	15/Feb/20				
42	42	3BHK	2,340	20/Jul/18	12/Nov/19							
43	43	3BHK	2,340	25/Jul/19	2/Nov/19	21/Dec/19						
44	44	2 BHK	1,250	29/May/19	30/Oct/19	15/Feb/20						
45	45	3BHK	2,340	11/Jul/19	25/Oct/19	4/Jul/20						
46	46	3BHK	2,340	10/Jul/19	16/Oct/19	23/May/20						
47	47	3BHK	2,340	28/Apr/19	20/Sep/19	20/Nov/19	22/May/20					
48	48	2 BHK	1,250	15/Sep/17	26/Oct/17	6/Mar/18	3/Jul/18	13/Nov/18	11/May/19	27/Aug/19		
49	49	3BHK	2,340	6/Jul/19	20/Aug/19	20/Dec/19						
50	50	4 BHK	2,340	4/Sep/19	4/Sep/19	6/Feb/20						
51	51	3BHK	2,340	25/06/2019	24/Aug/19							
52	52	3BHK	2,340	26/Jun/19	1/Oct/19							
53	53	2BHK	1,250	29/May/19	27/Aug/19	15/Feb/20						
54	54	3BHK	2,340	9/Jul/19	13/Jul/19	7/Mar/20						
55	55	4BHK	2,430	21/Jul/18	17/Aug/19	5/Nov/19						
56	56	2 BHK	1,250	21/Jul/18	2 Jan/19	26/Jul/19						
57	57	2 BHK	1,250	16/Oct/17	28/Nov/17	24/Mar/18	19/Feb/19	18/Sep/19	14/Nov/19	20/Dec/19		
58	58	2 BHK	1,250	18/Jul/18	18/Aug/18							
59	59	4BHK	2,340	16/May/19	9/Jul/19	13/Sep/19						
60	60	2BHK	1,250	21/Jul/18	22/Aug/18	12/Jul/19						
61	61	2 BHK	1,250	15/Sep/17	14/Oct/17	24/Apr/18	29/Sep/18	22/Nov/18	24/May/19	27/Aug/19		
62	62	2 BHK	1,250	24/Jul/17	15/Dec/17	17/Mar/18	15/Nov/18	30/Jan/19	29/Jun/19	25/Sep/19	27/Jul/20	
63	63	2 BHK	1,250	8/Nov/17	19/Dec/17	6/Mar/18	15/Nov/18	19/Feb/19	25/Sep/19	23/Dec/19	27/Jul/20	
64	64	2 BHK	1,250	15/Sep/17	14/Oct/17	23/Feb/18	15/Nov/18	19/Feb/19	19/Jun/19	28/Sep/19	8/Aug/20	
65	65	3BHK	2,340	15/Jun/18	21/Jul/18	15/Nov/18	7/Sep/19					

Anx - D - Milestone report

S No	Villa no-	Type (2, 3, 4BHK)	SBUA	Work start date	Completion of plinth	Completion of RCC	Completion of brickwork and plastering	Completion of stage I	Completion of stage II	Completion of stage III	Completion of stage IV	Date of physical possession
66	66	3BHK	2,340	7/Jun/18	5/Jul/18	30/Nov/18	7/Sep/19	23/May/20				
67	67	3BHK	2,340	16/Jun/18	24/Jul/18							
68	68	3BHK	2,340	23/Dec/18	19/Jan/19	14/Nov/19	25/Jul/20					
69	69	3BHK	2,340	14/Jun/18	26/Jul/18	30/Jul/19						
70	70	3BHK	2,340	14/Jun/18	28/Jul/18	30/Jul/19						
71	71	2 BHK	1,250	31/Jul/17	7/Jul/18	1/Sep/18	10/Jan/20					
72	72	2BHK	1,250	2/Jul/18	15/Nov/18							
73	73	2 BHK	1,250	5/Jul/18	4/Aug/18	13/Oct/18						
74	74	2 BHK	1,250	15/Sep/17	2/Nov/17	3/Mar/18	22/Dec/18	24/May/19	16/Nov/19	11/Jan/20		
75	75	2 BHK	1,250	18/May/18	19/Jun/18	19/Sep/18	11/Jun/19	20/Sep/19	14/Nov/19	23/Jan/20		
76	76	2 BHK	1,250	8/Nov/17	9/Dec/17	3/Mar/18	2/Mar/19	25/Apr/19	4/Sep/19	28/Jan/20		
77	77	2BHK	1,250	30/Nov/17	17/Mar/18	16/May/18	15/May/18	30/Nov/18	25/Apr/19	13/Sep/19	5/Oct/19	
78	78	2BHK	1,250	7/May/19	6/Jul/19	17/Aug/19	10/Jan/20	15/Feb/20	14/Jul/20			
79	79	2 BHK	1,250	26/Oct/17	24/Nov/17	24/Mar/18	15/Dec/18	11/May/19				
80	80	2 BHK	1,250	26/Oct/17	6/Dec/17	24/Mar/18	4/Dec/18	24/May/19	18/Sep/19	5/Oct/19		
81	81	3BHK	2,340	21/Jun/18	7/Aug/18	20/Sep/19						
82	82	3BHK	2,340	18/Jun/18	24/Aug/18	30/Aug/19						
83	83	2BHK	1,250	14/May/19	19/06/2019	1 Oct/19	10/Jan/20					
84	84	2 BHK	1,250	26/Jun/18	25/Aug/18	3/Nov/18						
85	85	3BHK	2,340	16/May/19	29/Jun/19	13 Dec/19						
86	86	2 BHK	1,250	13/Dec/17	13/Jun/18	22/Aug/18	11/May/19	5/Nov/19	28/Jan/20	27/Feb/20		
87	87	2 BHK	1,250	25/Jun/18	29/Aug/18	26 Dec/18	25/Oct/19	28/Nov/19	1/Feb/20	22/May/20		
88	88	2 BHK	1,250	26/Oct/17	21/Nov/17	5 Jun/18	18/Sep/19	13/Dec/19	28/Jan/20	27/Feb/20		
89	89	3BHK	2,340	3/Jun/19	13 Sep/19	13 Dec/19						
90	90	3BHK	2,340	24/Jun/19	10 Sep/19	7 Nov/19	10/May/19	4/Jul/20				
91	91	2BHK	1,250	15/Sep/17	10 Mar/18	7 Jul/18	11/May/19	12/Oct/19	21/Jan/20	27/Feb/20		
92	92	3BHK	2,340	18/Nov/17	3 Jul/18	11 Dec/18	13/Nov/19	14/Nov/19				

Handwritten signature

Handwritten signature