


PURCHASE DIVISION
Advice for approval for credit to supplier

Date:	20/08/2020	Prepared by:	T.D. Murthy				
PO/WO no.	69017	PO / WO Date.	22/07/2020				
Supplier Name	KNR Infra Projects	PO/WO amount	Rs. 43,500/-				
Firm/Company	GV Reserch Centers PVT LTD	Project	Innopolis				
Sl. No.	Bill No.	Bill Date	Bill amount				
1.	034	27/07/2020	Rs. 34,800/- ✓				
2.	-	-	-				
3.	-	-	-				
4.			-				
Amount A – Bills total(Excluding Transport & Hamali Charges):			Rs. 34,800/- ✓				
Sl. No.	DC No	DC. Date	MRN No.	DC matches MRN			
1.	<i>Power Report is attached.</i>			☐ Yes ☐ No			
2.				☐ Yes ☐ No			
3.				☐ Yes ☐ No			
Amount B –Other Credits :			-				
Amount C –Other Debits :			-				
Amount D (D=A+B-C) – Amount to be credited to the supplier:			Rs. 34,800/- ✓				
Amount E – PO / WO value:			Rs. 43,500/-				
Amount F – Difference (A – E):			Rs. -8,700/-				
Quantity received as per PO /WO		☐ Yes ☐ Excess received ☒ Short received ☐ Other (explained below)					
Is difference between PO / Bill acceptable?		☒ Yes ☐ No (explained below)					
Excess / short material received		☒ Approved – within acceptable limits ☐ No (explained below)					
Close PO / W?O		☒ Yes ☐ No – wait for balance material ☐ No (explained below)					
Advance paid / PDC given (deduct when paying)		☐ Yes – Rs. ____/- ☒ No					
Payment – due date		22/08/2020					
Remarks:							
Approved by	Purchase Officer	Purchase Manager	Procurement Manager	M D	Accounts – receiver of bill	Accountant	Accounts Manager
Sign:							
Date	20/8/20						

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 5,000/-, Purchase Manager and Procurement Manager to approve all bills from 5,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-

Tax Invoice

KNR Infra Projects Sy No:51,52,54, H.No.4-53/30 East Gandhi Nagar, Nagaram Keesara, Medchal GSTIN/UIN: 36AASF8263B1Z2 State Name : Telangana, Code : 36 E-Mail : knrinfraprojects@gmail.com		Invoice No. 034/KNR/2020-21		Dated 27-July-2020	
Bill To, G.V Research Centers Pvt Ltd, 5-4-187/3&4, 2nd Floor, Soham Mansion, MG Road, Secunderabd-500003. State: Telangana. State Code: 36 GST NO: 36AAHCG4562D1ZP		Delivery Note		Mode/Terms of Payment	
		Supplier's Ref.		Other Reference(s)	
		Buyer's Order No.		Dated	
		Despatch Document No.		Delivery Note Date	
		Despatched through		Destination	
		Bill of Lading/LR-RR No. dt. 27-July-2020		Motor Vehicle No.	
		Delivery Address: Innopolis Sy.No-542, Genome Valley, Thurkapally, Hyderabad, Telangana.			

Sl N	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	M7.5 Grade	38245010	12.00	2,457.63	cum	29,491.56
	Total Taxable Value					29,491.56
	Output Cgst				9 %	2,654.24
	Output Sgst				9 %	2,654.24
	Roundoff					0.04
	Total		12.00 cum			34,800.00

Amount Chargeable (in words) E. & O.E
INR Thirty Four Thousand Eight Hundred Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
38245010	29,491.56	9%	2,654.24	9%	2,654.24	5,308.48
Total	29,491.56		2,654.24		2,654.24	5,308.48

Tax Amount (in words) : **INR Five Thousand Three Hundred Eight and Forty Eight paise Only**
 Company's Bank Details
 Bank Name : **Karur Vysya Bank**
 A/c No. : **4882135000001040**
 Company's PAN : **AASF8263B**

Branch & IFS Code : **Nagaram & KVBL0004882**

for KNR Infra Projects
 Authorised Signatory

This is a Computer Generated Invoice



Purchase Order

Page(s) 1 Of 1

30-07-2020 1:37:52 PM

Origin



69017

24.07.20 11:20:52

From Company : **G V Reserch Centers Pvt Ltd**
5-4-187/3&4, II nd Floor, Soham Mansion, MG Road, Secunderabad-500003
G S T No. : 36AAHCG4562D1ZP

Supplier Details			
KNR Infra Projects Sy.No.51,52 and 54 East Gandhi nagar,Nagaram,Meadchal-Malkajgiri,Telangana-500083 9666663429	Doc No	69017	163097
	Doc Date	22-07-2020	
	Quote No	NIL	
	Quote Date	22-07-2020	
	SupplyType	Supply	

Kind Attn : Mr.Naveen Reddy

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M 7.5	15.00	2,900.00	0.00	0.00	43,500.00
Total Order Value . . .					43,500.00

Rupees : Fourty Three Thousand Five Hundred Only.

Terms and Conditions :-

Specification / Brand	Concrete mix shall be of SL Infra Ready Mix Concrete.
Payment Terms	Within 30 days of delivery of all materials & production of bill.
Tax	Including GST in above prices
Delivery Date	As per request of Project Manager
Delivery Location	Innopolis Sy no-542, Genome Valley, Thurkapally, Hyderabad, Telangana Phone. 9502211011
Penalty For Delay	Bills must be submitted to H.O. within 30days of supply of material.10% pty on value of order will be deducted in delay submission of bills.
Transportation Cost	Included in the above price
Warranty	Nil
Advance Paid	Nil
Other Terms	Final payment as per actual qty supplied as per batch sheet. Batch sheet/ report to be sent. Above order is for A Block west side driveway and A Block part of basement 2 slab 01 Purpose
Completion Date	Nil
Measurment	Nil
Security	Nil
Remarks	

For **G V Reserch Centers Pvt Ltd**

Authorised Signatory

Accepted the above Terms And Conditions

For **KNR Infra Projects**

Name : _____

Name : _____

Date : ____/____/____

Requisition Form

Company Name:		GVRC		Date:		20.07.20	
Site & Phase :		INNOPOLIS		Time:		17:55	
Supplier				Req. No.		163097	
Material required before date:		urgent		ID No.		58639.	
No	Description	Size	Quantity	Units	Inward No	Date	
1	RMC	M7.5	15	CUM	29001		
2							
3							
4							
5							
6							
7							
8							
9							
10							
Remarks : FOR 5600E FOOTINGS PCC.							
Prepared By		Radhika		Approved by		VENKATESH G	
Sign. & Date		20.07.20		Sign. & Date		20/07/20	

Note: On receipt of material at site write inward number and date in last 2 columns.

20/07/2020



RMC pour report

Details of RMC pour

Company/ firm:	GVRC	Project:	Innopolis	A. Estimated quantity:	15 Cu Mtrs
Flat / Villa no.:	-	Block No.:	5600E	B. Requisition quantity:	15 Cu Mtrs
Footings :	PCC	PO Nos.	69017	C. Actual quantity poured:	12 Cu mtrs
Requisition nos.:	163097	Supplier:	KNR Infra Projects	D. Difference (C-A):	3 Cu mtrs
Sign of security	<i>Tes</i>	Sign of Admin	<i>Raidhike</i>	Sign of Project manager	<i>[Signature]</i>
Date	04.08.2020	Date	04.08.2020	Date	04.08.2020

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MRN No.
1.	27.07.20	16:28	6 cu mtrs	729	14,400 Kgs	13450Kgs	950Kgs	1594	81674
2.	27.07.20	14:55	6 cu mtrs	730	14,400 Kgs	13450kgs	950Kgs	1595	81675
Total:			12cu mtrs						
Remarks:									

Note: 1. Report to be sent on completion of each slab or footing for a block or villa. 2. Report must be sent within one working day with relevant documents attached. 3. Weigh all vehicles. 4. 6 m cu vehicles weight less than 14,100 kgs – deduct amount in bill. 5. Calculate short fall in weight as per internal memo no. 912/70/b dated 10.09.2014. If short fall is within permissible limits, write shortfall as Nil. 6. Ensure that relevant totals are entered.

KNR INFRA PROJECTS

Sy No, 125/1, Cheeryal village, Keesara(Mandal)
Medchal-Malkajgiri(District), Hyderabad-500083.

Ph: 9666663429, 7799880815

Email: knrinfraprojects@gmail.com

**DELIVERY CHALLAN**

Customer Name:	GENOMEVALLEY	D.C No:	730	Date:	27 July 2020
Delivery Location:	KOLTHUR	Vehicle No:	AP29V9814	Mode:	DUMP
S. No:	Description of Goods	Quantity with this load	Units	Cumulative. Qty	Remarks
2	M-7.5	6.0	CUM	12.0	
Other Documents Enclosed:			For Office Use Only		
1)			Driver Name:	UPENDHAR REDDY	
2)			Signature:		
Note: No alterations will be accepted without supplier and customer Signatures along with reasons.					
Received above material in good condition			For KNR INFRA PROJECTS		
Customer Signature			Authorised Signatory		

INWARD	
Inward No: 1595	Dt: 27/7/20
MRN No: 81675	Dt:
Received By: Tuta	Sign: Bus
CM RESEARCH CENTERS PVT. LTD.	



SREE VANI WEIGH BRIDGE

శ్రీ వాణి ధర్మ కాంట్

Thurkapally, Shameerpet Mandal, Kolthur Road, R.R. Dist.

Cell : 9440003460

COMPUTERISED 60M TONNES WEIGH BRIDGE

24

HOURS

500 078.

INWARD

Inward No: 1594

Dt: 21/7/20

MRN No:

Dt:

Received By:

Sign:

[Signature]

G.V. RESEARCH CENTERS PVT. LTD.

SERIAL No.:

VEHICLE No. :

CHARGES Rs.

GROSS 120

Kgs.

DATE 07-20

TIME:

TARE 1670

Kgs.

DATE 07-20

TIME:

NET 3450

Kgs.

MATERIAL:

OPERATOR'S SIGNATURE

వాహనము ప్లాట్ ఫారం విడిచిన తర్వాత మా బాధ్యత లేదు.
Our responsibility ceases once the vehicle leaves the platform.

KNR INFRA PROJECTS

S.No. 125/1, Cheeryal village, Keerasa(Mandal)

Medchal, Malkajgiri(District), Hyderabad-500083.

Ph: 986653429, 7799880815

Email: knrinfraprojects@gmail.com

DELIVERY CHITAN

Customer Name:	GENOME VALLEY	D.C No:	729	Date:	27 July 2020
Delivery Location:	KOLTHUR	Vehicle No:	TS08UE9051	Mode:	DUMP
S No:	Description of Goods	Quantity with this load	Units	Cumulative Qty	Remarks
1	M-7.5	6.0	CUM	6.0	

Other Documents Enclosed:

1)

Driver Name:

VIKRAM

2)

Note: No alterations will be accepted without signature of customer.

Customer Signatures along with reasons.

Received above material in good condition

Signature: INWARD	
Inward No: 15994	Date: 27/7/20
MRN No: 81634	Date:
Received By: Teeru	Sign: TS

Customer Signature

S V RESEARCH & TRADING PVT LTD.

For KNR INFRA PROJECTS

Authorized Signatory


KNR
READYMIX CONCRETE