

PURCHASE DIVISION
Advice for approval for credit to supplier

Date:		24/08/2020.		Prepared by:		MINISH	
PO/WO no.		69117		PO / WO Date		25/07/2020	
Supplier Name		Cemex Sufrva.		PO/WO amount		740,000/-	
Firm/Company		MPPL.		Project name		MFP.	
Sl. No.	Bill No	Bill Date	Bill amount				
1.	044.	05/08/2020.	6,43,800/-				
2.							
3.							
4.							
5.							
Amount A – Bills total(Excluding Transport & Hamali Charges):				6,43,800			
Sl. No.	DC No.	DC. Date	MRN No.	DC matches MRN			
1.				☐ Yes ☐ No			
2.	Rounding report Enclosed.			☐ Yes ☐ No			
3.				☐ Yes ☐ No			
4.				☐ Yes ☐ No			
				☐ Yes ☐ No			
Amount B – Other Credits :				Short material Recd for 500 Kg's. 771/-			
Amount C –Other Debits :							
Amount D (D=A+B-C) – Amount to be credited to the supplier:				6,43,029/-			
Amount E – PO / WO value:				740,000/-			
Amount F – Difference (A - E):				96,971/-			
Quantity received as per PO /WO			☐ Yes ☐ Excess received ☒ Short received ☐ Other (explained below)				
Is difference between PO / Bill acceptable?			☒ Yes ☐ No (explained below)				
Excess / short material received			☒ Approved – within acceptable limits ☐ No (explained below)				
Close PO / WO			☒ Yes ☐ No – wait for balance material ☐ No (explained below)				
Advance paid / PDC given (deduct when paying)			☐ Yes - ☒ No				
Payment – due date							
Remarks: Short Material Received Balance Material Received.							
Approved by	Purchase Officer	Purchase Manager	Procurement Manager	Accounts – receiver of bill	Accountant	Accounts Manager	
Sign:							
Date		24/8	24/08/2020				

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 5,000/-, Purchase Manager upto 25,000/- and Purchase Director thereafter. 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/-

APPROVED BY
MANAGER
24/08/2020

Subject: Shortfall of RMC

From: minish <minish@modiproperties.com>

Date: 24-08-2020, 11:34 AM

To: cemexinfra9@gmail.com

TO,

Mr Purshottam Reddy

Dear Sir

We recieved short material for Your Invoice No 44 DT 05-08-2020 For 500Kgs,Against Our PO No 69117 DT 25-07-2020.We are deducting RS 771/-For the same.

Please Note

--

Regards,

Minish Parikh

Manager-Procurement | +91 95155 46784 | minish@modiproperties.com

Modi Properties Pvt. Ltd. | www.modiproperties.com

5-4-187/ 3 & 4, M G Road, Secunderabad - 03 | +91 40 66335551

Don't just buy a flat or villa! Buy a great lifestyle!

We build affordable flats & villas in gated communities.

Tax Invoice

CEMEX INFRA

Sy.No 312 Rampally Vill
Keesara Mdl, Medchal Dist-501 301
Phone No:8367099999
GSTIN/UIN: 36AANFC3197R1ZJ
State Name : Telangana, Code : 36
E-Mail : cemexinfra9@gmail.com
Buyer

Modi Properties Pvt.Ltd

5-4-187/3 & 4, IIInd Floor, M.G. Road,
Secunderabad-500003
GSTIN/UIN : 36AABCM4761E1ZM
State Name : Telangana, Code : 36

Invoice No.

44

Dated

5-Aug-2020

Delivery Note

Mode/Terms of Payment

Supplier's Ref.

3480 to 3508

Other Reference(s)

Buyer's Order No.

69117 11832

Dated

25-Jul-2020

Despatch Document No.

Delivery Note Date

Despatched through

Destination

Terms of Delivery

SI No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	M25 Pump Ready Mix Concrete		174.00 cum	3,135.59	cum	5,45,593.22
		SGST		9 %		49,103.39
		CGST		9 %		49,103.39
Total			174.00 cum			Rs 6,43,800.00

50043700
2400

9711

Amount Chargeable (in words)

INR Six Lakh Forty Three Thousand Eight Hundred Only

HSN/SAC	Taxable Value	Central Tax Rate	Central Tax Amount	State Tax Rate	State Tax Amount	Total Tax Amount
	5,45,593.22	9%	49,103.39	9%	49,103.39	98,206.78
Total	5,45,593.22		49,103.39		49,103.39	98,206.78

Tax Amount (in words) : **INR Ninety Eight Thousand Two Hundred Six and Seventy Eight paise Only**

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

This is a Computer Generated Invoice



Requisition Form

Company Name:		Modi Properties Pvt Ltd		Date:		24-07-2020	
Site & Phase :		May Flower Platinum		Time:		11:38	
Supplier				Req.No.		11832	
Material required before date:			27-07-2020		ID No.		

No	Description	Size	Quantity	Units	Inward No	Date
1	RMC	M25	200	Cum		
2						
3						
4						
5						
6						
7						
8						
9						
10						

Remarks : For C block slab 4 concreting use purpose			
Prepared By	K.sravani	Approved by	SV.subbareddy
Sign. & Date	24-07-2020	Sign. & Date	

Purchase Order

Page(s) 1 Of 1

20-08-2020 16:16:10

Original / Office Copy / Purchase Div.Copy

From Company : **Modi Properties Pvt.Ltd.**
5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36AABCM4761E1ZM

Supplier Details			
CEMEX INFRA		Doc No	69117 11832
Sy. no. 312, Rampally (V111), Kesara (Mandal) Medchal Dist. - 501301		Doc Date	25-07-2020
		Quote No	NIL
GSTIN 36aanfc3197r1zj		Quote Date	25-07-2020
8367099999	9848210686	SupplyType	Supply

Kind Attn : G.Surender Reddy

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-25	200.00	3,700.00	0.00	0.00	740,000.00
Total Order Value . . .					740,000.00
Rupees : Seven Lakh(s) Fourty Thousand Only.					

Terms and Conditions :-

Specification /	Concrete mix shall be of 'Cemex' Ready Mix Concrete.
Payment Terms	Within 30 days of delivery of all materials & production of bill.
Tax	Including GST in above prices
Delivery Date	As per request of Project Manager
Delivery Location	May Flower Platinum Sy 82/1, Mallapur, Nacharam. Phone. 7680971999
Penalty For Delay	Bills must be submitted to H.O. within 30days of supply of material.10% pty on value of order will be deducted in delay submission of bills.
Transportation	Included in the above price
Warranty	Nil
Advance Paid	Nil
Other Terms	Final payment as per actual qty supplied as per batch sheet. Batch sheet/ report to be sent. Above order is for villa no 182 and 168 columns work use Purpose
Completion Date	Nil
Measurment	Nil
Security	Nil
Remarks	

For **Modi Properties Pvt.Ltd.**

Authorised Signatory

Accepted the above Terms And Conditions

For **CEMEX INFRA**

Name : _____

Name : _____

Date : __/__/__

Contact : -


RMC pour report

Company/ firm:	Modi properties pvt ltd	Project:	May Flower Platinum	A. Estimated quantity:	200 cu.m
Flat / Villa no.:	-	Block No.:	C	B. Requisition quantity:	200 cu.m
Slab no.:	04	PO Nos.	69117	C. Actual quantity poured:	174 cu.m
Requisition nos.:	11832	Supplier:	Cemex Infra	D. Difference (C-A):	-26 cu.m
Sign of security	Nizarg	Sign of Admin	<i>[Signature]</i>	Sign of Project manager	<i>[Signature]</i>
Date	11/08/2020	Date	11/08/2020	Date	11/08/2020

Details of RMC pour

[illegible]

RMC pour report

Company/ firm:	Modi properties pvt ltd	Project:	May Flower Platinum	A. Estimated quantity:	200 cu.m
Flat / Villa no.:	-	Block No.:	C	B. Requisition quantity:	200 cu.m
Slab no.:	04	PO Nos.	69117	C. Actual quantity poured:	174 cu.m
Requisition nos.:	11832	Supplier:	Cemex Infra	D. Difference (C-A):	-26 cu.m
Sign of security		Sign of Admin		Sign of Project manager	
Date	11/08/2020	Date	11/08/2020	Date	11/8/2020

Details of RMC pour

[illegible]

grain yield about 1000 kg/ha.

11/8/2022

11/08/2020

Total shortfall 880kgs /2400 = 0.36 Cu.m