

RMC pour report

Company/ firm:	Modi properties pvt ltd	Project:	May Flower Platinum	A. Estimated quantity:	150 cu.m
Flat / Villa no.:	-	Block No.:	A	B. Requisition quantity:	150 cu.m
Slab no.:	10	PO Nos.	69762	C. Actual quantity poured:	150 cu.m
Requisition nos.:	11888	Supplier:	Cemex Infra	D. Difference (C-A):	0 cu.m
Sign of security	<i>Nizam</i>	Sign of Admin	<i>B. Nandini</i>	Sign of Project manager	<i>28/8/2020</i>
Date	02/09/2020	Date	02/09/2020.	Date	28/8/2020

Details of RMC pour

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MIRN No.
1.	27.08.2020	11:45	6 Cu.m	3559	14400	12350	2050	13886	82509
2.	27.08.2020	12:25	6 Cu.m	3560	14400	14710		13887	82510
3.	27.08.2020	13:00	6 Cu.m	3561	14400	14690		13888	82511
4.	27.08.2020	13:25	6 Cu.m	3562	14400	14570		13889	82512
5.	27.08.2020	13:35	6 Cu.m	3563	14400	14020	380	13890	82513
6.	27.08.2020	13:45	6 Cu.m	3564	14400	14090	310	13891	82514
7.	27.08.2020	14:00	6 Cu.m	3565	14400	12410	1990	13892	82515
8.	27.08.2020	14:10	6 Cu.m	3566	14400	14370	30	13893	82516
9.	27.08.2020	14:30	6 Cu.m	3567	14400	14380	20	13894	82517
10.	28.08.2020	07:45	6 Cu.m	3568	14400	14560		13907	82518
11.	28.08.2020	08:30	6 Cu.m	3569	14400	14250	150	13908	82519
12.	28.08.2020	09:00	6 Cu.m	3570	14400	14430		13909	82520
Total:			72 Cu.m		172800	168830	4930		
Remarks:	Total short fall = 5920kgs/2400 = 2.46 Cu.m								

RMC pour report

Company/ firm:	Modi properties pvt ltd	Project:	May Flower Platinum	A. Estimated quantity:	150 cu.m
Flat / Villa no.:	-	Block No.:	A	B. Requisition quantity:	150 cu.m
Slab no.:	10	PO Nos.	69762	C. Actual quantity poured:	150 cu.m
Requisition nos.:	11888	Supplier:	Cemex Infra	D. Difference (C-A):	0 cu.m
Sign of security	Nizama	Sign of Admin	R. Nandini	Sign of Project manager	21/9/2020
Date	02/09/2020	Date	02/09/2020	Date	21/9/2020

Details of RMC pour

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MIRN No.
13.	28.08.2020	09:30	6 C u.m	3571	14400	14540		13910	82521
14.	28.08.2020	09:45	6 C u.m	3572	14400	14530		13911	82522
15.	28.08.2020	10:15	6 C u.m	3573	14400	14520		13912	82523
16.	28.08.2020	10:50	6 C u.m	3574	14400	14700		13913	82524
17.	28.08.2020	11:05	6 C u.m	3575	14400	14220	180	13914	82526
18.	28.08.2020	11:35	6 C u.m	3576	14400	14650		13915	82527
19.	28.08.2020	12:30	6 C u.m	3577	14400	14380	20	13916	82528
20.	28.08.2020	13:45	6 C u.m	3578	14400	14440		13917	82530
21.	28.08.2020	13:55	6 C u.m	3579	14400	14580		13918	82531
22.	28.08.2020	14:05	6 C u.m	3580	14400	14410		13919	82532
23.	28.08.2020	14:15	6 C u.m	3581	14400	13860	540	13920	82533
24.	28.08.2020	14:45	6 C u.m	3582	14400	14150	250	13921	82534
Total:			72 Cu.m		172800	172980	990		

Remarks:

RMC pour report

Company/firm:	Modi properties pvt ltd	Project:	May Flower Platinum	A. Estimated quantity:	150 cu.m
Flat / Villa no.:	-	Block No.:	A	B. Requisition quantity:	150 cu.m
Slab no.:	10	PO Nos.	69762	C. Actual quantity poured:	150 cu.m
Requisition nos.:	11888	Supplier:	Cemex Infra	D. Difference (C-A):	0 cu.m
Sign of security		Sign of Admin	<i>P. Nandani</i>	Sign of Project manager	<i>22/8/2020</i>
Date	02/09/2020	Date	02/09/2020	Date	24/8/2020

Details of RMC pour

Sl. No	Date	Time	Quantity poured	De No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MRN No.
25.	28.08.2020	15:45	6 C u.m	3583	14400	14430		13922	82535
26.									
27.									
28.									
29.									
30.									
31.									
32.									
33.									
34.									
35.									
36.									
Total:			6 C u.m		14400	14430			
Remarks:									