

Serene Constructions LLP (20-21)M G Road, Ranigunj
Secunderabad**Purchase Register**

1-Jul-2020 to 31-Jul-2020

Page 1

Date	Particulars	Vch Type	Vch No.	Debit Amount	Credit Amount
1-7-2020	CONT-KAVITAPU SATISH KUMAR	Purchase	PUR/10094		61,426.00
1-7-2020	CONT-Veldi Karunakar Reddy	Purchase	PUR/10095		2,86,489.00
1-7-2020	CONT-Veldi Karunakar Reddy	Purchase	PUR/10096		2,87,192.00
1-7-2020	CONT-Veldi Karunakar Reddy	Purchase	PUR/10097		2,68,969.00
1-7-2020	SP-Y.RAVI SHANKAR	Purchase	PUR/10098		20,009.00
1-7-2020	SUP-Shiv Shakti Machine Tools Hardware and Electric	Purchase	PUR/10099		2,124.00
1-7-2020	SUP-Sri Raja Rajeswara Traders	Purchase	PUR/10100		354.00
2-7-2020	SUP-SUMMIT SALES LLP	Purchase	PUR/10101		16,520.00
2-7-2020	SUP-SUMMIT SALES LLP	Purchase	PUR/10102		2,242.00
2-7-2020	SUP-SUMMIT SALES LLP	Purchase	PUR/10103		5,900.00
2-7-2020	SUP-SUMMIT SALES LLP	Purchase	PUR/10104		1,558.00
2-7-2020	SUP-SUMMIT SALES LLP	Purchase	PUR/10105		66,546.00
2-7-2020	SUP-SUMMIT SALES LLP	Purchase	PUR/10106		4,857.00
2-7-2020	SUP-SUMMIT SALES LLP	Purchase	PUR/10107		2,266.00
7-7-2020	CONT-D.Vijay	Purchase	PUR/10108		10,560.00
7-7-2020	CONT-Begari Navaneetha	Purchase	PUR/10109		12,000.00
8-7-2020	SUP-SUMMIT SALES LLP	Purchase	PUR/10110		5,947.00
8-7-2020	SUP-SUMMIT SALES LLP	Purchase	PUR/10111		3,840.00
8-7-2020	SUP-SUMMIT SALES LLP	Purchase	PUR/10112		336.00
8-7-2020	SUP-Elegant Enterprises	Purchase	PUR/10113		968.00
9-7-2020	SUP-Praful Sanitary	Purchase	PUR/10114		47,455.00
15-7-2020	SUP-P. SATISH KUMAR ENG. WORKS	Purchase	PUR/10115		1,03,562.00
15-7-2020	SUP-SUMMIT SALES LLP	Purchase	PUR/10116		1,947.00
15-7-2020	SUP-SUMMIT SALES LLP	Purchase	PUR/10117		1,647.00
15-7-2020	SUP-SUMMIT SALES LLP	Purchase	PUR/10118		67,269.00
15-7-2020	SUP-SUMMIT SALES LLP	Purchase	PUR/10119		1,451.00
15-7-2020	SUP-SUMMIT SALES LLP	Purchase	PUR/10120		1,374.00
17-7-2020	SUP-SUMMIT SALES LLP	Purchase	PUR/10121		944.00
17-7-2020	SUP-SUMMIT SALES LLP	Purchase	PUR/10122		720.00
17-7-2020	SUP-SUMMIT SALES LLP	Purchase	PUR/10123		414.00
17-7-2020	SUP-SUMMIT SALES LLP	Purchase	PUR/10124		390.00
17-7-2020	SUP-SUMMIT SALES LLP	Purchase	PUR/10125		27,925.00
18-7-2020	CONT-Borra Sudarshan	Purchase	PUR/10126		1,07,257.00
18-7-2020	CONT-T.Kurmanna	Purchase	PUR/10127		18,302.00
20-7-2020	SUP-Praful Sanitary	Purchase	PUR/10128		1,863.00
22-7-2020	SUP-Elegant Enterprises	Purchase	PUR/10129		9,912.00
22-7-2020	SUP-SUMMIT SALES LLP	Purchase	PUR/10130		3,127.00
22-7-2020	SUP-SUMMIT SALES LLP	Purchase	PUR/10131		1,298.00
22-7-2020	SUP-SUMMIT SALES LLP	Purchase	PUR/10132		1,357.00
22-7-2020	SUP-SUMMIT SALES LLP	Purchase	PUR/10133		5,754.00
22-7-2020	SUP-SUMMIT SALES LLP	Purchase	PUR/10134		4,307.00
24-7-2020	SUP-Sree Sai Sharanya Enterprises	Purchase	PUR/10135		24,998.00
24-7-2020	SUP-Sree Sai Sharanya Enterprises	Purchase	PUR/10136		24,231.00
24-7-2020	SUP-SUMMIT SALES LLP	Purchase	PUR/10137		6,844.00
24-7-2020	SUP-G.P. BUILDCON MATERIALS	Purchase	PUR/10138		5,570.00
29-7-2020	SUP-SUMMIT SALES LLP	Purchase	PUR/10139		1,32,352.00
30-7-2020	CONT-V.Vidya Shankar	Purchase	PUR/10140		49,129.00
30-7-2020	SUP-Precision Tools Centre	Purchase	PUR/10141		1,730.00
31-7-2020	CONT-Janardhan Prasad	Purchase	PUR/10142		17,282.00
31-7-2020	CONT-Begari Navaneetha	Purchase	PUR/10143		12,000.00
31-7-2020	CONT-Y.Swetha	Purchase	PUR/10144		9,100.00

Carried Over

17,51,614.00

continued ...

Serene Constructions LLP (20-21)

Purchase Register : 1-Jul-2020 to 31-Jul-2020

Page 2

Date	Particulars	Vch Type	Vch No.	Debit Amount	Credit Amount
	Brought Forward				17,51,614.00
31-7-2020	CONT-T.Kurmanna	Purchase	PUR/10145		15,111.00
31-7-2020	SUP-Dilpreet Tubes Pvt. Ltd.	Purchase	PUR/10146		1,51,226.00
31-7-2020	SUP-SUMMIT SALES LLP	Purchase	PUR/10147		9,323.00
31-7-2020	SUP-SUMMIT SALES LLP	Purchase	PUR/10148		3,441.00
31-7-2020	SUP-SUMMIT SALES LLP	Purchase	PUR/10149		752.00
31-7-2020	SUP-SUMMIT SALES LLP	Purchase	PUR/10150		16,135.00
31-7-2020	SUP-SUMMIT SALES LLP	Purchase	PUR/10151		23,711.00
31-7-2020	SUP-Sri Raja Rajeswara Traders	Purchase	PUR/10152		42,622.00
31-7-2020	SUP-Sri Raja Rajeswara Traders	Purchase	PUR/10153		188.00
31-7-2020	SUP-Sri Raja Rajeswara Traders	Purchase	PUR/10154		708.00
31-7-2020	SUP-SUMMIT SALES LLP	Purchase	PUR/10155		3,780.00
Total:					20,18,611.00

Serene Constructions LLP (20-21)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36
Purchase Voucher

No. : PUR/18274
Ref.: 019 dt. 1-Jul-2020

Party's Name: KAVITAPU SATISH KUMAR
H.NO.13-6-254,Jaffer Guda,Karwan,Hyderabad
GSTIN/UIN : 36HTMPK2743G1ZE

Dated : 1-Jul-2020

Continuation of Invoice

Scan Completed

Particulars

Paints GST 18%
Input CGST
Input SGST
OIE-Roundoff

52,056.00
4,685.04
4,685.04
(-0.08)

Amount
₹ 61,426.00

On Account of:

Being portico MS truss black anamel painting for v.nos.12,21,28&6&main gate black painting for v.no. 31&main door polishing for v.no.8&19&one coat of painting on side & out side for v.no.08&one coat of primer & lappam for v.no. 6(4114-4122)

Amount (in words):

Indian Rupees Sixty One Thousand Four Hundred Twenty Six Only

for CONT-KAVITAPU SATISH KUMAR

Prepared by: Upender






Approved by

Receiver's Signature

PURCHASE DIVISION,
Advice for approval for credit to contractor

Lecau 20
C11296

Date:	01/07/2020	Prepared by:	T.D. Murthy
WO no.	-	WO date.	-
Contractor Name	K. Satish Kumar	WO amount - A	-
Firm/Company	Serene Constructions LLP	Project name	Serene Farms
Nature of work	Painting Work		
Villa/flat/block no.	12,21,28,06,31,8,19,8 & 6.		
Request for payment date	25/06/2020	Request for payment amount - B	Rs. 52,056/- ✓
GST on bills - C	Rs. 9,370/- ✓	Total D = B + C	Rs. 61,426/-
Work done from	18/06/2020	Work done to	24/06/2020
Sl. No	Bill No.	Bill date	Bill amount
1.	019	01/07/2020	Rs. 61,426/- ✓
2.	-	-	-
3.	-	-	-
4.	-	-	-
Amount E - Bills total			Rs. 61,426/- ✓
Amount F - Voucher payment amount F (D-E) - 40% labour charges, 40% allowance for consumables and 20% transport charges -- or as per guidelines			-
Amount G - Other Credits :			-
Amount H - Other Debits :			-
Amount I - to be credited to the contractor (E+F+G-H)			Rs. 61,426/- ✓
Amount J - Difference A-B (should be nil)			-
Amount K - Difference D-E-F (should be nil)			-
Quantity received as per WO	☐ Yes ☐ Excess received ☐ Short received ☒ Explained below		
Difference between A & B acceptable	☒ Yes ☐ No (explained below)		
Excess / short material received	☐ Approved - within acceptable limits ☐ No (explained below),		
Close WO	☐ Yes ☐ No - wait for balance material ☒ No (explained below)		
Advance paid / PDC given (deduct when paying)	☐ Yes - Rs. /- ☒ No		
Payment - due date	04/07/2020		
Remarks: No work order for above painting work. Please consider the bill for processing. ✓			

Approved by	Purchase Officer	Purchase Manager	Procurement Manager	M.D.	Accounts - receiver of bill	Accountants	Accounts Manager
Sign:							
Date	01/07/2020		01/07/2020		01/07/2020	01/07/2020	01/07/2020

Notes: 1. In case amount to be credited to contractor and the bills total does not match prepare JV for debit or credit as the case may be. 2. Prepare additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve WOs upto Rs. 5,000/-, Purchase Manager and Procurement Manager to approve all bills from 5,000/- to 1,00,000/- 4. Attach JV, Office copy of WO, DCs and bills to this advice. 5. To be approved by accounts manager if value exceeds Rs. 10,000/- 6. MD to approve all bills above Rs. 1,00,000/-

id: 4114 - 4122

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		2		Date - site bills Register		25-06-20	
Company Name:		SELLP		Site:		Serun farm	
Name of Contractor		K Satish Kumar					
Nature of work		Painting					
Work done		From Date		18-06-20		To Date 24-06-20	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	12,21,28,06	1336	9	Sft	12,024		
2.	31	66	9	Sft	594		
3.	8,19	2	2,000	no}	4,000		
4.	8	1000	16,5375	Sft	16,538		
5.	6	1000	18.90	Sft	18,900		
6.							
7.							
8.							
9.							
10.							
11.	Total:				52,056		
Bill required		☐ YES ☐ NO.		GST bill required		☐ YES ☐ NO.	
Measurement & estimate sheet:		☐ Required ☐ Not required		Measurement & estimate sheet:		☐ Enclosed ☐ Not enclosed	
PO/WO no.				PO/WO date:			
Remarks : Work Completed -							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 25-06-20		Date: 25/06/20		Date: 25/06/20			
Sign: [Signature]		Sign: [Signature]		Sign: [Signature]			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

APPROVED BY
25-06-2020
SOHAM NARAYAN
MANAGING DIRECTOR

MEASUREMENT SHEET							APPROVED BY			
COMPANY NAME			SERENE CONSTRUCTION LLP			SIGN:				
PROJECT			SERENE FARMS							
WORK DISCRPTION			PAINTING WORK							
PREPARED BY			SYED GOLAM SARWAR							
DATE			25-Jun-20							
CONTRACTOR NAME			K SATISH KUMAR							
			A	B	C	D	E=AxBxCxD	F		
			LENGTH	WIDTH	HEIGHT	NOS	QUANTITY	UNITS		
SL NO	ITEM HEAD	ITEM DISCRPTION								
1	Villa no 12,21,28 & 6	Portico MS truss black anamel painting	334	1	1	4	1336	SFT		
2	Villa no 31	Main gate Black palnting	12	1	5.5	1	66	sft		
3	villa no 8 & 19	Main door polishing	1	1	1	2	2	NOS		
4	Villa no 08	One coat of painting on side & out side stage 2	1000	1	1	1	1000	sft		
5	Villa no 06	One coat of primer & lappam stage 1	1000	1	1	1	1000	sft		

ESTIMATE		SERENE CONSTRUCTION LLP	APPROVED BY			
COMPANY NAME		SERENE FARMS	SIGN:			
PROJECT		PAINTING WORK				
WORK DISCRIPTION		SYED GOLAM SARWAR				
PREPARED BY		25-Jun-20				
DATE		K SATISH KUMAR				
CONTRACTOR NAME						
SL NO	ITEM HEAD	ITEM DISCRIPTION	QUANTITY	UNITS	RATE	AMOUNT
1	Villa no 12,21,28 & 6	Portico MS truss black anamel painting	1336	SFT	9	12,024
2	Villa no 31	Main gate Black painting	66	SFT	9	594
3	villa no 8 & 19	Main door polishing	2	nos	2000	4,000
4	Villa no 08	One coat of painting on side & out side stage 2 (35% of 47.25 = 16.5375)	1000	sft	16.5375	16,538
5	Villa no 06	One coat of primer & lappam stage 1 (40% of 47.25 = 18.9)	1000	sft	18.9	18,900
					Total	52,056

M. Naveen Kumar
APPROVED BY
 25 JUN 2020
 M. Naveen kumar
 Asst. Engineer

Estimate/Draft PO

Page(s) 1 Of 1

05-06-2020 13:51:17

Original / Office Copy / Purchase Div.Copy

From Company : **Serene Constructions LLP**
5-4-187/374,ii Floor,M.G.Road,Secunderabad-500 003.
G S T No. : 36ACVFS7909P1ZV

Draft PO for Approval

Supplier Details			
Karunakar Reddy 8-2-125/120/3A/45, Banjara Hills, Noor Nagar, Road No.10, Hyderabad. GSTIN 36AKGPR0150G1ZD NA NA 9440407992		Doc No	67770 150258
		Doc Date	05-06-2020
		Quote No	Nil
		Quote Date	30-12-2017
		SupplyType	Supply

Kind Attn : Mr. Karunakar Reddy

Estimate/Draft PO for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 9035 - Tiles - Cladding tiles - 9 In x 3 In - sft	3,000.00	105.00	0.00	18.00	371,700.00
Total Order Value . . .					371,700.00
Rupees : Three Lakh(s) Seventy One Thousand Seven Hundred Only.					

Terms and Conditions :-

- Specification / Brand All items shall be of 10mm to 14mm thickness, Terracotta color.
- Payment Terms 40% as advance and 60% after delivery of materials & completion of all works
- Tax All taxes included in above price.
- Delivery Date Within 7days
- Delivery Location Serene Farms
Sy no-44, Yenkepally Village, Chevella Mandal,RR.Dist-501 503
Phone. ..
- Penalty For Delay Bills must be submitted to H.O. within 30days of completion of work. 10% pty on value of order will be deducted for delay in submission of bills.
- Transportation Cost Included in the above price.
- Warranty Nil
- Advance Paid Rs. 1,48,680/- vide cheque no. , dtd.
- Other Terms We reserve the right to reject items not conforming to quality and specifications. Breakage in your account. L/U/L included. Above order for elevation of vills no. 10,21 & 28 purpose. Laticrete & Laying charges included in above price.
- Completion Date Work to be completed in 5days. Penalty of 5% of order value per week shall be levied for delay
- Measurment Nil
- Security Nil
- Remarks

APPROVED BY
25 JUN 2020
S. CHAM MUDI
MANAGING DIRECTOR

T.D. Murali 5/6/20

For **Serene Constructions LLP**
Authorised Signatory

Draft PO for Approval

Accepted the above Terms And Conditions
For **Karunakar Reddy**

Name : _____ Name : _____ Date : __/__/__

Requisition Form

Company Name:		SERENE CONSTRUCTION LLP		Date:		03-06-20	
Site & Phase:		Serene farms		Time:		12.50	
Supplier		Veldi karunakar reddy		Req. No.		150258	
Material required before date:		05-06-20		ID No.		57379	
No	Description	Size	Quantity	Units	Inward No	Date	
1	Wall cladding tiles	9" x 3"	3000	sft			
2							
3							
4							
5							
6							
7							
8							
9							
10							
Remarks: The above tiles are required for villa no 10, 21, 28							
Prepared By		SYED GOLAM SARWAR		Approve by			
Sign. & Date		23-05-20		Sign. & Date			

NOTE: on receipt of material at site write inward number and date in last 2 columns.

APPROVED BY
 23 JUN 2020
 SUHAM K J
 MANAGING DIRECTOR

MEASUREMENT SHEET												
Company Name:		Serene construction Iip										
Project:		Serene Farms										
Work Description:		Wall cladding tiles										
Prepared By		Syed golam sarwar										
Date:		10-10-2019										
contractor name		Karunakar reddy										
S No.	Item Head	A	B	C	D	E=AxBxCxD	F					
	Item Description	Length	Width	Height	Nos.	Quantity	Units					
1	Villa No.39	16.25	1.00	12.00	1.00	195.0	sft					
	Cladding tiles laying external sides North side	6.00	1.00	4.50	1.00	27.00	sft					
	Deduction window (-)	3.50	1.00	7.00	1.00	24.50	sft					
	Deduction Door (-)	9.50	1.00	12.00	1.00	114.00	sft					
	Cladding tiles laying external sides East side	2.00	1.00	6.00	1.00	12.00	sft					
	Deduction window (-)	14.00	1.00	12.00	1.00	168.00	sft					
	Cladding tiles laying external sides East side open area	2.00	1.00	6.00	1.00	12.00	sft					
	Deduction window (-)											
	Cladding tiles laying external sides North side at Guest be room	15.75	1.00	12.00	1.00	189.00	sft					
	Deduction window (-)	6.50	1.00	6.00	1.00	39.00	sft					
	Cladding tiles laying external sides West side	14.50	1.00	12.00	1.00	174.00	sft					
	Deduction window (-)	6.50	1.00	6.00	1.00	39.00	sft					
	Cladding tiles laying external sides south side	17.00	1.00	12.00	1.00	204.00	sft					
	Deduction window (-)	2.00	1.00	4.00	1.00	8.00	sft					
					Total:	883.00	sft					

APPROVED
 06/10/2019
 MINISH PARIKH
 MANAGER PROCUREMENT

6/6/2020

Yahoo Mail - Requirement of wall cladding tiles for one villa clarification

To,
M.D.
Requirement of wall cladding tiles for one villa clarification

From: golam sarwar (sarwar@modiproperties.com)

To: murthy@modiproperties.com

Cc: serene-const@modiproperties.com

Date: Saturday, June 6, 2020, 10:32 AM GMT+5:30

Murthu sir

For one villa total work quantity is - 883 sft + 30 sft (main gate elevation) = 913 sft.
Including materials wastage Order quantity 931 = 1000 sft

find the attached file of estimation. ✓

Regards,

S G Sarwar

Sr.Engineer (Site In-charge) | +91 7319104968 | sarwar@modiproperties.com

Modi Properties Pvt. Ltd. | www.modiproperties.com

5-4-187/3 & 4, M G Road, Secunderabad - 03 | +91 40 66335551

Don't just buy a flat or villa! Buy a great lifestyle!

We build affordable flats & villas in gated communities.



wall cladding tiles quantity.pdf
174.4kB

T.O. Murthy

Purchase Order

Page(s) 1 Of 1

06-06-2020 14:48:50



67770

03.06.20 12:48:13

From Company : **Serene Constructions LLP**
5-4-187/374,ii Floor,M.G.Road,Secunderabad-500 003.
G S T No. : 36ACVFS7909P1ZV

Supplier Details

Karunakar Reddy
8-2-125/120/3A/45, Banjara Hills, Noor Nagar, Road No.10, Hyderabad.

GSTIN 36AKGPR0150G1ZD

NA

NA

9440407992

Doc No 67770 150258

Doc Date 06-06-2020

Quote No Nil

Quote Date 30-12-2017

SupplyType Supply

Kind Attn : Mr. Karunakar Reddy

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 9035 - Tiles - Cladding tiles - 9 In x 3 In - sft	3,000.00	105.00	0.00	18.00	371,700.00
Total Order Value . . .					371,700.00

Rupees : Three Lakh(s) Seventy One Thousand Seven Hundred Only.

Terms and Conditions :-

Specification / Brand All items shall be of 10mm to 14mm thickness, Terracotta color.

Payment Terms 40% as advance and 60% after delivery of materials & completion of all works

Tax All taxes included in above price.

Delivery Date Within 7days

Delivery Location Serene Farms
Sy no-44, Yenkepally Village, Cheveila Mandal,RR.Dist-501 503
Phone. ..

Penalty For Delay Bills must be submitted to H.O. within 30days of completion of work. 10% pty on value of order will be deducted for delay in submission of bills.

Transportation Cost Included in the above price.

Warranty Nil

Advance Paid Rs. 1,48,680/- vide cheque no. , dtd.

Other Terms We reserve the right to reject items not conforming to quality and specifications. Breakage in your account. L/U/L included. Above order for elevation of vills no. 10,21 & 28 purpose. Laticrete & Laying charges included in above price.

Completion Date Work to be completed in 5days. Penalty of 5% of order value per week shall be levied for delay

Measurment Nil

Security Nil

Remarks

For **Serene Constructions LLP**

Authorised Signatory

Name :

[Signature]
06/06/2020

Accepted the above Terms And Conditions

For **Karunakar Reddy**

Name :

Date : _/_/_

ESTIMATE SHEET						
Company Name:		Serene construction llp			Approved by:	
Project:		Serene Farms			Sign:	
Work Description:		Wall cladding tiles				
Prepared By		Syed golam sarwar				
Date:		11-06-2020				
contractor name		Karunakar reddy				
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount
1	villa no - 10,21,28	cladding tiles laying external side including Laticrete	2649.00	sft	103.00	272,847
					TOTAL:	272,847

Naveen
12/06/2020

MEASUREMENT SHEET							
Company Name:		Serene construction llp		Approved by:			
Project:		Serene Farms		Sign:			
Work Description:		Wall cladding tiles					
Prepared By		Syed golam sarwar					
Date:		11-06-2020					
contractor name		Karunakar reddy					
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E=AxBxCxD Quantity Units
1	Villa No.	Cladding tiles laying external sides North side	16.25	1.00	12.00	1.00	195.00 sft
	10,21,28	Deduction window (-)	6.00	1.00	4.50	1.00	27.00 sft
		Deduction Door (-)	3.50	1.00	7.00	1.00	24.50 sft
		Cladding tiles laying external sides East side	9.50	1.00	12.00	1.00	114.00 sft
		Deduction window (-)	2.00	1.00	6.00	1.00	12.00 sft
		Cladding tiles laying external sides East side open area	14.00	1.00	12.00	1.00	168.00 sft
		Deduction window (-)	2.00	1.00	6.00	1.00	12.00 sft
		Cladding tiles laying external sides North side at Guest be room	15.75	1.00	12.00	1.00	189.00 sft
		Deduction window (-)	6.50	1.00	6.00	1.00	39.00 sft
		Cladding tiles laying external sides West side	14.50	1.00	12.00	1.00	174.00 sft
		Deduction window (-)	6.50	1.00	6.00	1.00	39.00 sft
		Cladding tiles laying external sides south side	17.00	1.00	12.00	1.00	204.00 sft
		Deduction window (-)	2.00	1.00	4.00	1.00	8.00 sft
						Total:	883.00 sft
		Total three nos of villa so	883.00			3.00	2649.00 sft

id: 4089 - 4091

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		④		Date - site bills Register		11-06-20	
Company Name:		SC LLP.		Site:		Sector farm	
Name of Contractor		Kasimaker Ruddy					
Nature of work		wall cladding tiles					
Work done		From Date		01-06-20		To Date	
						10-04-20	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	10, 21, 28	2649	103	8ft	2,72,847		
2.							
3.							
4.							
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				2,72,847		
Bill required		☐ YES ☐ NO.		GST bill required		☐ YES ☐ NO.	
Measurement & estimate sheet:		☐ Required ☐ Not required		Measurement & estimate sheet:		☐ Enclosed ☐ Not enclosed	
PO/WO no.		6770		PO/WO date:		06-06-20	
Remarks: work completed							
Approved by Project Manager		Approved by Design Team		APPROVED FOR CONSTRUCTION			
Date: 11-06-20		Date: 12/06/2020		Approved by M.D.			
Sign: Syed Jahan Sam		Sign: Nana Khat		Date: 12 JUN 2020			
				Sign: SOHAM MODI			
				MANAGING DIRECTOR			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Serene Constructions LLP (20-21)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Purchase Voucher

Dated : 1-Jul-2020

No. : PUR/10095
Ref: 111 dt. 1-Jul-2020

Party's Name: CONT-Veldi Karunakar Reddy

GSTIN/UID : 36AKGPR0150G1ZD

Particulars	Amount
Tiles, Granite, Etc. GST 5%	2,72,847.00
Input CGST	6,821.18
Input SGST	6,821.18
OIE-Roundoff	(-0.36)
	₹ 2,86,489.00

On Account of :

Being cladding tiles laying external side including laticrete for v.nos.10,21,28(4089-4091)

Amount (in words) :

Indian Rupees Two Lakh Eighty Six Thousand Four Hundred Eighty Nine Only

for CONT-Veldi Karunakar Reddy

Prepared by: upender

Approved by

Receiver's Signature

PURCHASE DIVISION,
Advice for approval for credit to contractor

Scan 11
U1317

Date:	01/07/2020	Prepared by:	T.D. Murthy
WO no.	67770	WO date.	06/06/2020
Contractor Name	Karunakar Reddy	WO amount - A	Rs. 3,71,700/-
Firm/Company	Serene Constructions LLP	Project name	Serene Farms
Nature of work	Cladding tiles		
Villa/flat/block no.	10,21 & 28.		
Request for payment date	11/06/2020	Request for payment amount - B	Rs. 2,72,847/- ✓
GST on bills - C	Rs. 13,642/- ✓	Total D = B + C	Rs. 2,86,489/- ✓
Work done from	04/06/2020	Work done to	10/04/2020
Sl. No	Bill No.	Bill date	Bill amount
1.	111	01/07/2020	Rs. 2,86,489/- ✓
2.	-	-	-
3.	-	-	-
4.	-	-	-
Amount E - Bills total			Rs. 2,86,489/- ✓
Amount F - Voucher payment amount F (D-E) - 40% labour charges, 40% allowance for consumables and 20% transport charges -- or as per guidelines			-
Amount G - Other Credits :			-
Amount H - Other Debits :			-
Amount I - to be credited to the contractor (E+F+G-H)			Rs. 2,86,489/- ✓
Amount J - Difference A-B (should be nil)			Rs. 98,853/-
Amount K - Difference D-E-F (should be nil)			-
Quantity received as per WO		☒ Yes ☐ Excess received ☐ Short received ☐ Explained below	
Difference between A & B acceptable		☒ Yes ☐ No (explained below)	
Excess / short material received		☒ Approved - within acceptable limits ☐ No (explained below),	
Close WO		☒ Yes ☐ No -- wait for balance material ☐ No (explained below)	
Advance paid / PDC given (deduct when paying)		☒ Yes - Rs. 1,48,680/- ☐ No	
Payment - due date		04/07/2020	
Remarks: Estimate and measurement sheet is enclosed. Please consider the bill for processing. ✓			

Approved by	Purchase Officer	Purchase Manager	Procurement Manager	M.D.	Accounts Receiver of bill	Accountants	Accounts Manager
Sign:							
Date	01/07/2020		01/07/2020	01 JUL 2020	01 JUL 2020	01 JUL 2020	01 JUL 2020

Notes: 1. In case amount to be credited to contractor and the bills total does not exceed Rs. 5,000/-, the Accounts Manager may prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve WOs upto Rs. 5,000/-, Purchase Manager and Procurement Manager to approve all bills from 5,000/- to 1,00,000/- 4. Attach JV, Office copy of WO, DCs and bills to this advice. 5. To be approved by accounts manager if value exceeds Rs. 10,000/- 6. MD to approve all bills above Rs. 1,00,000/-

Estimate/Draft PO

Page(s) 1 Of 1

16/03/2020 2:24:12 PM

Original / Office Copy / Purchase Div.Copy

From Company : **Serene Constructions LLP**
5-4-187/374,ii Floor,M.G.Road,Secunderabad-500 003.
G S T No. : 36ACVFS7909P1ZV

Draft PO for Approval**Supplier Details**

Karunakar Reddy
8-2-125/120/3A/45, Banjara Hills, Noor Nagar, Road No.10, Hyderabad.

GSTIN 36AKGPR0150G1ZD

NA

NA

9440407992

Doc No	66709	150211
Doc Date	16-03-2020	
Quote No	Nil	
Quote Date	30-12-2017	
SupplyType	Supply	

Kind Attn : Mr. Karunakar Reddy

Estimate/Draft PO for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 9035 - Tiles - Cladding tiles - 9 In x 3 In - sft.	3,000.00	105.00	0.00	18.00	371,700.00
Total Order Value . . .					371,700.00

Rupees : Three Lakh(s) Seventy One Thousand Seven Hundred Only.

Terms and Conditions :-**Specification / Brand** All items shall be of 10mm to 14mm thickness, Terracotta color.**Payment Terms** 40% as advance and 60% after delivery of materials & completion of all works**Tax** All taxes included in above price.**Delivery Date** Within 7days**Delivery Location** Serene Farms
Sy no-44, Yenkepally Village, Chevella Mandal,RR.Dist-501 503
Phone. ..**Penalty For Delay** Bills must be submitted to H.O. within 30days of completion of work. 10% pty on value of order will be deducted for delay in submission of bills.**Transportation Cost** Included in the above price.**Warranty** Nil**Advance Paid** Rs. 1,85,850/- vide cheque no. , dtd.**Other Terms** We reserve the right to reject items not conforming to quality and specifications. Breakage on your account. LUL included. Above order for elevation of vills no. 11,12,42 purpose. Laticrete & Laying charges included in above price.**Completion Date** Work to be completed in 5days. Penalty of 5% of order value per week shall be levied for delay**Measurment** Nil**Security** Nil**Remarks**

APPROVED BY
16 MAR 2020
SHAM MOJI
MANAGER DIRECTOR

For **Serene Constructions LLP**

Authorised Signatory

Draft PO for Approval

Accepted the above Terms And Conditions

For **Karunakar Reddy**

Name : _____


Name : _____

Date : ____/____/____

Purchase Order

Page(s) 1 Of 1

17/03/2020 5:12:03 PM



From Company : **Serene Constructions LLP**
5-4-187/374,ii Floor,M.G.Road,Secunderabad-500 003.
G S T No. : 36ACVFS7909P1ZV

Supplier Details			
Karunakar Reddy 8-2-125/120/3A/45, Banjara Hills, Noor Nagar, Road No.10, Hyderabad. GSTIN 36AKGPR0150G1ZD NA NA 9440407992	Doc No	66709	150211
	Doc Date	17-03-2020	
	Quote No	Nil	
	Quote Date	30-12-2017	
	SupplyType	Supply	

Kind Attn : Mr. Karunakar Reddy

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 9035 - Tiles - Cladding tiles - 9 In x 3 In - sft	3,000.00	105.00	0.00	18.00	371,700.00
Total Order Value . . .					371,700.00
Rupees : Three Lakh(s) Seventy One Thousand Seven Hundred Only.					

Terms and Conditions :-

Specification / Brand All items shall be of 10mm to 14mm thickness, Terracotta color.
Payment Terms 40% as advance and 60% after delivery of materials & completion of all works
Tax All taxes included in above price.
Delivery Date Within 7days
Delivery Location Serene Farms

Requisition Form

Company Name:	SERENE CONSTRUCTIONS LLP	Date:	14-03-20			
Site & Phase:	Serene farms	Time:	16:20			
Supplier		Req. No.	150211			
Material required before date:	20-02-20	ID No.	56351			
No	Description	Size	Quantity	Units	Inward No	Date
1	Wall cladding tiles	9"x3"	3000	Sft		
2						
3						
4						
5						
6						
7						
8						
9						
Remarks: This granite is required for villa no 1112442						
Prepared By	SYED GOLAM SARWAR	Approved by				
Sign. & Date	14-03-20	Sign. & Date				

APPROVED BY
16 MAR 2020
SOHAM MISHRA
MANAGING DIRECTOR

NOTE: on receipt of material at site write inward number and date in last 2 columns.

ESTIMATE SHEET											
Company Name:		Serene construction llp						Approved by:			
Project:		Serene Farms						Sign:			
Work Description:		Wall cladding tiles									
Prepared By		Syed golam sarwar									
Date:		22-05-2020									
contractor name		Karnakar reddy									
S No.	Item Head	Item Description				Quantity	Units	Rate	Amount		
1	Villa No.11,12,42	wall cladding tiles fixing				2655.50	sft	103.00	273516.50		
								TOTAL:		273516.50	

22/05/2020
 Karunakar reddy

MEASUREMENT SHEET											
Company Name:		Serene construction lip									
Project:		Serene Farms									
Work Description:		Wall cladding tiles									
Prepared By		Syed golam sarwar									
Date:		22-05-2020									
contractor name		Karunakar reddy									
S No.	Item Head	A	B	C	D	E=AxBxCxD	F				
	Item Description	Length	Width	Height	Nos.	Quantity	Units				
1	Villa No.11,12,42										
	Cladding tiles laying external sides North side	16.25	1.00	12.00	3.00	585.0	sft				
	Deduction window (-)	-6.00	1.00	4.50	3.00	-81.00	sft				
	Deduction Door (-)	-3.50	1.00	7.00	3.00	-73.50	sft				
	Cladding tiles laying external sides East side	9.50	1.00	12.00	3.00	342.00	sft				
	Deduction window (-)	-2.00	1.00	6.00	3.00	-36.00	sft				
	Cladding tiles laying external sides East side open area	14.00	1.00	12.00	3.00	504.00	sft				
	Deduction window (-)	-2.00	1.00	6.00	3.00	-36.00	sft				
	Cladding tiles laying external sides North side at Guest be room	15.75	1.00	12.00	3.00	567.00	sft				
	Deduction window (-)	-6.50	1.00	6.00	3.00	-117.00	sft				
	Cladding tiles laying external sides West side	14.50	1.00	12.00	3.00	522.00	sft				
	Deduction window (-)	-6.50	1.00	6.00	3.00	-117.00	sft				
	Cladding tiles laying external sides south side	17.00	1.00	12.00	3.00	612.00	sft				
	Deduction window (-)	-2.00	1.00	4.00	2.00	-16.00	sft				
					Total:	2655.50	sft				

Purchase Order

From Company : **Serene Constructions LLP**
5-4-187/374, II Floor, M.G. Road, Secunderabad-500 003.
GST No. : 36ACVFS7909P1ZV

Supplier Details			
Karunakar Reddy		Doc No	66709
8-2-125/120/3A/45, Banjara Hills, Noor Nagar, Road No.10, Hyderabad.		Doc Date	17-03-2020
		Quote No	Nil
GSTIN 36AKGPR0150G1ZD		Quote Date	30-12-2017
NA	9440407992	SupplyType	Supply

Kind Attn : Mr. Karunakar Reddy

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 9035 - Tiles - Cladding tiles - 9 In x 3 In - sft	3,000.00	105.00	0.00	18.00	371,700.00
Total Order Value . . .					371,700.00
Rupees : Three Lakh(s) Seventy One Thousand Seven Hundred Only.					

Terms and Conditions :-

Specification / Brand All items shall be of 10mm to 14mm thickness, Terracotta color.

Payment Terms 40% as advance and 60% after delivery of materials & completion of all works

Tax All taxes included in above price.

Delivery Date **Within 7days**

Delivery Location Serene Farms
 Sy no-44, Yenkepally Village, Chevella Mandal, RR. Dist-501 503
 Phone. ..

Penalty For Delay Bills must be submitted to H.O. within 30days of completion of work. 10% pty on value of order will be deducted for delay in submission of bills.

Transportation Cost Included in the above price.

Warranty	Nil
----------	-----

Advance Paid Rs. 1,48,680/- vide cheque no. , dtd.

Other Terms We reserve the right to reject items not conforming to quality and specifications. Breakage in your account. L/U/L included. Above order for elevation of villa no. 11, 12, 42 purpose. Latirete & Laying charges included in above price.

Completion Date Work to be completed in 5 days. Penalty of 5% of order value per week shall be levied for delay

Measurment	Nil
------------	-----

Security iii

Remarks

For **Serene Constructions LLP**

Authorised Signatory

Accepted the above Terms And Conditions

For *Karunakar Reddy*

Name : _____

Name : _____

Date: / /

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		01		Date - site bills Register		22/05/2020	
Company Name:		Serene construction		Site:		Serene farms	
Name of Contractor		Kasunakar reddy					
Nature of work		Wall cladding tiles					
Work done		From Date		14/05/20		To Date 20/05/20	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Villa-11,12,42	2655.5	103	sft	2,73,516/-		
2.							
3.							
4.							
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				2,73,516/-		
Bill required		☐ YES ☐ NO.		GST bill required		☐ YES ☐ NO.	
Measurement & estimate sheet:		☒ Required ☐ Not required		Measurement & estimate sheet:		☒ Enclosed ☐ Not enclosed	
PO/WO no.		66709		PO/WO date:		17/03/20	
Remarks : work done							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 22-05-20		Date: 22/05/2020		Date: 07/05/2020			
Sign: Sridhar Srinivas		Sign: Narenthra		Sign: Sridhar Srinivas			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

TAXABLE INVOICE



TAXABLE INVOICE

VELDI KARUNAKAR REDDY

Flooring & Decorative Tiles

10, Banjara Hills, Hyderabad - 500034

110

KARUNAKAR
Flooring & Decorative Tiles
10, Banjara Hills, Hyderabad

WELDI KARNATAKA
Flooring & Decorative Tiles
8-2-120/120/1/3/A, Road No.10, Banjara Hills, Hyderabad - 500034.
Invoice No. 110
Invoice Date : 01/07/11

Invoice No.

110

Invoice Date :

110
01/07/2020

Seller GST No. 36AKGPR0150G1ZD
Madhya Pradesh State Code : 36.

Seller GST No. 36AKGPR...
State: Telangana State Code : 36.
Billed to:

Seller GST No. **36AKGPR0150G1ZD**
State: Telangana State Code : 36.

Details of Receiver / Billed to: **Serene Constructions**

Sl. No.	Invoice No.	Invoice Date	HSN	Qty
1	MS7909 PIZV			

Address:

7909 PIZV

State

code

Amount

PS

HSN
Code

Qty

Rate

Rs.

73

Particulars

S.No.

wall cladding
11.10.69

Wall Clock
Villa - 11.12.69

Total Amount

273516

Add CGST @ 2.5...%

6837.9

Add SGST @ 9.5.....%

6837.9

Grand Total

987191.8

rupees in words : 0

Amount in words: Two lakh Eighty seven thousand One hundred ninety one only

Terms & Conditions:


Terms & Conditions:

Goods once sold cannot be taken back or exchanged.

bad jurisdiction.

Goods once sold cannot
Subject to Hyderabad Jurisdiction.
... charged @ 24

Subject to Hyderabad Jurisdiction.
All the overdue bill charged @ 24% per annum



For **VELDI KARUNAKAR REDDY**

Signature

Serene Constructions LLP (20-21)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36
Purchase Voucher

Dated : 1-Jul-2020

No. : PUR/2020/10096
Ref.: 110 dt. 1-Jul-2020

Party's Name: CONT-Veldi Karunakar Reddy

GSTIN/UIN : 36AKGPR0150G1ZD

Particulars
Tiles, Granite, Etc. GST 5%
Input CGST
Input SGST
OIE-Roundoff

	Amount
2,73,516.00	₹ 2,87,192.00
6,837.90	
6,837.90	
0.20	

On Account of :
Being wall cladding tiles fixing for v.nos.11,12,42(4060-4062)
Amount (in words) :
Indian Rupees Two Lakh Eighty Seven Thousand One Hundred Ninety Two Only

for CONT-Veldi Karunakar Reddy

Approved by

Prepared by: upender

Receiver's Signatu

008

012

PURCHASE DIVISION,
Advice for approval for credit to contractorScanned
41516

Date:	01/07/2020	Prepared by:	T.D. Murthy
WO no.	66709	WO date.	17/03/2020
Contractor Name	Karunakar Reddy	WO amount – A	Rs. 3,71,700/-
Firm/Company	Serene Constructions LLP	Project name	Serene Farms
Nature of work	Cladding tiles		
Villa/flat/block no.	11,12 & 42.		
Request for payment date	22/05/2020	Request for payment amount – B	Rs. 2,73,516/-
GST on bills – C	Rs. 13,676/-	Total D = B + C	Rs. 2,87,192/-
Work done from	14/05/2020	Work done to	20/05/2020
Sl. No	Bill No.	Bill date	Bill amount
1.	110	01/07/2020	Rs. 2,87,192/- ✓
2.	-	-	-
3.	-	-	-
4.	-	-	-
Amount E - Bills total			Rs. 2,87,192/- ✓
Amount F - Voucher payment amount F (D-E) – 40% labour charges, 40% allowance for consumables and 20% transport charges – or as per guidelines			-
Amount G - Other Credits :			-
Amount H - Other Debits :			-
Amount I - to be credited to the contractor (E+F+G-H)			Rs. 2,87,192/- ✓
Amount J – Difference A-B (should be nil)			Rs. 98,184/-
Amount K – Difference D-E-F (should be nil)			-
Quantity received as per WO	☒ Yes ☐ Excess received ☐ Short received ☐ Explained below		
Difference between A & B acceptable	☒ Yes ☐ No (explained below)		
Excess / short material received	☒ Approved - within acceptable limits ☐ No (explained below),		
Close WO	☐ Yes ☐ No – wait for balance material ☐ No (explained below)		
Advance paid / PDC given (deduct when paying)	☒ Yes – Rs. 1,48,680/- ☐ No		
Payment – due date	04/07/2020		
Remarks: Estimate and measurement sheet is enclosed. Please consider the bill for processing. ✓			

Approved by	Purchase Officer	Purchase Manager	Procurement Manager	M.D.	Accounts Receiver	Accountants	Accounts Manager
Sign:							
Date	01/07/2020		01/07/2020				

Notes: 1. In case amount to be credited to contractor and the bills total does not match prepare JV for debit or credit. 2. If quantity of bills or DCs is more than the space provided, attach additional sheets. 3. Purchase Officer can approve WOs upto Rs. 5,000/-, Purchase Manager and Procurement Manager to approve all bills from 5,000/- to 1,00,000/- 4. Attach JV, Office copy of WO, DCs and bills to this advice. 5. To be approved by accounts manager if value exceeds Rs. 10,000/- 6. MD to approve all bills above Rs. 1,00,000/-

Estimate/Draft PO

From Company : **Serene Constructions LLP**
5-4-187/374,II Floor,M.G.Road,Secunderabad-500 003.
G S T No. : 36ACVFS7909P1ZV

Draft PO for Approval

Supplier Details		
Karunakar Reddy 8-2-125/120/3A/45, Banjara Hills, Noor Nagar, Road No.10, Hyderabad. GSTIN 36AKGPR0150G1ZD NA 9440407992	Doc No	67503 150253
	Doc Date	27-05-2020
	Quote No	Nil
	Quote Date	30-12-2017
	SupplyType	Supply


Kind Attn : Mr. Karunakar Reddy

Estimate/Draft PO for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 9035 - Tiles - Cladding tiles - 9 In x 3 In - sft	3,000.00	105.00	0.00	18.00	371,700.00
Rupees : Three Lakh(s) Seventy One Thousand Seven Hundred Only.					Total Order Value . . . 371,700.00

Terms and Conditions :-

- Specification / Brand All items shall be of 10mm to 14mm thickness, Terracotta color.
- Payment Terms 40% as advance and 60% after delivery of materials & completion of all works
- Tax All taxes included in above price.
- Delivery Date Within 7days
- Delivery Location Serene Farms
Sy no-44, Yenkepally Village, Chevella Mandal,RR.Dist-501 503
Phone. ..
- Penalty For Delay Bills must be submitted to H.O. within 30days of completion of work. 10% pty on value of order will be deducted for delay in submission of bills.
- Transportation Cost Included in the above price.
- Warranty Nil
- Advance Paid Rs. 1,48,680/- vide cheque no. , dtd.
- Other Terms We reserve the right to reject items not conforming to quality and specifications. Breakage in your account. L/UL included in above order for elevation of vills no. 02,08 & 09 purpose. Laticrete & Laying charges included in above price.
- Completion Date Work to be completed in 5days. Penalty of 5% of order value per week shall be levied for delay
- Measurment Nil
- Security Nil
- Remarks



T.D. M... 27/5/20

For **Serene Constructions LLP**
Authorised Signatory

Draft PO for Approval

Accepted the above Terms And Conditions
For **Karunakar Reddy**

Name : _____

Name : _____

Date : __/__/__

Requisition Form

Company Name:		SERENE CONSTRUCTION LLP		Date:		23-05-20	
Site & Phase:		Serene farms		Time:		12.50	
Supplier		Veldi karunakar reddy		Req. No.		150253	
Material required before date:		24-05-20		ID No.		57186	
No	Description	Size	Quantity	Units	Inward No	Date	
1	Wall cladding tiles	9" x 3"	3000	sft			
2							
3							
4							
5							
6							
7							
8							
9							
10							
Remarks: The above tiles are required for villa no 02,08,09							
Prepared By		SYED GOLAM SARWAR		Approve by			
Sign. & Date		23-05-20		Sign. & Date			

APPROVED BY
27 MAY 2020
SOHAM N. JI
MANAGING DIRECTOR

NOTE: on receipt of material at site write inward number and date in last 2 columns.

Purchase Order



67503

23.05.20 2:03:42

From Company : **Serene Constructions LLP**
5-4-187/374,ii Floor,M.G.Road,Secunderabad-500 003.
G S T No. : 36ACVFS7909P1ZV

Supplier Details			
Karunakar Reddy 8-2-125/120/3A/45, Banjara Hills, Noor Nagar, Road No.10, Hyderabad. GSTIN 36AKGPR0150G1ZD NA NA 9440407992	Doc No	67503	150253
	Doc Date	28-05-2020	
	Quote No	Nil	
	Quote Date	30-12-2017	
	SupplyType	Supply	

Kind Attn : **Mr. Karunakar Reddy**

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 9035 - Tiles - Cladding tiles - 9 In x 3 In - sft	3,000.00	105.00	0.00	18.00	371,700.00
Total Order Value . . .					371,700.00
Rupees : Three Lakh(s) Seventy One Thousand Seven Hundred Only.					

Terms and Conditions :-

Specification / Brand	All items shall be of 10mm to 14mm thickness, Terracotta color.
Payment Terms	40% as advance and 60% after delivery of materials & completion of all works
Tax	All taxes included in above price.
Delivery Date	Within 7days
Delivery Location	Serene Farms Sy no-44, Yenkepally Village, Chevella Mandal,RR.Dist-501 503 Phone. ..
Penalty For Delay	Bills must be submitted to H.O. within 30days of completion of work. 10% ply on value of order will be deducted for delay in submission of bills.
Transportation Cost	Included in the above price.
Warranty	Nil
Advance Paid	Rs. 1,48,680/- vide cheque no. , dtd.
Other Terms	We reserve the right to reject items not conforming to quality and specifications. Breakage in your account. L/U/L included. Above order for elevation of vills no. 02,08 & 09 purpose. Laticrete & Laying charges included in above price.
Completion Date	Work to be completed in 5days. Penalty of 5% of order value per week shall be levied for delay
Measurment	Nil
Security	Nil
Remarks	

For **Serene Constructions LLP**

Authorised Signatory

Name :

28/05/2020

Accepted the above Terms And Conditions

For **Karunakar Reddy**

Name :

Date : _/_/

MEASUREMENT SHEET									
COMPANY NAME		SERENE CONSTRUCTION LLP							
PROJECT		SERENE FARMS							
WORK DISCRIPTION		WALL CLADDING TILES							
PREPARED BY		SYED GOLAM SARWAR							
DATE		28-05-2020							
CONTRACTOR NAME		KARUNAKAR REDDY							
SL NO	ITEM HEAD	ITEM DISCRIPTION	A	B	C	D	E=Ax8xCxD	QUANTITY	F
1	VILLA 02								
	WALL CLADDING TILES	NORTH SIDE OF DRAWING ROOM	16.16	1	10	1		161.6	SFT
		DEDUCTION FOR WINDOW	-6	1	4.41	1		-26.46	SFT
		DEDUCTION FOR DOOR	-3.58	1	6.83	1		-24.4514	
		EAST SIDE OF KIDS BEDROOM	12.25	1	10.66	1		130.585	SFT
		NORTH SIDE KIDS BED ROOM	13	1	10.66	1		138.58	SFT
		DEDUCTION FOR WINDOW	-6.75	1	8.16	1		-55.08	SFT
		WEST SIDE MASTER BED ROOM	14.41	1	10	1		144.1	SFT
		DEDUCTION FOR WINDOW	-6.83	1	7.41	1		-50.6103	SFT
		SOUTH SIDE OF THE VILLA	13	1	10	1		130	SFT
		DEDUCTION FOR WINDOW	-1.91	1	4.5	1		-8.595	SFT
		EAST SIDE OF THE DRAWING ROOM	13.08	1	10	1		130.8	SFT
		DEDUCTION FOR WINDOW	-2	1	6	1		-12	SFT
		GATE PILLARS	2	1	5.33	2		21.32	SFT
2	villa-08.09	Cladding tiles laying external sides North side	16.25	1.00	12.00	2.00		390.0	sft
		Deduction window (-)	-6.00	1.00	4.50	2.00		-54.00	sft
		Deduction Door (-)	-3.50	1.00	7.00	2.00		-49.00	sft
		Cladding tiles laying external sides East side	9.50	1.00	12.00	2.00		228.00	sft
		Deduction window (-)	-2.00	1.00	6.00	2.00		-24.00	sft
		Cladding tiles laying external sides East side open are	14.00	1.00	12.00	2.00		336.00	sft
		Deduction window (-)	-2.00	1.00	6.00	2.00		-24.00	sft
		Cladding tiles laying external sides North side at							
		Guest be room	15.75	1.00	12.00	2.00		378.00	sft
		Deduction window (-)	-6.50	1.00	6.00	2.00		-78.00	sft
		Cladding tiles laying external sides West side	14.50	1.00	12.00	2.00		348.00	sft
		Deduction window (-)	-6.50	1.00	6.00	2.00		-78.00	sft
		Cladding tiles laying external sides south side	17.00	1.00	12.00	2.00		408.00	sft
		Deduction window (-)	-2.00	1.00	4.00	2.00		-16.00	sft
		gate pillars	2.00	1.00	5.33	4.00		42.64	sft
						total		2487	sft

Purchase Order

Page(s) 1 Of 1

28-05-2020 11:22:28

Original / Office Copy / Purchase Div. Copy

From Company : **Serene Constructions LLP**
5-4-187/374, II Floor, M.G. Road, Secunderabad-500 003.
G S T No. : 36ACVFS7909P1ZV

Supplier Details

Karunakar Reddy
8-2-125/120/3A/45, Banjara Hills, Noor Nagar, Road No.10, Hyderabad.

GSTIN 36AKGPR0150G1ZD

NA

NA

9440407992

Doc No	67503	150253
Doc Date	28-05-2020	
Quote No	Nil	
Quote Date	30-12-2017	
SupplyType	Supply	

Kind Attn : Mr. Karunakar Reddy

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 9035 - Tiles - Cladding tiles - 9 In x 3 In - sft	3,000.00	105.00	0.00	18.00	371,700.00
Total Order Value . . .					371,700.00

Rupees : Three Lakh(s) Seventy One Thousand Seven Hundred Only.

Terms and Conditions :-

Specification / Brand All items shall be of 10mm to 14mm thickness, Terracotta color.

Payment Terms 40% as advance and 60% after delivery of materials & completion of all works

Tax All taxes included in above price.

Delivery Date Within 7 days

Delivery Location Serene Farms
Sy no-44, Yenkepally Village, Chevella Mandal, RR, Dist-501 503
Phone. ..

Penalty For Delay Bills must be submitted to H.O. within 30 days of completion of work. 10% pty on value of order will be deducted for delay in submission of bills.

Transportation Cost Included in the above price.

Warranty Nil

Advance Paid Rs. 1,48,680/- vide cheque no. , dtd.

Other Terms We reserve the right to reject items not conforming to quality and specifications. Breakage in your account. L/UL included. Above order for elevation of villas no. 02, 08 & 09 purpose. Laticrete & Laying charges included in above price.

Completion Date Work to be completed in 5 days. Penalty of 5% of order value per week shall be levied for delay

Measurement Nil

Security Nil

Remarks

For **Serene Constructions LLP**

Authorised Signatory

Accepted the above Terms And Conditions

For **Karunakar Reddy**

Name : _____

Name : _____

Date : __/__/__

Contact : __

id: 4064 - 4069

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		03		Date - site bills Register		28/05/2020	
Company Name:		Serene constructions LLP		Site:		Serene farms	
Name of Contractor		Kazunakar Reddy					
Nature of work		wall cladding tiles fixing work					
Work done		From Date		20/05/2020		To Date	
						27/05/2020	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Villa- 02, 08, 09	2487	103	sft	2,56,161/-		
2.							
3.							
4.							
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				2,56,161/-		
Bill required		☐ YES ☐ NO.		GST bill required		☐ YES ☐ NO.	
Measurement & estimate sheet:		☒ Required ☐ Not required		Measurement & estimate sheet:		☒ Enclosed ☐ Not enclosed	
PO/WO no.		67503		PO/WO date:		28/05/2020	
Remarks : work completed.							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 28-05-20		Date: 29/05/2020		Date: W			
Sign: Syed yaseen Sarwar		Sign: Nagarajmi		Sign: APPROVED BY			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

APPROVED BY
5 MAY 2020
MANAGER

V. J. Ready
Signature

Serene Constructions LLP (20-21)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36
Purchase Voucher

Dated : 1-Jul-2020

No. : PUR/10097
Ref: 112 dt. 1-Jul-2020

Party's Name: CONT-Veldi Karunakar Reddy

GSTIN/UIN : 36AKGPR0150G1ZD

Particulars	Amount
Tiles, Granite, Etc. GST 5%	2,56,161.00
Input CGST	6,404.03
Input SGST	6,404.03
OIE-Roundoff	(-)0.06
	₹ 2,68,969.00

On Account of :

Being wall cladding tiles work for v.nos.02,08,09(4067-4069)

Amount (in words) :

Indian Rupees Two Lakh Sixty Eight Thousand Nine Hundred Sixty Nine Only

for CONT-Veldi Karunakar Reddy

Prepared by: upender

Approved by

Receiver

Signature

PURCHASE DIVISION,
Advice for approval for credit to contractor

010

001

Scanned
4/8/20

Date:	01/07/2020	Prepared by:	T.D. Murthy
WO no.	67503	WO date.	28/05/2020
Contractor Name	Karunakar Reddy	WO amount - A	Rs. 3,71,700/-
Firm/Company	Serene Constructions LLP	Project name	Serene Farms
Nature of work	Cladding tiles		
Villa/flat/block no.	02,08 & 09.		
Request for payment date	28/05/2020	Request for payment amount - B	Rs. 2,56,161/-
GST on bills - C	Rs. 12,808/-	Total D = B + C	Rs. 2,68,969/-
Work done from	20/05/2020	Work done to	27/05/2020
Sl. No	Bill No.	Bill date	Bill amount
1.	112	01/07/2020	Rs. 2,68,969/-
2.	-	-	-
3.	-	-	-
4.	-	-	-
Amount E - Bills total			Rs. 2,68,969/-
Amount F - Voucher payment amount F (D-E) - 40% labour charges, 40% allowance for consumables and 20% transport charges -- or as per guidelines			-
Amount G - Other Credits :			-
Amount H - Other Debits :			-
Amount I - to be credited to the contractor (E+F+G-H)			Rs. 2,68,969/-
Amount J - Difference A-B (should be nil)			Rs. 1,15,539/-
Amount K - Difference D-E-F (should be nil)			-
Quantity received as per WO	☒ Yes ☐ Excess received ☐ Short received ☐ Explained below		
Difference between A & B acceptable	☒ Yes ☐ No (explained below)		
Excess / short material received	☒ Approved - within acceptable limits ☐ No (explained below),		
Excess WO	☒ Yes ☐ No - wait for balance material ☐ No (explained below)		
Advance paid / PDC given (deduct when paying)	☒ Yes - Rs. 1,48,680/- ☐ No		
Payment - due date	04/07/2020		
Remarks: Estimate and measurement sheet is enclosed. Please consider the bill for processing.			

Approved by	Purchase Officer	Purchase Manager	Procurement Manager	M.D.	Accounts receiver of bill	Accountants	Accounts Manager
Sign:							
Date	01/07/2020		01/07/2020	01 JUL 2020	01 JUL 2020	01 JUL 2020	01 JUL 2020

Notes: 1. In case amount to be credited to contractor and the bills total do not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve WOs upto Rs. 5,000/-, Purchase Manager and Procurement Manager to approve all bills from 5,000/- to 1,00,000/- 4. Attach JV, Office copy of WO, DCs and bills to this advice. 5. To be approved by accounts manager if value exceeds Rs. 10,000/- 6. MD to approve all bills above Rs. 1,00,000/-

Attendance/payment details of		Housekeeping Services	For the month of	Jun-19	No. of Working Days	24	Sundays	4						
Company		Serene Constructions LLP	Date:	30-06-2020	Total days in month	30	Holidays							
Site:		Serene Farms	Prepared by:	M Mahesh	Calculate on days	30.5								
Name of the contractor		Radiakrishna			NO GST									
Type of Service		Housekeeping Services	Note: Enter only LOP /OT /FINES											
S.No.	Employee Name	Designation	monthly salary	Daily Wages = monthly salary / 30.5	Attendance in days	Loss of Pay	OT	Pay for days	Fines	Payment in Rs.	Other service charges in %	Net Payable	Add: composite GST 6 %	Total Payable
1	Rafeeq	Machine Operator	9,500	311	30.5	0	0	30.5	0	9,500	12	9,500		9,500
2	Parzana Begum	Sweeper	8,500	279	30.5	0	0	30.5	0	8,500	12	8,500		8,500
Remarks:			18,000							18,000		18,000		18,000

Certified by:
S.R. ENGINEER
Modi Farm House (Hyd) LLP


Certified by:
Admin Officer
Modi Farm House (Hyd) LLP

CHECKED
SECURITY/SUP.
By: Di:

201601

201601

CASH BILL



Y. RAVI SHANKAR

GARDEN CONTRACTOR

H.No. 4-1270, Marthanda Nagar, New Hafeezpet, Near Kondapur, Hyd - 49.
Cell : 8019300269, 8897895924





M/s. Sevane Constructions Hp.

Sl.No. 467

Date : 01/07/2020

P.O.No.

S.No.	PARTICULARS	Qty.	Rate	Rs.	Ps.
1	towards charges for garden pool maintenance for the month of June-2020				
	<u>Pay: 2016/-</u>	1 person	9500/-	9500/-	
2	Sweeper	1 person	8500/-	8500/-	
	<u>18000/-</u>				
	<u>2160/-</u>				
3	service charges — 12%				
	<u>1</u>				
	<u>2016/-</u>				
	TOTAL			<u>2016/-</u>	



Rupees inwards: Twenty thousand one hundred and sixty only

For **Y. RAVI SHANKAR**

Authorised Signatory

Serene Constructions LLP (20-21)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Purchase Voucher

Dated : 1-Jul-2020

No. : PUR/10008
Ref.: 467 dt. 1-Jul-2020

Party's Name: SP-Y.RAVI SHANKAR

Particulars	Amount
OEUD-Swimming Pool Services	20,160.00
TDS-1%/0.75% Contract	(-)151.00
	₹ 20,009.00

On Account of :

Being swimming pool maintenance for the month of "June"2020.

Amount (in words) :

Indian Rupees Twenty Thousand Nine Only

for SP-Y.RAVI SHANKAR

Prepared by: upender

Approved by

Receiver's Signature

Requisition Form

Company Name:		Serene constructions llp		Date:		25-06-2020	
Site & Phase :		SERENE FARMS		Time:		14.40	
Supplier				Req. No.		150279	
Material required before date:		ASAP		ID No.		57956	
No	Description	Size	Quantity	Units	Inward No	Date	
1	Hammer	2.5 pound	01	Nos			
2	Chisel	Std	01	Nos			
3	Wall Cutting Blades	Std	20	Nos			
4							
5							
6							
7							
8							
9							
10							

Remarks: The Above Material is required for Plumbing & Electrical Works in different areas Site Villas.

Prepared By	M Mahesh	Approved by	
Sign. & Date	25-06-2020	Sign. & Date	

Note: On receipt of material at site write inward number and date in last 2 columns.

APPROVED BY
25 JUN 2020
SOHAM MODI
MANAGING DIRECTOR

Purchase Order



24.06.20 12:19:12

From Company : **Serene Constructions LLP**
5-4-187/374,ii Floor,M.G.Road,Secunderabad-500 003.
G S T No. : 36ACVFS7909P1ZV

Supplier Details			
Shiv Shakti Machine Tools Hardware & Electricals 2-3-7, MG Road, Beside ICICI Bank, Secunderbad-03,(T,S) GSTIN 36ADQFS9120G1ZQ 8121002491 8374457644	Doc No	68386	150279
	Doc Date	29-06-2020	
	Quote No	Nil	
	Quote Date	20-01-2019	
	SupplyType	Supply	

Kind Attn : Mr.Shivang Gupta

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 9550 - Tools - Machine Blade - other - nos Wall Cuting Blade 4"	20.00	90.00	0.00	18.00	2,124.00
Total Order Value . . .					2,124.00
Rupees : Two Thousand One Hundred Twenty Four Only.					

Terms and Conditions :-

Specification / Brand As per details given in the quotation.

Payment Terms	After Delivery & Production of bill
----------------------	-------------------------------------

Tax	Inclusive of all taxes
-----	------------------------

Delivery Date **Next Day.**

Delivery Location Serene Farms

Sy no-44, Yenkepally Village, Chevella Mandal,RR.Dist-501 503

Phone. ..

Penalty For Delay Nil

Transportation Cost Transport cost shall be borne by us.

Warranty	Nil
----------	-----

Advance Paid	Nil
--------------	-----

Other Terms We reserve the right to reject items not conforming to quality and specifications. Above order for welding works purpose

Completion Date Nil

Measurment	Ni!
------------	-----

Security	Nil
----------	-----

Remarks

For **Serene Constructions LLP**

Authorized Signatory

Accepted the above Terms And Conditions

For **Shiv Shakti Machine Tools Hardware &**

Name :

Name :

Date : .. / .. / ..

Tax Invoice

 Shiv Shakti Machine Tools Hardware and Electricals 2-3-7, M.G Road, Secunderabad. Ph: 040-40030129 GSTIN/UIN: 36ADQFS9120G1ZQ State Name : Telangana, Code : 36 E-Mail : ssmtsecunderabad@gmail.com	Invoice No. 2020-21/642/SS	Dated 1-Jul-2020
	Delivery Note	Mode/Terms of Payment
Buyer Serene Constructions LLP 5-4-187/3&4, IInd Floor, M.G Road, Secundrabad 500003 GSTIN/UIN : 36ACVFS7909P1ZV State Name : Telangana, Code : 36	Supplier's Ref. 642	Other Reference(s)
	Buyer's Order No. 68386-150279	Dated 29-Jun-2020
	Despatch Document No.	Delivery Note Date
	Despatched through	Destination
	Terms of Delivery	

SI No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Disc. %	Amount
1	4" Segment Blade 600 FT	82029990	20 pc	90.00	pc		1,800.00
							162.00
							162.00
Total			20 pc				₹ 2,124.00

CGST
SGST

INWARD

Inward No: 5142	Dt: 02-07-20
MRN No: 80741	Dt: 02-07-20
Received By: <i>[Signature]</i>	Sign: <i>[Signature]</i>
Serene Construction (Hyd) LLP	

HSN/SAC	Taxable Value	Central Tax Rate	Central Tax Amount	State Tax Rate	State Tax Amount	Total Tax Amount
82029990	1,800.00	9%	162.00	9%	162.00	324.00
Total	1,800.00		162.00		162.00	324.00

Tax Amount (in words) : **INR Three Hundred Twenty Four Only**

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct. Interest will be charged on overdue invoices @ 24 % P.A if more than 45 days.


Company's Bank Details

Bank Name : ICICI Bank
 A/c No. : 112105501160
 Branch & IFS Code : M.G Road & ICIC0001121

for Shiv Shakti Machine Tools Hardware and Electricals

[Signature]
Authorized Signatory

This is a Computer Generated Invoice



PURCHASE DIVISION
Advice for approval for credit to supplier

Scanned
42173

(8)

Date: 6/7/20		Prepared by: T.D. Muneer	
PO/WO no. 68386		PO / WO Date. 29/6/20	
Supplier Name: Shiv Shakti Machine Tools Hardware & Etc.		PO/WO amount: Rs. 2,124/-	
Firm/Company: Sevens Construction MP		Project: Sevens Farms	
Sl. No.	Bill No.	Bill Date	Bill amount
1.	602	1/7/20	Rs. 2,124/-
2.			/
3.			
Amount A – Bills total(Excluding Transport & Hamali Charges):			Rs. 2,124/-
Sl. No.	DC No	DC. Date	MRN No.
1.	602	1/7/20	80744
2.			
3.			
4.			
Amount B –Other Credits :			-
Amount C –Other Debits :			-
Amount D (D=A+B-C) – Amount to be credited to the supplier:			Rs. 2,124/-
Amount E – PO / WO value			Rs. 2,124/-
Amount F – Difference (A – E):			-
Quantity received as per PO /WO		☒ Yes ☐ Excess received ☐ Short received ☐ Other (explained below)	
Is difference between PO / Bill acceptable?		☒ Yes ☐ No (explained below)	
Excess / short material received		☒ Approved – within acceptable limits ☐ No (explained below)	
Close PO / W?O		☒ Yes ☐ No – wait for balance material ☐ No (explained below)	
Advance paid / PDC given (deduct when paying)		☐ Yes – Rs. ___/- ☒ No	
Payment – due date		11/7/20	
Remarks: 1			
Approved by	Purchase Officer	Purchase Manager	Procurement Manager
Sign:			
Date			
MD Accounts – receiver of bill Accountant Accounts Manager			

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 5,000/-, Purchase Manager and Procurement Manager to approve all bills from 5,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-

Serene Constructions LLP (20-21)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Purchase Voucher

Dated : 1-Jul-2020

No. : PUR/10003
Ref.: 2020-21/642/SS dt. 1-Jul-2020

Party's Name: SUP-Shiv Shakti Machine Tools Hardware and Electric

GSTIN/UIN : 36ADQFS9120G1ZQ

Particulars	Amount
Tools GST 18%	1,800.00
Input CGST	162.00
Input SGST	162.00
	₹ 2,124.00

On Account of :

Being purchaase of segment blade against bill.no.2020-21/642/SS,dtd,01/07/2020&po.no.68386,dtd,29/06/2020.

Amount (in words) :

Indian Rupees Two Thousand One Hundred Twenty Four Only

for SUP-Shiv Shakti Machine Tools Hardware and Electric

Prepared by: upender

Approved by

Receiver's Signature

Requisition Form

Company Name:		Serene constructions llp		Date:		25-06-2020	
Site & Phase :		SERENE FARMS		Time:		14.40	
Supplier				Req. No.		150279	
Material required before date:		ASAP		ID No.		57956	
No	Description	Size	Quantity	Units	Inward No	Date	
1	Hammer	2.5 pound	01	Nos			
2	Chisel	Std	01	Nos			
3	Wall Cutting Blades	Std	20	Nos			
4							
5							
6							
7							
8							
9							
10							
Remarks: The Above Material is required for Plumbing & Electrical Works in different areas Site Villas.							
Prepared By		M Mahesh		Approved by			
Sign. & Date		25-06-2020		Sign. & Date			

Note: On receipt of material at site write inward number and date in last 2 columns.

26 JUN 2020

Purchase Order

Page(s) 1 Of 1

30-06-2020 10:22:03 AM

From Company : **Serene Constructions LLP**
5-4-187/374,ii Floor,M.G.Road,Secunderabad-500 003.
G S T No. : 36ACVFS7909P1ZV



68385

24.06.20 12:19:12

Supplier Details

Sri Raja Rajeshwara Traders
Shop No. 18, Hyderi complex, Ranigunj, Sec-Bad -500 003

GSTIN 36AEPPP5662Q1ZF 27718915.
276363915 9246363915

Doc No	68385	150279
Doc Date	29-06-2020	
Quote No	Nil	
Quote Date	29-06-2020	
SupplyType	Supply	

Kind Attn : Mr. Rajeshwar

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 9542 - Tools - Hammer - other - nos 2.5p	1.00	200.00	0.00	18.00	236.00
2 9553 - Tools - Poker - NA - nos Cheisel	1.00	100.00	0.00	18.00	118.00
Total Order Value . . .					354.00

Rupees : Three Hundred Fifty Four Only.

Terms and Conditions :-

Specification / Brand As per details given in the quotation.
Payment Terms After Delivery & Production of bill
Tax Inclusive of all taxes
Delivery Date Next Day.
Delivery Location Serene Farms
Sy no-44, Yenkepally Village, Chevella Mandal,RR.Dist-501 503
Phone. ..
Penalty For Delay Nil
Transportation Cost Transport cost shall be borne by us.
Warranty Nil
Advance Paid Nil
Other Terms We reserve the right to reject items not conforming to quality and specifications. Above order for Site works purpose
Completion Date Nil
Measurment Nil
Security Nil
Remarks

For **Serene Constructions LLP**

Authorised Signatory

Name :

Accepted the above Terms And Conditions

For **Sri Raja Rajeshwara Traders**

Name :

Date : _/_/



Shop : 040-2771 8915, 6633 3915 Resl : 040-6666 4080
Mob. : 092463 63915, 93472 36012

SRI RAJA RAJESHWARA TRADERS

Shop No.18, Hyderi Complex, Ranigunj, Secunderabad - 500 003.

Dealers in : M.S.Wire, M.S.Wire Nails, G.I. Barbed Wire, G.I.St.Rods, Welding Electrodes, Welding Accessories, Wire Mesh, Hexwire Netting, Spades, Crow Bars, Screws, Ropes, Carbide, Bitumen Products, Tor Felt, Fibre Corrugated Sheets, Gamela, Nilton Mosquito Mesh, Sponges, Red Oxide Paint & General Hardware.

Email : srtr3915@gmail.com, prpk67@gmail.com

To
M/s.

SERENE
CONSTRUCTION
LLP

CASH / CREDIT INVOICE

Invoice No. : 0111

Date : 1/7/2020

D.C. No. :

Date :

P.O. No. : 68385

Date : 29/6/2020

Site :

M.L. Road

LL/RR Truck No. :

Secbad

Customer's GST No. :

36ACVPS7909P1ZY

Payment Mode :

Sl. No.	Quantity	Description of Goods	HSN CODE	GST	Rate Rs. Ps.	Amount Rs. Ps.
①	1	NO MJ-Hanny	7217	18%	200/-	200/-
②	1	NO NO Pikes	7217	18%	100/-	100/-
						300/-
				9%		27/-
				9%		27/-
						354/-

INWARD

Inward No: 5150 Dt: 02/07/2020

MRN No: 80758 Dt: 02/07/2020

Received By: KUMAR

Sign: [Signature]

Serene Construction (Hyd) LLP

E. & O.E.

Rupees

TOTAL

354/-

GST No. : 36AEP5662Q1ZF

Subject to Secunderabad Jurisdiction

1. Goods once sold will not be taken back or exchanged.
2. 24% Interest will be charged on bills remaining unpaid after due date.

HDFC BANK,
PARADISE BRANCH.

A/C No. : 00422020001922

RTGS : HDFC0000042

For SRI RAJA RAJESHWARA TRADERS

Authorised Signatory

Serene Constructions LLP (20-21)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Purchase Voucher

Dated : 1-Jul-2020

No. : PUR/10100
Ref.: 0111 dt: 1-Jul-2020

Party's Name: SUP-Sri Raja Rajeswara Traders

GSTIN/UIN : 36AEPPP5662Q1ZF

Particulars	Amount
Tools GST 18%	300.00
Input CGST	27.00
Input SGST	27.00
	₹ 354.00

On Account of :
Being purchase of tools against bill.no.0111,dtd,01/07/2020&po.no.68385,dtd,29/06/2020.
Amount (in words) :
Indian Rupees Three Hundred Fifty Four Only

for SUP-Sri Raja Rajeswara Traders

Prepared by: upender

Approved by

Receiver's Signatur

PURCHASE DIVISION
Advice for approval for credit to supplier

(Scanned)
42177



Date: 6/7/20		Prepared by: T.D. Muleer	
PO/WO no. 68385		PO / WO Date. 29/6/20	
Supplier Name Sri Raja Rajeswara Traders		PO/WO amount Rs. 354/-	
Firm/Company Sereene Constructions 44		Project Sereene Farm.	
Sl. No.	Bill No.	Bill Date	Bill amount
1.	011	1/7/20	Rs. 354/-
2.			/
3.			
Amount A - Bills total (Excluding Transport & Hamali Charges):			Rs. 354/-
Sl. No.	DC No	DC. Date	MRN No.
1.	011	1/7/20	80758
2.			
3.			
4.			
Amount B - Other Credits :			-
Amount C - Other Debits :			-
Amount D (D=A+B-C) - Amount to be credited to the supplier:			Rs. 354/-
Amount E - PO / WO value:			Rs. 354/-
Amount F - Difference (A - E):			-
Quantity received as per PO / WO		☒ Yes ☐ Excess received ☐ Short received ☐ Other (explained below)	
Is difference between PO / Bill acceptable?		☒ Yes ☐ No (explained below)	
Excess / short material received		☒ Approved - within acceptable limits ☐ No (explained below)	
Close PO / W?O		☒ Yes ☐ No - wait for balance material ☐ No (explained below)	
Advance paid / PDC given (deduct when paying)		☐ Yes - Rs. /- ☒ No	
Payment - due date		11/7/20	
Remarks: /			
Approved by	Purchase Officer	Purchase Manager	Procurement Manager
Sign:			
Date	6/7	6/7	06 JUL 2020
		MINISH PARIKH MANAGER PROUREMENT	Accounts - receiver of bill
			Accountant
			Accounts Manager

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 5,000/-, Purchase Manager and Procurement Manager to approve all bills from 5,000/- to 1,00,000/- . 4. Attach JV. Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-

TAX INVOICE

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

TRANSIT COPY

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 02-07-2020

Customer Details				Invoice No.	12056			
Serene Constructions LLP				Invoice Date.	02-07-2020			
Sy No. 44, Yenkepally Village, Chevella Mandal, RR Disterict				PO No.	68470			
				PO Date.	30-06-2020			
				Req ID	58104			
GSTIN : 36ACVFS7909P1ZV				Req Date	30-06-2020			
				Loc Req No	150282			
	Description of Goods	HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt	
1	4782 - Electrical - wires - A1 service Wire - 7/20 - 5 bundles	85446020	500	15.00	7,500.00	18	1,350.00	
2	4779 - Electrical - conducting - PVC Pipe - 1 In X 1.5	3917	100	65.00	6,500.00	18	1,170.00	
3								
4								
5								
6								
7								
8								
9								
10								
11								
12								
13								
14								
15								
IGST				CGST		SGST		
Total Taxable Amount				14,000.00		2,520.00		
Total Invoice Amount				16,520.00				

INWARD

Inward No: 5146 Dt: 02-07-20

MRN No: Dt:

Received By: Sign: *[Signature]*

Serene Construction (Hyd) LLP

Rupees : Sixteen Thousand Five Hundred Twenty Only.

for Summit Sales LLP

Authorised signatory

Subject to Hyderabad Jurisdiction

DELIVERY CHALLAN

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 02-07-2020

Customer Details

Serene Constructions LLP

Sy No. 44, Yenkepally Village, Chevella Mandal, RR Disterict

GSTIN : 36ACVFS7909P1ZV

DC No.

10111

DC Date.

02-07-2020

PO No.

68470

PO Date.

30-06-2020

Req ID

58104

Req Date

30-06-2020

Loc Req No

150282

Description of Goods

HSN/SAC

Qty

1 4782 - Electrical - wires - A1 service Wire - 7/20 - mts

85446020

500 ✓

2 4779 - Electrical - conducting - PVC Pipe - 1 In X 1.5 mm - nos

3917

100 ✓

3

4

5

6

7

8

9

10

11

12

13

14

15

16

17

18

19

20

21

22

23

24

25

26


27

28

29

30

INWARD	
Inward No: 5146	Dt: 02.07.20
MRN No: 80750	Dt: 03/07/20
Received By: <i>[Signature]</i>	Sign: <i>[Signature]</i>
Serene Construction (Hyd) LLP	



for Summit Sales LLP

Subject to Hyderabad Jurisdiction

Authorised signatory *[Signature]*

Requisition Form

Company Name:		SERENE CONSTRUCTION LLP	Date:		30-06-20	
Site & Phase:		Serene farms	Time:		13.50	
Supplier			Req. No.		150282	
Material required before date:		01-07-20	ID No.		S8104	
No	Description	Size	Quantity	Units	Inward No	Date
1	Service wire 720	720	5	BUNDLE		
2	PVC PIPE	1.5	2	BUNDLE		
3						
4						
5						
6						
7						
8						
9						
10						

Remarks: The above tiles are required for villa no 06,05,04 ,03,02,01 for generator connection

Prepared By	SYED GOLAM SARWAR	Approve by	
Sign. & Date	30-06-20	Sign. & Date	

NOTE: on receipt of material at site write inward number and date in last 2 columns.

Purchase Order

Page(s) 1 Of 1

01-07-2020 4:45:46 PM

Original / Office Copy / Purchase Div.Copy

From Company : **Serene Constructions LLP**
5-4-187/374,ii Floor,M.G.Road,Secunderabad-500 003.
G S T No. : 36ACVFS7909P1ZV

Supplier Details

Summit Sales LLP
5-4-187/3&4,II nd floor,Soham Mansion,MG Road, Secunderabad

GSTIN 36ACQFS2044C1Z7

040-66335551

9618244433

Doc No	68470	150282
Doc Date	30-06-2020	
Quote No	Nil	
Quote Date	30-06-2020	
SupplyType	Supply	

Kind Attn : Hamendra,Prabhakar

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 4782 - Electrical - wires - A1 service Wire - 7/20 - mts 5 bundles	500.00	15.00	0.00	18.00	8,850.00
2 4779 - Electrical - conducting - PVC Pipe - 1 In X 1.5 mm - nos	100.00	65.00	0.00	18.00	7,670.00
Total Order Value . . .					16,520.00
Rupees : Sixteen Thousand Five Hundred Twenty Only.					

Terms and Conditions :-**Specification / Brand** As per details given in the quotation.**Payment Terms** After Delivery & Production of bill**Tax** GST included in above price.**Delivery Date** Next Day.

Delivery Location Serene Farms
Sy no-44, Yenkepally Village, Chevella Mandal,RR.Dist-501 503
Phone. ..

Penalty For Delay Nil**Transportation Cost** Transport cost shall be borne by us.**Warranty** Nil**Advance Paid** Nil**Other Terms** We reserve the right items not confirming to qty & specs. above order for V.no.6,5,4,3,2,1 generator connection purpose**Completion Date** Nil**Measurment** Nil**Security** Nil**Remarks** NilFor **Serene Constructions LLP**

Authorised Signatory

Name : _____


01/07/2020

Accepted the above Terms And Conditions

For **Summit Sales LLP**

Name : _____

Date : __/__/__

TAX INVOICE

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 02-07-2020

Customer Details

Serene Constructions LLP

Sy No. 44, Yenkepally Village, Chevella Mandal, RR Disterict

GSTIN : 36ACVFS7909P1ZV

Invoice No. 12056

Invoice Date. 02-07-2020

PO No. 68470

PO Date. 30-06-2020

Req ID 58104

Req Date 30-06-2020

Loc Req No 150282

	Description of Goods	HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt
1	4782 - Electrical - wires - A1 service Wire - 7/20 - 5 bundles	85446020	500	15.00	7,500.00	18	1,350.00
2	4779 - Electrical - conducting - PVC Pipe - 1 In X 1.5	3917	100	65.00	6,500.00	18	1,170.00
3							
4							
5							
6							
7							
8							
9							
10							
11							
12							
13							
14							
15							
IGST				CGST		SGST	
Total Taxable Amount				14,000.00		2,520.00	
1,260.00				1,260.00		Total Invoice Amount	
				16,520.00			
Rupees : Sixteen Thousand Five Hundred Twenty Only.							

for Summit Sales LLP

Authorised signatory

Subject to Hyderabad Jurisdiction



Serene Constructions LLP (20-21)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Purchase Voucher

Dated : 2-Jul-2020

No. : PUR/10033
Ref.: 12056 dt. 2-Jul-2020

Party's Name: SUP-SUMMIT SALES LLP

GSTIN/UIN : 36ACQFS2044C1Z7

Particulars	Amount
Electrical GST 18%	14,000.00
Input CGST	1,260.00
Input SGST	1,260.00
	₹ 16,520.00

On Account of :
Being purchase of electrical material against bill.no.12056,dtd,02/07/2020&po.no.68470,dtd,30/06/2020.
Amount (in words) :
Indian Rupees Sixteen Thousand Five Hundred Twenty Only

for SUP-SUMMIT SALES LLP

Prepared by: upender

Approved by

Receiver's Signature

PURCHASE DIVISION
Advice for approval for credit to supplier

Scan ID
42200.

⑦

Date:	4/7/20.		Prepared by:	SOWMYA
PO/WO no.	68470.		PO / WO Date.	30/6/20
Supplier Name	SS/Ip.		PO/WO amount	16,520.
Firm/Company	Derene constructions		Project	Derene farms.
Sl. No.	Bill No.	Bill Date	Bill amount	
1.	12056.	2/7/20.	16,520 ✓	
2.				
3.				
Amount A – Bills total(Excluding Transport & Hamali Charges):				16,520 ✓
Sl. No.	DC No	DC. Date	MRN No.	DC matches MRN
1.	10111	2/7/20	80750	☒ Yes ☐ No
2.				☐ Yes ☐ No
3.				☐ Yes ☐ No
4.				☐ Yes ☐ No
Amount B – Other Credits :				
Amount C – Other Debits :				
Amount D (D=A+B-C) -- Amount to be credited to the supplier:				16,520 ✓
Amount E – PO / WO value:				16,520 ✓
Amount F – Difference (A – E):				
Quantity received as per PO /WO		☒ Yes ☐ Excess received ☐ Short received ☐ Other (explained below)		
Is difference between PO / Bill acceptable?		☒ Yes ☐ No (explained below)		
Excess / short material received		☒ Approved – within acceptable limits ☐ No (explained below)		
Close PO / W?O		☒ Yes ☐ No – wait for balance material ☐ No (explained below)		
Advance paid / PDC given (deduct when paying)		☐ Yes – Rs. /- ☒ No		
Payment – due date		11.7.2020		
Remarks:				
Approved by	Purchase Officer	Purchase Manager	Approved Manager	MD
Sign:			06 JUL 2020	
Date	4/7/20	6/7	MINISH PARIKH MANAGER PROCUREMENT	
				Accounts – receiver of bill
				Accountant
				Accounts Manager

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'Attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 5,000/-, Purchase Manager and Procurement Manager to approve all bills from 5,000/- to 1,00,000/-. 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-

APPROVED BY
JAY PRAKASH
MANAGER ACCOUNTS
09-07-2020

TAX INVOICE

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

TRANSIT COPY

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 02-07-2020

Customer Details				Invoice No.		12055	
Serene Constructions LLP				Invoice Date.		02-07-2020	
Sy No. 44, Yenkepally Village, Chevella Mandal, RR District				PO No.		68468	
				PO Date.		30-06-2020	
				Req ID		58040	
GSTIN : 36ACVFS7909P1ZV				Req Date		29-06-2020	
				Loc Req No		150281	
	Description of Goods	HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt
1	4777 - Electrical - conducting - Junction Box - 25mm	39174000	100	19.00	1,900.00	18	342.00
2							
3							
4							
5							
6							
7							
8							
9							
10							
11							
12							
13							
14							
15							
IGST				CGST		SGST	
Total Taxable Amount				1,900.00		342.00	
Total Invoice Amount				2,242.00			

Rupees : Two Thousand Two Hundred Fourty Two Only.

for Summit Sales LLP

Authorised signatory

Subject to Hyderabad Jurisdiction

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003



Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 02-07-2020

Customer Details		DC No.	10110
Serene Constructions LLP		DC Date.	02-07-2020
Sy No. 44, Yenkepally Village, Chevella Mandal, RR District		PO No.	68468
		PO Date.	30-06-2020
		Req ID	58040
		Req Date	29-06-2020
GSTIN : 36ACVFS7909P1ZV		Loc Req No	150281
	Description of Goods	HSN/SAC	Qty
1	4777 - Electrical - conducting - Junction Box - 25mm - nos	39174000	100 ✓
2			
3			
4			
5			
6			
7			
8			
9			
10			
11			
12			
13			
14			
15			
16			
17			
18			
19			
20			
21			
22			
23			
24			
25			
26			
27			
28			
29			
30			



for Summit Sales LLP

Subject to Hyderabad Jurisdiction

Authorised signatory

Requisition Form

Company Name:		Serene constructions llp		Date:		27-06-2020	
Site & Phase :		SERENE FARMS		Time:		17.00	
Supplier				Req. No.		150281	
Material required before date:		ASAP		ID No.		58040	

No	Description	Size	Quantity	Units	Inward No	Date
1	Junction box	std	100	Nos		
2						
3						
4						
5						
6						
7						
8						
9						
10						

Remarks: The Above Material is required for electrical works inside the villas.

Prepared By		syed golam sarwar		Approved by			
Sign. & Date		27-06-2020		Sign. & Date			

Note: On receipt of material at site write inward number and date in last 2 columns.

Requisition Form

Company Name:				Date:			
Site & Phase :				Time:			
Supplier				Req. No.			
Material required before date:				ID No.			

No	Description	Size	Quantity	Units	Inward No	Date
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						

Remarks:

Prepared By				Approved by			
Sign. & Date				Sign. & Date			

Note: On receipt of material at site write inward number and date in last 2 columns.

Purchase Order

Page(s) 1 Of 1

01-07-2020 4:45:46 PM



68468

24.06.20 12:19:13

From Company : **Serene Constructions LLP**
5-4-187/374, II Floor, M.G. Road, Secunderabad-500 003.
G S T No. : 36ACVFS7909P1ZV

Supplier Details

Summit Sales LLP
5-4-187/3&4, II nd floor, Soham Mansion, MG Road, Secunderabad

GSTIN 36ACQFS2044C1Z7

040-66335551

9618244433

Doc No	68468	150281
Doc Date	30-06-2020	
Quote No	Nil	
Quote Date	30-06-2020	
SupplyType	Supply	

Kind Attn : Hamendra, Prabhakar

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 4777 - Electrical - conducting - Junction Box - 25mm - nos	100.00	19.00	0.00	18.00	2,242.00
Total Order Value . . .					2,242.00
Rupees : Two Thousand Two Hundred Fourty Two Only.					

Terms and Conditions :-**Specification / Brand** As per details given in the quotation.**Payment Terms** After Delivery & Production of bill**Tax** GST included in above price.**Delivery Date** Next Day.

Delivery Location Serene Farms
Sy no-44, Yenkepally Village, Chevella Mandal, RR. Dist-501 503
Phone. ..

Penalty For Delay Nil**Transportation Cost** Transport cost shall be borne by us.**Warranty** Nil**Advance Paid** Nil**Other Terms** We reserve the right to reject items not conforming to quality and specifications. Above order for villas electrical work purpose .**Completion Date** Nil**Measurment** Nil**Security** Nil**Remarks**For **Serene Constructions LLP**

Authorised Signatory

Name : _____

01/07/2020

Accepted the above Terms And Conditions

For **Summit Sales LLP**

Name : _____

Date : __/__/__

TAX INVOICE

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 02-07-2020

Customer Details				Invoice No.		12055	
Serene Constructions LLP Sy No. 44, Yenkepally Village, Chevella Mandal, RR Disterict GSTIN : 36ACVFS7909P1ZV				Invoice Date.		02-07-2020	
				PO No.		68468	
				PO Date.		30-06-2020	
				Req ID		58040	
				Req Date		29-06-2020	
				Loc Req No		150281	
	Description of Goods	HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt
1	4777 - Electrical - conducting - Junction Box - 25mm	39174000	100	19.00	1,900.00	18	342.00
2							
3							
4							
5							
6							
7							
8							
9							
10							
11							
12							
13							
14							
15							
IGST				CGST		SGST	
Total Taxable Amount				1,900.00		342.00	
Total Invoice Amount				2,242.00			
Rupees : Two Thousand Two Hundred Fourty Two Only.							

Subject to Hyderabad Jurisdiction



for Summit Sales LLP

Authorised signatory

Serene Constructions LLP (20-21)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Purchase Voucher

No. : PUR/10004
Ref.: 12055 dt. 2-Jul-2020

Dated : 2-Jul-2020

Party's Name: SUP-SUMMIT SALES LLP

GSTIN/UIN : 36ACQFS2044C1Z7

Particulars	Amount
Electrical GST 18%	1,900.00
Input CGST	171.00
Input SGST	171.00
	₹ 2,242.00

On Account of :

Being purchase of electrical material against bill.no.12055,dtd,02/07/2020&po.no.68468,dtd30/06/2020.

Amount (in words):

Indian Rupees Two Thousand Two Hundred Forty Two Only

for SUP-SUMMIT SALES LLP

Prepared by: upender

Approved by

Receiver's Signature

PURCHASE DIVISION
Advice for approval for credit to supplier

Scanned
21/9/20

②

Date: 4/7/20		Prepared by: SOWMYA	
PO/WO no. 68468		PO / WO Date. 30/6/20	
Supplier Name SSlp.		PO/WO amount 2,242	
Firm/Company Derene Constructions		Project Derene farms	
Sl. No.	Bill No.	Bill Date	Bill amount
1.	12055	2/7/20	2,242
2.			
3.			
Amount A – Bills total(Excluding Transport & Hamali Charges):			2,242
Sl. No.	DC No	DC. Date	MRN No.
1.	10110	2/7/20	20749
2.			
3.			
4.			
Amount B – Other Credits :			
Amount C – Other Debits :			
Amount D (D=A+B-C) – Amount to be credited to the supplier:			2,242
Amount E – PO / WO value:			2,242
Amount F – Difference (A – E):			
Quantity received as per PO /WO		☒ Yes ☐ Excess received ☐ Short received ☐ Other (explained below)	
Is difference between PO / Bill acceptable?		☒ Yes ☐ No (explained below)	
Excess / short material received		☒ Approved – within acceptable limits ☐ No (explained below)	
Close PO / W?O		☒ Yes ☐ No – wait for balance material ☐ No (explained below)	
Advance paid / PDC given (deduct when paying)		☐ Yes – Rs. /- ☒ No	
Payment – due date		11.7.2020	
Remarks:			
Approved by	Purchase Officer	Purchase Manager	Procurement Manager
Sign:	<i>[Signature]</i>	<i>[Signature]</i>	<i>[Signature]</i>
Date	4/7/20	06 JUL 2020	09-07-2020
		MINISH PARIKH	MANAGER PROCUREMENT

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs 5,000/-, Purchase Manager and Procurement Manager to approve all bills from 5,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-

TAX INVOICE

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy


GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 02-07-2020

TRANSIT COPY

Customer Details				Invoice No.		12057	
Serene Constructions LLP				Invoice Date.		02-07-2020	
Sy No. 44, Yenkepally Village, Chevella Mandal, RR District				PO No.		68421	
GSTIN : 36ACVFS7909P1ZV				PO Date.		30-06-2020	
				Req ID		58097	
				Req Date		30-06-2020	
				Loc Req No		150280	
	Description of Goods	HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt
1	4778 - Electrical - conducting - PVC Pipe - 1 In x 1.2	39172310	100	50.00	5,000.00	18	900.00
2							
3							
4							
5							
6							
7							
8							
9							
10							
11							
12							
13							
14							
15							
IGST				CGST		SGST	
Total Taxable Amount				5,000.00		900.00	
Total Invoice Amount				5,900.00			

Rupees : Five Thousand Nine Hundred Only.



for Summit Sales LLP

Subject to Hyderabad Jurisdiction

Authorised signatory

DELIVERY CHALLAN

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com


Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 02-07-2020

Customer Details		DC No.	10112
Serene Constructions LLP		DC Date.	02-07-2020
Sy No. 44, Yenkepally Village, Chevella Mandal, RR Disterict		PO No.	68421
		PO Date.	30-06-2020
		Req ID	58097
GSTIN : 36ACVFS7909P1ZV		Req Date	30-06-2020
		Loc Req No	150280
Description of Goods		HSN/SAC	Qty
1	4778 - Electrical - conducting - PVC Pipe - 1 In x 1.2 mm - nos	39172310	100 ✓
2			
3			
4			
5			
6			
7			
8			
9			
10			
11			
12			
13			
14			
15			
16			
17			
18			
19			
20			
21			
22			
23			
24			
25			
26			
27			
28			
29			
30			

INWARD	
Inward No: 5143	Dt: 02-07-20
MRN No: 80705	Dt: 03-07-2020
Received By: <i>[Signature]</i>	Sign: <i>[Signature]</i>
Serene Construction (Hyd) LLP	



for Summit Sales LLP

Subject to Hyderabad Jurisdiction

Authorised signatory

Requisition Form

Company Name:		Serene constructions llp		Date:		25-06-2020	
Site & Phase :		SERENE FARMS		Time:		14.40	
Supplier				Req. No.		150280	
Material required before date:		ASAP		ID No.		58098 58097	

No	Description	Size	Quantity	Units	Inward No	Date
1	PVC 1.2 Electrical Pipes	Std	100	Nos		
2						
3						
4						
5						
6						
7						
8						
9						
10						

68421

APPROVED
 30 JUN 2020
 MINISH PARIKH
 MANAGER PROCUREMENT

Remarks: The Above Material is required for Electrical Works in different areas Site Villas.

Prepared By		M Mahesh		Approved by			
Sign. & Date		25-06-2020		Sign. & Date			

Note: On receipt of material at site write inward number and date in last 2 columns.

Requisition Form

Company Name:				Date:			
Site & Phase :				Time:			
Supplier				Req. No.			
Material required before date:				ID No.			

No	Description	Size	Quantity	Units	Inward No	Date
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						

Remarks:

Prepared By				Approved by			
Sign. & Date				Sign. & Date			

Note: On receipt of material at site write inward number and date in last 2 columns.

Purchase Order

Page(s) 1 Of 1

30-06-2020 4:36:15 PM

From Company : **Serene Constructions LLP**
5-4-187/374,II Floor,M.G.Road,Secunderabad-500 003.
G S T No. : 36ACVFS7909P1ZV

68421
24.06.20 12:19:13

Supplier Details

Summit Sales LLP
5-4-187/3&4,II nd floor,Soham Mansion,MG Road, Secunderabad

GSTIN 36ACQFS2044C1Z7

040-66335551

9618244433

Doc No	68421	150280
Doc Date	30-06-2020	
Quote No	Nil	
Quote Date	30-06-2020	
SupplyType	Supply	

Kind Attn : Hamendra,Prabhakar

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 4778 - Electrical - conducting - PVC Pipe - 1 In x 1.2 mm - nos	100.00	50.00	0.00	18.00	5,900.00
Total Order Value . . .					5,900.00
Rupees : Five Thousand Nine Hundred Only.					

Terms and Conditions :-**Specification / Brand** As per details given in the quotation.**Payment Terms** After Delivery & Production of bill**Tax** GST included in above price.**Delivery Date** Next Day.**Delivery Location** Serene Farms
Sy no-44, Yenkepally Village, Chevella Mandal,RR.Dist-501 503
Phone. . .**Penalty For Delay** Nil**Transportation Cost** Transport cost shall be borne by us.**Warranty** Nil**Advance Paid** Nil**Other Terms** We reserve the right to reject items not conforming to quality and specifications. Above order for villas electrical work purpose**Completion Date** Nil**Measurment** Nil**Security** Nil**Remarks**For **Serene Constructions LLP**

Authorised Signatory

Name :


01/07/2020

Accepted the above Terms And Conditions

For **Summit Sales LLP**

Name :

Date : _/_/

TAX INVOICE

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy


GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 02-07-2020

Customer Details				Invoice No.		12057	
Serene Constructions LLP				Invoice Date.		02-07-2020	
Sy No. 44, Yenkepally Village, Chevella Mandal, RR District				PO No.		68421	
GSTIN : 36ACVFS7909P1ZV				PO Date.		30-06-2020	
				Req ID		58097	
				Req Date		30-06-2020	
				Loc Req No		150280	
	Description of Goods	HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt
1	4778 - Electrical - conducting - PVC Pipe - 1 In x 1.2	39172310	100	50.00	5,000.00	18	900.00
2							
3							
4							
5							
6							
7							
8							
9							
10							
11							
12							
13							
14							
15							
IGST				CGST		SGST	
450.00				450.00		Total Taxable Amount	
Total Invoice Amount				5,000.00		900.00	
Total Invoice Amount				5,900.00			

Rupees : Five Thousand Nine Hundred Only.

Subject to Hyderabad Jurisdiction



for Summit Sales LLP

Authorised signatory

Serene Constructions LLP (20-21)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Purchase Voucher

Dated : 2-Jul-2020

No. : PUR/10085
Ref.: 12057 dt. 2-Jul-2020

Party's Name: SUP-SUMMIT SALES LLP.

GSTIN/UIN : 36ACQFS2044C1Z7

Particulars	Amount
Electrical GST 18%	5,000.00
Input CGST	450.00
Input SGST	450.00
	₹ 5,900.00

On Account of :

Being purchase of electrical material against bill.no.12057,dtd,02/07/2020&po.no.68421,dtd,30/06/2020.

Amount (in words) :

Indian Rupees Five Thousand Nine Hundred Only

for SUP-SUMMIT SALES LLP

Prepared by: upender

Approved by

Receiver's Signatur

TAX INVOICE

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

TRANSIT COPY

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 02-07-2020

Customer Details				Invoice No.		12054	
Serene Constructions LLP Sy No. 44, Yenkepally Village, Chevella Mandal, RR Disterict GSTIN : 36ACVFS7909P1ZV				Invoice Date.		02-07-2020	
				PO No.		68515	
				PO Date.		01-07-2020	
				Req ID		58132	
				Req Date		01-07-2020	
				Loc Req No		150284	
Description of Goods	HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt	
1 7228 - Plumbing - PVC - Nahani Trap without jali - 3	39174000	20	66.00	1,320.00	18	237.60	
2							
3							
4							
5							
6							
7							
8							
9							
10							
11							
12							
13							
14							
15							
IGST	CGST	SGST	Total Taxable Amount		1,320.00	237.60	
	118.80	118.80	Total Invoice Amount		1,557.60		

Rupees : One Thousand Five Hundred Fifty Seven and Paise Sixty Only.

INWARD	
Inward No: 5744	Dt: 02-07-20
MRN No:	Dt:
Received By:	Sign:
Serene Construction (Hyd) LLP	

for Summit Sales LLP

Authorised signatory

Subject to Hyderabad Jurisdiction

DELIVERY CHALLAN

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003



Email: purchase@modiproperties.com

- Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 02-07-2020

Customer Details		DC No.	10109
Serene Constructions LLP		DC Date.	02-07-2020
Sy No. 44, Yenkepally Village, Chevella Mandal, RR Disterict		PO No.	68515
		PO Date.	01-07-2020
		Req ID	58132
		Req Date	01-07-2020
GSTIN : 36ACVFS7909P1ZV		Loc Req No	150284
	Description of Goods	HSN/SAC	Qty
1	7228 - Plumbing - PVC - Nahani Trap without jali - 3 In - nos	39174000	20
2			
3			
4			
5			
6			
7			
8			
9			
10			
11			
12			
13			
14			
15			
16			
17			
18			
19			
20			
21			
22			
23			
24			
25			
26			
27			
28			
29			
30			



for Summit Sales LLP

Subject to Hyderabad Jurisdiction

Authorised signatory

Requisition Form

Company Name:		Serene constructions llp		Date:		01-07-2020	
Site & Phase :		SERENE FARMS		Time:		10.50	
Supplier				Req. No.		150284	
Material required before date:		Urgent		ID No.		58132	

No	Description	Size	Quantity	Units	Inward No	Date
1	Nahni Trap	Std	20	Nos		
2						
3						
4						
5						
6						
7						
8						
9						
10						

Remarks: The Above Material is required for Plumbing Work at Villa Nos 03,04,05,21&28 etc in to the Site

Prepared By		syed golam sarwar		Approved by			
Sign. & Date		27-06-2020		Sign. & Date			

Note: On receipt of material at site write inward number and date in last 2 columns.

Requisition Form

Company Name:				Date:			
Site & Phase :				Time:			
Supplier				Req. No.			
Material required before date:				ID No.			

No	Description	Size	Quantity	Units	Inward No	Date
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						

Remarks:

Prepared By				Approved by			
Sign. & Date				Sign. & Date			

Note: On receipt of material at site write inward number and date in last 2 columns.

Purchase Order

Page(s) 1 Of 1

01-07-2020 4:45:46 PM



68515

02.07.20 12:12:26

From Company : **Serene Constructions LLP**
5-4-187/374,II Floor,M.G.Road,Secunderabad-500 003.
G S T No. : 36ACVFS7909P1ZV

Supplier Details

Summit Sales LLP
5-4-187/3&4,II nd floor,Soham Mansion,MG Road, Secunderabad

GSTIN 36ACQFS2044C1Z7

040-66335551

9618244433

Doc No	68515	150284
Doc Date	01-07-2020	
Quote No	Nil	
Quote Date	01-07-2020	
SupplyType	Supply	

Kind Attn : Hamendra,Prabhakar

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 7228 - Plumbing - PVC - Nahani Trap without jali - 3 In - nos	20.00	66.00	0.00	18.00	1,557.60
Total Order Value . . .					1,557.60
Rupees : One Thousand Five Hundred Fifty Seven and Paise Sixty Only.					

Terms and Conditions :-**Specification / Brand** All items shall be of 'Prince'/'Sudhkhar' brand.**Payment Terms** After Delivery & Production of bill**Tax** GST included in above price.**Delivery Date** Next Day.**Delivery Location** Serene Farms
Sy no-44, Yenkepally Village, Chevella Mandal,RR.Dist-501 503
Phone. ..**Penalty For Delay** Nil**Transportation Cost** Transport cost shall be borne by us.**Warranty** Nil**Advance Paid** Nil**Other Terms** We reserve the right items not confirming to qty & specs. Breakage in your account. Above order for V.no.3,4,5,21,28 purpose**Completion Date** Nil**Measurment** Nil**Security** Nil**Remarks**For **Serene Constructions LLP**

Authorised Signatory

Name : _____

01/07/2020

Accepted the above Terms And Conditions

For **Summit Sales LLP**

Name : _____

Date : __/__/__

TAX INVOICE

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy


GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 02-07-2020

Customer Details					Invoice No.	12054		
Serene Constructions LLP Sy No. 44, Yenkepally Village, Chevella Mandal, RR Disterict GSTIN : 36ACVFS7909P1ZV					Invoice Date.	02-07-2020		
					PO No.	68515		
					PO Date.	01-07-2020		
					Req ID	58132		
					Req Date	01-07-2020		
					Loc Req No	150284		
	Description of Goods	HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt	
1	7228 - Plumbing - PVC - Nahani Trap without jali - 3	39174000	20	66.00	1,320.00	18	237.60	
2								
3								
4								
5								
6								
7								
8								
9								
10								
11								
12								
13								
14								
15								
IGST		CGST	SGST	Total Taxable Amount		1,320.00	237.60	
		118.80	118.80	Total Invoice Amount		1,557.60		
Rupees : One Thousand Five Hundred Fifty Seven and Paise Sixty Only.								

for Summit Sales LLP

Subject to Hyderabad Jurisdiction



Authorised signatory

A handwritten signature in black ink, appearing to be 'S. S. S.', written over a horizontal line.

Serene Constructions LLP (20-21)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Purchase Voucher

Dated : 2-Jul-2020

No. : PUR/10104
Ref.: 12054 dt. 2-Jul-2020

Party's Name: SUP-SUMMIT SALES LLP

GSTIN/UIN : 36ACQFS2044C1Z7

Particulars	Amount	
Plumbing GST 18%	1,320.00	₹ 1,558.00
Input CGST	118.80	
Input SGST	118.80	
OIE-Roundoff	0.40	

On Account of :
Being purchase of plumbing material against bill.no.12054,dtd,02/07/2020&po.no.68515,dtd,01/07/2020.
Amount (in words) :
Indian Rupees One Thousand Five Hundred Fifty Eight Only

for SUP-SUMMIT SALES LLP

Prepared by: upender

Approved by

Receiver's Signature

PURCHASE DIVISION
Advice for approval for credit to supplier

Scan 20
W284

(5)

Date:	4/7/20		Prepared by:	SOWMYA	
PO/WO no.	68515		PO / WO Date.	1/7/20	
Supplier Name	ssllp.		PO/WO amount	1,557.60	
Firm/Company	Serene Construction		Project	Serene farms.	
Sl. No.	Bill No.		Bill Date	Bill amount	
1.	12054		2/7/20	1,557.60	
2.					
3.					
Amount A - Bills total(Excluding Transport & Hamali Charges):				1,557.60	
Sl. No.	DC No	DC. Date	MRN No.	DC matches MRN	
1.	10109	2/7/20	80742	☒ Yes ☐ No	
2.				☐ Yes ☐ No	
3.				☐ Yes ☐ No	
4.				☐ Yes ☐ No	
Amount B - Other Credits :					
Amount C - Other Debits :					
Amount D (D=A+B-C) -- Amount to be credited to the supplier:				1,558	
Amount E - PO / WO value:				1,558	
Amount F - Difference (A - E):					
Quantity received as per PO / WO			☒ Yes ☐ Excess received ☐ Short received ☐ Other (explained below)		
Is difference between PO / Bill acceptable?			☒ Yes ☐ No (explained below)		
Excess / short material received			☒ Approved - within acceptable limits ☐ No (explained below)		
Close PO / W?O			☒ Yes ☐ No - wait for balance material ☐ No (explained below)		
Advance paid / PDC given (deduct when paying)			☐ Yes - Rs. /- ☒ No		
Payment - due date			11.7.2020		
Remarks:					
Approved by	Purchase Officer	Purchase Manager	Procurement Manager	MD	Accounts - receiver of bill
Sign:	<i>[Signature]</i>	<i>[Signature]</i>	<i>[Signature]</i>	<i>[Signature]</i>	<i>[Signature]</i>
Date	4/7/20	6/7	06 JUL 2020		09-07-2020
			MINISH PARIKH MANAGER PROCUREMENT		

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 5,000/-, Purchase Manager and Procurement Manager to approve all bills from 5,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-



e - Way Bill System




e-Way Bill



E-Way Bill No: 1612 2971 3020
 E-Way Bill Date: 02/07/2020 12:07 PM
 Generated By: 36ACQ FS204 4C1Z7 - SUMMIT SALES LLP
 Valid From: 02/07/2020 12:07 PM [103Kms]
 Valid Until: 04/07/2020

Part - A

GSTIN of Supplier 36ACQFS2044C1Z7,SUMMIT SALES LLP
 Place of Dispatch cherlapally,TELANGANA-501301
 GSTIN of Recipient 36ACV FS790 9P1ZV ,SERENE CONSTRUCTIONS LLP
 Place of Delivery chevella,TELANGANA-501503
 Document No. 12052
 Document Date 02/07/2020
 Transaction Type: Regular
 Value of Goods ₹ 66545.63
 HSN Code 8302 - SS HINGES(+6)
 Reason for Transportation Outward - Supply



Transporter

Part - B

Mode	Vehicle / Trans Doc No & Dt.	From	Entered Date	Entered By	CEWB No. (If any)	Multi Veh.Info (If any)
Road	TS10UA9758 & 12052 & 02/07/2020	cherlapally	02-07-2020 12:07 PM	36ACQFS2044C1Z7	-	-



161229713020

TAX INVOICE

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 02-07-2020

TRANSIT COPY

Customer Details

Serene Constructions LLP

Sy No. 44, Yenkepally Village, Chevella Mandal, RR Disterict

GSTIN : 36ACVFS7909P1ZV

Invoice No. 12052

Invoice Date. 02-07-2020

PO No. 68273

PO Date. 25-06-2020

Req ID 57915

Req Date 25-06-2020

Loc Req No 150277

Description of Goods	HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt
1 2360 - Carpentry - doors - Panel Doors - Others - 38"x80"	4418	3	2365.00	7,095.00	18	1,277.10
2 2340 - Carpentry - doors - Panel Door 30 mm - 32 In		2	1997.30	3,994.60	18	719.04
3 2339 - Carpentry - doors - Panel Door 30 mm - 26 In	4418	6	1663.00	9,978.00	18	1,796.04
4 2169 - Carpentry - hardware - SS Mortise Lock -	8301	3	2350.00	7,050.00	18	1,269.00
5 2165 - Carpentry - hardware - SS Cylindrical Lock -	8301	20	541.00	10,820.00	18	1,947.60
6 2285 - Carpentry - hardware - SS Hinges - Others - 4"	8302	69	218.00	15,042.00	18	2,707.56
7 2092 - Carpentry - hardware - Door Stopper - NA -	8302	23	105.00	2,415.00	18	434.70

INWARD	
Inward No: 5148	Dt: 02-07-20
MRN No:	Dt:
Received By: <i>[Signature]</i>	Sign: <i>[Signature]</i>
Serene Construction (Hyd) LLP	

IGST

CGST

SGST

Total Taxable Amount

56,394.60

10,151.04

5,075.52

5,075.52

Total Invoice Amount

66,545.63

Rupees : Sixty Six Thousand Five Hundred Fourty Five and Paise Sixty Three Only.

for Summit Sales LLP

Subject to Hyderabad Jurisdiction

[Signature]
 Authorised signatory

DELIVERY CHALLAN

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 02-07-2020

Customer Details

Serene Constructions LLP

Sy No. 44, Yenkepally Village, Chevella Mandal, RR District

DC No.	10107
DC Date.	02-07-2020
PO No.	68273
PO Date.	25-06-2020
Req ID	57915
Req Date	25-06-2020
Loc Req No	150277

GSTIN : 36ACVFS7909P1ZV

Description of Goods


HSN/SAC

Qty

1	2360 - Carpentry - doors - Panel Doors - Others - Nos	4418	3 ✓
2	2340 - Carpentry - doors - Panel Door 30 mm - 32 In x 80 In - Nos		2 ✓
3	2339 - Carpentry - doors - Panel Door 30 mm - 26 In x 82 In - Nos	4418	6 ✓
4	2169 - Carpentry - hardware - SS Mortise Lock - other - nos	8301	3 ✓
5	2165 - Carpentry - hardware - SS Cylindrical Lock - other - nos	8301	20 ✓
6	2285 - Carpentry - hardware - SS Hinges - Others - nos	8302	69 ✓
7	2092 - Carpentry - hardware - Door Stopper - NA - nos	8302	23 ✓

INWARD

Inward No: 5148	Dt: 02-07-20
MRN No: 88754	Dt: 03-07-20
Received By: <i>[Signature]</i>	Sign: <i>[Signature]</i>
Serene Construction (Ptyd) LLP	



for Summit Sales LLP

Subject to Hyderabad Jurisdiction

[Signature]
Authorised signatory

any	serene constr
-----	---------------

Application Form - Doors and hardware (Semi Deluxe)													
Party	serene constructions llp	Site & Phase	serene farms										
i. no.	150277	Reg. Date	25-06-2020										
Material required before	27-06-2020	ID no.	59915										
Prepared by:	salwar	Approved by (sign):											
Flat / Block no:													
Type A 1200 Sft 2BHK Order Value:	1 Flats												
Type B 1000 Sft 2BHK Order Value:	2 Flats												
S No.	Item Description	Units	Qty required for type B 1000 sft 2BHK flat	Qty required for type A 1200 sft 2BHK flat	2BHK flats requirement	2 BHK flats requirement	Quantity required	Qty Available at site	Balance Qty to be ordered	Qty in sft	Qty in sq mts	Inward No	Date
1	Panel Doors-38"x80"	nos	1	1	2	1	3	-	3	63.2	5.9		
2	Panel Doors-32"x82"	nos	2	2	2	1	6	-	6	109.3	10.2		
3	Panel Doors-32"x80"	nos	1	-	2	-	2	-	2	29.6	2.8		
4	Panel Doors-26"x82"	nos	3	4	2	1	10	-	10	148.1	13.8		
5	Panel Doors-26"x80"	nos	1	1	1	1	2	-	2	29.6	2.8		
4	Mortise Lock	nos	1	1	2	1	3	-	3	-	-		
5	Cylindrical Locks	nos	5	7	2	1	17	-	20	-	-		
6	SS Hinges-4" with screws	nos	18	24	2	1	60	-	69	-	-		
7	Magnetic Door Stopper	nos	6	7	2	1	19	-	23	-	-		
	Total						99	-	138	-	-		
Note: For door frames with threshold the sutter length should be 80" in place of 82".													

3 of 2

25-Jun-20 2:15:24 PM

SECRET

68273

24.06.20 12:19:11

Summit Sales LLP

Doc No	68273	150277
--------	-------	--------

GSTIN 36ACQFS2044C1Z7

040-66335551

9618244433

Doc Date	25-06-2020
----------	------------

Quote No	Nil
----------	-----

Quote Date	25-06-2020
------------	------------

SupplyType	Supply
------------	--------

Kind Attn : Hamendra,Prabhakar

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 2360 - Carpentry - doors - Panel Doors - Others - Nos 38"x80"	3.00	2,365.00	0.00	18.00	8,372.10
2 2341 - Carpentry - doors - Panel Door 30 mm - 32 In x 82 In - Nos	6.00	2,047.20	0.00	18.00	14,494.18
3 2340 - Carpentry - doors - Panel Door 30 mm - 32 In x 80 In - Nos	2.00	1,997.30	0.00	18.00	4,713.63
4 2339 - Carpentry - doors - Panel Door 30 mm - 26 In x 82 In - Nos	10.00	1,663.00	0.00	18.00	19,623.40
5 2360 - Carpentry - doors - Panel Doors - Others - Nos 26"x80"	2.00	2,365.00	0.00	18.00	5,581.40
6 2169 - Carpentry - hardware - SS Mortise Lock - other - nos	3.00	2,350.00	0.00	18.00	8,319.00
7 2165 - Carpentry - hardware - SS Cylindrical Lock - other - nos	20.00	541.00	0.00	18.00	12,767.60
8 2285 - Carpentry - hardware - SS Hinges - Others - nos 4"	69.00	218.00	0.00	18.00	17,749.56
9 2092 - Carpentry - hardware - Door Stopper - NA - nos	23.00	105.00	0.00	18.00	2,849.70
Total Order Value . . .					94,470.56

Rupees : Ninty Four Thousand Four Hundred Seventy and Paise Fifty Six Only.

Terms and Conditions :-

PAV received

Payment Terms	After delivery
----------------------	----------------

Tax Included in the above prices

Delivery Date With in a day

Delivery Location Serene Farms

Sy no-44, Yenkepally Village, Chevella Mandal, RR. Dist-501 503

Phone. . .

Penalty For Delay	Nil
-------------------	-----

Transportation Cost	Nil
---------------------	-----

Warranty	One year on hardware material
-----------------	-------------------------------

For **Serene Constructions LLP**

Authorised Signatory

Accepted the above Terms And Conditions

For **Summit Sales LLP**

Name :

Name :

Date : __/__/__

TAX INVOICE

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 02-07-2020

Customer Details

Serene Constructions LLP

Sy No. 44, Yenkepally Village, Chevella Mandal, RR District

GSTIN : 36ACVFS7909P1ZV

Customer Details

Serene Constructions LLP

Sy No. 44, Yenkepally Village. Chevella Mandal, RR Disterict

GSTIN : 36ACVFS7909PIZV

Invoice No. 12052

Invoice Date. 02-07-2020

PO No. 68273

PO Date. 25-06-2020

Req ID 57915

Req Date 25-06-2020


Loc Req No 150277

Description of Goods	HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt
1 2360 - Carpentry - doors - Panel Doors - Others - 38"x80"	4418	3	2365.00	7,095.00	18	1,277.10
2 2340 - Carpentry - doors - Panel Door 30 mm - 32 In		2	1997.30	3,994.60	18	719.04
3 2339 - Carpentry - doors - Panel Door 30 mm - 26 In	4418	6	1663.00	9,978.00	18	1,796.04
4 2169 - Carpentry - hardware - SS Mortise Lock -	8301	3	2350.00	7,050.00	18	1,269.00
5 2165 - Carpentry - hardware - SS Cylindrical Lock -	8301	20	541.00	10,820.00	18	1,947.60
6 2285 - Carpentry - hardware - SS Hinges - Others - 4"	8302	69	218.00	15,042.00	18	2,707.56
7 2092 - Carpentry - hardware - Door Stopper - NA -	8302	23	105.00	2,415.00	18	434.70
8						
9						
10						
11						
12						
13						
14						
15						
IGST	CGST	SGST	Total Taxable Amount	56,394.60		10,151.04
	5,075.52	5,075.52	Total Invoice Amount	66,545.63		

Rupees : Sixty Six Thousand Five Hundred Fourty Five and Paise Sixty Three Only.

for Summit Sales LLP

Subject to Hyderabad Jurisdiction



[Signature]
Authorised signatory

Serene Constructions LLP (20-21)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Purchase Voucher

No. : PUR/10105
Ref.: 12052 dt. 2-Jul-2020

Dated : 2-Jul-2020

Party's Name: SUP-SUMMIT SALES LLP

GSTIN/UID : 36ACQFS2044C1Z7

Particulars		Amount
Doors, Door Franes & Hardware GST 18%		
Input CGST	56,394.60	₹ 66,546.00
Input SGST	5,075.51	
OIE-Roundoff	5,075.51	
	0.38	

On Account of :

Being purchase of panel doors against bill.no.12052,dtd,02/07/2020&po.no.68273,dtd,25/06/2020.

Amount (in words) :

Indian Rupees Sixty Six Thousand Five Hundred Forty Six.Only

for SUP-SUMMIT SALES LLP

Prepared by: upender

Approved by

Receiver's Signature.

PURCHASE DIVISION
Advice for approval for credit to supplier

Lcan90

42181

(8)

Date:	4/7/20	Prepared by:	SOWMYA
PO/WO no.	68273	PO / WO Date.	25/6/20.
Supplier Name	SS/Ip.	PO/WO amount	94,470.57
Firm/Company	Deerene constructions p.p.	Project	Deerene farms.
Sl. No.	Bill No.	Bill Date	Bill amount
1.	12052	2/7/20.	66,545.63
2.			
3.			

Amount A - Bills total (Excluding Transport & Hamali Charges):

Sl. No.	DC No	DC. Date	MRN No.	DC matches MRN
1.	10107	2/7/20	80754	☒ Yes ☐ No
2.				☐ Yes ☐ No
3.				☐ Yes ☐ No
4.				☐ Yes ☐ No

Amount B - Other Credits :

Amount C - Other Debits :

Amount D (D=A+B-C) - Amount to be credited to the supplier:

Amount E - PO / WO value:

Amount F - Difference (A - E):

Quantity received as per PO / WO ☐ Yes ☒ Excess received ☐ Short received ☐ Other (explained below)

Is difference between PO / Bill acceptable? ☐ Yes ☒ No (explained below)

Excess / short material received ☐ Approved - within acceptable limits ☐ No (explained below)

Close PO / W?O ☐ Yes ☒ No - wait for balance material ☐ No (explained below)

Advance paid / PDC given (deduct when paying) ☐ Yes - Rs. /- ☐ No

Payment - due date 11.7.2020

Remarks: short received

Approved by	Purchase Officer	Purchase Manager	Procurement Manager	Accounts - receiver of bill	Accountant	Accounts Manager
Sign:			06 JUL 2020			
Date	4/7/20		MINISH PARIKH MANAGER PROCUREMENT			

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 5,000/-, Purchase Manager and Procurement Manager to approve all bills from 5,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-

APPROVED BY
09-07-2020 09-07-2020 JUL 2020
JANAKRASH
Sr. Manager Accounts

TAX INVOICE

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500004

Email: purchase@modiproperties.com

TRANSIT COPY

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 02-07-2020

Customer Details

Serene Constructions LLP

Sy No. 44, Yenkepally Village, Chevella Mandal, RR District

GSTIN: 36ACVFS7909P1ZV

Invoice No.	12050
Invoice Date.	02-07-2020
PO No.	67248
PO Date.	19-05-2020
Req ID	56829
Req Date	14-05-2020
Loc Req No	150233

Description of Goods	HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt
1 2237 - Carpentry - wood - Sal wood Beading - other 7' x 1.5" x 3/4" - 70 nos	4409	280	14.70	4,116.00	18	740.88

INWARD	
Inward No: 5147	Dt: 02-07-20
MRN No:	Dt:
Received By: <i>[Signature]</i>	Sign: <i>[Signature]</i>
Serene Construction (Hyd) LLP	

IGST	CGST	SGST	Total Taxable Amount	4,116.00	740.88
	370.44	370.44	Total Invoice Amount	4,856.88	

Rupees : Four Thousand Eight Hundred Fifty Six and Paise Eighty Eight Only.

for Summit Sales LLP

[Signature]
Authorised signatory

Subject to Hyderabad Jurisdiction

DELIVERY CHALLAN

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 02-07-2020

Customer Details

Serene Constructions LLP

Sy No. 44, Yenkepally Village, Chevella Mandal, RR Disterict

DC No. 10105

DC Date. 02-07-2020

PO No. 67248

PO Date. 19-05-2020

Req ID 56829

Req Date 14-05-2020

Loc Req No 150233

GSTIN : 36ACVFS7909P1ZV

Description of Goods


HSN/SAC

Qty

1 2237 - Carpentry - wood - Sal wood Beading - other - rft

4409

280 ✓



for Summit Sales LLP

Subject to Hyderabad Jurisdiction

Authorised signatory

Requisition Form - Door Bedding										
Company	SCLP	Site & Phase	SERENE FARM							
Req. no.	150233	Req. Date	13-05-2020							
Material required before	asap	ID no.	56829							
Prepared by:	SYED GOLAM SARWAR									
Plat / Block no:	Approved by (sign):									
S No.	Item Description	Units	Qty required for one villa	Qty required for five villa	Quantity required	Qty Available at site	Balance Qty to be ordered	Qty in rft	Inward No	Date
3	Internal Bedding 7' X 1.5" x 3/4"	Nos	14.00	70.00	70.00	0.00	70.00	490		
4	Internal Bedding 3' X 1.5' X 3/4"	Nos	6.00	30.00	30.00	0.00	30.00	90		
Total			100.00	100.00	100.00	0.00	100.00	580.00		

627248

APPROVED BY
15 MAY 2020
SOHAM KUMAR
MANAGING DIRECTOR

Purchase Order

Page(s) 1 Of 1

19-05-2020 15:47:16

From Company : **Serene Constructions LLP**
5-4-187/374, II Floor, M.G. Road, Secunderabad-500 003.
GST No. : 36ACVFS7909P1ZV



67248

15.05.20 11:58:47

Supplier Details

Summit Sales LLP
5-4-187/3&4, II nd floor, Soham Mansion, MG Road, Secunderabad

GSTIN 36ACQFS2044C1Z7

040-66335551

9618244433

Doc No	67248	150233
Doc Date	19-05-2020	
Quote No	Nil	
Quote Date	10-12-2019	
SupplyType	Supply	

Kind Attn : Hamendra, Prabhakar

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 2237 - Carpentry - wood - Sal wood Beading - other - rft 7' x 1.5" x 3/4" - 70 nos	490.00	14.70	0.00	18.00	8,499.54
2 2237 - Carpentry - wood - Sal wood Beading - other - rft 3' x 1.5" x 3/4" - 30 nos	90.00	14.70	0.00	18.00	1,561.14
Total Order Value ...					10,060.68

Rupees : Ten Thousand Sixty and Paise Sixty Eight Only.

Terms and Conditions :-

Specification / Brand Salwood from Malaysia with design.
Payment Terms Within 15 days of delivery & Production of bill
Tax All taxes included in above price.
Delivery Date Within 2 days.
Delivery Location Serene Farms
Sy no-44, Yenkepally Village, Chevella Mandal, RR. Dist-501 503
Phone. ..
Penalty For Delay Nil.
Transportation Cost included by us
Warranty Nil
Advance Paid Nil
Other Terms We reserve the right items not confirming to qty & specs. Above order for Site use.
Completion Date NA
Measurment Nil
Security Nil
Remarks

*Part received**1st Bill no 11259 Amount Rs 5,203/-**Balance has to be received Rs 4,857/-**4/6/2020**Final bill received**Bill no 12050 Amount Rs 4,857/-**6/7/2020*For **Serene Constructions LLP**

Authorised Signatory

Name : 19/05/2020

Accepted the above Terms And Conditions

For **Summit Sales LLP**

Name : _____

Date : / /

TAX INVOICE

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 02-07-2020

Customer Details

Serene Constructions LLP

Sy No. 44, Yenkepally Village, Chevella Mandal, RR Disterict

GSTIN : 36ACVFS7909P1ZV

Invoice No.	12050
Invoice Date.	02-07-2020
PO No.	67248
PO Date.	19-05-2020
Req ID	56829
Req Date	14-05-2020
Loc Req No	150233

Description of Goods	HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt
1 2237 - Carpentry - wood - Sal wood Beading - other 7' x 1.5" x 3/4" - 70 nos	4409	280	14.70	4,116.00	18	740.88
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
IGST	CGST	SGST	Total Taxable Amount	4,116.00		740.88
	370.44	370.44	Total Invoice Amount		4,856.88	

Rupees : Four Thousand Eight Hundred Fifty Six and Paise Eighty Eight Only.

Subject to Hyderabad Jurisdiction



for Summit Sales LLP

 Authorised signatory

Serene Constructions LLP (20-21)
M G Road, Raghunij
Secunderabad
State Name : Telangana, Code : 36

Purchase Voucher

Dated : 2-Jul-2020

No. : PUR/10088
Ref: 12050 dt. 2-Jul-2020

Party's Name: SUP-SUMMIT SALES LLP

GSTIN/UIN : 36ACQFS2044C1Z7

Particulars	Amount
Doors, Door Frames & Hardware GST 18%	4,116.00
Input CGST	370.44
Input SGST	370.44
OIE-Roundoff	0.12
	₹ 4,857.00

On Account of :

Being purchase of salwood beadings against bill.no.12050,dtd,02/07/2020&po.no.67248,dtd,19/05/2020.

Amount (in words) :

Indian Rupees Four Thousand Eight Hundred Fifty Seven Only

for SUP-SUMMIT SALES LLP

Prepared by: upender

Approved by

Receiver's Signature

PURCHASE DIVISION
Advice for approval for credit to supplier

Santh

42170

(9)

Date:	<i>4/7/20</i>		Prepared by:	SOWMYA	
PO/WO no.	<i>67248</i>		PO / WO Date.	<i>19/5/20.</i>	
Supplier Name	<i>Ss llp.</i>		PO/WO amount	<i>10,060.68</i>	
Firm/Company	<i>Berene constructions llp.</i>		Project	<i>Berene farms.</i>	
Sl. No.	Bill No.	Bill Date	Bill amount		
1.	<i>12050</i>	<i>2/4/20.</i>	<i>4,856.88</i>		
2.					
3.					
Amount A – Bills total(Excluding Transport & Hamali Charges):				<i>4,856.88</i>	
Sl. No.	DC No	DC. Date	MRN No.	DC matches MRN	
1.	<i>10105</i>	<i>2/4/20</i>	<i>80752</i>	☒ Yes ☐ No	
2.				☐ Yes ☐ No	
3.				☐ Yes ☐ No	
4.				☐ Yes ☐ No	
Amount B – Other Credits :					
Amount C – Other Debits :					
Amount D (D=A+B-C) – Amount to be credited to the supplier:				<i>14,857.</i>	
Amount E – PO / WO value:				<i>10,061</i>	
Amount F – Difference (A – E):				<i>5,2041</i>	
Quantity received as per PO /WO			☒ Yes ☐ Excess received ☒ Short received ☐ Other (explained below)		
Is difference between PO / Bill acceptable?			☐ Yes ☐ No (explained below)		
Excess / short material received			☐ Approved within acceptable limits ☐ No (explained below)		
Close PO / W?O			☒ Yes ☐ No – wait for balance material ☐ No (explained below)		
Advance paid / PDC given (deduct when paying)			☐ Yes Rs. <i>—</i> / ☐ No		
Payment – due date			<i>11.7.2020</i>		
Remarks: <i>Final bill received.</i>					
Approved by	Purchase Officer	Purchase Manager	Procurement Manager	MD	Accounts – receiver of bill
Sign:	<i>[Signature]</i>	<i>[Signature]</i>	<i>[Signature]</i>	<i>[Signature]</i>	<i>[Signature]</i>
Date	<i>4/7/20</i>	<i>6/7</i>	<i>06 JUL 2020</i>	<i>09-07-2020</i>	<i>09-07-2020</i>

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 5,000/-, Purchase Manager and Procurement Manager to approve all bills from 5,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-

Serene Constructions LLP (20-21)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Purchase Voucher

10107
No. : PUR/10107
Ref.: 12051 dt. 2-Jul-2020

Dated : 2-Jul-2020

Party's Name: SUP-SUMMIT SALES LLP

GSTIN/UIN : 36ACQFS2044C1Z7

Particulars	Amount
Plumbing GST 18%	1,920.00
Input CGST	172.80
Input SGST	172.80
OIE-Roundoff	0.40
	₹ 2,266.00

On Account of:

Being purchase of plumbing material against bill.no.12051,dtd,02/07/2020&po.no.68172,dtd,22/06/2020.

Amount (in words):

Indian Rupees Two Thousand Two Hundred Sixty Six Only

for SUP-SUMMIT SALES LLP

Prepared by: upender

Approved by

Receiver's Signature

PURCHASE DIVISION
Advice for approval for credit to supplier

Carroll

2

42389

Date:	<i>4/7/20</i>		Prepared by:	SOWMYA	
PO/WO no.	<i>68172</i>		PO / WO Date.		
Supplier Name	<i>SSlp.</i>		PO/WO amount	<i>22/6/20.</i>	
Firm/Company	<i>Deene Constructions</i>		Project	<i>16,050.36</i>	
Sl. No.	Bill No.		Bill Date	<i>Deene farms</i>	
1.				Bill amount	
2.	<i>12051.</i>		<i>2/7/20</i>	<i>2,265.60</i>	
3.					
Amount A - Bills total(Excluding Transport & Hamali Charges):					
<i>2,265.60</i>					
Sl. No.	DC No	DC. Date	MRN No.	DC matches MRN	
1.	<i>10106</i>	<i>2/7/20</i>	<i>80756</i>	☒ Yes ☐ No	
2.				☐ Yes ☐ No	
3.				☐ Yes ☐ No	
4.				☐ Yes ☐ No	
Amount B - Other Credits :					
Amount C - Other Debits :					
Amount D (D=A+B-C) - Amount to be credited to the supplier:					
Amount E - PO / WO value:					
<i>2,265.60.</i>					
Amount F - Difference (A - E):					
<i>16,050.36</i>					
Quantity received as per PO / WO					
☒ Yes ☐ Excess received ☐ Short received ☐ Other (explained below)					
Is difference between PO / Bill acceptable?					
☐ Yes ☐ No (explained below)					
Excess / short material received					
☐ Approved - within acceptable limits ☐ No (explained below)					
Close PO / WO					
☒ Yes ☒ No - wait for balance material ☐ No (explained below)					
Advance paid / PDC given (deduct when paying)					
☐ Yes - Rs. <i>1/-</i> ☒ No					
Payment - due date					
<i>11.7.2020</i>					
Remarks:					
Approved by	Purchase Officer	Purchase Manager	Procurement Manager	MD	Accounts - receiver of bill
Sign:	<i>[Signature]</i>	<i>[Signature]</i>	<i>[Signature]</i>	<i>[Signature]</i>	<i>[Signature]</i>
Date	<i>4/7/20</i>	<i>9/7</i>	<i>09 JUL 2020</i>		
MINISH PARIKH MANAGER PROCUREMENT					

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 5,000/-, Purchase Manager and Procurement Manager to approve all bills from 5,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-

TAX INVOICE

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 02-07-2020

Customer Details

Serene Constructions LLP

- Sy No. 44, Yenkepally Village, Chevella Mandal, RR District

GSTIN : 36ACVFS7909P1ZV

Invoice No. 12051
 Invoice Date. 02-07-2020
 PO No. 68172
 PO Date. 22-06-2020
 Req ID 57788
 Req Date 20-06-2020
 Loc Req No 150270

	Description of Goods	HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt
1	7026 - Plumbing - CP - Extension Nipple - 1/2 In - 1"	8481	25	48.00	1,200.00	18	216.00
2	7028 - Plumbing - CP - Extension Nipple - other - 1 1/2"		10	72.00	720.00	18	129.60
3							
4							
5							
6							
7							
8							
9							
10							
11							
12							
13							
14							
15							

IGST	CGST	SGST	Total Taxable Amount	1,920.00	345.60
	172.80	172.80	Total Invoice Amount	2,265.60	

Rupees : Two Thousand Two Hundred Sixty Five and Paise Sixty Only.

Subject to Hyderabad Jurisdiction



for Summit Sales LLP

[Signature]
 Authorised signatory

Purchase Order

Page(s) 1 Of 2

06-07-2020 14:08:35

Original / Office Copy / Purchase Div. Copy

From Company : **Serene Constructions LLP**
5-4-187/374, II Floor, M.G. Road, Secunderabad-500 003.
GST No. : 36ACVFS7909P1ZV

Supplier Details

Summit Sales LLP
5-4-187/3&4, II nd floor, Sonam Mansion, MG Road, Secunderabad

GSTIN 36ACQFS2044C1Z7

040-66335551

9618244433

Doc No	68172	150270
Doc Date	22-06-2020	
Quote No	Nil	
Quote Date	17-04-2018	
SupplyType	Supply	

Kind Attn : Hamendra, Prabhakar

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 7047 - Plumbing - CP - Waste coupling - 1/2 thread - nos	4.00	206.00	0.00	18.00	972.32
2 6040 - Miscellaneous - Tefflon tape - NA - nos	50.00	19.00	0.00	18.00	1,121.00
3 10043 - Plumbing - CP - Bottel trap - NA - nos	4.00	544.00	0.00	18.00	2,567.68
4 7436 - Plumbing - sanitary - Flush Plate - NA - nos	4.00	1,288.00	0.00	18.00	6,079.36
5 7327 - Plumbing - PVC - Connection - 2 ft - nos	4.00	75.00	0.00	18.00	354.00
6 7026 - Plumbing - CP - Extension Nipple - 1/2 In - nos 1"	50.00	48.00	0.00	18.00	2,832.00
7 7028 - Plumbing - CP - Extension Nipple - other - nos 1 1/2"	25.00	72.00	0.00	18.00	2,124.00
Total Order Value . . .					16,050.36

Rupees : Sixteen Thousand Fifty and Paise Thirty Six Only.

Terms and Conditions :-

Specification / As per details given in the quotation.

Payment Terms After Delivery & Production of bill

Tax Inclusive of all taxes

Delivery Date Next Day.

Delivery Location Serene Farms
Sy no-44, Yenkepally Village, Chevella Mandal, RR. Dist-501 503
Phone. . .

Penalty For Delay Nil

Transportation Included by us.

Warranty Nil

Advance Paid Nil

Other Terms We reserve the right to reject items not conforming to quality and specifications. Above order for V.no.37,47 Purpose.

Completion Date Nil

Measurment Nil

Security Nil

For **Serene Constructions LLP**

Authorised Signatory

Accepted the above Terms And Conditions

For **Summit Sales LLP**

Name : _____

Name : _____

Date : ____/____/____

⇒ Part bill received of Rs. 22657
and bal. bill to be received
of Rs. 13,7857-
Original o/c attached.
Please give no for above
P.O. as apno.

Purchase Order

Page(s) 2 Of 2

06-07-2020 14:08:35

Remarks

Original / Office Copy / Purchase Div. Copy

For **Serene Constructions LLP**

Authorised Signatory

Name : _____

Accepted the above Terms And Conditions

For **Summit Sales LLP**

Name : _____

Date : __/__/__

DELIVERY CHALLAN

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 02-07-2020

Customer Details

Serene Constructions LLP

Sy No. 44, Yenkepally Village. Chevella Mandal, RR Disterict

GSTIN : 36ACVFS7909P1ZV

DC No.	10106
DC Date.	02-07-2020
PO No.	68172
PO Date.	22-06-2020
Req ID	57788
Req Date	20-06-2020
Loc Req No	150270

Description of Goods

HSN/SAC
8481

Qty

1 7026 - Plumbing - CP - Extension Nipple - 1/2 In - nos

25 ✓

2 7028 - Plumbing - CP - Extension Nipple - other - nos

10 ✓

3

4

5

6

7

8

9

10

11

12

13

14

15

16

17

18

19

20

21

22

23

24

25

26

27

28

29

30



for Summit Sales LLP

[Signature]
Authorised signatory

Subject to Hyderabad Jurisdiction

INWARD	
Inward No: 5149	Dt: 02-07-20
MRN No: 80756	Dt: 03-07-20
Received By: <i>[Signature]</i>	Sign: <i>[Signature]</i>
Serene Construction (Hyd) LLP	

TAX INVOICE

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

GSTIN/UNI: 36ACQFS2044C1Z7

TRANSIT COPY

1 of 1 : 02-07-2020

Supplier / Customer / Transporter - Copy

Customer Details

Serene Constructions LLP

Sy No. 44, Yenkepally Village, Chevella Mandal, RR District

GSTIN : 36ACVFS7909P1ZV

Invoice No.	12051
Invoice Date.	02-07-2020
PO No.	68172
PO Date.	22-06-2020
Req ID	57788
Req Date	20-06-2020
Loc Req No	150270

	Description of Goods	HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt
1	7026 - Plumbing - CP - Extension Nipple - 1/2 In - 1"	8481	25	48.00	1,200.00	18	216.00
2	7028 - Plumbing - CP - Extension Nipple - other - 1 1/2"		10	72.00	720.00	18	129.60
3							
4							
5							
6							
7							
8							
9							
10							
11							
12							
13							
14							
15							

IGST	CGST	SGST	Total Taxable Amount	1,920.00	345.60
	172.80	172.80	Total Invoice Amount	2,265.60	

Rupees : Two Thousand Two Hundred Sixty Five and Paise Sixty Only.

Subject to Hyderabad Jurisdiction

INWARD	
Inward No: 5149	Dt: 02.07.20
MRN No:	Dt:
Received By: <i>[Signature]</i>	Sign: <i>[Signature]</i>
Serene Construction (Hyd) LLP	

for Summit Sales LLP

[Signature]
Authorised signatory

MEASUREMENT SHEET									
COMPANY NAME		SERENE CONSTRUCTIONS HYD LLP			APPROVED BY				
PROJECT		SERENE FARMS			SIGN:				
WORK DISCRIPTION		plumbing work							
PREPARED BY		SYED GOLAM SARWAR							
DATE		02-07-2020							
CONTRACTOR NAME		D VIJAY							
SI NO	ITEM HEAD	ITEM DISCRIPTION		A LENGTH	B WIDTH	C HEIGHT	D NOS	E=AXBXCXD QUANTITY	F UNITS
1	CORE CUTTING	WALL CUTTING		2	1	1	2	4	NOS
	VILLA 5/4	5"							
		BEAM CUTTING		3	1	1	2	6	NOS
		4"							
2	VILLA 2	TOWARDS COMPLETION OF OUTER		1	1	1	1	1	NOS
		DRAINAGE LINE WORK							