

10379

Modi Properties Pvt Ltd Mayfower Platinum (20-21)

Purchase Voucher

No. : PUR/10379
Ref.: 309 dt. 24-Jul-2020

Dated : 25-Jul-2020

Party's Name : CONT-Afsar Begum

Particulars		Amount
LSUD-Labour Charges	1,76,316.00	₹ 4,40,790.00
LSUD-Allowance for Equipment	1,76,316.00	
LSUD-Allowance for Consumables	88,158.00	
On Account of :		
being amount credited to afsar begum towards A block 8 flats B block B1- and B5 clubhouse and lifts, stair case shuttering, barbending and concreting work done		
Amount (in words) :		
Indian Rupees Four Lakh Forty Thousand Seven Hundred Ninety Only		

for CONT-Afsar Begum

Prepared by: sangeetha

Approved by

Receiver's Signature

791 58428

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register	309	Date - site bills Register	24/7/2020
Company Name:	MPL	Site:	Hayflaw platinum
Name of Contractor	Afsar Begam (Mohd. Ishaq group)		
Nature of work	Cot-10. Shetty / Sanjay and Company Ltd.		
Work done	From Date	To Date	
Sl. No.	Villa/Flat/block no.	Qty.	Rate
1.	7th floor A' Block	8396.00	52.50
2.	8th floor A' Block		
3.	B' Block B, 1, B5		
4.	8th floor C-10.		
5.	5th. stairs		
6.	work		
7.			
8.			
9.			
10.			
11.	Total:		440790.00
Bill required	☐ YES ☐ NO.	GST bill required	☐ YES ☐ NO.
Measurement & estimate sheet:	☒ Required ☐ Not required	Measurement & estimate sheet:	☒ Enclosed ☐ Not enclosed
PO/WO no.		PO/WO date:	
Remarks :			
Approved by Project Manager	Approved by Design Team	Approved by M.D.	
Date: 24/7/2020	Date: 24/07/2020	Date: 24 JUL 2020	
Sign: [Signature]	Sign: [Signature]	Sign: [Signature]	

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Contractor Sign: = Mohd. Ishaq

Bill for Labour charges
Afsar Begam.
Seethapalmandi, Warasiguda
Hyderabad

Date:24-07-2020

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: col-10 of A block 8 flats, B-block B-1 and B5, club house and lifts ,staircases shuttering ,barbending and concreting work .

Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done col-10 of A block 8 flats, B-block B-1 and B5, club house and lifts ,staircases shuttering ,barbending and concreting work . Total amount =Rs.4,40,790=00 Work done from date :20 -07-2020 to 24-07-2020.	Rs.88,158=00

Amount in words: Eighty eight Thousand one hundred and fifty eight only

Sign: _____

Bill for Equipment Allowance
Afsar Begam.
Seethapalmandi, Warasiguda
Hyderabad

Date:24-07-2020

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: col-10 of A block 8 flats, B-block B-1 and B5, club house and lifts ,staircases shuttering ,barbending and concreting work .
Towards: Allowance for Equipment.

S No.	Description	Amount
1.	Brief description of work done col-10 of A block 8 flats, B-block B-1 and B5, club house and lifts ,staircases shuttering ,barbending and concreting work . Total amount =Rs.4,40,790=00 Work done from date :20 -07-2020 to 24-07-2020.	Rs.3,52,632=00

Amount in words: Three lakhs fifty two thousand six hundrad and thirty two only.

Sign: _____

MEASUREMENT SHEET									
Company Name:		MPL		Approved By : S.V. Subba Reddy					
Project:		May Flower Platinum							
Work Description:	7th.Floor column-10 of A block 8 flats, B-block B-1 and B5, club house and lifts ,staircases.								
Contractor Name:	Afsar Begam								
Prepared by:	sobhanbabu								
Date:	24-07-2020								
			A	B	C	D	E	F	G
S.No	Item Head	Item Description	Length	Width	Height	nos	Quantity	Units	Total Head
1	Columns-10 shuttering of A block 8 flats, B-block B-1, B-5 and club house								
	0 grid	C1 Column	5.00	1.00	9.00	8	360.00	sft	
		C2 Column	5.00	1.00	9.00	4	180.00	sft	
	N grid	C2 Column	5.00	1.00	9.00	4	180.00	sft	
		C5 Column	6.50	1.00	9.00	8	468.00	sft	
	Mgrid	C3 Column	5.50	1.00	9.00	1	49.50	sft	
		C8 Column	6.50	1.00	9.00	4	234.00	sft	
		C4 Column	6.00	1.00	9.00	7	378.00	sft	
	L Grid	C1 Column	5.00	1.00	9.00	1	45.00	sft	
		C2 Column	5.00	1.00	9.00	2	90.00	sft	
		C3 Column	5.50	1.00	9.00	5	247.50	sft	
		C4 Column	6.00	1.00	9.00	3	162.00	sft	
	K Grid	C1 Column	5.00	1.00	9.00	7	315.00	sft	
		C2 Column	5.00	1.00	9.00	1	45.00	sft	
		C7 Column	6.50	1.00	9.00	1	58.50	sft	
		C6 Column	7.00	1.00	9.00	1	63.00	sft	
		C10 Column	7.50	1.00	9.00	2	135.00	sft	
	J Grid	C1 Column	5.00	1.00	9.00	6	270.00	sft	
		C2 Column	5.00	1.00	9.00	1	45.00	sft	
		C4 Column	6.00	1.00	9.00	1	54.00	sft	
		C5 Column	6.50	1.00	9.00	2	117.00	sft	

		C2 Column	5.00	1.00	9.00	1	45.00	sft	
		C5 Column	6.50	1.00	9.00	2	117.00	sft	
	D Grid	C1 Column	5.00	1.00	9.00	2	90.00	sft	
		C3 Column	5.50	1.00	9.00	1	49.50	sft	
		C4 Column	6.00	1.00	9.00	1	54.00	sft	
		C5 Column	6.50	1.00	9.00	1	58.50	sft	
		C6 Column	7.00	1.00	9.00	1	63.00	sft	
		C7 Column	6.50	1.00	9.00	1	58.50	sft	
	C Grid	C1 Column	5.00	1.00	9.00	1	45.00	sft	
		C2 Column	5.00	1.00	9.00	1	45.00	sft	
	B Grid	C1 Column	5.00	1.00	9.00	2	90.00	sft	
		C3 Column	5.50	1.00	9.00	1	49.50	sft	
		C4 Column	6.00	1.00	9.00	3	162.00	sft	
		C8 Column	6.50	1.00	9.00	1	58.50	sft	
	A Grid	C1 Column	5.00	1.00	9.00	4	180.00	sft	
		C2 Column	5.00	1.00	9.00	1	45.00	sft	
		C4 Column	6.00	1.00	9.00	1	54.00	sft	
		C5 Column	6.50	1.00	9.00	1	58.50	sft	
									6763.50
2	Lifts	service lift shear walls	58.00	1.00	9.00	2	522.00	sft	
		passengers lift shear walls	64.50	1.00	9.00	2	580.50	sft	
									1102.50
3	staircase	FS1	27.5	1	10.00	1	275.00	sft	
		FS2	25.5	1	10.00	1	255.00	sft	
									530.00
						Total Area in sft			8396.00

	I Grid	C1 Column	5.00	1.00	9.00	5	225.00	sft	
		C3 Column	5.50	1.00	9.00	1	49.50	sft	
		C4 Column	6.00	1.00	9.00	1	54.00	sft	
		C8 Column	6.50	1.00	9.00	1	58.50	sft	
	H Grid	C1 Column	5.50	1.00	9.00	2	99.00	sft	
		C3 Column	5.75	1.00	9.00	1	51.75	sft	
		C5 Column	6.25	1.00	9.00	4	225.00	sft	
		C8 Column	7.75	1.00	9.00	1	69.75	sft	
		C9 Column	6.00	1.00	9.00	2	108.00	sft	
	G Grid	C1 Column	5.00	1.00	9.00	2	90.00	sft	
		C2 Column	5.00	1.00	9.00	1	45.00	sft	
		C3 Column	5.50	1.00	9.00	1	49.50	sft	
		C4 Column	6.00	1.00	9.00	1	54.00	sft	
		C5 Column	6.50	1.00	9.00	3	175.50	sft	
		C6 Column	7.00	1.00	9.00	1	63.00	sft	
		C7 Column	6.50	1.00	9.00	1	58.50	sft	
	F Grid	C2 Column	5.00	1.00	9.00	1	45.00	sft	
		C3 Column	5.50	1.00	9.00	3	148.50	sft	
		C4 Column	6.00	1.00	9.00	2	108.00	sft	
		C8 Column	6.50	1.00	9.00	1	58.50	sft	
	E Grid	C1 Column	5.00	1.00	9.00	5	225.00	sft	

ESTIMATE SHEET						
Company Name:		MPL	Approved By : S.V. Subba Reddy			
Project:		May Flower Platinum				
Work Description:		7th.Floor column-10 of A block 8 flats, B-block B-1 and B5, club house and lifts ,staircases.				
Contractor Name:		Afsar Begam				
Prepared by:		sobhanbabu				
Date:		24-07-2020				
S.No.	Item Head	Item Description	Quantity	Units	Rate	Amount
1	Columns-10 shuttering	of A block 8 flats, B-block B-1, B-5 and club house				
		7th.Floor column -10 of A block 8 flats, B-block B-1 and B5, club house and lifts ,staircases.	8396.00	sft	52.50	440790.00
	As per circuler rate35/-					
	Add 50% per sft.					
			Total Amount			440790.00
	Total Amount in words--Four Lakhs fourtyThosuand seven hundrad and ninty Rupees only					

Nagalahari
24/07/2020

Modi Properties Pvt Ltd Mayfower Platinum (20-21)

Purchase Voucher

No. : PUR/~~10380~~

10380

Dated : 25-Jul-2020

Ref.:

Party's Name : **CONT-Mohammed Nadeem**

Particulars		Amount
LSUD-Labour Charges	19,960.00	₹ 49,900.00
LSUD-Allowance for Equipment	19,960.00	
LSUD-Allowance for Consumables	9,980.00	
On Account of :		
being amount credited to Nadeem towards CPVC and pv work inside flat no A501to A508,B501,B501,B505 from5/7/2020 to 22/7/2020		
Amount (in words) :		
Indian Rupees Forty Nine Thousand Nine Hundred Only		

for **CONT-Mohammed Nadeem**

Prepared by: sangeetha

Approved by

Receiver's Signature

IP: 58409

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		308		Date - site bills Register		24/7/2020	
Company Name:		MPPL		Site:		May flower Platinum	
Name of Contractor		Mohd Nadeem					
Nature of work		Plumbing work					
Work done		From Date		5/7/2020		To Date	
						22/7/2020	
Sl. No.	Villa Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	CPVC & PVC work						
2.	inside flats.						
3.	A-501 to A-505,	6 nos	4650 =	no	27,900 =		
4.	B-501 two bathrooms,						
5.	Kitchen, utility						
6.	A-506 to A-508,	4 nos	5500 =	no	22,000 =		
7.	B-505 three bathroom,						
8.	Kitchen, utility						
9.							
10.							
11.	Total:				49,900 =		
Bill required		☐ YES ☐ NO.		GST bill required		☐ YES ☐ NO.	
Measurement & estimate sheet:		☒ Required ☐ Not required		Measurement & estimate sheet:		☒ Enclosed ☐ Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 24/7/2020		Date: 24/07/2020		Date: 24 JUL 2020			
Sign: [Signature]		Sign: Nagalakshmi		Sign: [Signature]			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Contractor Sign: [Signature]

Bill for Labour charges
Mohammed Nadeem
H, No 11-1-624/7/A, Mylargadds, Chilalguda,
Secunderabad

Date :24-07-2020

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: CPVC and PVC work inside flat nos A-501 to A-508,
B-501, B-505
Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done:CPVC and PVC work inside flat nos A-501 to A-508, B-501, B-505 Total amount =Rs 49,900=00 Work done from date : 05-07-2020 to 22-07-2020	Rs.19,960=00

Amount in words: Nineteen Thousand Nine Hundred and Sixty rupees only

Sign: _____

Bill for Equipment Allowance

Mohammed Nadeem
H, No 11-1-624/7/A, Mylargadds, Chilkalguda,
Secunderabad

Date :24-07-2020

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: CPVC and PVC work inside flat nos A-501 to A-508,
B-501, B-505
Towards: Allowance for Equipments

S No.	Description	Amount
1.	Brief description of work done:CPVC and PVC work inside flat nos A-501 to A-508, B-501, B-505 Total amount =Rs 49,900=00 Work done from date : 05-07-2020 to 22-07-2020	Rs.19,960=00

Amount in words: Nineteen Thousand Nine Hundred and Sixty rupees only

Sign: _____

Bill for Consumables
Mohammed Nadeem
H,No 11-1-624/7/A, Mylargadds, Chilkalguda,
Secunderabad

Date :24-07-2020

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: CPVC and PVC work inside flat nos A-501 to A-508,
B-501, B-505
Towards: Allowance for consumables

S No.	Description	Amount
1.	Brief description of work done:CPVC and PVC work inside flat nos A-501 to A-508, B-501, B-505 Total amount =Rs 49,900=00 Work done from date : 05-07-2020 to 22-07-2020	Rs.9,980=00

Amount in words: Nine Thousand Nine Hundred and Eighty rupees only

Sign: _____

[illegible]

ESTIMATE SHEET							
Company Name:	MPL		Approved by - S.V.Subba Reddy				
Project:	May Flower Platinum						
Work Description:	CPVC and PVC work inside flat nos A-501 to A-508, B-501, B-505						
Name of the Contractor	Mohammed Nadeem						
Prepared By	K. Narender Reddy						
Date:	24-07-2020						
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
	CPVC and PVC work inside flat nos A-501 to A-508, B-501, B-505						
1	Plumbing work	CPVC and PVC work inside					
		A-501 to A-505, B-501 two bathrooms, kitchen	6	nos	4650	27900	
		utility, balcony					
		A-506 to A-508, B-505 three bathrooms, kitchen	4	nos	5500	22000	
		utility, balcony					
							49900
	Amount in words -Fourty Nine Thousand and Nine Hundred rupees only						
	Note : CPVC & PVC 30 % of Two bathrooms of Rs.15,500/- and CPVC & PVC 30 % of Three bathrooms of Rs.18,500/-						

Nagalaaxmi
24/07/2020

Modi Properties Pvt Ltd Mayfower Platinum (20-21)

Purchase Voucher

No. : **PUR/10381**
Ref. : **017 dt. 24-Jul-2020**

Dated : **25-Jul-2020**

Party's Name : **CONT-N Dharma Rao**
3-1-155/1, Gandhinagar
Mallapur, Uppal
Hyderabad
GSTIN/UIN : **36AKZPN0902H1ZW**

Particulars	Amount
LSRD-Labour Charges	27,769.00
LSRD-Allowance for Equipment	27,769.00
LSRD-Allowance for Consumables	13,884.00
Input-CGST	6,247.98
Input-SGST	6,247.98
OIE-Rounded Off	0.04
On Account of :	
being amount credited to N Dharma rao towards B block basement B2 to B4 flats coats plastering work done form 7/7/2020 to 20/7 /2020	
Amount (in words) :	
Indian Rupees Eighty One Thousand Nine Hundred Eighteen Only	

APPROVED BY
25 JUL 2020
M. JAYA PRAKASH

for CONT-N Dharma Rao
continued ...

TPS 58449

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		304		Date - site bills Register		20/7/20	
Company Name:		MPPCL		Site:		Mayapuri Phase II	
Name of Contractor		N. Dharma Rao					
Nature of work		Civil work					
Work done		From Date		7/7/20		To Date	
						20/7/20	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Basent-D B'	4624.96	14.00	RT	64819.20		
2.	Block B ₂ , B ₃ , B ₄						
3.	Chs Cst-02 215						
4.	Plaster work						
5.							
6.	Basent-D B' Block	657.66	7.00	RT	4603.62		
7.	B ₂ , B ₃ , B ₄ Plst						
8.	Cst-2 ground work						
9.							
10.							
11.	Total:				69423.20		
Bill required		☐ YES ☐ NO.		GST bill required		☐ YES ☐ NO.	
Measurement & estimate sheet:		☒ Required ☐ Not required		Measurement & estimate sheet:		☒ Enclosed ☐ Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 20/7/2020		Date: 23/07/2020		Date: 24/07/2020			
Sign: [Signature]		Sign: [Signature]		Sign: [Signature]			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

APPROVED BY
24 JUL 2020
SOHAM MCC
MANAGING DIRECTOR

Contractor sign: N. Dharma Rao

Bill for Labour charges
N.Dharma Rao.
H.no-3-1-155/1,Mallapur old basthi.
Hyderabad.

Date 20.07.2020

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur.
Type of Work: Bblock- basement -01 B2toB4 flats col-02 2coats plastering work
Towards: Labour Charges.

S No.	Description	Amount
1.	Brief description of work done: Bblock- basement -01 B2toB4 flats col-02 2coats plastering work Total amount =Rs.69,423=00 Work done from date : 07.07.2020 to 20.07.2020	Rs.27,769=00

Amount in words : Twenty seven thousand seven hundred and sixty nine only.

Sign: _____

Bill for Equipment Allowance

N.Dharma Rao.

H.no-3-1-155/1,Mallapur old basthi.
Hyderabad.

Date:20.07.2020

In favor of: MPL

Project / Site: MFP

Location: 82/1. Mallapur

Type of Work:Bblock- basement -01 B2toB4 flats col-02 2coats plastering work

Towards: Allowance for Equipment.

S No.	Description	Amount
1.	Brief description of work done:Bblock- basement -01 B2toB4 flats col-02 2coats plastering work Total amount =Rs.69,423=00 Work done from date : 07.07.2020 to 20.07.2020	Rs. 13,884=00

Amount in words : Thirteen Thousand eight hundrad and eighty four only.

Sign: _____

Bill for Consumable
N.Dharma Rao.
H.no-3-1-155/1,Mallapur old basthi.
Hyderabad.

Date::20.07.2020

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work :Bblock- basement -01 B2toB4 flats col-2 2coats plastering work
Towards: Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done :Bblock- basement -01 B2toB4 flats col-2 2coats plastering work . Total amount =Rs.69,423=00 Work done from date : 07.07.2020 to 20.07.2020	Rs.27,769=00

Amount in words : Twenty seven thousand seven hundrad and sixty nine only.

Sign: _____

Measurent sheet										
Company Name:			MPL		Prepared by:		sobhanbabu			
Project:			May Flower Platinum							
Work Description:			B Block-Basement-01 B2,B3,B4 Flats		column's-2 2coats plastering work.					
Contractor Name:			N.Dharmarao.							
Date:			20.07.20							
			A		B		C		D	
S.No			Item Head		Item Description		Length		Width	
							Height		Nos.	
							E		F	
							Quantity		Units	
							Total Head			

	C5 12"x33"	7.50	1.00	12.00	1	90.00	Sft	
Kgrid 19	C3 12"x27"	6.50	1.00	12.00	1	78.00	Sft	
Kgrid 20	C4 12"x30"	7.00	1.00	12.00	1	84.00	Sft	
Kgrid 21	C5 12"x33"	7.50	1.00	12.00	1	90.00	Sft	
Kgrid 22	C2 12"x24"	6.00	1.00	12.00	1	72.00	Sft	
Lgrid 15,16	C1 12"x24"	6.00	1.00	12.00	1	72.00	Sft	
	C3 12"x27"	6.50	1.00	12.00	1	78.00	Sft	
Lgrid 17	C8 15"x36"	8.50	1.00	12.00	1	102.00	Sft	
Lgrid 18	C7 15"x30"	7.50	1.00	12.00	1	90.00	Sft	
Lgrid 19	C3 12"x27"	6.50	1.00	12.00	1	78.00	Sft	
Lgrid 20	C8 15"x36"	8.50	1.00	12.00	1	102.00	Sft	
Lgrid 21	C4 12"x30"	7.00	1.00	12.00	1	84.00	Sft	
Lgrid 22	C3 12"x27"	6.50	1.00	12.00	1	78.00	Sft	
Mgrid 15,16	C1 12"x24"	6.00	1.00	12.00	1	72.00	Sft	
	C4 12"x30"	7.00	1.00	12.00	1	84.00	Sft	
Ngrid 15,16	C1 12"x24"	6.00	1.00	12.00	1	72.00	Sft	
	C4 12"x30"	7.00	1.00	12.00	1	84.00	Sft	
Ngrid 17	C5 12"x33"	7.50	1.00	12.00	1	90.00	Sft	
Ngrid 18	C3 12"x27"	6.50	1.00	12.00	1	78.00	Sft	
	C7 15"x30"	7.50	1.00	12.00	1	90.00	Sft	
Ngrid 19	CB1 12"x15"	4.50	1.00	12.00	1	54.00	Sft	
	C1 12"x24"	6.00	1.00	12.00	1	72.00	Sft	
Ngrid 20	CB1 12"x15"	4.50	1.00	12.00	1	54.00	Sft	
	C2 12"x24"	6.00	1.00	12.00	1	72.00	Sft	
Ngrid 21	CB1 12"x15"	4.50	1.00	12.00	1	54.00	Sft	
	C1 12"x24"	6.00	1.00	12.00	1	72.00	Sft	
Ogrid 15,16	CB1 12"x15"	4.50	1.00	12.00	1	54.00	Sft	
	C1 12"x24"	6.00	1.00	12.00	1	72.00	Sft	
Ogrid 17	CB1 12"x15"	4.50	1.00	12.00	1	54.00	Sft	
	C5 12"x33"	7.50	1.00	12.00	1	90.00	Sft	
Ogrid 18,19	CB1 12"x15"	4.50	1.00	12.00	3	162.00	Sft	
Ogrid 20,21	CB2 12"x15"	4.50	1.00	12.00	2	108.00	Sft	
								4629.96
				Total Area in sft of column's				4629.96
2 B Block-Basement-01 B2,B3,B4 Flats	column's-2 grooves cutting work.							
	col-02 grooves cutting	328.93	1	1	2	657.66	Rft	657.66

GSTIN : 36AKZPN0902H1ZW

TAX INVOICE

Cell : 9000766762

DHARMA RAO NELLI

3-1-155/1, Gandhinagar, Mallapur, Uppal, Hyderabad, Telangana - 500076.

No. : **017**Date : 24/7/2020.M/s. Modi Properties Pvt LtdParty GSTIN 36AABCM4761EJ2M Vehicle No. _____ State Code : 36

S.No.	DESCRIPTION	HSN Code	QTY.	Rate	AMOUNT Rs. Ps.	
①	Basent - ① B' Block B ₂ , B ₃ , B ₄ flts Col-2 2 units plaster work		4629.76	14.00	64819	00
②	Basent - ① B' Block B ₂ , B ₃ , B ₄ flts Col-② grooves work.		657.66	7.00	4603	00

Rupees in words : Eighty one thousand nine
hundred and sixteen Rupees only.

TOTAL

69422.00

SGST 9 %

6247.00

CGST 9 %

6247.00

GRAND TOTAL

81916.00

for **DHARMA RAO NELLI**

Receiver's Signature

N. Dharma Rao
Signature

PURCHASE DIVISION
Advice for approval for credit to supplier

13

Date: 17/07/2020		Prepared by: MINIST	
PO/WO no. 68/47		PO / WO Date. 20/06/2020	
Supplier Name Cemex. Bufra.		PO/WO amount 6,12,000/-	
Firm/Company MPL.		Project MFP.	
Sl. No.	Bill No.	Bill Date	Bill amount
1.	021	30/06/2020	7,07,400/-
2.			
3.			
4.			
Amount A – Bills total(Excluding Transport & Hamali Charges):			7,07,400/-
Sl. No.	DC No	DC. Date	MRN No. DC matches MRN
1.			☐ Yes ☐ No
2.	Pouring Report Enclosed		☐ Yes ☐ No
3.			☐ Yes ☐ No
4.			☐ Yes ☐ No
Amount B –Other Credits :			-
Amount C –Other Debits :			Short Received 3280 kgs. 4,920/-
Amount D (D=A+B-C) – Amount to be credited to the supplier:			7,07,400/-
Amount E – PO / WO value:			6,12,000/-
Amount F – Difference (A – E):			90,480/-
Quantity received as per PO/WO		☒ Yes ☐ Excess received ☐ Short received ☐ Other (explained below)	
Is difference between PO / Bill acceptable?		☐ Yes ☐ No (explained below)	
Excess / short material received		☐ Approved – within acceptable limits ☐ No (explained below)	
Close PO / W?O		☐ Yes ☐ No – wait for balance material ☐ No (explained below)	
Advance paid / PDC given (deduct when paying)		☐ Yes – Rs. ____/- ☐ No	
Payment – due date			
Remarks: Short fall of Material Received of 3280 kgs & Excess Delivery of 26 cu/mtr.			
Approved by	Purchase Officer	Purchase Manager	Procurement Manager
Sign:			
Date	12/2	17/07/2020	17 JUL 2020

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 5,000/-, Purchase Manager and Procurement Manager to approve all bills from 5,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude

Purchase Voucher

No. : **PUR/10382**
Ref.: **021 dt. 30-Jun-2020**

Dated : 27-Jul-2020

Party's Name: **SUP-Cemex Infra**

Particulars		Amount
RMC GST 18%	5,99,492.03	₹ 7,07,401.00
Input-CGST	53,954.28	
Input-SGST	53,954.28	
OIE-Rounded Off	0.41	

On Account of :

Being amount credited to Cemex Infra towards Purchase of Mix Concrete vide invoice no:021,dt:30-06-2020 & PO no:68147,dt:20-06-2020

Amount (in words) :

Indian Rupees Seven Lakh Seven Thousand Four Hundred One Only

for SUP-Cemex Infra

Prepared by: ramakrishna

Approved by

Receiver's Signature

ortfall of RMC
h <minish@modiproperties.com>
2020, 12:18 PM
re. cemexinfra9@gmail.com

To

Mr Purshottam Reddy

Dear Sir

We recieved Short material of RMC Against your Invoice No 21 DT 30.06.2020 For 3280 Kgs
Against Our PO No 68147 DT 20.06.2020. We are deducting RS 4920/-

Please Note

--

Regards,

Minish Parikh
Manager-Procurement | +91 95155 46784 | minish@modiproperties.com
Modi Properties Pvt. Ltd. | www.modiproperties.com
5-4-187/ 3 & 4, M G Road, Secunderabad - 03 | +91 40 66335551
Don't just buy a flat or villa! Buy a great lifestyle!
We build affordable flats & villas in gated communities.

Tax Invoice

CEMEX INFRA Sy.No 312 Rampally Vill Keesara Mdl, Medchal Dist-501 301 Phone No:8367099999 GSTIN/UIN: 36AANFC3197R1ZJ State Name : Telangana, Code : 36 E-Mail : cemexinfra9@gmail.com	Invoice No. 21	Dated 30-Jun-2020
	Delivery Note	Mode/Terms of Payment
	Supplier's Ref. 3310 to 3350	Other Reference(s)
Buyer Modi Properties Pvt.Ltd 5-4-187/3 & 4, IInd Floor, M.G. Road, Secunderabad-500003 GSTIN/UIN : 36AABCM4761E1ZM State Name : Telangana, Code : 36	Buyer's Order No. 68147 11747	Dated 20-Jun-2020
	Despatch Document No.	Delivery Note Date
	Despatched through	Destination
Terms of Delivery		

SI No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	M25 Pump Ready Mix Concrete		196.50 cum	3,050.85	cum	5,99,492.03
	CGST			9 %		53,954.28
	SGST			9 %		53,954.28
	Less :					(-)0.59
	Round Off					
	Total		196.50 cum			Rs 7,07,400.00

Amount Chargeable (in words)

E. & O.E

INR Seven Lakh Seven Thousand Four Hundred Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
	5,99,492.03	9%	53,954.28	9%	53,954.28	1,07,908.56
Total	5,99,492.03		53,954.28		53,954.28	1,07,908.56

Tax Amount (in words) : **INR One Lakh Seven Thousand Nine Hundred Eight and Fifty Six paise Only**

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

for CEMEX INFRA

Authorised Signatory

This is a Computer Generated Invoice



CEMEX INFRA					
My Flower Platinum (Mallapur)					
Ledger Account					
26-Jun-2020 to 30-Jun-2020					
Date	dc no	v.no	Quantity	Rate	M25
26-Jun-2020	3310	5548	6.00 cum	3600.00/cum	21600.00
26-Jun-2020	3311	5547	6.00 cum	3600.00/cum	21600.00
26-Jun-2020	3312	5533	6.00 cum	3600.00/cum	21600.00
26-Jun-2020	3313	5541\	6.00 cum	3600.00/cum	21600.00
26-Jun-2020	3314	5533	6.00 cum	3600.00/cum	21600.00
26-Jun-2020	3315	5548	6.00 cum	3600.00/cum	21600.00
26-Jun-2020	3316	5547	6.00 cum	3600.00/cum	21600.00
26-Jun-2020	3317	5537	6.00 cum	3600.00/cum	21600.00
29-Jun-2020	3326	5547	6.00 cum	3600.00/cum	21600.00
29-Jun-2020	3327	5534	6.00 cum	3600.00/cum	21600.00
29-Jun-2020	3328	5541	6.00 cum	3600.00/cum	21600.00
29-Jun-2020	3329	5532	6.00 cum	3600.00/cum	21600.00
29-Jun-2020	3330	5548	6.00 cum	3600.00/cum	21600.00
29-Jun-2020	3331	5533	6.00 cum	3600.00/cum	21600.00
29-Jun-2020	3332	5547	6.00 cum	3600.00/cum	21600.00
29-Jun-2020	3333	5541	6.00 cum	3600.00/cum	21600.00
29-Jun-2020	3334	6885	6.00 cum	3600.00/cum	21600.00
29-Jun-2020	3335	1034	6.00 cum	3600.00/cum	21600.00
29-Jun-2020	3336	1035	6.00 cum	3600.00/cum	21600.00
29-Jun-2020	3337	5534	6.00 cum	3600.00/cum	21600.00
29-Jun-2020	3338	5548	6.00 cum	3600.00/cum	21600.00
29-Jun-2020	3339	5532	6.00 cum	3600.00/cum	21600.00
29-Jun-2020	3340	6885	6.00 cum	3600.00/cum	21600.00
29-Jun-2020	3341	5547	6.00 cum	3600.00/cum	21600.00
29-Jun-2020	3342	5541	6.00 cum	3600.00/cum	21600.00
29-Jun-2020	3343	5535	6.00 cum	3600.00/cum	21600.00
29-Jun-2020	3344	1034	6.00 cum	3600.00/cum	21600.00
29-Jun-2020	3345	5534	6.00 cum	3600.00/cum	21600.00
29-Jun-2020	3346	1035	6.00 cum	3600.00/cum	21600.00
29-Jun-2020	3347	5548	6.00 cum	3600.00/cum	21600.00
29-Jun-2020	3348	5532	6.00 cum	3600.00/cum	21600.00
29-Jun-2020	3349	5532	6.00 cum	3600.00/cum	21600.00
29-Jun-2020	3350	5548	4.50 cum	3600.00/cum	16200.00
			196.50 cum		707400.00

Purchase Order

Page(s) 1 Of 1

20-06-2020 17:26:58



20.06.20 3:01:17

From Company : **Modi Properties Pvt.Ltd.**
5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36AABCM4761E1ZM

Supplier Details

CEMEX INFRA
Sy. no. 312, Rampally (V111), Kesara (Mandal) Medchal Dist. - 501301

GSTIN 36aanfc3197r1zj

8367099999

9848210686

Doc No	68147	11747
Doc Date	20-06-2020	
Quote No	NIL	
Quote Date	20-06-2020	
SupplyType	Supply	

Kind Attn : G.Surender Reddy

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-25	170.00	3,600.00	0.00	0.00	612,000.00
Total Order Value . . .					612,000.00

Rupees : Six Lakh(s) Twelve Thousand Only.

Terms and Conditions :-**Specification / Brand** Concrete mix shall be of 'Cemex' brand Ready Mix Concrete.**Payment Terms** Within 30 days of delivery of all materials & production of bill.**Tax** Including GST in above prices**Delivery Date** As per request of Project Manager**Delivery Location** May Flower Platinum
Sy 82/1, Mallapur, Nacharam.
Phone. 7680971999**Penalty For Delay** Bills must be submitted to H.O. within 30 days of supply of material. 10% pty on value of order will be deducted in delay submission of bills.**Transportation Cost** Included in the above price**Warranty** Nil**Advance Paid** Nil**Other Terms** Final payment as per actual qty supplied as per batch sheet. Batch sheet/ report to be sent. Above order is for A-Block 6th floor 605 to 608 & club house slab 9 concrete use Purpose**Completion Date** Nil**Measurement** Nil**Security** Nil**Remarks**For **Modi Properties Pvt.Ltd.**

Authorised Signatory

Accepted the above Terms And Conditions

For **CEMEX INFRA**

Name : _____

Name : _____

Date : ____/____/____

Estimate/Draft PO

Page(s) 1 Of 1

20-06-2020 15:45:22

Original / Office Copy / Purchase Div.Copy

From Company : **Modi Properties Pvt.Ltd.**
5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36AABCM4761E1ZM

Supplier Details

CEMEX INFRA
Sy. no. 312, Rampally (V111), Kesara (Mandal) Medchal Dist. - 501301

GSTIN 36aanfc3197r1zj

8367099999

9848210686

Doc No	68147	11747
Doc Date	20-06-2020	
Quote No	NIL	
Quote Date	20-06-2020	
SupplyType	Supply	

Kind Attn : G.Surender Reddy

Estimate/Draft PO for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-25	170.00	3,600.00	0.00	0.00	612,000.00
Total Order Value . . .					612,000.00

Rupees : Six Lakh(s) Twelve Thousand Only.

Terms and Conditions :-**Specification / Brand** Concrete mix shall be of 'Cemex' brand Ready Mix Concrete.**Payment Terms** Within 30 days of delivery of all materials & production of bill.**Tax** Including GST in above prices**Delivery Date** As per request of Project Manager**Delivery Location** May Flower Platinum
Sy 82/1, Mallapur, Nacharam.
Phone. 7680971999**Penalty For Delay** Bills must be submitted to H.O. within 30 days of supply of material. 10% pty on value of order will be deducted in delay submission of bills.**Transportation Cost** Included in the above price**Warranty** Nil**Advance Paid** Nil**Other Terms** Final payment as per actual qty supplied as per batch sheet. Batch sheet/ report to be sent. Above order is for A-Block 6th floor 605 to 608 & club house slab 9 concrete use Purpose**Completion Date** Nil**Measurement** Nil**Security** Nil**Remarks**

V. Panthi
20/6/20

For **Modi Properties Pvt.Ltd.**

Authorised Signatory

Accepted the above Terms And Conditions

For **CEMEX INFRA**

Name : _____

Name : _____

Date : ____/____/____

Requisition Form

Company Name:		Modi Properties Pvt Ltd		Date:		20-06-2020	
Site & Phase :		May Flower Platinum		Time:		11:38	
Supplier				Req.No.		11747	
Material required before date:			23-06-2020		ID No.		
					57807		
No	Description	Size	Quantity	Units	Inward No	Date	
1	RMC - cemex - In 30,	M25	170	Cum	-3600/-		
2							
3							
4							
5							
6							
7							
8							
9							
10							
Remarks : For A block 6 th floor [605 to 608 & clubhouse] slab 9 concrete use purpose							
Prepared By		K.sravani		Approved by		SV.subbareddy	
Sign.& Date		20-06-2020		Sign. & Date			

APPROVED BY
20 JUN 2020
SOHAN MOULI
MANAGING DIRECTOR


RMC pour report

Company/ firm:	Modi properties pvt ltd	Project:	May Flower Platinum	A. Estimated quantity:	170cu.m
Flat / Villa no.:	-	Block No.:	A block	B. Requisition quantity:	170cu.m
Slab no.:	For A block 6 th floor [605 to 608]& club house	PO Nos.	68147	C. Actual quantity poured:	171.5cu.m
Requisition nos.:	11747	Supplier:	Cemex infra	D. Difference (C-A):	-1.5cum
Sign of security	NIZARA	Sign of Admin	B. Nandini	Sign of Project manager	20/7/2020
Date	02/7/2020	Date	2/7/2020	Date	2/7/2020

Details of RMC pour

[illegible]

RMC pour report

Company/ firm:	Modi properties pvt ltd	Project:	May Flower Platinum	A. Estimated quantity:	170 cu.m
Flat / Villa no.:	-	Block No.:	A block	B. Requisition quantity:	170 cu.m
Slab no.:	For A block 6 th floor[605-608&clubhouse	PO Nos.	68147	C. Actual quantity poured:	171.5cu.m
Requisition nos.:	11747	Supplier:	Cemex infra	D. Difference (C-A):	-1.5cum
Sign of security	Nitay	Sign of Admin		Sign of Project manager	
Date	02/07/2020	Date	21/7/2020	Date	21/7/2020

Details of RMC pour

[illegible]

RMC pour report

Company/ firm:	Modi properties pvt ltd	Project:	May Flower Platinum	A. Estimated quantity:	170 cu.m
Flat / Villa no.:	-	Block No.:	A block	B. Requisition quantity:	170cu.m
Slab no.:	For A block 6 th floor [605-608 & club house]	PO Nos.	68147	C. Actual quantity poured:	171.5cu.m
Requisition nos.:	11747	Supplier:	Cemex infra	D. Difference (C-A):	-1.5cu.m
Sign of security	NITARA	Sign of Admin	B. Nandini	Sign of Project manager	2020
Date	02/11/2020	Date	21/11/2020	Date	21/11/2020

Details of RMC pour

[illegible]

Modi Properties Pvt Ltd Mayfower Platinum (20-21)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Purchase VoucherNo. : **PUR/10383**

Dated : 27-Jul-2020

Ref.: **12295 dt. 15-Jul-2020**Party's Name: **SUP-Summit Sales LLP**

5-4-187/3&4,2nd Floor,Soham Mansion

M G Road,Secunderabad

GSTIN/UIN : **36ADBFS3288A2Z7**

Particulars		Amount
Plumbing GST 18%	32,274.00	₹ 38,083.00
Input-CGST	2,904.66	
Input-SGST	2,904.66	
OIE-Rounded Off	(-)0.32	
On Account of :		
Being amount credited to Summit Sales LLP towards Purchase of Plumbing items vide invoice no:12295,dt:15-07-2020		
Amount (in words) :		
Indian Rupees Thirty Eight Thousand Eighty Three Only		

for SUP-Summit Sales LLP

Prepared by: ramakrishna

Approved by

Receiver's Signature

PURCHASE DIVISION
Advice for approval for credit to supplier

(11)

Date: 16/7/20		Prepared by: SOWMYA	
PO/WO no. 68301		PO / WO Date. 25/6/20	
Supplier Name SSIlp.		PO/WO amount 38,083	
Firm/Company Modi properties prt ltd.		Project MPL.	
Sl. No.	Bill No.	Bill Date	Bill amount
1.	12295	15/7/20	38,083
2.			
3.			
Amount A – Bills total(Excluding Transport & Hamali Charges):			38,083
Sl. No.	DC No	DC. Date	MRN No. DC matches MRN
1.	10328	15/7/20	81188 ☒ Yes ☐ No
2.			☐ Yes ☐ No
3.			☐ Yes ☐ No
4.			☐ Yes ☐ No
Amount B –Other Credits :			-
Amount C –Other Debits :			-
Amount D (D=A+B-C) – Amount to be credited to the supplier:			38,083
Amount E – PO / WO value:			38,083
Amount F – Difference (A – E):			
Quantity received as per PO /WO		☒ Yes ☐ Excess received ☐ Short received ☐ Other (explained below)	
Is difference between PO / Bill acceptable?		☐ Yes ☐ No (explained below)	
Excess / short material received		☒ Approved – within acceptable limits ☐ No (explained below)	
Close PO / W?O		☒ Yes ☐ No – wait for balance material ☐ No (explained below)	
Advance paid / PDC given (deduct when paying)		☐ Yes – Rs. _____/- ☒ No	
Payment – due date		18.7.2020	
Remarks:			
Approved by	Purchase Officer	Purchase Manager	Procurement Manager
Sign:			
Date	16/7/20	22/7	22 JUL 2020
MINISH PARIKH MANAGER PROCUREMENT		Accounts – receiver of bill	Accountant
		94/07/20	

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 5,000/-. Purchase Manager and Procurement Manager to approve all bills from 5,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-

TAX INVOICE

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 15-07-2020

Customer Details				Invoice No.		12295			
Modi Properties Private Limited,. Sy No. 82/1, Mallapur, Nacharam, Hyderabad GSTIN : 36AABCM4761E1ZM				Invoice Date.		15-07-2020			
				PO No.		68301			
				PO Date.		25-06-2020			
				Req ID		57914			
				Req Date		25-06-2020			
				Loc Req No		11757			
	Description of Goods			HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt
1	7279 - Plumbing - PVC - Solvent Cement - 500ml -			35061000	22	145.00	3,190.00	18	574.20
2	10041 - Plumbing - PVC - PVC Rigid Pipe - 4 In - len 6 kg pressure			39172390	22	1322.00	29,084.00	18	5,235.12
3									
4									
5									
6									
7									
8									
9									
10									
11									
12									
13									
14									
15									
IGST		CGST		SGST		Total Taxable Amount		32,274.00	5,809.32
		2,904.66		2,904.66		Total Invoice Amount		38,083.32	
Rupees : Thirty Eight Thousand Eighty Three and Paise Thirty Two Only.									

for Summit Sales LLP

Authorised signatory

Subject to Hyderabad Jurisdiction



Purchase Order

Page(s) 1 Of 1

26-06-2020 5:47:07 PM



68301

24.06.20 12:19:11

From Company : **Modi Properties Pvt.Ltd.**
5-4-187/3 & 4, IIInd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36AABCM4761E1ZM

Supplier Details			
Summit Sales LLP 5-4-187/3&4,II nd floor,Soham Mansion,MG Road, Secunderabad GSTIN 36ACQFS2044C1Z7 040-66335551 9618244433	Doc No	68301	11757
	Doc Date	25-06-2020	
	Quote No	Nil	
	Quote Date	25-06-2020	
	SupplyType	Supply	

Kind Attn : Hamendra,Prabhakar

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 7279 - Plumbing - PVC - Solvent Cement - 500ml - nos	22.00	145.00	0.00	18.00	3,764.20
2 10041 - Plumbing - PVC - PVC Rigid Pipe - 4 In - len 6 kg pressure	22.00	1,322.00	0.00	18.00	34,319.12
Total Order Value . . .					38,083.32
Rupees : Thirty Eight Thousand Eighty Three and Paise Thirty Two Only.					

Terms and Conditions :-**Specification / Brand** All items shall be of 'Prince'/'Sudhkhari' brand.**Payment Terms** After Delivery & Production of bill**Tax** GST included in above price.**Delivery Date** Next Day.**Delivery Location** May Flower Platinum
Sy 82/1, Mallapur, Nacharam.
Phone. 7680971999**Penalty For Delay** Nil**Transportation Cost** Transport cost shall be borne by us.**Warranty** Nil**Advance Paid** Nil**Other Terms** We reserve the right items not confirming to qty & specs. Breakage in your account. Above order for A block Slab -7 & 8 AC VRF sleeves work purpose**Completion Date** Nil**Measurment** Nil**Security** Nil**Remarks**For **Modi Properties Pvt.Ltd.**

Authorised Signatory

Name : _____

Accepted the above Terms And Conditions

For **Summit Sales LLP**

Name : _____

Date : __/__/__

Requisition Form - PVC Fittings													
Company	MPPL		Site & Phase		May Flower platinum								
Req. no.	11757		Req. Date		25.06.20								
Material required before	28.06.20		ID no.		57914								
Prepared by:	Sobhanbabu		Approved by (sign):		Subba Reddy								
Flat / Block no:			For Ablock slab-7&8 AC VRF sleeves work purpose										
3BHK Order Value:	22 Flats												
2BHK Order Value:	0 Flats												
Others	0 Flats												
S No.	Item Description	Units	Qty required for Type A 1625 Sft	Qty required for Type B 1150 Sft	Others	Type A 1625 3BHK flats requirement	Type B 1150 SA 2 BHK flats requirement	Others	Quantity required	Qty Available at site	Balance Qty to be ordered	Inward No	Date
1	PVC Rigid Pipe - 4" (20' length)	Nos	-	-	22	-	-	-	-	-	22		
2	PVC Rigid Elbow - 1 1/2"	Nos	-	-	-	-	-	-	-	-	-		
3	PVC Rigid Junction Tee - 1 1/2"	Nos	-	-	-	-	-	-	-	-	-		
4	PVC Rigid Tee - 1 1/2"	Nos	-	-	-	-	-	-	-	-	-		
5	PVC Rigid Coupling - 1 1/2"	Nos	-	-	-	-	-	-	-	-	-		
6	pvc solvent bottles	Nos	-	-	22	-	-	-	-	-	22		
	Total										44		

APPROVED
26 JUN 2020
MINISH PARIKH
MANAGER PROCUREMENT

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003


Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 15-07-2020

Customer Details		DC No.	10328
Modi Properties Private Limited, Sy No. 82/1, Mallapur, Nacharam, Hyderabad		DC Date.	15-07-2020
		PO No.	68301
		PO Date.	25-06-2020
		Req ID	57914
		Req Date	25-06-2020
GSTIN : 36AABCM4761E1ZM		Loc Req No	11757
	Description of Goods	HSN/SAC	Qty
1	7279 - Plumbing - PVC - Solvent Cement - 500ml - nos	35061000	22
2	10041 - Plumbing - PVC - PVC Rigid Pipe - 4 In - len	39172390	22
3			
4			
5			
6			
7			
8			
9			
10			
11			
12			
13			
14			
15			
16			
17			
18			
19			
20			
21			
22			
23			
24			
25			
26			
27			
28			
29			
30			



INWARD	
Sl. No. 13567	Dt. 15/7/20
MR. IN. 81188	DI:
Received By:	Sign: n12com
Modi Properties Pvt. Ltd.	
Sy.No.82/1	

for Summit Sales LLP

Authorised signatory

Subject to Hyderabad Jurisdiction

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003


Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 15-07-2020

Customer Details				Invoice No.	12295		
Modi Properties Private Limited., Sy No. 82/1, Mallapur, Nacharam, Hyderabad GSTIN : 36AABCM4761E1ZM				Invoice Date.	15-07-2020		
				PO No.	68301		
				PO Date.	25-06-2020		
				Req ID	57914		
				Req Date	25-06-2020		
				Loc Req No	11757		
Description of Goods	HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt	
1 7279 - Plumbing - PVC - Solvent Cement - 500ml -	35061000	22	145.00	3,190.00	18	574.20	
2 10041 - Plumbing - PVC - PVC Rigid Pipe - 4 In - len 6 kg pressure	39172390	22	1322.00	29,084.00	18	5,235.12	
3							
4							
5							
6							
7							
8							
9							
10							
11							
12							
13							
14							
15							
IGST	CGST	SGST	Total Taxable Amount	32,274.00		5,809.32	
	2,904.66	2,904.66	Total Invoice Amount	38,083.32			
Rupees : Thirty Eight Thousand Eighty Three and Paise Thirty Two Only.							



for Summit Sales LLP

Authorised signatory

Subject to Hyderabad Jurisdiction