

Remarks from site on the 'Requisition by Site Report of purchase division

Company:	VISTA HOMES	Date:	12.09.20
Site:	VISTA HOMES	Prepared by:	CH.Sneha Priya
Report From / To	05.09.20(Saturday) to 12.09.20(Saturday)	Approved by:	T.MADHU
Report Date	12.09.20		
List of requisitions numbers missing in the report*:99756			
List of requisitions where PO/WO not prepared 3 working days after requisition:			
Req No.	Req Date		Item Description Reason for not preparing PO/WO#
99647	18.06.20	2	MS Round Pipes PO Not Made
99706	02.07.20	4	VGA Cable PO Not Made
99747	25.07.20	5,6	MS Plates, MS Gate Hinges PO Not Made
99807	03.09.20	1	Pannel Door (38"x80") PO Not Made
99800	01.09.20	5	Sponges PO Not Made
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:			
Req No.	Req Date	Serial no of item in Req.	Item Description Details of discussion with supplier ^s
99576	21.05.20	1	82.5 KVA generator Material Supply With in a Week
99671	26.06.20		Cue Sticks Local Purchase
99681	29.06.20	1,2,3	SS Sink, Waste Coupling Partially Received by SSLLP
99722	13.07.20	2,3	MS Powder coated sheets Partially Received by Supplier
99740	21.07.20	1	Alluminium Ladder Material ready with Supplier
99746	25.07.20	1 to 8	Sanitory Partially Received by SSLLP
99747	25.07.20	4	Flat patti Partially Received by Supplier
99771	12.08.20	1	1/18 Yellow Wire Partially Received by SSLLP
99790	26.08.20	1,2	4-Pole isolater,MCB Partially Received by SSLLP
99791	26.08.20	1	GI Sheet Material ready with Supplier
99793	29.08.20	5	4 Pole Isolater. Partially Received by SSLLP
99795	29.08.20	1	Hylam Sheets Local purchase
99799	31.08.20	1 to 7	Cleaning Material Material Ready with SSLLP
99805	02.09.20	1	Loft Tank Partially Received by SSLLP
99807	03.09.20	2,3	Pannel Doors Material ready with Supplier
99810	05.09.20	1	4-Core Armour Cable Material ready with Supplier
99813	05.09.20	1 to 13	Ball Wall, CPVC Elbow, CPVC MTA Material Ready with SSLLP
99814	07.09.20	1	Pen Drives Material Ready with SSLLP
99816	08.09.20	1,2,3,4,5,6,7,10,11,12,13,18,19,20	CP Fittings Material Ready with SSLLP
99817	09.09.20	1,2	DB Boxes Material Ready with SSLLP
No. of gate passes issued this week:		2	From No. 1623 To No. 1624
Delivery van site visit on:		07.09.20,08.09.20.	
Inward report (MRN/other) & stock report emailed in pdf format to purchase?			Yes
DC register Sl. No. during the week	From No.	20120	To No. 20145
Items not ordered but received:			
Items sent to HO /vendor that are pending for repair:			

Other corrections & remarks:			
Details	Project Manager	Admin Officer/Manager	Admin Audit
Sign	<i>Maulay</i>	<i>Shuchanika</i>	
Date	<i>12/9/20</i>	<i>12/9/20</i>	

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and rajkumarn@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!