

RMC pour report

Company/ firm:	Modi properties pvt ltd	Project:	May Flower Platinum	A. Estimated quantity:	150cu.m
Flat / Villa no.:	-	Block No.:	A block	B. Requisition quantity:	150cu.m
Slab no.:	Towards RMC Casting for B block B2,B3,B4,&C6	PO Nos.	70222	C. Actual quantity poured:	150cu.m
Requisition nos.:	11928	Supplier:	Cemex infra	D. Difference (C-A):	-
Sign of security	<i>Nizara</i>	Sign of Admin	<i>Sesavalli Reddy</i>	Sign of Project manager	<i>Reddy</i>
Date	18/9/2020	Date	18/9/20	Date	18/9/2020

Details of RMC pour

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MIRN No.
1.	15-09-20	07:20	6cum	3647	14400	14390	10	14057	83102
2.	15-09-20	07:35	6cum	3648	14400	13750	650	14058	83103
3.	15-09-20	08:02	6cum	3649	14400	14640		14059	83104
4.	15-09-20	08:20	6cum	3650	14400	14640		14060	83105
5.	15-09-20	08:40	6cum	3651	14400	14210	190	14061	83106
6.	15-09-20	09:32	6cum	3652	14400	13980	420	14062	83107
7.	15-09-20	09:40	6cum	3653	14400	14610		14063	83108
8.	15-09-20	10:10	6cum	3654	14400	14700		14064	83019
9.	15-09-20	11:20	6cum	3655	14400	14750		14065	83110
10.	15-09-20	11:40	6cum	3656	14400	14860		14066	83111
11.	15-09-20	11:45	6cum	3657	14400	15040		14067	83112
12.	15-09-20	12:50	6cum	3658	14400	14930		14068	83113
Total:			72cum		172800cum	171530kgs	1270kgs		

Remarks:

RMC pour report

Company/ firm:	Modi properties pvt ltd	Project:	May Flower Platinum	A. Estimated quantity:	150 cum
Flat / Villa no.:	-	Block No.:	A block	B. Requisition quantity:	150 cum
Slab no.:	Towards RMC Casting for B block B2,B3,B4,&C6	PO Nos.	70222	C. Actual quantity poured:	150 cum
Requisition nos.:	11928	Supplier:	Cemex infra	D. Difference (C-A):	-
Sign of security	Nizara	Sign of Admin	Devaraj Reddy	Sign of Project manager	22/8/2020
Date	18/9/2020	Date		Date	18/9/2020

Details of RMC pour

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MIRN No.
13.	15-09-20	1,54	6cum	3660	14400	14280	120	14069	83114
14.	15-09-20	2,38	6cum	3661	14400	14340	60	14070	83115
15.	15-09-20	02,40	6cum	3662	14400	14640		14071	83121
16.	15-09-20	02,50	6cum	3663	14400	14610		14072	83122
17.	15-09-20	03,22	6cum	3664	14400	14580		14073	83123
18.	15-09-20	04,00	6cum	3665	14400	14570		14074	83124
19.	15-09-20	04,28	6cum	3666	14400	14710		14075	83125
20.	15-09-20	05,25	6cum	3667	14400	14830		14076	83126
21.	15-09-20	05,35	6cum	3668	14400	14570		14077	83127
22.	15-09-20	05,50	6cum	3669	14400	14350	50	14078	83128
23.	15-09-20	06,03	6cum	3670	14400	14460		14079	83129
24.	15-09-20	06,15	6cum	3671	14400	14480		14080	83130
Total:			72cum		172800cum	172550kgs	250cum		

Remarks:

RMC pour report

Company/ firm:	Modi properties pvt ltd	Project:	May Flower Platinum	A. Estimated quantity:	150cum
Flat / Villa no.:	-	Block No.:	B block	B. Requisition quantity:	150cum
Slab no.:	Towards RMC Casting for B block B2,B3,B4,&C6	PO Nos.	70222	C. Actual quantity poured:	150cum
Requisition nos.:	11928	Supplier:	Saravali Reddy	D. Difference (C-A):	-
Sign of security	Nizara	Sign of Admin	18/9/20	Sign of Project manager	18/9/20
Date	18/9/2020	Date		Date	18/9/2020

Details of RMC pour

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MRN No.
25.	15.09.20	06.35	6cum	3672	14400	14520		14081	83131
26.									
27.									
28.									
29.									
30.									
31.									
32.									
33.									
34.									
35.									
36.									
Total:			6cum		14400cum				
Remarks:									