

PURCHASE DIVISION
Advice for approval for credit to supplier

PURCHASE DIVISION
Advice for approval for credit to supplier

PURCHASE DIVISION
Advice for approval for credit to supplier

PURCHASE DIVISION
Advice for approval for credit to supplier

PURCHASE DIVISION
Advice for approval for credit to supplier

PURCHASE DIVISION
Advice for approval for credit to supplier

PURCHASE DIVISION
Advice for approval for credit to supplier

PURCHASE DIVISION
Advice for approval for credit to supplier

PURCHASE DIVISION
Advice for approval for credit to supplier

PURCHASE DIVISION
Advice for approval for credit to supplier

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 5,000/-, Purchase Manager and Procurement Manager to approve all bills from 5,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-

Subject: Shortage of RMC

From: minish <minish@modiproperties.com>

Date: 22-09-2020, 10:01 AM

To: cemexinfra9@gmail.com

To,

Mr Purshottam Reddy,

Dear Sir,

We recieved Short Quantity Against your Invoice No 44 DT 05-08-20, for 500Kgs, Against Our PO No69117 DT25-07-20. We are deducting RS771/- for the same.

Please Note.

--

Regards,

Minish Parikh

Manager-Procurement | +91 95155 46784 | minish@modiproperties.com

Modi Properties Pvt. Ltd. | www.modiproperties.com

5-4-187/ 3 & 4, M G Road, Secunderabad - 03 | +91 40 66335551

Don't just buy a flat or villa! Buy a great lifestyle!

We build affordable flats & villas in gated communities.

41
21/09/2020

Tax Invoice

CEMEX INFRA Sy.No 312 Rampally Vill Keesara Mdl, Medchal Dist-501 301 Phone No:8367099999 GSTIN/UIN: 36AANFC3197R1ZJ State Name : Telangana, Code : 36 E-Mail : cemexinfra9@gmail.com	Invoice No. 44 Delivery Note	Dated 5-Aug-2020 Mode/Terms of Payment Other Reference(s)
Buyer Modi Properties Pvt.Ltd 5-4-187/3 & 4, IInd Floor, M.G. Road, Secunderabad-500003 GSTIN/UIN : 36AABCM4761E1ZM State Name : Telangana, Code : 36	Supplier's Ref. 3480 to 3508 Buyer's Order No. 69117 11832 Despatch Document No.	Dated 25-Jul-2020 Delivery Note Date
Despatched through		Destination
Terms of Delivery		

Sl No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	M25 Pump Ready Mix Concrete		174.00 cum	3,135.59	cum	5,45,593.22
		SGST		9 %		49,103.39
		CGST		9 %		49,103.39
Total			174.00 cum			Rs 6,43,800.00



500 x 3700 = 771/-
2400

Amount Chargeable (in words)

E. & O.E


INR Six Lakh Forty Three Thousand Eight Hundred Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total
		Rate	Amount	Rate	Amount	Tax Amount
	5,45,593.22	9%	49,103.39	9%	49,103.39	98,206.78
Total	5,45,593.22		49,103.39		49,103.39	98,206.78

Tax Amount (in words) : **INR Ninety Eight Thousand Two Hundred Six and Seventy Eight paise Only**

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.



This is a Computer Generated Invoice

CEMEX INFRA**My Flower Platinum (Mallapur)**

Ledger Account

1-Aug-2020 to 5-Aug-2020

Date	dc no	v.no	Quantity	Rate	M25
04-Aug-2020	3480	5534	6.00 cum	3700.00/cum	22200.00
04-Aug-2020	3481	5535	6.00 cum	3700.00/cum	22200.00
04-Aug-2020	3482	5541	6.00 cum	3700.00/cum	22200.00
04-Aug-2020	3483	5548	6.00 cum	3700.00/cum	22200.00
04-Aug-2020	3484	5547	6.00 cum	3700.00/cum	22200.00
04-Aug-2020	3485	5533	6.00 cum	3700.00/cum	22200.00
04-Aug-2020	3486	5532	6.00 cum	3700.00/cum	22200.00
04-Aug-2020	3487	5541	6.00 cum	3700.00/cum	22200.00
04-Aug-2020	3488	5534	6.00 cum	3700.00/cum	22200.00
04-Aug-2020	3489	5535	6.00 cum	3700.00/cum	22200.00
04-Aug-2020	3490	5548	6.00 cum	3700.00/cum	22200.00
04-Aug-2020	3491	5547	6.00 cum	3700.00/cum	22200.00
04-Aug-2020	3492	5533	6.00 cum	3700.00/cum	22200.00
04-Aug-2020	3493	5532	6.00 cum	3700.00/cum	22200.00
04-Aug-2020	3494	5541	6.00 cum	3700.00/cum	22200.00
04-Aug-2020	3495	5534	6.00 cum	3700.00/cum	22200.00
04-Aug-2020	3496	5535	6.00 cum	3700.00/cum	22200.00
04-Aug-2020	3497	5548	6.00 cum	3700.00/cum	22200.00
04-Aug-2020	3498	5547	6.00 cum	3700.00/cum	22200.00
04-Aug-2020	3499	5533	6.00 cum	3700.00/cum	22200.00
04-Aug-2020	3500	5532	6.00 cum	3700.00/cum	22200.00
04-Aug-2020	3501	5541	6.00 cum	3700.00/cum	22200.00
04-Aug-2020	3502	5534	6.00 cum	3700.00/cum	22200.00
04-Aug-2020	3503	5548	6.00 cum	3700.00/cum	22200.00
04-Aug-2020	3504	5535	6.00 cum	3700.00/cum	22200.00
04-Aug-2020	3505	5547	6.00 cum	3700.00/cum	22200.00
04-Aug-2020	3506	5533	6.00 cum	3700.00/cum	22200.00
04-Aug-2020	3507	5532	6.00 cum	3700.00/cum	22200.00
04-Aug-2020	3508	5541	6.00 cum	3700.00/cum	22200.00
			174.00 cum		643800.00

Purchase Order

Page(s) 1 Of 1

25-07-2020 10:45:37 AM



69117

31.07.20 12:08:29

From Company : **Modi Properties Pvt.Ltd.**
5-4-187/3 & 4, IIInd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36AABCM4761E1ZM

Supplier Details

CEMEX INFRA
Sy. no. 312, Rampally (V111), Kesara (Mandal) Medchal Dist. - 501301
8367099999
9848210686

Doc No	69117	11832
Doc Date	25-07-2020	
Quote No	NIL	
Quote Date	25-07-2020	
SupplyType	Supply	

Kind Attn : G.Surender Reddy

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-25	200.00	3,700.00	0.00	0.00	740,000.00
Total Order Value . . .					740,000.00

Rupees : Seven Lakh(s) Fourty Thousand Only.

Terms and Conditions :-

Specification / Brand	Concrete mix shall be of 'Cemex' Ready Mix Concrete.
Payment Terms	Within 30 days of delivery of all materials & production of bill.
Tax	Including GST in above prices
Delivery Date	As per request of Project Manager
Delivery Location	May Flower Platinum Sy 82/1, Mallapur, Nacharam. Phone. 7680971999
Penalty For Delay	Bills must be submitted to H.O. within 30days of supply of material.10% pty on value of order will be deducted in delay submission of bills.
Transportation Cost	Included in the above price
Warranty	Nil
Advance Paid	Nil
Other Terms	Final payment as per actual qty supplied as per batch sheet. Batch sheet/ report to be sent. Above order is for villa no 182 and 168 columns work use Purpose
Completion Date	Nil
Measurment	Nil
Security	Nil
Remarks	

For **Modi Properties Pvt.Ltd.**

Authorised Signatory

Accepted the above Terms And Conditions

For **CEMEX INFRA**

Name : _____

Name : _____

Date : ____/____/____

Contact --

Purchase Order

Page(s) 1 Of 1

25-07-2020 10:45:37 AM

Original / Office Copy / Purchase Div.Copy

From Company : **Modi Properties Pvt.Ltd.**
5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36AABCM4761E1ZM

Supplier Details

CEMEX INFRA
Sy. no. 312, Rampally (V111), Kesara (Mandal) Medchal Dist. - 501301
8367099999
9848210686

Doc No	69117	11832
Doc Date	25-07-2020	
Quote No	NIL	
Quote Date	25-07-2020	
SupplyType	Supply	

Kind Attn : G.Surender Reddy

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-25	200.00	3,700.00	0.00	0.00	740,000.00
Total Order Value . . .					740,000.00
Rupees : Seven Lakh(s) Fourty Thousand Only.					

Terms and Conditions :-

Specification / Brand Concrete mix shall be of 'Cemex' Ready Mix Concrete.

Payment Terms Within 30 days of delivery of all materials & production of bill.

Tax Including GST in above prices

Delivery Date As per request of Project Manager

Delivery Location May Flower Platinum
Sy 82/1, Mallapur, Nacharam.
Phone. 7680971999

Penalty For Delay Bills must be submitted to H.O. within 30days of supply of material.10% pty on value of order will be deducted in delay submission of bills.

Transportation Cost Included in the above price

Warranty Nil

Advance Paid Nil

Other Terms Final payment as per actual qty supplied as per batch sheet. Batch sheet/ report to be sent. Above order is for villa no 182 and 168 coloumns work use Purpose

Completion Date Nil

Measurment Nil

Security Nil

Remarks

For **Modi Properties Pvt.Ltd.**

Authorised Signatory

Name : _____

Contact - -

Accepted the above Terms And Conditions

For **CEMEX INFRA**

Name : _____


Date : __/__/__

Requisition Form

Company Name:		Modi Properties Pvt Ltd		Date:		24-07-2020	
Site &Phase :		May Flower Platinum		Time:		11:38	
Supplier				Req.No.		11832	
Material required before date:			27-07-2020		ID No.		58719
No	Description	Size	Quantity	Units	Inward No	Date	
1	RMC	M25	200	Cum			
2							
3							
4							
5							
6							
7							
8							
9							
10							
Remarks :For C block slab 4concreting use purpose							
Prepared By		K.sravani		Approved by		SV.subbareddy	
Sign.& Date		24-07-2020		Sign. & Date			

PO
69117

24/07/2020



Company/ firm:	Modi properties pvt ltd	Project:	May Flower Platinum	A. Estimated quantity:	200 cu.m
Flat / Villa no.:	-	Block No.:	C	B. Requisition quantity:	200 cu.m
Slab no.:	04	PO Nos.	69117	C. Actual quantity poured:	174 cu.m
Requisition nos.:	11832	Supplier:	Cemex Infra	D. Difference (C-A):	-26 cu.m
Sign of security	Nizarg	Sign of Admin		Sign of Project manager	
Date	11/08/2020	Date	11/08/2020	Date	11/08/2020

[illegible]

RMC pour report

Company/ firm:	Modi properties pvt ltd	Project:	May Flower Platinum	A. Estimated quantity:	200 cu.m
Flat / Villa no.:	-	Block No.:	C	B. Requisition quantity:	200 cu.m
Slab no.:	04	PO Nos.	69117	C. Actual quantity poured:	174 cu.m
Requisition nos.:	11832	Supplier:	Cemex Infra	D. Difference (C-A):	-26 cu.m
Sign of security	Nizarg	Sign of Admin	<i>[Signature]</i>	Sign of Project manager	<i>[Signature]</i>
Date	4/08/2020	Date	11/08/2020	Date	11/8/2020

Details of RMC pour

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MRN No.
13.	04.08.2020	12:15	6 C u.m	3492	14400	14410		13718	81802
14.	04.08.2020	13:25	6 C u.m	3493	14400	14470		13719	81803
15.	04.08.2020	13:30	6 C u.m	3494	14400	14390	10	13720	81804
16.	04.08.2020	13:35	6 C u.m	3495	14400	14390	10	13721	81805
17.	04.08.2020	13:40	6 C u.m	3496	14400	14580		13722	81806
18.	04.08.2020	13:50	6 C u.m	3497	14400	14520		13723	81807
19.	04.08.2020	14:00	6 C u.m	3498	14400	14500		13724	81808
20.	04.08.2020	14:10	6 C u.m	3499	14400	14410		13725	81809
21.	04.08.2020	14:20	6 C u.m	3500	14400	14540		13726	81810
22.	04.08.2020	14:30	6 C u.m	3501	14400	14570		13727	81811
23.	04.08.2020	14:40	6 C u.m	3502	14400	14500		13728	81812
24.	04.08.2020	15:00	6 C u.m	3503	14400	14550		13729	81814
Total:			72 Cu.m		172800	173830	20		

Remarks:

Company/ firm:	Modi properties pvt ltd	Project:	May Flower Platinum	A. Estimated quantity:	200 cu.m
Flat / Villa no.:	-	Block No.:	C	B. Requisition quantity:	200 cu.m
Slab no.:	04	PO Nos.	69117	C. Actual quantity poured:	174 cu.m
Requisition nos.:	11832	Supplier:	Cemex Infra	D. Difference (C-A):	-26 cu.m
Sign of security	Nizay	Sign of Admin		Sign of Project manager	
Date	11/08/2020	Date	11/08/2020.	Date	11/8/2020

[illegible]



CEMEX INFRA
READY MIX CONCRETE

3508

DELIVERY CHALLAN

CEMEX INFRA

Sy. No. 312, Rampally Vill, Keesara Mdl,
Medchal Dist - 501 301

GSTIN : 36AANFC3197R1ZJ

D.C.No.

To.

M/s

may flower platinum = mallepur

Date : 04/08/2020

Vehicle No :

TS0808 5541

S.No.	Grade	Particulars	Qty.	Cum.	Remarks
29	M-25	CEMENT 16:21	6 m3	174 m3	pump


INWARD	
Inward No: 13384	Date: 04/08/20
MRN No: 81819	Dr:
Received By:	Sign: Nizum
Modi Properties Pvt. Ltd	
Sy. No. 827	



Receiver's Signature

Kraif
Authorised Signature

Weighbridge Supplied by : SRIVEN INDUSTRIES 9848660888




SRI TIRUMALA WEIGH BRIDGE

Main Road, IDA Nacharam, Hyderabad-500 076.

Phone : 040-27177395

COMPUTERISED 80 TONNS PUBLIC WEIGH BRIDGE



SERIAL No: 544

VEHICLE No.:

GROSS

26150

Kgs.

DATE: 04/08/2020

TIME: 15:00:40

TARE

11750

Kgs.

DATE: 04/08/2020

TIME: 15:00:40

NETT

14400

Kgs.

DATE: 04/08/2020

TIME: 15:00:40

Received Rs.

100.00 received By.

Signature

Operator's Signature

Our responsibility ceases once the Vehicle leaves the platform.

24 HOURS SERVICE

Madhu (Hyd) Computer 9246536148



CEMEX INFRA
READY MIX CONCRETE

DELIVERY CHALLAN

CEMEX INFRA

Sy. No. 312, Rampally Vill, Keesara Mdl,
Medchal Dist - 501 301

GSTIN : 36AANFC3197R1ZJ

D.C.No. **3507**

To.

M/s

may flower platinum = mallepur

Date: 04/08/2020

Vehicle No :

TS08UE 5532

S.No.	Grade	Particulars	Qty.	Cum.	Remarks
28	M-25	times 15:40	6m ³	168 m ³	pump



INWARD	
Inward No: 13733	Dr: 4/8/20
MRN No: 81818	Di:
Received By:	Sign: Nizum
Modi Properties Pvt. Ltd	
Sy. No. 82/2	

Receiver's Signature

4Kvay
Authorised Signature



SRI TIRUMALA WEIGH BRIDGE

Main Road, IDA Nacharam, Hyderabad-500 076.

Phone : 040-27177395

COMPUTERISED 80 TONNS PUBLIC WEIGH BRIDGE



SERIAL No.15939

VEHICLE No.:

TSGR

UT 5000

GROSS

125926

Kgs.

DATE: 4:08:2020

TIME:

10:14:08

TARE

11530

Kgs.

DATE: 4:08:2020

TIME:

10:14:08

NETT

14390

Kgs.

DATE: 4:08:2020

TIME:

10:14:08

Received Rs.

Accepted By:

Signature

Modi Properties Pvt. Ltd

Operator's Signature

Our responsibility ceases once the Vehicle is on the platform. 24 HOURS SERVICE



CEMEX INFRA
READY MIX CONCRETE

DELIVERY CHALLAN

CEMEX INFRA

Sy. No. 312, Rampally Vill, Keesara Mdl,
Medchal Dist - 501 301

GSTIN : 36AANFC3197R1ZJ

D.C.No. **3506**

To.

M/s

Date : 04/08/2020

May flower platinum = mellepur

ES08UE 5533

Vehicle No :

S.No.	Grade	Particulars	Qty.	Cum.	Remarks
27	M-25	times 15:24	6 m ³	162 m ³	pump



Inward No: 13532	Dr: 18/8
MRN No: 81817	Dr:
Received By:	Sign: Nizum
Modi Properties Pvt. Ltd.	
Sy. No. 82/1	

Receiver's Signature

Krafe
Authorised Signature



SRI TIRUMALA WEIGH BRIDGE

Main Road, IDA Nacharam, Hyderabad-500 076.

Phone : 040-27177395

COMPUTERISED 80 TONNS PUBLIC WEIGH BRIDGE



SERIAL No.: 15935

VEHICLE No.: 1508



GROSS : 1270220

Kgs. DATE: 04:05:2020 TIME: 10:41:40



TARE : 12350

Kgs. DATE: 04:05:2020 TIME: 10:41:38



NETT : 124450

Kgs. INWARD

Received Rs. 100

Inward No: 13732 Dt: 4/8/20

MRN No: 21817 Dt:

Received By: Sign: Nizam

Operator's Signature

Our responsibility ceases once the vehicle leaves the platform 24 HOURS SERVICE

SV. NO. 827



CEMEX INFRA
READY MIX CONCRETE

DELIVERY CHALLAN

GSTIN : 36AANFC3197R1ZJ

CEMEX INFRA

Sy. No. 312, Rampally Vill, Keesara Mdl,
Medchal Dist - 501 301

3505

D.C.No.

To.

M/s

may flower platinum = mallepur

Date : 04/08/2020

Vehicle No :

308UE 5547

S.No.	Grade	Particulars	Qty.	Cum.	Remarks
26	M-25	times 15:10	6 m ³	156 m ³	pump

INWARD	
Inward No: 13731	Dr: 4/8/20
MRN No: 81816	Dr:
Received By:	Slam: Nizum
Modi Properties Pvt. Ltd	
Dr. NO. 878	



Receiver's Signature

Kr. aut
Authorised Signature



SRI TIRUMALA WEIGH BRIDGE

Main Road, IDA Nacharam, Hyderabad-500 076.

Phone : 040-27177395

COMPUTERISED 80 TONNS PUBLIC WEIGH BRIDGE



SERIAL No.: 15934

VEHICLE No.:

7500

15127451

15150150



GROSS

223770 Kgs.

DATE: 04/08/2021 TIME: 15127451

15150150



TARE

11130 Kgs.

DATE: 04/08/2021 TIME: 15127451

15150150



NETT

14640 Kgs.

DATE: 04/08/2021 TIME: 15127451

15150150

Received Rs.

100/-

MRN No. 8816

Signature

Operator's Signature

Our responsibility ceases once the Vehicle leaves the bridge 24 HOURS SERVICE

Sy.No.82/2

CEMEX INFRA
READY MIX CONCRETE

DELIVERY CHALLAN

GSTIN : 36AANFC3197R1ZJ

CEMEX INFRA

Sy. No. 312, Rampally Vill, Keesara Mdl,
Medchal Dist - 501 301

3504

Date : 04/08/2020

C.No.

O.

M/s

May flower Platinum - Mallapur

Vehicle No :

S.No.

Grade

Particulars

Qty.

Cum.

Remarks

25 M25

Time: 14:40

6M

150M

PUMP


INWARD	
Inward No: 8730	Dr: 4/8/20
MRN No: 8811	Dr:
Received By:	Sign: N/26m
Modi Properties Pvt. Ltd. Sy.No.82/2	



Receiver's Signature

Authorised Signature

[Signature]



SRI TIRUMALA WEIGH BRIDGE

Main Road, IDA Nacharam, Hyderabad-500 076.

Phone : 040-27177395

COMPUTERISED 80 TONNS PUBLIC WEIGH BRIDGE



SERIAL No.:

15933

VEHICLE No.:

7-80615

GROSS

20430 Kgs.

DATE:

04.06.2015

TARE

11310 Kgs.

DATE:

04.06.2015

NETT

14120 Kgs.

DATE:

04.06.2015

Received Rs.

INWARD No: 81815

Dr: 18/20

Received By:

Signature

Operator's Signature

Our responsibility ceases once the vehicle leaves the platform. 24 HOURS SERVICE

Madu Properties Pvt Ltd

By: No. 81815



CEMEX INFRA
READY MIX CONCRETE

DELIVERY CHALLAN

GSTIN : 36AANFC3197R1ZJ

CEMEX INFRA

Sy. No. 312, Rampally Vill, Keesara Mdl,
Medchal Dist - 501 301

D.C.No **3503**

Date : 04/08/2020

To

M/s

may flower platinum = mullaper

Vehicle No :

T5080E 5548

S.No.	Grade	Particulars	Qty.	Cum.	Remarks
24	M-25	times 14:22	673	144 m ³	pump


INWARD	
Inward No: 3529	Dr. A/8/20
MRN No: 81814	Di:
Received By:	Sign: N/2001

Medchi Properties Pvt. Ltd.
Sy. No. 87/2



Receiver's Signature

f. Crad
Authorised Signature



SRI TIRUMALA WEIGH BRIDGE

Main Road, IDA Nacharam, Hyderabad-500 076.

Phone : 040-27177395

COMPUTERISED 80 TONNS PUBLIC WEIGH BRIDGE



SERIAL No. 15931

GROSS

TARE

NETT

113450

14550

14550

VEHICLE No.:

Kgs.

Kgs.

Kgs.

DATE:

DATE:

DATE:

TIME:

TIME:

TIME:

Received Rs.

Received By:

Dr:

Signature

Operator's Signature

Our responsibility ceases once the vehicle leaves the platform.

24 HOURS SERVICE



CEMEX INFRA
READY MIX CONCRETE

DELIVERY CHALLAN

GSTIN : 36AANFC3197R1ZJ

CEMEX INFRA

Sy. No. 312, Rampally Vill, Keesara Mdl,
Medchal Dist - 501 301

D.C.No. **3502**

Date : **04/08/2020**

To.
M/s

May flower plumbing - mallegur

Vehicle No :

T508UE 5534

S.No.	Grade	Particulars	Qty.	Cum.	Remarks
23	M-25	times 14:10	6m ³	178 m ³	pump

INWARD

Inward No. 13728	Date 04/8/20
MRN No. 81812	Dr:
Received By:	Signature nizam

Modi Properties Pvt. Ltd
Sy.No.82/2



Receiver's Signature

Kray
Authorised Signature




SRI TIRUMALA WEIGH BRIDGE

Main Road, IDA Nacharam, Hyderabad-500 076.

Phone : 040-27177395

COMPUTERISED 80 TONNS PUBLIC WEIGH BRIDGE



SERIAL No. 15930



GROSS

TARE

NETT

2265500

111660

1143900

VEHICLE No.:

Kgs.

Kgs.

Kgs.

DATE: 04/08/2020

TIME: 11:11 AM

DATE: 04/08/2020

INWARD

DR: 18/20

Dr: 18/20

Signature: [Signature]

Operator's Signature

Received Rs.

Our responsibility ceases once the Medicines are received.

Sy No. 82/2

24 HOURS SERVICE



DELIVERY CHALLAN

GSTIN : 36AANFC3197R1ZJ

CEMEX INFRA

Sy. No. 312, Rampally Vill, Keesara Mdl,
Medchal Dist - 501 301

D.C.No. **3501**

Date : 04/08/2020

To:

M/s may flower platinum - medchal

Vehicle No :

T508UE 5541

S.No.	Grade	Particulars	Qty.	Cum.	Remarks
92	m-25	13:55	6 m3	132 m3	pump

INWARD

Inward No: 13757	Date: 04/08/20
MRN No: 81811	Dr:
Received By:	Sign: n12cm

Modi Properties Pvt. Ltd.
Sy.No.82/1



Receiver's Signature

Krout
Authorised Signature



SRI TIRUMALA WEIGH BRIDGE

Main Road, IDA Nacharam, Hyderabad-500 076.

Phone : 040-27177395

COMPUTERISED 80 TONNS PUBLIC WEIGH BRIDGE



SERIAL No.:	15928	VEHICLE No.:	1503	TIME:	14:14:53
GROSS	26510	Kgs.		DATE:	04/08/2020
TARE	11740	Kgs.		DATE:	04/08/2020
NETT	14570	Kgs.		DATE:	04/08/2020
Received Rs.	100.00	received By:	Simjcom	Operator's Signature	

Our responsibility ceases once the vehicle leaves the platform 24 HOURS SERVICE

Sy No. 827

CEMEX INFRA
READY MIX CONCRETE

DELIVERY CHALLAN

GSTIN : 36AANFC3197R1ZJ

CEMEX INFRA

Sy. No. 312, Rampally Vill, Keesara Mdl,
Medchal Dist - 501 301

3500

Date : 04/08/2020

C.No.

To.

may flower platinum = Malapuri

M/s

Vehicle No : TS08UE 5522

S.No.	Grade	Particulars	Qty.	Cum.	Remarks
21	M-25	CEMENT 12:34	6m ³	126 m ³	PUMP

INWARD

Inward No: 13726	DATE: 04/8/20
MRN No: 81810	DI:
Received By:	Sign: Nizum
Modi Properties Pvt. Ltd	
Sl No 82/1	



Receiver's Signature

Kraaf
Authorised Signature




SRI TIRUMALA WEIGH BRIDGE

Main Road, IDA Nacharam, Hyderabad-500 076.

Phone : 040-27177395

COMPUTERISED 80 TONNS PUBLIC WEIGH BRIDGE



SERIAL No.: 15924

VEHICLE No.:

1508

GROSS : 226020

Kgs.

DATE: 04/08/2020

TIME: 14:00:50

TARE : 11430

Kgs.

INWARD

TIME: 14:06:41

NETT : 14340

Kgs.

Card No: 326

Dr: 18/80

100.00

Card No: 81810

Dr:

Received Rs.

Received By.

Signature

Operator's Signature

Our responsibility ceases once the Vehicle is on the Platform. 24 HOURS SERVICE



CEMEX INFRA
READY MIX CONCRETE

DELIVERY CHALLAN

GSTIN : 36AANFC3197R1ZJ

CEMEX INFRA

Sy. No. 312, Rampally Vill, Keesara Mdl,
Medchal Dist - 501 301

D.C.No. **3499**

To:

M/s

May Flower Platinum = Mupur

Date: 04/08/2020

Vehicle No :

TJ0808 5533

S.No.	Grade	Particulars	Qty.	Cum.	Remarks
20	M-25	concrete 13:24	6 m ³	120 m ³	pump

INWARD

No. 13-25	DA 18/8/20
Received By: 81809	Dr:
	Signature: Nizam

Modi Properties Pvt. Ltd.
Sy.No.82/2



Receiver's Signature

Authorised Signature

K. Nay



SRI TIRUMALA WEIGH BRIDGE

Main Road, IDA Nacharam, Hyderabad-500 076.

Phone : 040-27177395

COMPUTERISED 80 TONNS PUBLIC WEIGH BRIDGE



SERIAL No. 15922

VEHICLE No. 1500

GROSS

26750

Kgs.

DATE: 04.08.2020

TIME: 13:45:30

TARE

12540

Kgs.

INWARD

TIME: 14:15:18

NETT

14410

Kgs.

WARD No 1325

Dr 4/8/20

Received Rs. 100.00

100.00 given By.

Signature

Operator's Signature

Our responsibility ceases once the Vehicle is on the platform. 24 HOURS SERVICE

Modi Properties Pvt. Ltd
Sys.No. 82 platform.



CEMEX INFRA
READY MIX CONCRETE

DELIVERY CHALLAN

GSTIN : 36AANFC3197R1ZJ

CEMEX INFRA

Sy. No. 312, Rampally Vill, Keesara Mdl,
Medchal Dist - 501 301

3498

D.C.No.

To.

M/s

Date : 04/08/2020

may flower platinum = mallepur

Vehicle No :

TS080E 5547

S.No.	Grade	Particulars	Qty.	Cum.	Remarks
19	M-25	<u>Times</u> 13:05	6 m ³	114 m ³	pump

INWARD

INWARD No. 13724 Dt. 04/8/20

SRN No: 21808 Dt. 04/8/20

Received By: Nizum

Signature

Modi Properties Pvt. Ltd


Sy.No.82/1



Receiver's Signature

Krauf

Authorised Signature



SRI TIRUMALA WEIGH BRIDGE

Main Road, IDA Nacharam, Hyderabad-500 076.

Phone : 040-27177395

COMPUTERISED 80 TONNS PUBLIC WEIGH BRIDGE



SERIAL No.

15921

VEHICLE No.:

TSGB

GROSS

25550

Kgs.

DATE:

04/08/2020

TIME:

13:25:51

TARE

11150

Kgs.

DATE:

04/08/2020

TIME:

14:18:51

NETT

14400

Kgs.

DATE:

04/08/2020

TIME:

14:18:51

Received Rs.

100.00

MRN No: 81808

Dr:

4/8/20

Operator's Signature

Signature

Our responsibility ceases once the vehicle leaves the platform 24 HOURS SERVICE

Sy.No. 67/1



CEMEX INFRA
READY MIX CONCRETE

DELIVERY CHALLAN

GSTIN : 36AANFC3197R1ZJ

CEMEX INFRA

Sy. No. 312, Rampally Vill, Keesara Mdl,
Medchal Dist - 501 301

D.C.No. **3497**

Date : 04/05/2020

To.

M/s

May flower platinum - mallepur

Vehicle No :

TS0806 5548

S.No.	Grade	Particulars	Qty.	Cum.	Remarks
18	M-25	times 12:48	6 m ³	108 m ³	pump

INWARD

Inward No: 13723	Date: 04/05/20
MRN No: 81807	Dr: [Signature]
Received By: [Signature]	Sign: n/iz.com

Modi Properties Pvt. Ltd
Sy.No.82/2



Receiver's Signature

[Signature]
Authorised Signature



SRI TIRUMALA WEIGH BRIDGE

Main Road, IDA Nacharam, Hyderabad-500 076.

Phone : 040-27177395

COMPUTERISED 80 TONNS PUBLIC WEIGH BRIDGE



SERIAL No.15917

VEHICLE No.:

1500

1500



GROSS 25800

Kgs.

DATE: 10/08/2020

TIME: 12:07:47

12:07:47



TARE 11250

Kgs.

NET 14550

TIME: 12:10:14

12:10:14



NET 14550

Kgs.

MRN No: 81801

DR: 18/8/20

12:10:14

Received Rs. 100/-

received By:

Signature

Operator's Signature

Our responsibility ceases once the vehicle leaves the platform.

24 HOURS SERVICE