

73386

PURCHASE DIVISION
Advice for approval for credit to supplier

Date:	22/09/2020	Prepared by:	MINISH
PO/WO no.	65305	PO / WO Date.	31/01/2020
Supplier Name	Hi-Tech Infra Projects	PO/WO amount	1,15,900/-
Firm/Company	GVRCL	Project	Gunno Polli's
Sl. No.	Bill No.	Bill Date	Bill amount
1.	816	18/02/2020	1,00,650/-
2.			
3.			
4.			

Amount A – Bills total(Excluding Transport & Hamali Charges):

Sl. No.	DC No	DC. Date	MRN No.	Rs. 1,00,650/-
1.				DC matches MRN
2.				☐ Yes ☐ No
3.				☐ Yes ☐ No
				☐ Yes ☐ No

Amount B – Other Credits :

Amount C – Other Debits :

Amount D (D=A+B-C) – Amount to be credited to the supplier:

Amount E – PO / WO value:

Amount F – Difference (A – E):

Quantity received as per PO / WO

Is difference between PO / Bill acceptable?

Excess / short material received

Close PO / W?O

Advance paid / PDC given (deduct when paying)

Payment – due date

Remarks:

☒ Yes ☐ Excess received ☐ Short received ☐ Other (explained below)

☒ Yes ☐ No (explained below)

☒ Approved – within acceptable limits ☐ No (explained below)

☒ Yes ☐ No – wait for balance material ☐ No (explained below)

☐ Yes – Rs. _____/- ☒ No

26/09/2020

Approved by	Purchase Officer	Purchase Manager	Procurement Manager	MD	Accounts – receiver of bill	Accountant	Accounts Manager
Sign:							
Date			22/09/2020				

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 5,000/-, Purchase Manager and Procurement Manager to approve all bills from 5,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- . 7. MD to approve all bills above 1,00,000/-

(DUPLICATE FOR TRANSPORTER)

Sl No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	M15 Ready Mix Concrete	38245010	7.000 Cum.	2,584.75	Cum.	18,093.25
2	M25 Ready Mix Concrete	38245010	7.000 Cum.	2,584.75	Cum.	18,093.25
3	M15 Ready Mix Concrete	38245010	7.000 Cum.	2,584.75	Cum.	18,093.25
4	M15 Ready Mix Concrete	38245010	7.000 Cum.	2,584.75	Cum.	18,093.25
5	M15 Ready Mix Concrete	38245010	6.000 Cum.	2,584.75	Cum.	12,923.75
						85,296.75
						CGST SGST Round Off
						Less :
						7,676.70 7,676.70 (-)0.15
						Total
			33.000 Cum.			₹ 1,00,650.00

One Lakh Six Hundred Fifty Only

E & O E

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
38245010	85,296.75	9%	7,676.70	9%	7,676.70	15,353.40
Total	85,296.76		7,676.70		7,676.70	15,353.40

Tax Amount (in words) : **INR Fifteen Thousand Three Hundred Fifty Three and Forty paise Only**

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Customer's Seal and Signature

Company's Bank Details


Bank Name : ICICI Bank
A/c No. : 131805000943
Branch & IFS Code : Kapra & ICIC0001318

for Hi-Tech Infra Projects

SUBJECT TO SECUNDERABAD JURISDICTION JURISDICTION

This is a Computer Generated Invoice

Ch. Kurthi:



Purchase Order

Page(s) 1 Of 1

11-09-2020 13:13:54

Original / Office Copy / Purchase Div.Copy

From Company : **G V Reserch Centers Pvt Ltd**
5-4-187/3&4, II nd Floor, Soham Mansion, MG Road, Secunderabad-500003
G S T No. : 36AAHCG4562D1ZP

Supplier Details

HI-TECH CONCRETE
Sy.No,49/2, Haridasapalli Village, Ahmedguda0 bandlaguda, Keesara
Mandal, Medchal- Malkajgiri Dist, - 500083

GSTIN 36AALFH6114K1Z7

9160191602

Doc No	65305	73386
Doc Date	31-01-2020	
Quote No	NIL	
Quote Date	31-01-2020	
SupplyType	Supply	

Kind Attn : S. Narender Goud

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-15	38.00	3,050.00	0.00	0.00	115,900.00
Total Order Value . . .					115,900.00
Rupees : One Lakh(s) Fifteen Thousand Nine Hundred Only.					

Terms and Conditions :-

Specification / Brand Concrete Mix shall be of HI-TECH CONCRETE

Payment Terms Within 30 days of delivery of all material and production of the Bill

Tax Included GST in the above prices

Delivery Date As per the request of Project Manager

Delivery Location Innopolis
Sy no-542, Genome Valley, Thurkapally, Hyderabad, Telangana
Phone. 9502211011

Penalty For Delay NIL

Transportation Cost Included in the above price

Warranty NIL

Advance Paid NIL

Other Terms Final payment as per atual qty supplied as per batch/sheet report to be sentl. Above order is for Laying at main gate entrance purpose

Completion Date NIL

Measurment NIL

Security NIL

Remarks

Bill not received
S. Keethapa
22/1/20

For **G V Reserch Centers Pvt Ltd**

Authorised Signatory

Accepted the above Terms And Conditions

For **HI-TECH CONCRETE**

Name : _____

Name : _____

Date : ____/____/____

Requisition Form

Company Name:		GVRC		Date:		31.01.2020	
Site & Phase :		INNOPOLIS		Time:		12:15	
Supplier				Req. No.		73386 ✓	
Material required before date:			Urgent		ID No.		

No	Description	Size	Quantity	Units	Inward No	Date
1	RMC	M15	38	CUM	✓	
2						
3						
4						
5						
6						
7						
8						
9						

P.Only 65305

Remarks: For laying at main gate entrance purpose

Prepared By	CH.KEERTHI	Approved by	G.VENKATESH
Sign. & Date <i>Key</i>	31.01.20	Sign. & Date <i>Key</i>	31.01.20

Note: On receipt of material at site write inward number and date in last 2 columns.

Requisition Form

Company Name:				Date:			
Site & Phase :				Time:			
Supplier				Req. No.			
Material required before date:					ID No.		

No	Description	Size	Quantity	Units	Inward No	Date

Paving done on 18/2/2020

Remarks :

Prepared By		Approved by	
Sign. & Date		Sign. & Date	

Note: On receipt of material at site write inward number and date in last 2 columns.

RMC pour report

Company/ firm:	G.V.R.C	Project:	Innapolis	A. Estimated quantity:	38 m ³
Flat / Villa no.:	-	Block No.:	-	B. Requisition quantity:	38 m ³
Slab no.:	Main Gate entrance	PO Nos.	65305	C. Actual quantity poured:	33 m ³
Requisition nos.:	73386	Supplier:	HITECH Infra Projects	D. Difference (C-A):	05 m ³
Sign of security		Sign of Admin	Kurthi	Sign of Project manager	
Date		Date		Date	

Details of RMC pour

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube)	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MRN No.
1.	18.2.20	16:07	07 m ³	8588	16,800 kg	15,730 kg	1070 kg	1238	78061
2.	18.2.20	10:07	07 m ³	8589	16,800 kg	15,760 kg	1040 kg	1239	78062
3.	18.2.20	14:18	07 m ³	8593	16,800 kg	15,860 kg	940 kg	1240	78063
4.	18.2.20	14:25	07 m ³	8598	16,800 kg	16050 kg	750 kg	1241	78064
5.	18.2.20	16:51	05 m ³	8605	12,000 kg	11,440 kg	560 kg	1242	78065
6.									
7.									
8.									
9.									
10.									
11.									
12.									
Total:			33 m ³						
Remarks:									

Note: 1. Report to be sent on completion of each slab or footing for a block or villa. 2. Report must be sent within one working day with relevant documents attached. 3. Weigh all vehicles. 4. 6 m cu vehicles weight less than 14,100 kgs - deduct amount in bill. 5. Calculate short fall in weight as per internal memo no. 912/70/b dated 10.09.2014. If short fall is within permissible limits, write shortfall as Nil. 6. Ensure that relevant totals are entered.

Hi-Tech Infra Projects

Survey No: 49/2. Haridaspally(V), ECIL, Keesara(M)

Medchal (Dist), Hyderabad - 500083.

Ph.9553 245 245 / 799 799 44 55

Email : hitechconcretehyd@gmail.com

Hi-Tech
CONCRETE
An Iconic Concrete



DELIVERY CHALLAN

Customer Name: MODIPROPARITES			D.C. No: 8588		Date: 18-Feb-20	
Delivery Site: TURKAPALLY			Truck No: TS08UE 7432		Mode: DUMP	
S.No:	Description	Qty	Units	Cum. Qty	Remarks	
1	M-15 RMC	7.00	Cum	7.00		
Other Documents Enclosed:			For Office use only			
1)			Driver Name:		AMAL	
2)			Signature:		18-02-20	
Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.			Inward No: 123%			
Received above material in good condition			Di: 18-02-20			
Customer Signature			Sign: [Signature]			
			Received By: [Signature]			
			G.V. RESEARCH CENTERS PVT. LTD.			
			for Hi-Tech Infra Projects			
			Authorised Signatory			


Hi-Tech Infra Projects

Survey No: 49/2, Haridaspally(V), ECIL, neesara(M)

Medchal (Dist), Hyderabad - 500083.

Ph. 9553 245 245 / 799 799 44 55

Email : hitechconcretehyd@gmail.com



DELIVERY CHALLAN

Customer Name: MODIPROPARITES		D.C. No: 8589	Date: 18-Feb-20
Delivery Site: TURKAPALLY		Truck No: TS08UG1906	Mode: DUMP
S.No:	Description	Units	Cum. Qty
2	M-15 RMC	7.00	14.00
Remarks			
Other Documents Enclosed:			
1) -			
2) -			
Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.			
Received above material in good condition			
Customer Signature		For Office use only	
		Driver Name:	KIBRIYA
		Signature:	INWARD
		INWARD No: 1235	DR: 18-02-20
		MRN No:	
		Received by:	Sign: for Hi-Tech Infra Projects
		RESEARCH CENTERS PVT. LTD.	
		Authorised Signatory	

Hi-Tech Infra Projects

Survey No: 49/2. Haridaspally(V), ECIL, Keesara(M)

Medchal (Dist), Hyderabad - 500083.

Ph.9553 245 245 / 799 799 44 55

Email : hitechconcretehyd@gmail.com

Hi-Tech
CONCRETE
An Iconic Concrete

DELIVERY CHALLAN

Customer Name:	MODIPROPARTES	D.C. No:	8598	Date:	18-Feb-20
Delivery Site:	THURKAPALLY	Truck No:	TS08UE 7431	Mode:	DUMP
S.No:	Description	Qty	Units	Cum. Qty	Remarks
4	M-15 RMC	7.00	Cum	28.00	
Other Documents Enclosed:					
1)					
2)					
Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.					
Received above material in good condition					
Customer Signature	Authorised Signatory				

For Office use only

Driver Name:

Signature:

MRM No: 1211
Received By:

DR: 18-02-20

DR: 18-02-20

Sign: 18-02-20

RESEARCH CENTERS PVT. LTD.

for Hi-Tech Infra Projects



Hi-Tech Infra Projects

Survey No: 49/2. Haridaspally(V), ECIL, Haridasara(M)

Medchal (Dist), Hyderabad - 500083.

Ph. 9553 245 245 / 799 799 44 55

Email : hitechconcretehyd@gmail.com



DELIVERY CHALLAN

Customer Name: MODIPROPARTES		D.C. No: 8605	Date: 18-Feb-20	
Delivery Site: TURKAPALLY		Truck No: TS08UG1907	Mode: DUMP	
S.No:	Description	Units	Cum. Qty	Remarks
5	M-15 RMC	5.00	33.00	
Other Documents Enclosed:				
1)				
2)				
Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.				
Received above material in good condition				
Customer Signature		Authorised Signatory		

18.10.18 78/12

Pouris

07 Ton 8

07 Ton 8

07 Ton

07 Ton

M-18 RMC

M-18 RMC

M-18 RMC

M-18 RMC

Hi-Tech Infra
Projects

Hi-Tech Infra
Projects

Hi-Tech Infra
Projects

Hi-Tech Infra
Projects

18.02.20 10:18

18.02.20 10:18

18.02.20 14:56

18.02.20 15:40

1238

1239

1240

1241

GENERAL MATERIAL

Inward No.	Date	Time	Supplier	Item Category	Item Desc.
1242	18.02.20	16:50	Hi Tech Inform Projects		M-18 RMC
1243	18.02.20		Vasant Trading Co		M.S Hand Screws
1244	19.02.20	11:11	Tumki Office Needs		Tumki SS Chairs 2 Senter
1245	19.02.20	16:55	Astral Adhesives		Timon Mastie White
1246	20.02.20	15:33	Sri Rama Flyash Bricks		6x8x16 Solid Bricks
1247	24.02.20	16:15	Summit Sales LLP	①	Copper plate 1ft x 1ft
				②	Earth Powder
				③	Earth Pipe
				④	GI flat 25x3mm-3l

INWARD REGISTER

Item Size	Quantity	Units	D.
	05	Tons	86
	25	Gm	5
	02	nos	10
	01	nos	
	500	nos	90
	9.6	Kg.s	869
	02	Bags	
	04	nos	
	081	nos	

RMC pour report

Company/ firm:		G.V.R.C		Project:		T.M.P.H.S	
Flat / Villa no.:		-		Block No.:		-	
Slab no.:		4th, Gdls extra		PO Nos.		65305	
Requisition no.:		7338C		Supplier:		H.N.E.C. P.H.A. Projects	
Sign of security		<i>[Signature]</i>		Sign of Admin		<i>[Signature]</i>	
Date		09/03/20		Date		03/03/20	
Details of RMC pour				Date			
				Date			

Sl. No	Date	Time	Quantity poured	Lot No. / Batch no.	Specified weight @ 2,400 kgs per meter cube	Measured weight (Kgs)	Short fall in weight in kgs	Inward no.	MRT / No.
1.	18.2.20	16:07	07 m ³	8588	16,800 kg	15,730 kg	1070 kg	1138	-18061
2.	18.2.20	10:07	07 m ³	8589	16,800 kg	15,760 kg	1040 kg	1139	-18062
3.	18.2.20	14:18	07 m ³	8599	16,800 kg	15,860 kg	940 kg	1140	-18063
4.	18.2.20	14:25	07 m ³	8598	16,800 kg	16,050 kg	750 kg	1141	-18064
5.	18.2.20	16:51	05 m ³	8605	12,000 kg	11,440 kg	560 kg	1242	-18065
6.									
7.									
8.									
9.									
10.									
11.									
12.									
Total:			33 m ³						

Remarks:

Note: 1. Report to be sent on completion of each slab or footing for a block or villa. 2. Report must be sent within one working day with relevant documents attached. 3. Weight all vehicles & 4. 5 m or vehicles weight less than 14,100 kgs - deduct amount in bill. 5. Calculate short fall in weight as per time and memo no. 912/70, dated 10.09.2014. If a short fall is within permitted limits, write shortfall in NRC & ensure that vehicle is not allowed.

Hi-Tech Infra Projects

Supply No: 49/2. Haridaspally(V), ECIL, Keesara(M)

Medchal (Dist), Hyderabad - 500083.

Ph. 9553 245 245 / 799 799 44 55

Email: hitechconcretehyd@gmail.com

Hi-Tech
CONCRETE

An Iconic Concrete



DELIVERY CHALLAN

Customer Name: **MODIPROPARITES**

D.C. No: **8588**

Date: **18-Feb-20**

Delivery Site: **TURKAPALLY**

Truck No: **TS08UE 7432**

Mode: **DUMP**

S.No: Description Qty

Units Cum. Qty

Remarks

1

M-15 RMC

7.00

Cum

7.00

Other Documents Enclosed:

1)

2)

For Office use only



- Driver Name:

- Signature:

Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.

Received above material in good condition

Customer Signature



for Hi-Tech Infra Projects

Authorised Signatory



SRI VANI WEIGH BRIDGE

శ్రీ వాణి ధర్మ కాంట్

Thurkapally, Shameerpet mandal, Kolthur Road, R.R. Dist - 500 078.

Cell : 9440003460

24
HOURS
SERVICE

COMPUTERISED 60M TONNES WEIGH BRIDGE

S No.: 323
Rs. 150

VEHICLE No.:

TS08UE 7432

GROSS

28180

Kgs.

DATE

18-02-20

TIME 10:07

TARE

12450

Kgs.

DATE

18-02-20

TIME 11:57

NETT

15730

Kgs.

MATERIAL:

OPERATOR'S SIGNATURE

వాహనము ప్లాట్‌ఫారం విడిచిన తర్వాత మా బాధ్యత లేదు.

Our responsibility ceases once the Vehicle leaves the platform

Hi-Tech Infra Projects

Survey No: 49/2. Haridaspally(V), ECIL, Keesara(M)

Medchal (Dist), Hyderabad - 500083.

Ph.9553 245 245 / 799 799 44 55

Email : hitechconcretehyd@gmail.com

Hi-Tech
CONCRETE
An Iconic Concrete



DELIVERY CHALLAN

Customer Name: MODIPROPARITES			D.C. No: 8589		Date: 18-Feb-20
Delivery Site: TURKAPALLY			Truck No: TS08UG1906		Mode: DUMP
S.No:	Description	Qty	Units	Cum. Qty	Remarks
2	M-15 RMC	7.00	Cum	14.00	-

Other Documents Enclosed:

1)

2)

Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.

Received above material in good condition

Customer Signature

For Office use only

Driver Name:

KIBRIYA

Signature:

INWARD

Inward No: 1232

Dt: 18-02-20

MRN No:

Dt:


Received By:

Sign:

for Hi-Tech Infra Projects

G.V. RESEARCH CENTERS

Authorised Signatory





SREE VANI WEIGH BRIDGE

శ్రీ వాణి ధర్మ కాంట్

Thurkapally, Shameerpet mandal, Kolthur Road, R.R. Dist - 500 078.

Cell : 9440003460

24
HOURS
SERVICE

COMPUTERISED 60M TONNES WEIGH BRIDGE

S No.:

Rs.

322

150

VEHICLE No.:

1

TS08UG 1906

GROSS 27080

Kgs.

DATE: 18-02-20

TIME: 10:06

TARE 11320

Kgs.

DATE: 18-02-20

TIME: 12:29

NETT 15760

Kgs.

MATERIAL:

OPERATOR'S SIGNATURE

వాహనము ప్లాట్‌ఫారం విడిచిన తర్వాత మా బాధ్యత లేదు.

Our responsibility ceases once the Vehicle leaves the platform

h Infra Projects

Sur No: 45/2. Haridaspally(V), ECIL, ...esara(M),

Medchal (Dist), Hyderabad - 500083.

Ph. 9553 245 245 / 799 799 44 55

Email : hitechconcretehyd@gmail.com

Hi-Tech

CONCRETE

An Iconic Concrete



DELIVERY CHALLAN

Customer Name: **MODIPROPARITES**

D.C. No: **8597**


Date: **18-Feb-20**

Delivery Site: **THURKAPALLY**

Truck No: **TS08UE 7432**

Mode: **DUMP**

S.No:	Description	Qty	Units	Cum. Qty	Remarks
3	M-15 RMC	7.00	Cum	21.00	-



Other Documents Enclosed:

1)

2)

- Driver Name:


- Signature:

For Office use only

JAMAL

Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.

Received above material in good condition



for Hi-Tech Infra Projects

Customer Signature

Authorised Signatory



SRILE VANI WEIGH BRIDGE

శ్రీ వాణి ధర్మ కాంట్

Thurkapally, Shameerpet mandal, Kolthur Road, R.R. Dist - 500 078.

Cell : 9440003460

24
HOURS
SERVICE

COMPUTERISED 60M TONNES WEIGH BRIDGE

S No.: 329
Rs. 150

VEHICLE No.:

TS08UE7432

GROSS 28290

Kgs.

DATE : 18-02-20

TIME : 14:18

TARE 12430

Kgs.

DATE : 18-02-20

TIME : 15:59

NETT 15860

Kgs.

MATERIAL :

OPERATOR'S SIGNATURE

వాహనము ప్లాట్‌ఫారం విడిచిన తర్వాత మా బాధ్యత లేదు.

Our responsibility ceases once the Vehicle leaves the platform

Hi-Tech Infra Projects

Survey No. 49/2. Haridaspally(V), ECIL, Medchal (Dist), Hyderabad - 500083.

Ph. 9553 245 245 / 799 799 44 55

Email : hitechconcretehyd@gmail.com

Hi-Tech



CONCRETE

An Iconic Concrete



DELIVERY CHALLAN

Customer Name: MODIPROPARITES			D.C. No: 8598		Date: 18-Feb-20
Delivery Site: THURKAPALLY			Truck No: TS08UE 7431		Mode: DUMP
S.No:	Description	Qty	Units	Cum. Qty	Remarks
4	M-15 RMC	7.00	Cum	28.00	
Other Documents Enclosed:			For Office use only		
1)			Driver Name:		
2)			Signature:		
Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.			Received By:		
Received above material in good condition			G.V. RESEARCH CENTERS PVT. LTD		
Customer Signature			for Hi-Tech Infra Projects		
			Authorised Signatory		





SRI VANI WEIGH BRIDGE

శ్రీ వాణి ధర్మ కాంట్

Thurkapally, Shameerpet mandal, Kolthur Road, R.R. Dist - 500 078.

Cell : 9440003460

24
HOURS
SERVICE

COMPUTERISED 60M TONNES WEIGH BRIDGE

S No.: 330
Rs. 150

VEHICLE No.:

TS08UE7431

GROSS 27870

Kgs.

DATE: 13-02-20

TIME: 14:25

TARE 11820

Kgs.

DATE: 13-02-20

TIME: 16:25

NETT 16050

Kgs.

MATERIAL:



OPERATOR'S SIGNATURE

వాహనము ప్లాట్‌ఫారం విడిచిన తర్వాత మా బాధ్యత లేదు.

Our responsibility ceases once the Vehicle leaves the platform

Hi-Tech Infra Projects

Survey No: 49/2. Haridaspally(V), EC, Sreesara

Medchal (Dist), Hyderabad - 500083.

Ph.9553 245 245 / 799 799 44 55

Email : hitechconcretehyd@gmail.com

Hi-Tech



CONCRETE

An Iconic Concrete



DELIVERY CHALLAN

Customer Name: MODIPROPARITES			D.C. No: 8605		Date: 18-Feb-20
Delivery Site: TURKAPALLY			Truck No: TS08UG1907		Mode: DUMP
S.No:	Description	Qty	Units	Cum. Qty	Remarks
5	M-15 RMC	5.00	Cum	33.00	-
Other Documents Enclosed: 1) 2)			For Office use only		
			Driver Name: MUSTHAFA		
Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.			Signature:		
Received above material in good condition			for Hi-Tech Infra Projects		
Customer Signature			Authorised Signatory		





SREE VANI WEIGH BRIDGE

శ్రీ వాణి ధర్మ కాంట్

Thurkapally, Shameerpet mandal, Kolthur Road, R.R. Dist - 500 078.

Cell : 9440003460

24
HOURS
SERVICE

COMPUTERISED 60M TONNES WEIGH BRIDGE

S No.:

Rs.

332
150

VEHICLE No.:

1

TS08UG1907

GROSS

22730

Kgs.

DATE : 18-02-20

TIME : 16:51

TARE

11290

Kgs.

DATE : 18-02-20

TIME : 17:32

NETT

11440

Kgs.

MATERIAL:

OPERATOR'S SIGNATURE

వాహనము ప్లాట్‌ఫారం విడిచిన తర్వాత మా బాధ్యత లేదు.

Our responsibility ceases once the Vehicle leaves the platform

Purchase Order

Original / Offi



01.02.20 11:10:43

From Company : **G V Reserch Centers Pvt Ltd**
 5-4-187/3&4, II nd Floor, Soham Mansion, MG Road, Secunderabad-500003
 G S T No. : 36AAHCG4562D1ZP

Supplier Details

HI-TECH CONCRETE

Sy.No,49/2, Haridasalli Village, Ahmedguda0 bandlaguda, Keesara
 Mandal, Medchal- Malkajgiri Dist, - 500083

9160191602

Doc No	65305	73386
Doc Date	31-01-2020	
Quote No	NIL	
Quote Date	31-01-2020	
SupplyType	Supply	

Kind Attn : S. Narender Goud

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-15	38.00	3,050.00	0.00	0.00	115,900.00
Total Order Value . . .					115,900.00

Rupees : One Lakh(s) Fifteen Thousand Nine Hundred Only.

Terms and Conditions :-

Specification / Brand	Concrete Mix shall be of HI-TECH CONCRETE
Payment Terms	Within 30 days of delivery of all material and production of the Bill
Tax	Included GST in the above prices
Delivery Date	As per the request of Project Manager
Delivery Location	Innopolis Sy no-542, Genome Valley, Thurkapally, Hyderabad, Telangana Phone. 9502211011
Penalty For Delay	NIL
Transportation Cost	Included in the above price
Warranty	NIL
Advance Paid	NIL
Other Terms	Final payment as per atual qty supplied as per batch/sheet report to be sent. Above order is for Laying at main gate entrance purpose
Completion Date	NIL
Measurment	NIL
Security	NIL
Remarks	

For **G V Reserch Centers Pvt Ltd**

Authorised Signatory

Name : _____

Contact - -

Accepted the above Terms And Conditions

For **HI-TECH CONCRETE**

Name : _____

Date : __/__/__

Requisition Form

EST
65305

Company Name:		GVRC		Date:		31.01.2020	
Site & Phase :		INNOPOLIS		Time:		12:15	
Supplier				Req. No.		73386	
Material required before date:			Urgent		ID No.		55069
No	Description	Size	Quantity	Units	Inward No	Date	
1	RMC	M15	38	CUM			
2							
3							
4							
5							
6							
7							
8							
9							
10							
Remarks: For laying at main gate entrance purpose							
Prepared By		CH.KEERTHI		Approved by		G.VENKATESH	
Sign.& Date		31.01.20		Sign. & Date		31.01.20	

31/01/2020

APPROVED
MINISH PARIKH
PROCUREMENT

Note: On receipt of material at site write inward number and date in last 2 columns

Requisition Form

Company Name:		Date:	
---------------	--	-------	--

Estimate
Draft PO for Approval

Original / Office Copy / Purchase Div. Copy

From Company : **G V Reserch Centers Pvt Ltd**
 5-4-187/3&4, II nd Floor, Soham Mansion, MG Road, Secunderabad-500003
 G S T No. : 36AAHCG4562D1ZP

Supplier Details

HI-TECH CONCRETE

Sy.No,49/2, Haridasalli Village, Ahmedguda 0 bandlaguda, Keesara
 Mandal, Medchal- Malkajgiri Dist, - 500083

9160191602

Doc No	65305	73386
Doc Date	31-01-2020	
Quote No	NIL	
Quote Date	31-01-2020	
SupplyType	Supply	

Kind Attn : S. Narender Goud

Estimate for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-15	38.00	3,050.00	0.00	0.00	115,900.00
Total Order Value . . .					115,900.00
Rupees : One Lakh(s) Fifteen Thousand Nine Hundred Only.					

Terms and Conditions :-**Specification / Brand** Concrete Mix shall be of HI-TECH CONCRETE**Payment Terms** Within 30 days of delivery of all material and production of the Bill**Tax** Included GST in the above prices**Delivery Date** As per the request of Project Manager**Delivery Location** Innopolis

Sy no-542, Genome Valley, Thurkapally, Hyderabad, Telangana

Phone. 9502211011

Penalty For Delay NIL**Transportation Cost** Included in the above price**Warranty** NIL**Advance Paid** NIL**Other Terms** Final payment as per actual qty supplied as per batch/sheet report to be sent. Above order is for Laying at main gate entrance purpose**Completion Date** NIL**Measurment** NIL**Security** NIL**Remarks**

[Signature]
 30/01/2020



[Signature]
 31/01/2020

For **G V Reserch Centers Pvt Ltd**

Authorised Signatory

Accepted the above Terms And Conditions

For **HI-TECH CONCRETE****Draft PO for Approval**

Name : _____

Name : _____

Date : __/__/__