

Reply to remarks on requisition by site report.					
Prepared by:	MINISH				
Report from/to	20-09-20 TO 26-09-2020				
Report Date	01-10-2020			Date	
Site:	AGH			Remarks by Shiva Krishna	
Requisition No	Requisition Date	Material Descsription	Purchase Manager - Remarks	Material delivered?	If material is not delivered - is delay justified?
List of requisitions where PO/WO not prepared 3 working days after requisitions					
165005	21-05-20	MS Telescopic pole	Estimate with MD		
165099	24-08-20	Swimmingpool filter equipment	Estimate with MD		
165116	08-09-20	Wi-Fi Router	Purchased Delivery Next Week		
165118	09-09-20	Flex Kwik	Purchased Delivery Next Week		
165127	16-09-20	Fisher Plug	Local Purchase at Site		
165128	17-09-20	Electrical Inside	Missing Requisition		
165130	22-09-20	Tool Box	Delivery Next Week		
165131	22-09-20	Gardening Equipment	PO No 70822		
165135	22-09-20	Armoured Cable	Cancelled by MD		
165140	23-09-20	MS Gate	Delivery Next Week		
52963	01-05-20	Bathroom Tiles	Delivery Next Week		
165014	03-06-20	Gulmohar Trees	Partly Delivered Contact Supplier and Pick Material		
165055	11-07-20	Red Gulmohar Trees	Partly Delivered Contact Supplier and Pick Material		
165077	31-07-20	Al Windows	Delivery Next Week		
165080	06-08-20	MS Railing	Delivery Next Week		
165087	11-08-20	MS Gate & Railing	Delivery Next Week		
165108	01-09-20	Wires	Delivery Next Week		
165107	29-08-20	Glass Mosiac Tiles	Work Start by Next Week		
165112	04-09-20	MS Sofa	Delivery Next Week		
165119	09-09-20	DC Register	Contact Admin		
165124	12-09-20	Electrical Material (Switches)	Delivery Next Week		
165125	15-09-20	Grills	Delivery Next Week		
165129	17-09-20	Cladding Tiles	Delivery Next Week		
165133	22-09-20	MYK Arment	Delivery Next Week		
165134	22-09-20	Steel Cutting Blades	Delivery Next Week		
165136	23-09-20	Gate Lights	Delivery Next Week		
165139	23-09-20	Lappum	Delivery Next Week		