

PURCHASE DIVISION
Advice for approval for credit to supplier

Date:		06/10/2020		Prepared by:		MINISH.	
PO/WO no.		89269		PO / WO Date.		29/07/2020.	
Supplier Name		KNR Buflra Projects		PO/WO amount		2,28,000/-	
Firm/Company		GVRCL		Project		Annapolis.	
Sl. No.	Bill No.			Bill Date	Bill amount		
1.	089			02/09/2020	64,600/-		
2.							
3.							
4.							
Amount A – Bills total(Excluding Transport & Hamali Charges):						Rs. 13,027/- 64,600/-	
Sl. No.	DC No	DC. Date	MRN No.	DC matches MRN			
1.				☐ Yes ☐ No			
2.				☐ Yes ☐ No			
3.				☐ Yes ☐ No			
Amount B – Other Credits :							
Amount C – Other Debits :							
Amount D (D=A+B-C) – Amount to be credited to the supplier:							
Amount E – PO / WO value:						64,600/-	
Amount F – Difference (A – E):						2,28,000/-	
Quantity received as per PO / WO						☐ Yes ☐ Excess received ☐ Short received ☐ Other (explained below)	
Is difference between PO / Bill acceptable?						☐ Yes ☐ No (explained below)	
Excess / short material received						☐ Approved – within acceptable limits ☐ No (explained below)	
Close PO / W?O						☐ Yes ☐ No – wait for balance material ☐ No (explained below)	
Advance paid / PDC given (deduct when paying)						☐ Yes – Rs. _____ /- ☒ No	
Payment – due date						10/10/2020	
Remarks: PO to be closed							
Approved by	Purchase Officer	Purchase Manager	Procurement Manager	MD	Accounts – receiver of bill	Accountant	Accounts Manager
Sign:							
Date							

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 5,000/-, Purchase Manager and Procurement Manager to approve all bills from 5,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-

Tax Invoice

KNR INFRA PROJECTS Sy No:51, 52, 54, H.No.4-53/30 East Gandhi Nagar, Nagaram Keesara, Medchal GSTIN/UIN: 36AASF8263B1Z2 State Name: Telangana, Code : 36 E-Mail : knrinfraprojects@gmail.com	Invoice No.	e-Way Bill No.	Dated
	083/KNR/2020-21		2-Sep-2020
	Delivery Note	Mode/Terms of Payment	
	Supplier's Ref.	Other Reference(s)	
Buyer G V Research Centers Pvt Ltd 5-4-137/334, 2nd Floor, Soham Mansion Mg Road, Secunderabad GSTIN/UIN : 36AAHCG4562D1ZP State Name : Telangana, Code : 36	Buyer's Order No.	Dated	
	Despatch Document No.	Delivery Note Date	
	Despatched through	Destination	
	Terms of Delivery		

Sl No	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	M25 Grade	38245010	17.00 cum	3,220.34	cum	54,745.78
	Output Cgst @ 9%				9 %	4,927.12
	Output Sgst @ 9%				9 %	4,927.12
	Roundoff					(-0.02)
	Total		17.00 cum			₹ 64,600.00



Amount chargeable (in words) E. & O.E

INR Sixty Four Thousand Six Hundred Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
38245010	54,745.78	9%	4,927.12	9%	4,927.12	9,854.24
Total	54,745.78		4,927.12		4,927.12	9,854.24

Tax Amount (in words) : **INR Nine Thousand Eight Hundred Fifty Four and Twenty Four paise Only**

Company's PAN : **AASF8263B**

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Company's Bank Details

Bank Name : **Karur Vysya Bank**

A/c No. : **4882135000001040**

Branch & IFS Code : **Nagaram & KVBL0004882**

for KNR INFRA PROJECTS

Authorised Signatory

This is a Computer Generated Invoice

RMC pour report

Details of RMC pour

Company/ firm:	GVRC	Project:	Innopolis	A. Estimated quantity:	60 Cu Mtrs
Flat / Villa no.:	-	Block No.:	4545	B. Requisition quantity:	60 Cu Mtrs
Footings :	4545	PO Nos.	69269&69589	C. Actual quantity poured:	17Cu mtrs
Requisition nos.:	163103&163119	Supplier:	KNR Infra Projects	D. Difference (C-A):	43 Cu mtrs
Sign of security	<i>N. H. P.</i>	Sign of Admin	<i>Holmi</i>	Sign of Project manager	<i>[Signature]</i>
Date	07.09.2020	Date	07.09.2020	Date	07.09.2020

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MRN No.
1.	02.09.20	18:21	7 cu mtrs ✓	1646	16800Kgs	16670Kgs	-	1706	82697
2.	02.09.20	14:41	7 cu mtrs ✓	1640	16800Kgs	16680Kgs	-	1705	82694
3.	02.09.20	18:04	3 cu mtrs ✓	1654	7200Kgs	7200Kgs	-	1707	82695
4.									
5.									
6.									
7.									
8.									
Total:			17 cu mtrs ✓						
Remarks:									

Note: 1. Report to be sent on completion of each slab or footing for a block or villa. 2. Report must be sent within one working day with relevant documents attached. 3. Weigh all vehicles. 4. 6 m cu vehicles weight less than 14,100 kgs – deduct amount in bill. 5. Calculate short fall in weight as per internal memo no. 912/70/b dated 10.09.2014. If short fall is within permissible limits, write shortfall as Nil. 6. Ensure that relevant totals are entered.

Purchase Order

Page(s) 1 Of 1

21-09-2020 14:04:45

Original / Office Copy / Purchase Div.Copy

From Company : **G V Reserch Centers Pvt Ltd**
5-4-187/3&4, II nd Floor, Soham Mansion, MG Road, Secunderabad-500003
G S T No. : 36AAHCG4562D1ZP

Supplier Details			
KNR Infra Projects Sy.No.51,52 and 54 East Gandhi nagar,Nagaram,Meadchal-Malkajgiri,Telangana-500083 GSTIN 36AASFK8263B1Z2 9666663429	Doc No	69269	163103
	Doc Date	29-07-2020	
	Quote No	NIL	
	Quote Date	29-07-2020	
	SupplyType	Supply	

Kind Attn : Mr.Naveen Reddy

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-25	60.00	3,800.00	0.00	0.00	228,000.00
Total Order Value . . .					228,000.00
Rupees : Two Lakh(s) Twenty Eight Thousand Only.					

Terms and Conditions :-

Specification / Brand	Concrete mix shall be of Ready Mix Concrete.
Payment Terms	Within 30 days of delivery of all materials & production of bill.
Tax	Including GST in above prices
Delivery Date	As per request of Project Manager
Delivery Location	Innopolis Sy no-542, Genome Valley, Thurkapally, Hyderabad, Telangana Phone. 9502211011
Penalty For Delay	Bills must be submitted to H.O. within 30days of supply of material.10% pty on value of order will be deducted in delay submission of bills.
Transportation Cost	Included in the above price
Warranty	Nil
Advance Paid	Nil
Other Terms	Final payment as per actual qty supplied as per batch sheet. Batch sheet/ report to be sent. Above order is for 5600E Footing Purpose
Completion Date	Nil
Measurment	Nil
Security	Nil
Remarks	

Bill not received
Sheetans
23/9/20

For **G V Reserch Centers Pvt Ltd**

Authorised Signatory

Accepted the above Terms And Conditions

For **KNR Infra Projects**

Name : _____

Name : _____

Date : __/__/__


Requisition Form

Company Name:		GVRC		Date:		29.07.20	
Site & Phase :		INNOPOLIS		Time:		10.00	
Supplier				Req. No.		163103	
Material required before date:			urgent		ID No.		

No	Description	Size	Quantity	Units	Inward No	Date
1	RMC	M25	60	CUM	163103	29/07/20
2						
3						
4						
5						
6						
7						
8						
9						
10						

DO No - 69269

Remarks : FOR 5600E FOOTINGS footings.

Prepared By	Harini.P	Approved by		VENKATESH.G
Sign. & Date	29.07.20 	Sign. & Date		29.07.20

Note: On receipt of material at site write inward number and date in last 2 columns.

Purchase Order

Page(s) 1 Of 1

14-08-2020 18:14:27

Original / Office Copy / Purchase Div. Copy

From Company : **G V Reserch Centers Pvt Ltd**
5-4-187/3&4, II nd Floor, Soham Mansion, MG Road, Secunderabad-500003
G S T No. : 36AAHCG4562D1ZP

Supplier Details

KNR Infra Projects
Sy.No.51,52 and 54 East Gandhi
nagar,Nagaram,Meadchal-Malkajgiri,Telangana-500083

GSTIN 36AASFK8263B1Z2

9666663429

Doc No	69589	163119
Doc Date	13-08-2020	
Quote No	NIL	
Quote Date	13-08-2020	
SupplyType	Supply	

Kind Attn : Mr.Naveen Reddy

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-25	60.00	3,800.00	0.00	0.00	228,000.00
Total Order Value . . .					228,000.00

Rupees : Two Lakh(s) Twenty Eight Thousand Only.

Terms and Conditions**Specification / Brand** — Concrete mix shall be of Ready Mix Concrete.**Payment Terms** Within 30 days of delivery of all materials & production of bill.**Tax** Including GST in above prices**Delivery Date** As per request of Project Manager**Delivery Location** Innopolis
Sy no-542, Genome Valley, Thurkapally, Hyderabad, Telangana
Phone. 9502211011**Penalty For Delay** Bills must be submitted to H.O. within 30days of supply of material.10% pty on value of order will be deducted in delay submission of bills.**Transportation Cost** Included in the above price**Warranty** Nil**Advance Paid** Nil**Payment Terms** Final payment as per actual qty supplied as per batch sheet. Batch sheet/ report to be sent. Above order is for PCC at MCMET site Purpose**Completion Date** Nil**Measurement** Nil**Security** Nil**Remarks**For **G V Reserch Centers Pvt Ltd**

Authorised Signatory

Accepted the above Terms And Conditions

For **KNR Infra Projects**

Name : _____

Name : _____

Date : __/__/__

Requisition Form

Company Name:		GVRC		Date:		12.08.20	
Site & Phase :		INNOPOLIS		Time:		15.30	
Supplier				Req. No.		163119	
Material required before date:			urgent		ID No.		
No	Description	Size	Quantity	Units	Inward No	Date	
1	RMC	M25	60	CUM	1643	20/8/2020	
2					1649	24/8/20	
3					1655	24/8/20	
4					1662	25/8/20	
5					1666	25/8/20	
6					1667		
7					1668		
8					1669	27/8/20	
9							
10							
Remarks : For 4545 footings purpose.							
Prepared By		Harini.P		Approved by		VENKATESH.G	
Sign.& Date		12.08.20 <i>Harini</i>		Sign. & Date		12.08.20	

Note: On receipt of material at site write inward number and date in last 2 columns.