

PURCHASE DIVISION
Advice for approval for credit to supplier

Date:		06/10/2020		Prepared by:		MINISH	
PO/WO no.		69171		PO / WO Date.		27/07/2020	
Supplier Name		KMR Infra Project's		PO/WO amount		1,20,000/-	
Firm/Company		GVRCL.		Project		Innopolis	
Sl. No.	Bill No.	Bill Date		Bill amount			
1.	036	31/07/2020.		2,00,700/-			
2.							
3.							
4.							
Amount A – Bills total(Excluding Transport & Hamali Charges):							
						Rs. 2,00,700/-	
Sl. No.	DC No	DC. Date	MRN No.	DC matches MRN			
1.				☐ Yes ☐ No			
2.				☐ Yes ☐ No			
3.				☐ Yes ☐ No			
Amount B – Other Credits :							
Amount C – Other Debits : 46.5 cu/mtr M-25							
Amount D (D=A+B-C) – Amount to be credited to the supplier:						1,76,700/-	
Amount E – PO / WO value:						24,000/-	
Amount F – Difference (A – E):						1,20,000/-	
Quantity received as per PO /WO				☒ Yes ☐ Excess received ☐ Short received ☐ Other (explained below)			
Is difference between PO / Bill acceptable?				☒ Yes ☐ No (explained below)			
Excess / short material received				☒ Approved – within acceptable limits ☐ No (explained below)			
Close PO / W?O				☒ Yes ☐ No – wait for balance material ☐ No (explained below)			
Advance paid / PDC given (deduct when paying)				☐ Yes – Rs. _____/- ☒ No			
Payment – due date				10/10/2020			
Remarks: Paving not done for 46.5 cu/mtr Deducted the same.							
Approved by	Purchase Officer	Purchase Manager	Procurement Manager	MD	Accounts – receiver of bill	Accountant	Accounts Manager
Sign:							
Date							

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 5,000/-, Purchase Manager and Procurement Manager to approve all bills from 5,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-

Tax Invoice

KNR Infra Projects

Sy No:51,52,54, H.No.4-53/30
East Gandhi Nagar, Nagaram Keesara, Medchal
GSTIN/UIN: 36AASF8263B1Z2
State Name : Telangana, Code : 36 E-Mail :
knrinfra@projects@gmail.com

Invoice No.

036/KNR/2020-21

Dated

31-July-2020

Delivery Note

Mode/Terms of Payment

Supplier's Ref.

Other Reference(s)

Bill To,

G.V Research Centers Pvt Ltd,
5-4-187/3&4, 2nd Floor, Soham Mansion, MG Road,
Secunderabd-500003. State:

Buyer's Order No.

Dated

Despatch Document No.

Delivery Note Date

Despatched through

Destination

Bill of Lading/LR-RR No. dt. 31-July-2020

Motor Vehicle No.

Delivery Address:

Sy.No-542, Genome Valley, Thurkapally, Hyderabad,
Telangana. Innopolis

State Code: 36

GST NO: 36AAHCG4562D1ZP

Sl N	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	M25 Grade	38245010	46.50	3,220.34	cum	149,745.81
2	M30 Grade	38245010	6.00	3,389.83	cum	20,338.98
Total Taxable Value						170,084.79
Output Cgst						15,307.63
Output Sgst						15,307.63
Roundoff						0.05
Total			52.50			200,700.00

Amount Chargeable (in words)

INR Two Lakhs Seven Hundred Only

E. & O.E

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
38245010	170,084.79	9%	15,307.63	9%	15,307.63	30,615.26
Total	170,084.79		15,307.63		15,307.63	30,615.26

Tax Amount (in words):

INR Thirty Thousand Six Hundred Fifteen and Twenty Six paise Only

Company's Bank Details

Bank Name : Karur Vysya Bank

A/c No. : 4882135000001040

Company's PAN : AASF8263B

Branch & IFS Code : Nagaram & KVBL0004882

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

for KNR Infra Projects



Authorised Signatory

This is a Computer Generated Invoice



RMC pour report

Company/ firm:	GVRC	Project:	INNOPOLIS	A. Estimated quantity:	30 Cu Mtrs
Flat / Villa no.:	-	Block No.:	2727	B. Requisition quantity:	30 Cu Mtrs
Column no:	Column-3	PO Nos.	69171	C. Actual quantity poured:	6 Cu mtrs
Requisition nos.:	163099	Supplier:	KNR Infra projects	D. Difference (C-A):	24 Cu mtrs
Sign of security	<i>N. Hall</i>	Sign of Admin	<i>Hosini</i>	Sign of Project manager	<i>[Signature]</i>
Date	04.08.2020	Date	04.08.2020	Date	04.08.2020

Details of RMC pour

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MRN No.
1.	31.07.20	16:25	6 cu mtrs	825	14,400 Kgs	14,700Kgs	-	1597	81731
2.									
3.									
Total			6 cu mtrs						
Remarks:									

Note: 1. Report to be sent on completion of each slab or footing for a block or villa. 2. Report must be sent within one working day with relevant documents attached. 3. Weigh all vehicles. 4. 6 m cu vehicles weight less than 14,100 kgs – deduct amount in bill. 5. Calculate short fall in weight as per internal memo no. 912/70/b dated 10.09.2014. If short fall is within permissible limits, write shortfall as Nil. 6. Ensure that relevant totals are entered.

Purchase Order

Original / Office Copy / Purchase Div.Copy

From Company : **G V Reserch Centers Pvt Ltd**
 5-4-187/3&4, II nd Floor, Soham Mansion, MG Road, Secunderabad-500003
 G S T No. : 36AAHCG4562D1ZP

Supplier Details

KNR Infra Projects
 Sy.No.51,52 and 54 East Gandhi
 nagar,Nagaram,Meadchal-Malkajgiri,Telangana-500083

GSTIN 36AASF8263B1Z2

9666663429

Doc No	69171	163099
Doc Date	27-07-2020	
Quote No	NIL	
Quote Date	27-07-2020	
SupplyType	Supply	

Kind Attn : Mr.Naveen Reddy

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-30	30.00	4,000.00	0.00	0.00	120,000.00
Rupees : One Lakh(s) Twenty Thousand Only.					Total Order Value . . . 120,000.00

Terms and Conditions :-

Specification / Brand	Concrete mix shall be of Ready Mix Concrete.
Payment Terms	Within 30 days of delivery of all materials & production of bill.
Tax	Including GST in above prices
Delivery Date	As per request of Project Manager
Delivery Location	Innopolis Sy no-542, Genome Valley, Thurkapally, Hyderabad, Telangana Phone. 9502211011
Penalty For Delay	Bills must be submitted to H.O. within 30days of supply of material.10% pty on value of order will be deducted in delay submission of bills.
Transportation Cost	Included in the above price
Warranty	Nil
Advance Paid	Nil
Terms	Final payment as per actual qty supplied as per batch sheet. Batch sheet/ report to be sent. Above order is for 2727 column concreting Purpose
Completion Date	Nil
Measurement	Nil
Security	Nil
Remarks	

*Bill not received
 S.Keerthana
 23/9/20*

or **G V Reserch Centers Pvt Ltd**

Authorised Signatory

Accepted the above Terms And Conditions

For **KNR Infra Projects**

Name : _____

Name : _____

Date : __/__/__

Requisition Form

Company Name:	GVRC	Date:	24.07.20
Site & Phase :	INNOPOLIS	Time:	14:00
Supplier		Req. No.	163099
Material required before date:	urgent	ID No.	

No	Description	Size	Quantity	Units	Inward No	Date
1	RMC	M30	30	CUM		
2						
3						
4						
5						
6						
7						
8						
9						
10						

Remarks : FOR 2727 LIFT AND COLUMN PURPOSE.

Prepared By	Harini.P	Approved by	VENKATESH.G
Sign. & Date	24.07.20 <i>Harini</i>	Sign. & Date	24.07.20

Note: On receipt of material at site write inward number and date in last 2 columns.