

RMC pour report

Company/ firm:	Modi properties pvt ltd	Project:	May Flower Platinum	A. Estimated quantity:	150cum
Flat / Villa no.:	-	Block No.:	A block	B. Requisition quantity:	150cum
Slab no.:	Towards RMC casting A block slab 11 use purpose	PO Nos.	70808	C. Actual quantity poured:	152cum
Requisition nos.:	11971	Supplier:	Cemex infra	D. Difference (C-A):	+2cum
Sign of security nos.:	NIZAM	Sign of Admin	Savani	Sign of Project manager	22/10/2020
Date	12/10/2020	Date	12/10/2020	Date	12/10/2020

Details of RMC pour

Sl. No	Date	Time	Quantity poured	De No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MIRN No.
1.	05-10-20	14:30	3cum ✓	376	7200	7700		14243	83929
2.	06-10-20	09:22	6.5cum ✓	379	15600	16330		14251	83930
3.	08-10-20	12:30	5cum ✓	382	12000	12000		14265	83931
4.	10-10-20	06:35	6cum ✓	411	14400	14340	60	14283	83893
5.	10-10-20	06:45	6cum ✓	412	14400	14820		14284	83894
6.	10-10-20	7:05	6cum ✓	413	14400	13830	570	14285	83900
7.	10-10-20	08:05	6cum ✓	414	14400	15160		14286	83903
8.	10-10-20	08:30	6cum ✓	415	14400	15110		14287	83906
9.	10-10-20	08:45	6cum ✓	416	14400	15240		14288	83907
10.	10-10-20	09:36	6cum ✓	417	14400	14890		14289	83908
11.	10-10-20	10:00	6cum ✓	418	14400	14980		14290	83909
12.	10-10-20	10:12	6cum ✓	419	14400	15210		14291	83910
Total:			68.5cum		164400cum		630kgs		
Remarks:									

RMC pour report

Company/ firm:	Modi properties pvt ltd	Project:	May Flower Platinum	A. Estimated quantity:	150cum
Flat / Villa no.:	-	Block No.:	A block	B. Requisition quantity:	150cum
Slab no.:	Towards RMC casting work A block Slab 11 purpose	PO Nos.	70808	C. Actual quantity poured:	152cum
Requisition nos.:	11971	Supplier:	Cemex infra	D. Difference (C-A):	+2cum
Sign of security	Mizana	Sign of Admin	Savala	Sign of Project manager	28/1
Date	12/10/2020	Date	12/10/20	Date	12/10/2020

Details of RMC pour

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in kgs	Inward no.	MIRN No.
13.	10-10-20	10:26	6cum -	420	14400	15020		14292	83914
14.	10-10-20	10:46	6cum -	421	14400	14960		14293	83913
15.	10-10-20	11:03	6cum -	422	14400	14800		14294	83914
16.	10-10-20	11:55	6cum -	424	14400	15160		14295	83915
17.	10-10-20	12:05	6cum -	425	14400	15090		14296	83916
18.	10-10-20	12:40	6cum -	426	14400	15330		14297	83917
19.	10-10-20	12:54	6cum -	427	14400	15230		14298	83918
20.	10-10-20	13:10	6cum -	428	14400	15000		14299	83919
21.	10-10-20	13:35	6cum -	429	14400	15160		14300	83920
22.	10-10-20	15:03	6cum -	430	14400	15190		14301	83921
23.	10-10-20	15:14	6cum -	431	14400	15220		14302	83922
24.	10-10-20	15:28	6cum -	432	14400	15330		14303	83923
Total			72cum		172800cum				

Remarks:

RMC pour report

Company/ firm:	Modi properties pvt ltd	Project:	May Flower Platinum	A. Estimated quantity:	150cum
Flat / Villa no.:	-	Block No.:	A block	B. Requisition quantity:	150cum
Slab no.:	Towards RMC casting work A block slab 11 use purpose	PO Nos.	70808	C. Actual quantity poured:	152cum
Requisition nos.:	11971	Supplier:		D. Difference (C-A):	+2cum
Sign of security	Nizam	Sign of Admin	Shayam	Sign of Project manager	tel
Date	12/10/2020	Date	12/10/20	Date	12/10/2020

Details of RMC pour

Sl. No	Date	Time	Quantity poured	De No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MIRN No.
25.	10-10-20	16:17	6cum ✓	433	14400	15030		14304	83924
26.	10-10-20	17:21	5.5cum	435	13200	14080		14305	83925
27.									
28.									
29.									
30.									
31.									
32.									
33.									
34.									
35.									
36.									
Total:			11.5cum		27600cum				
Remarks:									