


Anx - A - Attendance details

Annexure - A - Send Weekly					
Details of labour charges					
Name of contractor:		B. Srinivasa Reddy			
Company name:		Sree Srinivasa Constructions			
Project name:		Gulmohar Residency			
Date:		15.10.2020			
Period		From:	08.10.2020	To:	14.10.2020
SL No.	Work Type	Worker Type	Quantity	Rate	Amount
1	Civil work	Mason	60	575.00	34,500
2	Civil work	Male helper	55	400.00	22,000
3	Civil work	Female helper	20	350.00	7,000
4	RCC work	Mason	36	550.00	19,800
5	RCC work	Male helper	35	400.00	14,000
6	RCC work	Female helper	-	-	-
7	Earth work	Mason	-	-	-
8	Earth work	Male helper	-	450.00	-
9	Earth work	Female helper	-	400.00	-
10	Electrician	Mason	-	550.00	-
11	Electrician	Male helper	-	400.00	-
12					-
13					-
14					-
15					-
16					-
17					-
18					-
19					-
20					-
Total					97,300
Payment approved by MD:					
Prepared by:					
Name	A. Sravani	MDs approval			
Date	15.10.2020				

Certified by:

 A. Sravani
 Asst. Engineer
 MODI REALTY (MALLAPUR) LLP

APPROVED BY

 15 OCT 2020
 PROJECT MANAGER

97,300
 ✓
 APPROVED BY
 15 OCT 2020
 SOHAM MODI
 MANAGING DIRECTOR

Anx - B - Hire charges

Annexure - B - Send Weekly					
Details of hire charges					
Name of contractor:		B.Srinivasa Reddy			
Company name:		Sree Srinivasa Constructions			
Project name:		Gulmohar Residency			
Date:		15.10.2020			
Period		From:	08.10.2020	To:	14.10.2020
Sl. No.	Equipment Type	Quantity	Rate	Units	Amount
1	JCB	-	-	-	-
2	Tractor with Tipper	-	-	nos	-
3		-	-	nos	-
4					-
5					-
6					-
7					-
8					-
9					-
10					-
11					-
12					-
13					-
14					-
15					-
16					-
17					-
18					-
19					-
20					-
21					-
22					-
23					-
24					-
25					-
Total					-
Payment approved by MD:					-
Prepared by:					
Name	A.Sravani				MDs approval
Date	15.10.2020				

Certified by:

A. Sravani
Asst. Engineer
MODI REALTY (MALLAPUR) LLP

APPROVED BY

16 OCT 2020
M. RAVI PRASAD
PROJECT MANAGER

Anx - D - Milestone report

Annexure - D - send weekly Mile stone report for CR-												
Company name:		Modi Realty Mallapur LLP										
Project name:		Gulmohar Residency										
Date:		15.10.2020										
Note:		Prepare the statement for all the villas in the project.										
S No	Flat No	Type (3BHK)	SBUA	Work start date	Completion of plinth	Completion of RCC	Completion of brickwork and plastering	Completion of stage I	Completion of stage II	Completion of stage III	Completion of stage IV	Date of physical possession
1	B-001	3BHK	1660	03.10.19	27.01.20	27.01.2020						
2	B-002	3BHK	1660	03.10.19	27.01.20	27.01.2020						
3	B-003	3BHK	1660	08.08.19	21.12.19	21.12.2019						
4	B-004	3BHK	1660	08.08.19	15.12.19	15.12.2019	20.08.2020					
5	B-005	3BHK	1660	11.08.19	15.12.19	15.12.2019	20.08.2020					
6	B-006	3BHK	1660	08.08.19	21.12.19	21.12.2019						
7	B-007	3BHK	1660	04.10.19	11.01.20	11.01.2020						
8	B-008	3BHK	1660	15.10.19	11.01.20	11.01.2020						
9	B-201	3BHK	1660			19.09.20						
10	B-202	3BHK	1660			19.09.20						
11	B-203	3BHK	1660			23.06.20						
12	B-204	3BHK	1660			23.06.20						
13	B-205	3BHK	1660			23.06.20						
14	B-206	3BHK	1660			23.06.20						
15	B-207	3BHK	1660			19.09.20						
16	B-208	3BHK	1660			19.09.20						
17	B-301	3BHK	1660									
18	B-302	3BHK	1660									
19	B-303	3BHK	1660									
20	B-304	3BHK	1660									
21	B-305	3BHK	1660									
22	B-306	3BHK	1660									
23	B-307	3BHK	1660									
24	B-308	3BHK	1660									
25												
26												
27												
28												
29												
30												
31												

Certified by:

A. S. Ravani

Asst. Engineer

MODI REALTY (MALLAPUR) LLP

APPROVED

15 OCT 2020

Certified by:

A. Sravan

Asst. Engineer

MODI REALTY (MALLAPUR) LLP

PROJECT MANAGER