

Company Name		Modiproperties Pvt Ltd					
Project		May Flower Platinum					
Prepared By		S.V.Subba Reddy					
Last updated on		22-Oct-20					
Block No		Block - A (Flat No - 1 to 8)					
S.No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & Internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Remarks
1	A - 101	10.07.19	05.11.19	11.02.2020			
2	A - 102	10.07.19	05.11.19	24.02.2020			
3	A - 103	10.07.19	05.11.19	24.02.2020			
4	A - 104	10.07.19	30.10.19	11.02.2020			
5	A - 105	10.07.19	30.10.19	01.02.2020			
6	A - 106	15.07.19	30.10.19	01.02.2020			
7	A - 107	15.07.19	30.10.19	11.02.2020			
8	A - 108	15.07.19	30.10.19	11.02.2020			
9	A - 201	10.07.19	30.11.19	24.02.2020			
10	A - 202	10.07.19	30.11.19	09.03.2020			
11	A - 203	10.07.19	30.11.19	24.02.2020			
12	A - 204	10.07.19	23.11.19	02.03.2020			
13	A - 205	10.07.19	23.11.19	02.03.2020			
14	A - 206	15.07.19	23.11.19	24.02.2020			
15	A - 207	15.07.19	23.11.19	02.03.2020			
16	A - 208	15.07.19	30.11.19	09.03.2020			
17	A - 301	10.07.19	27.12.19	16.03.2020			
18	A - 302	10.07.19	27.12.19	16.03.2020			
19	A - 303	10.07.19	21.12.19	28.04.2020			
20	A - 304	10.07.19	21.12.19	28.04.2020			
21	A - 305	10.07.19	21.12.19	09.03.2020			
22	A - 306	15.07.19	21.12.19	28.04.2020			
23	A - 307	15.07.19	21.12.19	28.04.2020			
24	A - 308	15.07.19	21.12.19	28.04.2020			
25	A - 401	10.07.19	20.01.2020	11.05.2020			
26	A - 402	10.07.19	20.01.2020	18.05.2020			
27	A - 403	10.07.19	18.01.2020	26.05.2020			
28	A - 404	10.07.19	18.01.2020	11.05.2020			
29	A - 405	10.07.19	18.01.2020	11.05.2020			
30	A - 406	15.07.19	18.01.2020	26.05.2020			
31	A - 407	15.07.19	18.01.2020	26.05.2020			
32	A - 408	15.07.19	25.01.2020	18.05.2020			
33	A - 501	10.07.19	16.02.2020	01.06.2020			
34	A - 502	10.07.19	16.02.2020	01.06.2020			
35	A - 503	10.07.19	09.02.2020	07.06.2020			
36	A - 504	10.07.19	09.02.2020	15.06.2020			
37	A - 505	10.07.19	09.02.2020	15.06.2020			
38	A - 506	15.07.19	09.02.2020	07.06.2020			
39	A - 507	15.07.19	09.02.2020	29.06.2020			
40	A - 508	15.07.19	16.02.2020	21.06.2020			
41	A - 601	10.07.19	08.05.2020	20.06.2020			
42	A - 602	10.07.19	08.05.2020	03.09.2020			
43	A - 603	10.07.19	08.05.2020	10.09.2020			
44	A - 604	10.07.19	09.05.2020	20.08.2020			
45	A - 605	10.07.19	09.05.2020	06.08.2020			
46	A - 606	15.07.19	11.03.2020	23.07.2020			
47	A - 607	15.07.19	11.03.2020	06.08.2020			
48	A - 608	15.07.19	11.03.2020	10.09.2020			
49	A - 701	10.07.19	14.07.2020	08.10.2020			
50	A - 702	10.07.19	14.07.2020	01.10.2020			
51	A - 703	10.07.19	14.07.2020	01.10.2020			
52	A - 704	10.07.19	14.07.2020	08.10.2020			
53	A - 705	10.07.19	29.06.2020	01.10.2020			
54	A - 706	15.07.19	29.06.2020	08.10.2020			
55	A - 707	15.07.19	29.06.2020	08.10.2020			
56	A - 708	15.07.19	29.06.2020				
57	A - 801	10.07.19	27.08.2020				
58	A - 802	10.07.19	27.08.2020				
59	A - 803	10.07.19	28.08.2020				
60	A - 804	10.07.19	28.08.2020				
61	A - 805	10.07.19	28.08.2020				
62	A - 806	15.07.19	28.08.2020				
63	A - 807	15.07.19	03.09.2020				
64	A - 808	15.07.19	03.09.2020				
65	A - 901	10.07.19	10.10.2020				
66	A - 902	10.07.19	10.10.2020				
67	A - 903	10.07.19	05.10.2020				
68	A - 904	10.07.19	05.10.2020				
69	A - 905	10.07.19	05.10.2020				
70	A - 906	15.07.19	05.10.2020				
71	A - 907	15.07.19	05.10.2020				
72	A - 908	15.07.19	10.10.2020				
73	A - 1001	10.07.19					
74	A - 1002	10.07.19					
75	A - 1003	10.07.19					
76	A - 1004	10.07.19					
77	A - 1005	10.07.19					
78	A - 1006	15.07.19					
79	A - 1007	15.07.19					
80	A - 1008	15.07.19					

Subba
22/10/2020

APPROVED BY
22 OCT 2020
S. V. Subba Reddy
Project Manager

Company Name		Modiproperties Pvt Ltd					
Project		May Flower Platinum					
Prepared By		S.V Subba Reddy					
Last updated on		22-Oct-20					
Block No		Block - B (Flat No - 1 to 5)					
S No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Remarks
1	B - 101	10.07.19	04.11.19	11.02.2020			
2	B - 102	31.12.19	26.06.2020	01.10.2020			
3	B - 103	31.12.19	26.06.2020	01.10.2020			
4	B - 104	31.12.19	xx-xx-xxxx	xx-xx-xxxx			
5	B - 105	10.07.19	04.11.19	11.02.2020			
6	B - 201	10.07.19	30.11.19	24.02.2020			
7	B - 202	31.12.19	10.08.2020				
8	B - 203	31.12.19	10.08.2020				
9	B - 204	31.12.19	10.08.2020				
10	B - 205	10.07.19	30.11.19	24.02.2020			
11	B - 301	10.07.19	27.12.19	09.03.2020			
12	B - 302	31.12.19	15.09.2020				
13	B - 303	31.12.19	15.09.2020				
14	B - 304	31.12.19	15.09.2020				
15	B - 305	10.07.19	27.12.19	16.03.2020			
16	B - 401	10.07.19	25.01.2020				
17	B - 402	31.12.19	15.10.2020				
18	B - 403	31.12.19	15.10.2020				
19	B - 404	31.12.19	14.10.2020				
20	B - 405	10.07.19	25.01.2020	11.05.2020			
21	B - 501	10.07.19	16.02.2020	26.05.2020			
22	B - 502	31.12.19					
23	B - 503	31.12.19					
24	B - 504	31.12.19					
25	B - 505	10.07.19	16.02.2020	01.06.2020			
26	B - 601	10.07.19	11.03.2020	10.09.2020			
27	B - 602	31.12.19					
28	B - 603	31.12.19					
29	B - 604	31.12.19					
30	B - 605	10.07.19	11.03.2020	10.09.2020			
31	B - 701	10.07.19	21.07.2020	20.10.2020			
32	B - 702	31.12.19					
33	B - 703	31.12.19					
34	B - 704	31.12.19					
35	B - 705	10.07.19	21.07.2020	20.10.2020			
36	B - 801	10.07.19	03.09.2020				
37	B - 802	31.12.19					
38	B - 803	31.12.19					
39	B - 804	31.12.19					
40	B - 805	10.07.19	03.09.2020				
41	B - 901	10.07.19	10.10.2020				
42	B - 902	31.12.19					
43	B - 903	31.12.19					
44	B - 904	31.12.19					
45	B - 905	10.07.19	10.10.2020				
46	B - 1001	10.07.19					
47	B - 1002	31.12.19					
48	B - 1003	31.12.19					
49	B - 1004	31.12.19					
50	B - 1005	10.07.19					

Handwritten signature
22/10/2020

APPROVED BY

22 OCT 2020

S. V. Subba Reddy
Project Manager

Company Name		Modiproperties Pvt Ltd					
Project		May Flower Platinum					
Prepared By		S.V. Subba Reddy					
Last updated on		22-Oct-20					
Block No		Block - C (Flat No - 1 to 6)					
S.No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Remarks
1	C - 101	31.12.19	17.06.2020	10.09.2020			
2	C - 102	04.12.19	17.06.2020	10.09.2020			
3	C - 103	04.12.19	17.06.2020	16.09.2020			
4	C - 104	28.12.19	17.06.2020	01.10.2020			
5	C - 105	28.12.19	18.06.2020	24.09.2020			
6	C - 106	31.12.19	18.06.2020	01.10.2020			
7	C - 201	31.12.19	04.08.2020				
8	C - 202	04.12.19	04.08.2020				
9	C - 203	04.12.19	04.08.2020				
10	C - 204	28.12.19	04.08.2020	15.10.2020			
11	C - 205	28.12.19	04.08.2020				
12	C - 206	31.12.19	04.08.2020				
13	C - 301	31.12.19	21.09.2020				
14	C - 302	04.12.19	21.09.2020				
15	C - 303	04.12.19	21.09.2020				
16	C - 304	28.12.19	21.09.2020				
17	C - 305	28.12.19	15.09.2020				
18	C - 306	31.12.19	15.09.2020				
19	C - 401	31.12.19	22.10.2020	✓			
20	C - 402	04.12.19	22.10.2020	✓			
21	C - 403	04.12.19	22.10.2020	✓			
22	C - 404	28.12.19	22.10.2020	✓			
23	C - 405	28.12.19	14.10.2020	✓			
24	C - 406	31.12.19	14.10.2020	✓			
25	C - 501	31.12.19					
26	C - 502	04.12.19					
27	C - 503	04.12.19					
28	C - 504	28.12.19					
29	C - 505	28.12.19					
30	C - 506	31.12.19					
31	C - 601	31.12.19					
32	C - 602	04.12.19					
33	C - 603	04.12.19					
34	C - 604	28.12.19					
35	C - 605	28.12.19					
36	C - 606	31.12.19					
37	C - 701	31.12.19					
38	C - 702	04.12.19					
39	C - 703	04.12.19					
40	C - 704	28.12.19					
41	C - 705	28.12.19					
42	C - 706	31.12.19					
43	C - 801	31.12.19					
44	C - 802	04.12.19					
45	C - 803	04.12.19					
46	C - 804	28.12.19					
47	C - 805	28.12.19					
48	C - 806	31.12.19					
49	C - 901	31.12.19					
50	C - 902	04.12.19					
51	C - 903	04.12.19					
52	C - 904	28.12.19					
53	C - 905	28.12.19					
54	C - 906	31.12.19					
55	C - 1001	31.12.19					
56	C - 1002	04.12.19					
57	C - 1003	04.12.19					
58	C - 1004	28.12.19					
59	C - 1005	28.12.19					
60	C - 1006	31.12.19					


 22/10/2020
APPROVED BY
 22 OCT 2020
 S. V. Subba Reddy
 Project Manager