


Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	MCMET	Date:	24.10.2020	
Site:	Manilal Modi Memorial Hospital	Prepared by:	Pushpalatha	
Report From / To	17.10.2020 to 23.10.2020	Approved by:	Madhu	
Report Date	24.10.2020			
List of requisitions numbers missing in the report*:				
List of requisitions where PO/WO not prepared 3 working days after requisition:				
Req No.	Req Date	Serial no of item in Req.	Item Description	Reason for not preparing PO/WO#
162029	09.10.2020	01	Wooden frames	PO not issue
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:				
Req No.	Req Date	Serial no of item in Req.	Item Description	Details of discussion with supplier
162025	24.09.2020	01	Gunny Bags	Partly delivered from SSLLP. On requirement will get gunny bags.
162029	09.10.2020	01	Wooden frames	Ready at SSLLP, will get the material on tuesday
162030	09.10.2020	01	Flat Files	Spoken with rohith promotions, files are in printing progress
162031	09.10.2020	01	Cube moulds	Ready at SSLLP, will get cube moulds on tuesday.
162036	19.10.2020	01	Gampas	Partly received from SSLLP
162039	21.10.2020	01	DB box	Partly received from SSLLP, remaining material receive on Wednesday.
No. of gate passes issued this week:			NIL	From No. - To No. -
Delivery van site visit on:			19 th	20 th 21 st
Inward report (MRN/other) & stock report emailed in pdf format to purchase?				Yes
DC register Sl. No. during the week		From No.	10086	To No. 10086
Items not ordered but received: Nil				
Items sent to HO /vendor that are pending for repair: Nil				
Other corrections & remarks:				
Details	Project Manager	Admin Officer/Manager	Admin Audit	
Sign				
Date	24.10.2020	24.10.2020		

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaya@modiproperties.com and rajkumar@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!