

RMC pour report

Company/ firm:	Modi properties pvt ltd	Project:	May Flower Platinum	A. Estimated quantity:	54cum
Flat / Villa no.:	-	Block No.:	C block	B. Requisition quantity:	54cum
Slab no.:	Towards east side drive way slab use purpose	PO Nos.	71458	C. Actual quantity poured:	46.5cum
Requisition nos.:	177036	Supplier:	Cemex infra	D. Difference (C-A):	-7.5cum
Sign of security	Nizary	Sign of Admin	Saxavadi . K	Sign of Project manager	28/10/2025
Date	28/10/2025	Date	28/10/2025	Date	28/10/2025

Details of RMC pour

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MNR No.
1.	17-10-20	12:25	6cum	3829	14400	13840	560	14371	84416
2.	17-10-20	16:50	2cum	3830	4800	5190		14372	84417
3.	21-10-20	11:55	5cum	3857	12000	12010		14391	84419
4.	22-10-20	19:15	2cum	3888	4800	5210		14417	84420
5.	24-10-20	08:40	6cum	3906	14400	14440		14434	84421
6.	24-10-20	08:53	6cum	3907	14400	14560		14435	84422
7.	24-10-20	09:04	6cum	3908	14400	14790		14436	84424
8.	24-10-20	09:20	6cum	3909	14400	15060		14437	84425
9.	24-10-20	09:42	6cum	3910	14400	15150		14438	84426
10.	24-10-20	12:35	1.5cum	3915	3600	4040		14439	84427
11.									
12.									
Total			51.5cum		111600cum	111040kgs	560kgs		
Remarks:									

RMC pour report