

PURCHASE DIVISION
Advice for approval for credit to supplier

Date: 29/10/2020		Prepared by: MINISH	
PO/WO no. 70923		PO / WO Date. 30/09/2020	
Supplier Name SL RMC PLANT		PO/WO amount 3,04,000/-	
Firm/Company GVR		Project Ennopolis	
Sl. No.	Bill No.	Bill Date	Bill amount
1.	153.	10/10/2020	57,000/-
2.			
3.			
Amount A – Bills total(Excluding Transport & Hamali Charges):			57,000/-
Sl. No.	DC No	DC. Date	MRN No. DC matches MRN
1.			☐ Yes ☐ No
2.			☐ Yes ☐ No
3.			☐ Yes ☐ No
4.			☐ Yes ☐ No
Amount B –Other Credits :			
Amount C –Other Debits :			
Amount D (D=A+B-C) – Amount to be credited to the supplier:			57,000/-
Amount E – PO / WO value:			3,04,000/-
Amount F – Difference (A – E):			2,47,000/-
Quantity received as per PO /WO		☒ Yes ☐ Excess received ☐ Short received ☐ Other (explained below)	
Is difference between PO / Bill acceptable?		☒ Yes ☐ No (explained below)	
Excess / short material received		☐ Approved – within acceptable limits ☐ No (explained below)	
Close PO / W/O		☒ Yes ☐ No – wait for balance material ☐ No (explained below)	
Advance paid / PDC given (deduct when paying)		☐ Yes – Rs. /- ☒ No	
Payment – due date		10/11/2020	
Remarks: Part quantity received balance to be receivable.			
Approved by	Purchase Officer	Purchase Manager	Procurement Manager
Sign:			
Date			

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 5,000/-, Purchase Manager and Procurement Manager to approve all bills from 5,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-



SL RMC PLANT

READY-MIX CONCRETE

Tax Invoice

SI Rmc Plant Sy No 719/2 Devaryamjal (Village) Shameerpet (M) Medchal(D) Gstin: 36ADNFS2288J1ZF GSTIN/UIN: 36ADNFS2288J1ZF State Name : Telangana, Code : 36 Contact : 8522899999 E-Mail : slrmcplant@gmail.com		Invoice No. 153	Dated 10-Oct-2020
Buyer G.V Reserch Centers Pvt Ltd 5-4-187/3&4 ,2nd Floor Soham Mansion , MG Road , Secundrabad-500003 GSTIN/UIN : 36AAHCG4562D1ZP State Name : Telangana, Code : 36		Supplier's Ref. 153	Mode/Terms of Payment
		Buyer's Order No. 70923	Dated
		Terms of Delivery	

SI No.	Description of Goods	HSN/SAC	GST Rate	Quantity	Rate	per	Amount
1	M25	38425010	18 %	15.00 cbm	3,220.34	cbm	48,305.10
	Output CGST @9 %					9 %	4,347.46
	Output SGST @9%					9 %	4,347.46
	Less :						(-)0.02
	Round Off						
Total				15.00 cbm			₹ 57,000.00



Amount Chargeable (in words)

INR Fifty Seven Thousand Only

E. & O.E

HSN/SAC	Taxable Value	Central Tax Rate	Central Tax Amount	State Tax Rate	State Tax Amount	Total Tax Amount
38425010	48,305.10	9%	4,347.46	9%	4,347.46	8,694.92
Total	48,305.10		4,347.46		4,347.46	8,694.92

Tax Amount (in words) : **INR Eight Thousand Six Hundred Ninety Four and Ninety Two paise Only**

Remarks:

From 03.10.2020 to 08.10.2020

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.


Company's Bank Details

Bank Name : **Lakshmi Vilas Bank**

A/c No. : **0136360000001393**

Branch & IFS Code : **As Rao Nagar & LA VB00001393**

Customer's Seal and Signature



This is a Computer Generated Invoice

Plot No. 26, S.S. Villas, Markandeya Nagar, Kapra, Hyderabad, Telangana State - 500 062.
 E-mail : slrmcplant@gmail.com GSTIN : 36ADNFS2288J1ZF

RMC pour report

Company/ firm:	GVRC	Project:	Innopolis	A. Estimated quantity:	80 Cu Mtrs
Flat / Villa no.:	-	Block No.:	5600E	B. Requisition quantity:	80 Cu Mtrs
Footings :	Column-2	PO Nos.	70923	C. Actual quantity poured:	15 Cu mtrs
Requisition nos.:	163196	Supplier:	SL RMC PLANT	D. Difference (C-A):	1 Cu mtrs
Sign of security	<i>Ajmer</i>	Sign of Admin	<i>Radhika</i>	Sign of Project manager	<i>[Signature]</i>
Date	12.10.2020	Date	12.10.2020	Date	12.10.2020

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube)	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MRN No.
1	07.10.20	12:00	6 M3	3807	14400	14480	-	1827	83986
2	07.10.20	14:00	3 M3	3809	7200	7140	-	1828	83987
3	08.10.20	09:00	6 M3	3811	14400	14690	-	1850	83933
Total:			15 cu mtrs						
Remarks:									

Note: 1. Report to be sent on completion of each slab or footing for a block or villa. 2. Report must be sent within one working day with relevant documents attached. 3. Weigh all vehicles. 4. 6 m cu vehicles weight less than 14,100 kgs – deduct amount in bill. 5. Calculate short fall in weight as per internal memo no. 912/70/b dated 10.09.2014. If short fall is within permissible limits, write shortfall as Nil. 6. Ensure that relevant totals are entered.



SL RMC PLANT
READY-MIX CONCRETE

DELIVERY CHALLAN

Plot No. 26, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad,
Telangana - 500 062.

3807

D.C. No. :

To,
M/s.

GVRC (Modi Properties)

Date :

07/10/20

Musakapally

Vehicle No. :

7508 UE 7859

S.No.	Grade	PARTICULARS	Qty.	Cum.	Value
1	M25	Time:- 11.08	6 m ³	6 m ³	Pump

INWARD	
Inward No: 1827	Dt: 07/10/20
MRN No: 83896	Dt:
Received By:	Sign:
G.V. RESEARCH CENTERS PVT. LTD.	



Receiver's Signature

For **SL RMC PLANT**

Authorised Signatory

SL RMC PLANTISS
DEVARYAMMAL (V) SHARIPET(M) MEDICAL
SOURCE

TICKET NO. : 2669
CUSTOMER : GNRG
ADDRESS : THURKAPALLY
VEHICLE NO. : TS08UE7859
COMMODITY :
SOURCE :

GROSS weight: 29570 Kgs.
TARE weight : 15090 Kgs.
NET weight : 14480 Kgs.
Date: 07/10/2020
Time: 11:08
Date: 07/10/2020
Time: 10:50
CHARGES: Rs. 0



Signature



SL RMC PLANT
READY-MIX CONCRETE

DELIVERY CHALLAN

Plot No. 26, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad,
Telangana - 500 062.

D.C. No. : **3809**

To, **GVRc (Modi Properties)**
M/s. **TSORUE 6742**


Date : **07/10/20**
Amrakaipally

Vehicle No. : **TSORUE 6742**

S.No.	Grade	PARTICULARS	Qty.	Cum.	Value
2	M25	Time:- 13.58	3m ³	9m ³	Pump

INWARD

Inward No: **1828** Dt: **07-10-2020**
 MRN No: **83897** Dt:
 Received By: Sign:
G.V. RESEARCH CENTERS PVT. L



For **SL RMC PLANT**

Receiver's Signature

Authorised Signatory



DELIVERY CHALLAN

Plot No. 26, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad,
Telangana - 500 062.

Date : 8/10/2020

D.C. No. : **3811**

To, G.V.R.C (Modi properties)

M/s. Thurkapally

Vehicle No. : TS08 UE7859

S.No.		Grade	PARTICULARS	Qty.	Cum.	Value
1	M25		Time : 8:50	6 M3	6 M3	Dump

1850
Inward No. 83983
Dt: 8/10/20
G.V. RESURCH CENTERS PVT. LTD.

INWARD
No. 42136
Date 23/10
Sign [Signature]

For **SL RMC PLANT**
Manchay

Authorised Signatory

Receiver's Signature



Schwing stetter
MCI 360 Control System

SL RMC PLANT

Autographic / Batch Report / Delivery Note

Batch Date	8-Oct-20	Plant Serial No	M1-25
Batch time	8.41	Batch End Time:	8.49
		Batcher Name	STETTER
Batch No :	4482	Truck Driver	***
Customer:	GVRC	Production Qty:	6.00
Site address:	THURAKAPALLY	Returned Qty:	0.00
Recipe Code :	M25 GVRC	Total Ordered Qty:	0.00
Recipe Name	M25 GVRC	With This Load	6.00
Truck No:	TS 08 UE 7859	Batch Size :	1.00

	SAND1	SAND2	12MM	20MM	Agg5	Agg6	Cem1	Cem2	Cem3	Cem4	Cem5	Water	Ice	Slurry	Silice	Admix1	Admix1 2	Admix2
Recipe	0	790	420	670	0	0	280	70	0	0	0	165	0	0	0	2.50	0.0	0.0
Target	0	790	420	670	0	0	280	70	0	0	0	165	0	0	0	2.50	0.0	0.0
8.42	0	792	420	672	0	0	280	70	0	0	0	165	0	0	0	2.50	0.0	0.0
8.43	0	791	421	670	0	0	282	72	0	0	0	166	0	0	0	2.60	0.0	0.0
8.44	0	790	420	670	0	0	280	70	0	0	0	165	0	0	0	2.54	0.0	0.0
8.46	0	793	419	668	0	0	281	70	0	0	0	167	0	0	0	2.50	0.0	0.0
8.47	0	790	422	672	0	0	279	71	0	0	0	165	0	0	0	2.46	0.0	0.0
8.48	0	791	420	670	0	0	280	70	0	0	0	168	0	0	0	2.50	0.0	0.0

Total																		
Act	0	4747	2522	4022	0	0	1682	423	0	0	0	996	0	0	0	15.1	0	0
Tar	0	4740	2520	4020	0	0	1680	420	0	0	0	990	0	0	0	15	0	0

Moisture Corection & Other Component Corection

G1Moi	G2Moi	G3Moi	G4Moi	G5Moi	G6Moi	C1.cor	C1.cor	C3.cor	C4.cor	C5.cor	W1 Cor	W2	Si Cor	Adm11.c	Adm12.c	Adm21.c
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0

INWARD	
Inward No: 1834	Dr: 8/10/20
MRN No:	
Recd: [Signature]	
G.V. S. CHANDRAN PVT. LTD.	

SL RMC PLANTSS
DEVARYAMJAL (V) SHAMIRPET(M)MEDCHAL
SOURCE

TICKET NO. : 2681
CUSTOMER :
ADDRESS :

VEHICLE NO.: ts08ue7859
COMMODITY :
SOURCE :

GROSS weight: 29940 Kgs.

Date: 08/10/2020 Time: 08:53

T
NET 14350
14690

CHARGES: Rs. 0



SL RMC PLANTSS
DEVARYAMJAL {V} SHAMIRPET{M}MEDCHAL
SOURCE

TICKET NO. : 2670
CUSTOMER : BVRC
ADDRESS : THURAKAPALLY

VEHICLE NO.: TS08UE4742
COMMODITY :
SOURCE :

GROSS weight: 19960 Kgs.

Date: 07/10/2020 Time: 14:03

TARE weight : 12820 Kgs.

Date: 07/10/2020 Time: 13:54

NET weight : 7140 Kgs.

CHARGES: Rs. 0



Signature

Purchase Order

Page(s) 1 Of 1

05-10-2020 11:34:49

Original / Office Copy / Purchase Div.Copy

From Company : **G V Reserch Centers Pvt Ltd**
5-4-187/3&4, II nd Floor, Soham Mansion, MG Road, Secunderabad-500003
G S T No. : 36AAHCG4562D1ZP

Supplier Details

KNR Infra Projects
Sy.No.51,52 and 54 East Gandhi
nagar,Nagaram,Meadchal-Malkajgiri,Telangana-500083

GSTIN 36AASFK8263B1Z2

9666663429

Doc No	70923	163196
Doc Date	30-09-2020	
Quote No	NIL	
Quote Date	30-09-2020	
SupplyType	Supply	

Kind Attn : Mr.Naveen Reddy

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-25	80.00	3,800.00	0.00	0.00	304,000.00
Total Order Value . . .					304,000.00
Rupees : Three Lakh(s) Four Thousand Only.					

Terms and Conditions :-

Specification / Brand Concrete mix shall be of Ready Mix Concrete.

Payment Terms Within 30 days of delivery of all materials & production of bill.

Tax Including GST in above prices

Delivery Date As per request of Project Manager

Delivery Location Innopolis
Sy no-542, Genome Valley, Thurkapally, Hyderabad, Telangana
Phone. 9502211011

Penalty For Delay Bills must be submitted to H.O. within 30days of supply of material.10% pty on value of order will be deducted in delay submission of bills.

Transportation Cost Included in the above price

Warranty Nil

Advance Paid Nil

Other Terms Final payment as per actual qty supplied as per batch sheet. Batch sheet/ report to be sent. Above order is for 5600C Slab Coloums&Beam work Purpose

Completion Date Nil

Measurment Nil

Security Nil

Remarks

For **G V Reserch Centers Pvt Ltd**

Authorised Signatory

Accepted the above Terms And Conditions

For **KNR Infra Projects**

Name : _____

Name : _____

Date : __/__/__

Requisition Form

Company Name:		GVRC		Date:		30.09.2020	
Site & Phase :		INNOPOLIS		Time:		15:00	
Supplier		SL RMC		Req. No.		163196	
Material required before date:		urgent		ID No.			

No	Description	Size	Quantity	Units	Inward No	Date
1	RMC	M25	80	CUM		
2						
3						
4						
5	Note: Issue PO to SL RMC.					
6						
7						
8						
9						

70-923

Remarks : For 5600C slab, columns and beam.

Prepared By	HARINI.P	Approved by	VENKATESH.G
Sign. & Date	30.09.2020 <i>Harini</i>	Sign. & Date	30.09.2020 <i>[Signature]</i>

Note: On receipt of material at site write inward number and date in last 2 columns.

SL RMC PLANTSS
DEVARYAMJAL (V) SHAMIRPET(M)MEDCHAL
SOURCE

TICKET NO. : 2669
CUSTOMER : GVRG
ADDRESS : THURKAPALLY

VEHICLE NO.: TS08UE7859
COMMODITY :
SOURCE :

GROSS weight: 29570 Kgs.

Date: 07/10/2020

Time: 11:08

TARE weight : 15090 Kgs.

Date: 07/10/2020

Time: 10:50

NET weight : 14480 Kgs.

CHARGES: Rs. 0



Signature