					T
Prepared by:		T.D. Murthy			·•
Date:		6/11/2020	)		<u> </u>
Site:		Serene Constructions LLP		Date	
	1 25 1			Date	
Requisition No	Date	Material Desescription	Purchase Manager - Remarks	Material delivered?	If material is not delivered - is dela justified?
150354	05/09/20	Bathroom tiles	Searching in a market	denvered:	[Bouned!
150357	11/09/20	Tiles for site villas	Searching in a market		<u> </u>
150383	05/10/20	Ceiling fan	Stock ready with the supplier, please collect it		<u> </u>
150386	06/10/20	Digital Camera	Online purchase.		<u> </u>
150388	07/10/20	PVC Gampa	Delivered		<u> </u>
150390	09/10/20	CPVC Material - FABT - 1"	Delivered		<del> </del>
150395	12/10/20	16amps switches, change over & isolater	Delivered		ļ
150397	12/10/20	Steel cutting blades	Delivered		ļ
150400	24/10/20	Cement bags	Tomorrow delivery		<u> </u>
150401	24/10/20	Bulk head light for outside villa lighting	Delivered		ļ
150402	24/10/20		Delivered		<u></u>
		,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	Denvered		<u> </u>
	N 0 U	elil)			
· V)		611120			
		1			
·····					_
	<del></del>				
	·····-				
	······-i				
					, =
		x *			
	<u></u>				
	Ī			-	······
	******************************				

## Remarks from site on the 'Requisition by Site Report' of purchase division

Site:	0	pany: Serene construction llp				1 31-10	-2020		
CONTRACTOR OF THE PROPERTY OF		rene farm		Date: Prepared by:		G.Siva prasad			
Report From / 24 To 24		0-2020 to 31-10-2020			roved by:		Syed.Golam Sarwar		
Report Date	31-10	-2020							_
List of requi	sitions numb	ers mis'ing in the repor	rt: NIL						_
List of requi	sitions where	PO/WO not prepared	3 working	days	after requisition	ons:		275	
Req No.	in Req		Item Description				Reason for not preparing PO/WO		
List of requi	sitions where	PO/WO is prepared ar	nd items ha	ve no	been receive	d at site l	beyond the	lead ti	me
Req No.	Req Date	Serial no of item in Req.	Item Description		Detai	Details of discussion with Supplier			
150354	05-09-20	2, 3 & 1,2	Bathroom tiles			R	Req: sent to MD's		
150357	11-09-20	1 to 4	Tiles for Site Villas		approval Req: sent to MD's				
150383	05-10-20	1,2	Tiles,ceiling fan			Suj	approval Supplier is arranging material		
150386	06-10-20	11	Digital camera			Online purchase			
150388	07-10-20	1	PVC gampa			Supplier is arranging material			
150390	09-10-20	25	Cpvc FABT 1"			Supplier is arranging material			
150395	12-10-20	1,11,16	Isolater, changeover, 16 amp switches			Supplier is arranging material			
150397	12-10-20	1	Steel cutting blades			Supplier is arranging material			
150400	24-10-20	1	Cement bags			Supplier is arranging			
150401	24-10-20	1	Bulk head lights for outside villa lighting		material Supplier is arranging material				
150402	24-10-20	1 to 4	Cpvc elbow,brass elbow,end cap,pvc nahani trap			Supplier is arranging material			
No. of gate passes issued this week: Delivery van site visit on:			Nil		Form No. 22-10-	2020	To No.	0	
nward report	(MRN/other	) & stock report emaile	ed in pdf for	rmat t	o purchase?		Yes		_
OC register S	the week	From No. 5486			Т	To No 5486			
ems not orde	ered but rece	ved: NIL					1.0   3		
ems sent to	HO /vendor t	hat are pending for rep	air: NIL					7	_
ther correcti	ions & remar	ks: NIL							-
etails				Admin Officer/Manager		Admin Audit			
Sign S		.Golam Sarwar		G.Siva prasad				-	
ate	31-1			31-10-20					_
tes: 1. * Send	a copy of the	missing requisitions to Purc	hase immedia	tely, 2	Send this repor	t to purch	ase@moding	nerties c	20***

Notes: 1. \* Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to <a href="mailto:purchase@modiproperties.com">purchase@modiproperties.com</a>, ashaiya@modiproperties.com and <a href="mailto:raight:r