

KMC pour report					
Company/ firm:	Modi properties pvt ltd	Project:	May Flower Platinum	A. Estimated quantity:	160cum
Flat / Villa no.:	-	Block No.:	A block	B. Requisition quantity:	160cum
Slab no.:	For A block Slab 12 concrete pouring[1004 to 1008]	PO Nos.	71853	C. Actual quantity poured:	157cum
Requisition nos.:	177074	Supplier:	Cemex infra	D. Difference (C-A):	-3cum
Sign of security	Nizam	Sign of Admin	Saravali - K	Sign of Project manager	22/11/2020
Date	10/11/2020	Date	10/11/20	Date	10/11/2020

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MNR No.
1.	05-11-20	06:30	6cum	3998	14400	14450		14517	85003
2.	05-11-20	6:40	6cum	3999	14400	15000		14518	85004
3.	05-11-20	07:00	6cum	4000	14400	15010		14519	85005
4.	05-11-20	07:15	6cum	4001	14400	14610		14520	85006
5.	05-11-20	08:00	6cum	4002	14400	14730		14521	85007
6.	05-11-20	08:40	6cum	4003	14400	12960	1440	14522	85008
7.	05-11-20	08:50	6cum	4004	14400	13880	520	14523	85009
8.	05-11-20	09:00	6cum	4005	14400	14890		14524	85010
9.	05-11-20	09:25	6cum	4006	14400	14770		14525	85011
10.	05-11-20	10:05	6cum	4007	14400	14340	60	14526	85012
11.	05-11-20	10:25	6cum	4008	14400	14790		14527	85013
12.	05-11-20	11:30	6cum	4009	14400	14310	90	14528	85014
Total			72cum		172800cum	170690kgs	2110kgs		
Remarks:									

Remarks:

RMC pour report

Company/ Firm:	Modi properties pvt ltd	Project:	May Flower Platinum	A. Estimated quantity:	160cum
Flat / Villa no.:	-	Block No.:	A block	B. Requisition quantity:	160cum
Slab no.:	For A block Slab 12 concrete pouring[1004 to 1008]	PO Nos.	71853	C. Actual quantity poured:	157cum
Requisition nos.:	177074	Supplier:	Cemex infra	D. Difference (C-A):	-3cum
Sign of security	Nizara	Sign of Admin	Saravani. K	Sign of Project manager	zck
Date	10/11/2020	Date	10/11/20	Date	10/11/2022

Details of RMC pour

Sl. No	Date	Time	Quantity poured	Dc No./ Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MРН No.
13	05-11-20	11;45	6cum	4010	14400	14480		14529	85015
14	05-11-20	12;30	6cum	4011	14400	14830		14530	85016
15	05-11-20	12;50	6cum	4012	14400	14690		14531	85017
16	05-11-20	13;05	6cum	4013	14400	14070	330	14532	85018
17	05-11-20	13;15	6cum	4014	14400	14330	70	14533	85019
18	05-11-20	13;35	6cum	4015	14400	14750		14534	85020
19	05-11-20	14;05	6cum	4016	14400	15160		14535	85021
20	05-11-20	15;50	6cum	4017	14400	14970		14536	85022
21	05-11-20	16;05	6cum	4018	14400	12430	1970	14537	85023
22	05-11-20	18;15	6cum	4019	14400	17030		14538	85024
23	05-11-20	18;45	6cum	4020	14400	16270		14539	85025
24	05-11-20	19;00	6cum	4021	14400	16730		14540	85026
Total			72cum		172800cum	170430kgs	2370kgs		
Remarks:									

--

Company/ firm:	Modi properties pvt ltd	Project:	May Flower Platinum	A. Estimated quantity:	160cum
Flat / Villa no.:	-	Block No.:	A block	B. Requisition quantity:	160cum
Slab no.:	For A block Slab 12 concrete pouring[1004 to 1008]	PO Nos.	71853	C. Actual quantity poured:	157cum
Requisition nos.:	177074	Supplier:	Cemex infra	D. Difference (C-A):	-3cum
Sign of security	<i>Nizam</i>	Sign of Admin	<i>Saravali . K</i>	Sign of Project manager	<i>Z</i>
Date	10/11/2020	Date	10/11/20	Date	10/11/2020

Details of RMC pour

[illegible]