

PURCHASE DIVISION
Advice for approval for credit to supplier

Date:	16/11/2020	Prepared by:	MINISH.
PO/WO no.	70928.	PO / WO Date.	30/09/2020.
Supplier Name	SLRMC PLANT.	PO/WO amount	3,04,000/-
Firm/Company	GURC.	Project	Tunipolis.
Sl. No.	Bill No.	Bill Date	Bill amount
1.	145.	03/10/2020	2,50,800/-
2.			
3.			
Amount A – Bills total(Excluding Transport & Hamali Charges):			2,50,800/-
Sl. No.	DC No	DC. Date	MRN No.
1.			☐ Yes ☐ No
2.	Pouring Report Enclosed.		☐ Yes ☐ No
3.			☐ Yes ☐ No
4.			☐ Yes ☐ No
Amount B – Other Credits :			—
Amount C – Other Debits :			—
Amount D (D=A+B-C) – Amount to be credited to the supplier:			2,50,800/-
Amount E – PO / WO value:			3,04,000/-
Amount F – Difference (A – E):			53,200/-
Quantity received as per PO /WO		☐ Yes ☐ Excess received ☒ Short received ☐ Other (explained below)	
Is difference between PO / Bill acceptable?		☒ Yes ☐ No (explained below)	
Excess / short material received		☒ Approved – within acceptable limits ☐ No (explained below)	
Close PO / W?O		☒ Yes ☐ No – wait for balance material ☐ No (explained below)	
Advance paid / PDC given (deduct when paying)		☐ Yes – Rs. ___/- ☒ No	
Payment – due date		20/11/2020	
Remarks: Part quantity Received 66 cu/atr balance qty 14 cu/atr. Receivable.			
Approved by	Purchase Officer	Purchase Manager	Procurement Manager
Sign:			
Date			

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 5,000/-, Purchase Manager and Procurement Manager to approve all bills from 5,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-

RMC pour report


Company/ firm:	GVRC	Project:	Innopolis	A. Estimated quantity:	80 Cu Mtrs
Flat / Villa no.:	-	Block No.:	5600E	B. Requisition quantity:	80 Cu Mtrs
Footings :	Slab	PO Nos.	70923	C. Actual quantity poured:	66 Cu mtrs
Requisition nos.:	163196	Supplier:	SL INFRA	D. Difference (C-A):	14C mtrs
Sign of security	<i>Asw</i>	Sign of Admin	<i>Radhika</i>	Sign of Project manager	<i>[Signature]</i>
Date	07.10.2020	Date	07.10.2020	Date	07.10.2020

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube)	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MRN No.
1	02.10.20	10:53	6 M3	3721	14400	14820	-	1800	83629
2	02.10.20	11:03	6 M3	3722	14400	14780	-	1801	83631
3	02.10.20	11:16	6 M3	3723	14400	14710	-	1802	83632
4	02.10.20	11:28	6 M3	3724	14400	15310	-	1803	83633
5	02.10.20	13:46	6 M3	3725	14400	14760	-	1804	83634
6	02.10.20	14:38	6 M3	3726	14400	14689	-	1805	83635
7	02.10.20	14:50	6 M3	3727	14400	14550	-	1806	83636
8	02.10.20	15:03	6 M3	3728	14400	14590	-	1807	83637
9	02.10.20	15:38	6 M3	3729	14400	14750	-	1808	83638
10	02.10.20	17:13	6 M3	3730	14400	14840	-	1809	83655
11	02.10.20	17:58	6 M3	3731	14400	15000	-	1810	83656
Total:			66 cu mtrs						
Remarks:									

Note: 1. Report to be sent on completion of each slab or footing for a block or villa. 2. Report must be sent within one working day with relevant documents attached. 3. Weigh all vehicles. 4. 6 m cu vehicles weight less than 14,100 kgs – deduct amount in bill. 5. Calculate short fall in weight as per internal memo no. 912/70/b dated 10.09.2014. If short fall is within permissible limits, write shortfall as Nil. 6. Ensure that relevant totals are entered.

Tax Invoice

SI Rmc Plant Sy No719/2 Devaryamjal (Village) Shameerpet (M) Medchal(D) Gstin:36ADNFS2288J1ZF GSTIN/UIN: 36ADNFS2288J1ZF State Name : Telangana, Code : 36 Contact : 8522899999 E-Mail : sirmcplant@gmail.com		Invoice No. 145		Dated 3-Oct-2020	
Buyer G.V Reserch Centers Pvt Ltd 5-4-187/3&4 ,2nd Floor Soham Mansion , MG Road , Secundrabad-500003 GSTIN/UIN : 36AAHCG4562D1ZP State Name : Telangana, Code : 36		Supplier's Ref. 145		Mode/Terms of Payment	
		Buyer's Order No. 70923		Other Reference(s)	
		Terms of Delivery		Dated	

SI No.	Description of Goods	HSN/SAC	GST Rate	Quantity	Rate	per	Amount
1	M25 P Output CGST @9 % Output SGST @9 % Round Off Less :  Radhika	38245010	18 %	66.00 cbm	3,220.34	cbm	2,12,542.44
						9 % 9 %	19,128.82 19,128.82 (-)0.08
Total				66.00 cbm			₹ 2,50,800.00

Amount Chargeable (in words) **INR Two Lakh Fifty Thousand Eight Hundred Only** E. & O.E

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
38245010	2,12,542.44	9%	19,128.82	9%	19,128.82	38,257.64
Total	2,12,542.44		19,128.82		19,128.82	38,257.64

Tax Amount (in words) : **INR Thirty Eight Thousand Two Hundred Fifty Seven and Sixty Four paise Only**

Remarks:
01.10.2020 to 02.10.2020

Declaration
We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Customer's Seal and Signature

Company's Bank Details
Bank Name : **Lakshmi Vilas Bank**
A/c No. : **0136360000001393**
Branch & IFS Code : **As Rao Nagar & LA**


Authorized Signatory

This is a Computer Generated Invoice

Purchase Order

Page(s) 1 Of 1

05-10-2020 11:42:09 AM



70923

30.09.20 4:15:44

From Company : **G V Reserch Centers Pvt Ltd**
5-4-187/3&4, II nd Floor, Soham Mansion, MG Road, Secunderabad-50
G S T No. : 36AAHCG4562D1ZP

Supplier Details			
SL RMC PLANT	Doc No	70923	163196
Sy.No.719/2,Devaryamjal Shameerpet,Medchal.	Doc Date	30-09-2020	
	Quote No	NIL	
	Quote Date	30-09-2020	
7207255678	SupplyType	Supply	

Kind Attn : **MR P. VENKATESHWARA RAO**

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-25	80.00	3,800.00	0.00	0.00	304,000.00
Total Order Value . . .					304,000.00

Rupees : Three Lakh(s) Four Thousand Only.

Terms and Conditions :-

Specification / Brand	Concrete mix shall be of Ready Mix Concrete.
Payment Terms	Within 30 days of delivery of all materials & production of bill.
Tax	Including GST in above prices
Delivery Date	As per request of Project Manager
Delivery Location	Innopolls Sy no-542, Genome Valley, Thurkapally, Hyderabad, Telangana Phone. 9502211011
Penalty For Delay	Bills must be submitted to H.O. within 30days of supply of material.10% pty on value of order will be deducted in delay submission of bills.
Transportation Cost	Included in the above price
Warranty	Nil
Advance Paid	Nil
Other Terms	Final payment as per actual qty supplied as per batch sheet. Batch sheet/ report to be sent. Above order is for 5600C Slab Coloums&Beam work Purpose
Completion Date	Nil
Measurment	Nil
Security	Nil
Remarks	

For **G V Reserch Centers Pvt Ltd**

Authorised Signatory

Accepted the above Terms And Conditions

For **SL RMC PLANT**

Name :
Contact --

Name :

Date : / /

Purchase Order

Page(s) 1 Of 1

05-10-2020 11:42:09 AM

Original / Office Copy / Purchase Div.Copy

From Company : **G V Reserch Centers Pvt Ltd**
5-4-187/3&4, II nd Floor, Soham Mansion, MG Road, Secunderabad-500003
G S T No. : 36AAHCG4562D1ZP

Supplier Details			
SL RMC PLANT	Doc No	70923	163196
Sy.No.719/2,Devaryamjal Shameerpet,Medchal.	Doc Date	30-09-2020	
	Quote No	NIL	
	Quote Date	30-09-2020	
7207255678	SupplyType	Supply	

Kind Attn : **MR P. VENKATESHWARA RAO**

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-25	80.00	3,800.00	0.00	0.00	304,000.00
Total Order Value . . .					304,000.00

Rupees : Three Lakh(s) Four Thousand Only.

Terms and Conditions :-

Specification / Brand	Concrete mix shall be of Ready Mix Concrete.
Payment Terms	Within 30 days of delivery of all materials & production of bill.
Tax	Including GST in above prices
Delivery Date	As per request of Project Manager
Delivery Location	Innopolis Sy no-542, Genome Valley, Thurkapally, Hyderabad, Telangana Phone. 9502211011
Penalty For Delay	Bills must be submitted to H.O. within 30days of supply of material. 10% pty on value of order will be deducted in delay submission of bills.
Transportation Cost	Included in the above price
Warranty	Nil
Advance Paid	Nil
Other Terms	Final payment as per actual qty supplied as per batch sheet. Batch sheet/ report to be sent. Above order is for 5600C Slab Coloums&Beam work Purpose
Completion Date	Nil
Measurment	Nil
Security	Nil
Remarks	

Part quantity Reviewed,
Balance Receivable
Bill No 145, dt 03/10/2020
amt - 2,50,800/-
Bal amt - 53,200/-
1460/mtr.

PO - clear

16/11/2020

For **G V Reserch Centers Pvt Ltd**

Authorised Signatory

Name : 05/10/2020

Contact :-

Accepted the above Terms And Conditions

For **SL RMC PLANT**

Name : _____

Date : __/__/__

Purchase Order

Page(s) 1 Of 1

30-09-2020 4:03:40 PM

Or

From Company : **G V Reserch Centers Pvt Ltd**
5-4-187/3&4, II nd Floor, Soham Mansion, MG Road, Secunderabad-500C
G S T No. : 36AAHCG4562D1ZP

Supplier Details			
KNR Infra Projects Sy.No.51,52 and 54 East Gandhi nagar,Nagaram,Meadchal-Malkajgiri,Telangana-500083 9666663429	Doc No	70923	163196
	Doc Date	30-09-2020	
	Quote No	NIL	
	Quote Date	30-09-2020	
	SupplyType	Supply	

Kind Attn : **Mr.Naveen Reddy**

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-25	80.00	3,800.00	0.00	0.00	304,000.00
Total Order Value . . .					304,000.00

Rupees : Three Lakh(s) Four Thousand Only.

Terms and Conditions :-

Specification / Brand	Concrete mix shall be of Ready Mix Concrete.
Payment Terms	Within 30 days of delivery of all materials & production of bill.
Tax	Including GST in above prices
Delivery Date	As per request of Project Manager
Delivery Location	Innopolis Sy no-542, Genome Valley, Thurkapally, Hyderabad, Telangana Phone. 9502211011
Penalty For Delay	Bills must be submitted to H.O. within 30days of supply of material.10% pty on value of order will be deducted in delay submission of bills.
Transportation Cost	Included in the above price
Warranty	Nil
Advance Paid	Nil
Other Terms	Final payment as per actual qty supplied as per batch sheet. Batch sheet/ report to be sent. Above order is for 5600C Slab Coloums&Beam work Purpose
Completion Date	Nil
Measurment	Nil
Security	Nil
Remarks	



For **G V Reserch Centers Pvt Ltd**

Authorised Signatory

Name : 30/09/2020

Accepted the above Terms And Conditions

For **KNR Infra Projects**

Name : _____

Date : / /

Requisition Form

Company Name:		GVRC		Date:		30.09.2020		
Site & Phase :		INNOPOLIS		Time:		15:00		
Supplier		SL RMC		Req. No.		163196		
Material required before date:			urgent		ID No.			60340
No	Description	Size	Quantity	Units	Inward No	Date		
1	RMC	M25	80	CUM				
2								
3								
4								
5	Note: Issue PO to SL RMC. KHR.		PO 70925					
6								
7								
8								
9								
Remarks : For 5600C slab, columns and beam.								
Prepared By		HARINI.P		Approved by		VENKATESH.G		
Sign.& Date		30.09.2020		Sign. & Date		30.09.2020		

Note: On receipt of material at site write inward number and date in last 2 columns.





SL RMC PLANT
READY-MIX CONCRETE

DELIVERY CHALLAN

Plot No. 26, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad,
Telangana - 500 062.

D.C. No. : **3721**

Date : 02/10/20
Amratapally

To, GVRC (Modi Properties)
M/s.

Vehicle No. : TS08VE 8894

S.No.	Grade	PARTICULARS	Qty.	Cum.	Value
1	M25	Time: 10.53	6m ³	6m ³	Pump

INWARD
1800 x 27/10/20
83629



Receiver's Signature

For **SL RMC PLANT**

Mr.
Authorised Signatory



Schwing stetter
MCI 360 Control System

SL RMC PLANT

Autographic / Batch Report / Delivery Note


Batch Date	2-Oct-20	Plant Serial No	M1-25
Batch time	10:45	Batch End Time	10:53
		Batcher Name	STETTER
Batch No :	4358	Truck Driver	***
Customer:	GVRC	Production Qty:	6.00
Site address	THURAKAPALLY	Returned Qty:	0.00
Recipe Code :	M25 GVRC	Total Ordered Qty:	0.00
Recipe Name	M25 GVRC	With This Load	6.00
Truck No:	TS 08 UE 8894	Batch Size :	1.00

	SAND1	SAND2	12MM	20MM	Agg5	Agg6	Cem1	Cem2	Cem3	Cem4	Cem5	Water	Ice	Slurry	Silice	Admix1	Admix1.2	Admix2
Recipe	0	790	420	670	0	0	280	70	0	0	0	165	0	0	0	2.50	0.0	0.0
Target	0	790	420	670	0	0	280	70	0	0	0	165	0	0	0	2.50	0.0	0.0
10:46	0	790	420	670	0	0	280	70	0	0	0	164	0	0	0	2.52	0.0	0.0
10:47	0	791	418	670	0	0	281	71	0	0	0	166	0	0	0	2.50	0.0	0.0
10:48	0	792	420	672	0	0	280	70	0	0	0	166	0	0	0	2.56	0.0	0.0
10:50	0	790	420	670	0	0	279	71	0	0	0	165	0	0	0	2.50	0.0	0.0
10:51	0	790	422	672	0	0	281	69	0	0	0	165	0	0	0	2.54	0.0	0.0
10:52	0	792	421	670	0	0	280	70	0	0	0	166	0	0	0	2.50	0.0	0.0

Total																		
Act	0	4745	2521	4024	0	0	1681	421	0	0	0	992	0	0	0	15.12	0	0
Tar	0	4740	2520	4020	0	0	1680	420	0	0	0	990	0	0	0	15	0	0

Moisture Corection & Other Component Corection

G1Moi	G2Moi	G3Moi	G4Moi	G5Moi	G6Moi	C1 cor	C1 cor	C3 cor	C4 cor	C5 cor	W1 Cor	W2	Si Cor	Adm11.c	Adm12.c	Adm21.c
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0



SL RMC PLANTSS
DEVARYAMJAL (V) SHAMIRPET(M)MEDCHAL
SOURCE

TICKET NO. : 2607
CUSTOMER : GORE
ADDRESS :

VEHICLE NO. : TS08UE8894
COMMODITY :
SOURCE :

GROSS weight: 26860 Kgs.
TARE weight : 12040 Kgs.
NET weight : 14820 Kgs.

Date: 02/10/2020 Time: 19:08
Date: 02/10/2020 Time: 18:48
CHARGES: Rs. 0

Signature



SL RMC PLANT
READY-MIX CONCRETE

DELIVERY CHALLAN

Plot No. 26, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad,
Telangana - 500 062.



D.C. No. : **3722**

Date : 02/10/2020
Thurakapally

To, Civ Rc (Modi Properties)
M/s. AP 28 Y 5164

Vehicle No. :

S.No.	Grade	PARTICULARS	Qty.	Cum.	Value
		2 m ²⁵ Time:- 11:03	6 m ³	12 m ³	Pump



Receiver's Signature

For **SL RMC PLANT**

Mi
Authorised Signatory

SL RMC PLANT

Autographic / Batch Report / Delivery Note


Batch Date	2-Oct-20	Plant Serial No	M1-25
Batch time	10:55	Batch End Time:	11:03
		Batcher Name	STETTER
Batch No :	4359	Truck Driver	***
Customer:	GVRC	Production Qty	6.00
Site address:	THURAKAPALLY	Returned Qty:	0.00
Recipe Code :	M25 GVRC	Total Ordered Qty:	0.00
Recipe Name	M25 GVRC	With This Load	12.00
Truck No:	AP 28 Y 5164	Batch Size	1.00

	SAND1	SAND2	12MM	20MM	Agg5	Agg6	Cem1	Cem2	Cem3	Cem4	Cem5	Water	Ice	Slurry	Silice	Admix1	Admix1.2	Admix2
Recipe	0	790	420	670	0	0	280	70	0	0	0	165	0	0	0	2.50	0.0	0.0
Target	0	790	420	670	0	0	280	70	0	0	0	165	0	0	0	2.50	0.0	0.0
10:56	0	790	422	670	0	0	280	70	0	0	0	165	0	0	0	2.50	0.0	0.0
10:57	0	789	420	671	0	0	282	72	0	0	0	166	0	0	0	2.50	0.0	0.0
10:58	0	792	419	672	0	0	279	70	0	0	0	165	0	0	0	2.58	0.0	0.0
11:00	0	790	420	668	0	0	280	69	0	0	0	165	0	0	0	2.50	0.0	0.0
11:01	0	789	422	670	0	0	282	70	0	0	0	164	0	0	0	2.55	0.0	0.0
11:02	0	792	420	671	0	0	280	71	0	0	0	165	0	0	0	2.50	0.0	0.0

Total																		
Act	0	4742	2523	4022	0	0	1683	422	0	0	0	990	0	0	0	15.13	0	0
Tar	0	4740	2520	4020	0	0	1680	420	0	0	0	990	0	0	0	15	0	0

Moisture Corection & Other Component Corection

G1Moi	G2Moi	G3Moi	G4Moi	G5Moi	G6Moi	C1.cor	C1.cor	C3.cor	C4.cor	C5.cor	W1 Cor	W2	Si Cor	Adm11.c	Adm12.c	Adm21.c
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0



SL RMC PLANTSS
DEVARYAMJAL {V} SHAMIRPET{M}MEDCHAL
SOURCE

TICKET NO. : 2612
CUSTOMER : GVRC
ADDRESS :

VEHICLE NO.: AP28Y5164
COMMODITY :
SOURCE : THURAKAPALLY

GROSS weight: 25690 Kgs.
TARE weight : 10910 Kgs.
NET weight : 14780 Kgs.

Date: 02/10/2020 Time: 19:13
Date: 02/10/2020 Time: 19:11

CHARGES: Rs. 0
Signature



SL RMC PLANT
READY-MIX CONCRETE

DELIVERY CHALLAN

Plot No. 26, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad,
Telangana - 500 062.

D.C. No. : **3723**

To, **GVRC (Modi Properties)**
M/s. **GVRC (Modi Properties)**


Date : **02/10/2020**
Thurakapally

Vehicle No. : **AP 16 TK 0480**

S.No.	Grade	PARTICULARS	Qty.	Cum.	Value
3	M25	Time:- 11.16	6m ³	18m ³	Pump

Receiver's Signature

INWARD
Inward No: **1802**
MRN No: **83632**
Received By: **[Signature]**
Dt: **02/10/20**
Sign: **[Signature]**



For **SL RMC PLANT**

[Signature]
Authorised Signatory

SL RMC PLANT

Autographic / Batch Report / Delivery Note


Batch Date	2-Oct-20	Plant Serial No	M1-25
Batch time	11:08	Batch End Time:	11:16
		Batcher Name	STETTER
Batch No :	4360	Truck Driver	***
Customer:	GVRC	Production Qty:	6 00
Site address:	THURAKAPALLY	Returned Qty:	0 00
Recipe Code :	M25 GVRC	Total Ordered Qty:	0 00
Recipe Name	M25 GVRC	With This Load	18.00
Truck No:	AP 16 TK 0480	Batch Size :	1.00

	SAND1	SAND2	12MM	20MM	Agg5	Agg6	Cem1	Cem2	Cem3	Cem4	Cem5	Water	Ice	Slurry	Silice	Admix1	Admix1.2	Admix2
Recipe	0	790	420	670	0	0	280	70	0	0	0	165	0	0	0	2.50	0.0	0.0
Target	0	790	420	670	0	0	280	70	0	0	0	165	0	0	0	2.50	0.0	0.0
11:09	0	790	420	671	0	0	280	70	0	0	0	165	0	0	0	2.50	0.0	0.0
11:10	0	792	421	670	0	0	281	70	0	0	0	165	0	0	0	2.58	0.0	0.0
11:11	0	789	420	672	0	0	280	72	0	0	0	165	0	0	0	2.50	0.0	0.0
11:13	0	790	418	670	0	0	279	70	0	0	0	165	0	0	0	2.56	0.0	0.0
11:14	0	792	420	669	0	0	282	68	0	0	0	166	0	0	0	2.50	0.0	0.0
11:15	0	790	422	670	0	0	280	70	0	0	0	165	0	0	0	2.60	0.0	0.0

Total																		
Act	0	4743	2521	4022	0	0	1682	420	0	0	0	991	0	0	0	15.24	0	0
Tar	0	4740	2520	4020	0	0	1680	420	0	0	0	990	0	0	0	15	0	0

Moisture Corection & Other Component Corection

G1Moi	G2Moi	G3Moi	G4Moi	G5Moi	G6Moi	C1.cor	C1.cor	C3.cor	C4.cor	C5.cor	W1 Cor	W2	Si Cor	Adm11.c	Adm12.c	Adm21.c
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0



SL RMC PLANTSS
DEVARYAMJAL (V) SHAMIRPET(M)MEDCHAL

SOURCE

TICKET NO. : 2592
CUSTOMER : BVRC
ADDRESS : THURAKAPALLY

VEHICLE NO.: AP16TK0480
COMMODITY :
SOURCE :

GROSS weight: 27390	Kgs.	Date: 02/10/2020	Time: 17:18
TARE weight : 12680	Kgs.	Date: 02/10/2020	Time: 16:47
NET weight : 14710	Kgs.	CHARGES: Rs. 0	

Signature



SL RMC PLANT
READY-MIX CONCRETE

DELIVERY CHALLAN

Plot No. 26, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad,
Telangana - 500 062.

D.C. No. : **3724**


Date : 02/10/2020

To, GVRc (Modi Properties)


M/s. Churapally

Vehicle No. : TS 08 UE 4742

S.No.	Grade	PARTICULARS	Qty.	Cum.	Value
		4m25 time: 11.28	6m ³	24m ³	Pump



Receiver's Signature



For **SL RMC PLANT**

[Signature]
Authorised Signatory



Schwing stetter
MCI 360 Control System

SL RMC PLANT


Autographic / Batch Report / Delivery Note

Batch Date	2-Oct-20	Plant Serial No	M1-25
Batch time	11:20	Batch End Time:	11:28
		Batcher Name	STETTER
Batch No :	4361	Truck Driver	***
Customer:	GVRC	Production Qty:	6.00
Site address:	THURAKAPALLY	Returned Qty:	0.00
Recipe Code :	M25 GVRC	Total Ordered Qty:	0.00
Recipe Name	M25 GVRC	With This Load	24.00
Truck No:	TS 08 UE 4742	Batch Size :	1.00

	SAND1	SAND2	12MM	20MM	Agg5	Agg6	Cem1	Cem2	Cem3	Cem4	Cem5	Water	Ice	Slurry	Silice	Admix1	Admix1.2	Admix2
Recipe	0	790	420	670	0	0	280	70	0	0	0	165	0	0	0	2.50	0.0	0.0
Target	0	790	420	670	0	0	280	70	0	0	0	165	0	0	0	2.50	0.0	0.0
11:21	0	790	420	672	0	0	280	70	0	0	0	165	0	0	0	2.50	0.0	0.0
11:22	0	790	422	670	0	0	282	71	0	0	0	165	0	0	0	2.56	0.0	0.0
11:23	0	792	420	671	0	0	281	70	0	0	0	166	0	0	0	2.54	0.0	0.0
11:25	0	788	422	668	0	0	280	69	0	0	0	165	0	0	0	2.50	0.0	0.0
11:26	0	790	417	670	0	0	279	71	0	0	0	165	0	0	0	2.50	0.0	0.0
11:27	0	791	420	670	0	0	282	70	0	0	0	164	0	0	0	2.54	0.0	0.0
Total																		
Act	0	4741	2521	4021	0	0	1684	421	0	0	0	990	0	0	0	15.14	0	0
Tar	0	4740	2520	4020	0	0	1680	420	0	0	0	990	0	0	0	15	0	0

Moisture Corection & Other Component Corection

G1Moi	G2Moi	G3Moi	G4Moi	G5Moi	G6Moi	C1.cor	C1.cor	C3.co	C4.cor	C5.cor	W1 Cor	W2	Si Cor	Adm11.c	Adm12.c	Adm21.c
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0



SL RMC PLANTSS
DEVARYAMJAL {V} SHAMIRPET {M} MEDCHAL
SOURCE

DISPATCH NO. : 2500
ADDRESS : THORAKAPALLY

RECEIPT NO. : 1508UE4742
SOURCE

GROSS weight: 27620 Kgs.
TARE weight : 12490 Kgs.
NET weight : 15130 Kgs.

Date: 02/10/2020 Time: 18:02
Date: 02/10/2020 Time: 16:57
CHARGES: Rs. 0

Signature



Schwing stetter
MCI 360 Control System

SL RMC PLANT


Autographic / Batch Report / Delivery Note

Batch Date	2-Oct-20	Plant Serial No	M1-25
Batch time	13:38	Batch End Time	13:46
		Batcher Name	STETTER
Batch No.	4362	Truck Driver	***
Customer	GVRC	Production Qty	6.00
Site address	THURAKAPALLY	Returned Qty	0.00
Recipe Code	M25 GVRC	Total Ordered Qty	0.00
Recipe Name	M25 GVRC	With This Load	30.00
Truck No.	TS 08 UE 7651	Batch Size	1.00

	SAND1	SAND2	12MM	20MM	Agg5	Agg6	Cem1	Cem2	Cem3	Cem4	Cem5	Water	Ice	Slurry	Silice	Admix1	Admix1.2	Admix2
Recipe	0	790	420	670	0	0	280	70	0	0	0	165	0	0	0	2.50	0.0	0.0
Target	0	790	420	670	0	0	280	70	0	0	0	165	0	0	0	2.50	0.0	0.0
13:39	0	790	422	670	0	0	280	70	0	0	0	165	0	0	0	2.50	0.0	0.0
13:40	0	792	419	669	0	0	281	72	0	0	0	166	0	0	0	2.50	0.0	0.0
13:41	0	790	420	672	0	0	279	70	0	0	0	165	0	0	0	2.60	0.0	0.0
13:43	0	789	420	669	0	0	282	70	0	0	0	165	0	0	0	2.50	0.0	0.0
13:44	0	792	418	672	0	0	280	68	0	0	0	165	0	0	0	2.48	0.0	0.0
13:45	0	790	422	670	0	0	281	70	0	0	0	166	0	0	0	2.52	0.0	0.0
Total																		
Act	0	4743	2521	4022	0	0	1683	420	0	0	0	992	0	0	0	15.1	0	0
Tar	0	4740	2520	4020	0	0	1680	420	0	0	0	990	0	0	0	15	0	0

Moisture Corection & Other Component Corection

G1Moi	G2Moi	G3Moi	G4Moi	G5Moi	G6Moi	C1 cor	C1 cor	C3 co	C4 cor	C5 cor	W1 Cor	W2	Si Cor	Adm11 c	Adm12 c	Adm21 c
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0





SL RMC PLANT
READY-MIX CONCRETE

DELIVERY CHALLAN

Plot No. 26, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad,
Telangana - 500 062.

D.C. No. : **3725**


To, **Govt (Modi Properties)**
M/s. **Govt (Modi Properties)**

Date : **02/10/20**

Thirukapally

Vehicle No. : **TS 08 UE 7651**

S.No.	Grade	PARTICULARS	Qty.	Cum.	Value
5	M25	Time: 13.46	6m ³	30m ³	Pump



Receiver's Signature

SL RMC PLANT

Authorised Signatory

DEVARYANJAE (C) SMC BLANKISS
SOURCE (H) MEDCHAL

TICKET NO. : 2598
CUSTOMER : GVRG
ADDRESS : THURAKAPALLY

VEHICLE NO.: TS08UE7651
COMMODITY :
SOURCE :

GROSS weight: 25730 Kgs.
TARE weight : 10970 Kgs.
NET weight : 14760 Kgs.

Date: 02/10/2020 Time: 18:35
Date: 02/10/2020 Time: 17:44
CHARGES: Rs. 0

Signature



SL RMC PLANT
READY-MIX CONCRETE

DELIVERY CHALLAN

Plot No. 26, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad,
Telangana - 500 062.

D.C. No. : **3726**


Date : **02/10/2020**

To, **GURC (Modi Properties)**
M/s. **GURC (Modi Properties)**

Thusa Kapally

Vehicle No. : **TS 08 UE 7860**

S.No.	Grade	PARTICULARS	Qty.	Cum.	Value
6	M25	Time: 14.38	6m ³	36m ³	Pump



Receiver's Signature

For **SL RMC PLANT**

Mr.
Authorised Signatory

SL RMC PLANT

Autographic / Batch Report / Delivery Note


Batch Date	2-Oct-20	Plant Serial No	M1-25
Batch time	14:30	Batch End Time	14:38
		Batcher Name	STETTER
Batch No	4364	Truck Driver	***
Customer	GVRC	Production Qty	6.00
Site address	THURAKAPALLY	Returned Qty	0.00
Recipe Code	M25 GVRC	Total Ordered Qty	0.00
Recipe Name	M25 GVRC	With This Load	36.00
Truck No	TS 08 UE 7860	Batch Size	1.00

	SAND1	SAND2	12MM	20MM	Agg5	Agg6	Cem1	Cem2	Cem3	Cem4	Cem5	Water	Ice	Slurry	Silice	Admix1	Admix1 2	Admix2
Recipe	0	790	420	670	0	0	280	70	0	0	0	165	0	0	0	2.50	0.0	0.0
Target	0	790	420	670	0	0	280	70	0	0	0	165	0	0	0	2.50	0.0	0.0
14:31	0	790	421	670	0	0	280	70	0	0	0	165	0	0	0	2.50	0.0	0.0
14:32	0	789	420	670	0	0	282	71	0	0	0	165	0	0	0	2.54	0.0	0.0
14:33	0	792	421	668	0	0	280	70	0	0	0	165	0	0	0	2.50	0.0	0.0
14:35	0	790	419	670	0	0	279	69	0	0	0	165	0	0	0	2.56	0.0	0.0
14:36	0	789	420	672	0	0	282	71	0	0	0	165	0	0	0	2.50	0.0	0.0
14:37	0	791	420	670	0	0	280	69	0	0	0	165	0	0	0	2.40	0.0	0.0

Total																		
Act	0	4741	2521	4020	0	0	1683	420	0	0	0	990	0	0	0	15	0	0
Tar	0	4740	2520	4020	0	0	1680	420	0	0	0	990	0	0	0	15	0	0

Moisture Corection & Other Component Corection

G1Moi	G2Moi	G3Moi	G4Moi	G5Moi	G6Moi	C1 cor	C1 cor	C3 co	C4 cor	C5 cor	W1 Cor	W2	Si Cor	Adm11	Adm12 c	Adm21 c
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0



SL RMC PLANTSS
DEVARYAMJAL (V) SHAMIRPET(M)MEDCHAL
SOURCE

TICKET NO. : 2600
CUSTOMER : GVRC
ADDRESS :

VEHICLE NO.: TS08UE7860
COMMODITY :
SOURCE :

GRUSS weight: 27640 Kgs.
TARE weight : 12960 Kgs.
NET weight : 14680 Kgs.

Date: 02/10/2020 Time: 18:14
Date: 02/10/2020 Time: 17:46
CHARGES: Rs. 0

Signature

DELIVERY CHALLAN

Plot No. 26, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad,
Telangana - 500 062.

C. No. : **3727**

O,
W/s.


GURC (Modi Properties)

Date : **02/10/2020**


Thurakapally

Vehicle No. :

TS 28 UE 8894

S.No.	Grade	PARTICULARS	Qty.	Cum.	Value
7	M25	Time:- 14.50 	6m ³	62m ³	Pump

Receiver's Signature



For **SL RMC PLANT**


Authorised Signat

SL RMC PLANT

Autographic / Batch Report / Delivery Note


Batch Date	2-Oct-20	Plant Serial No	M1-25
Batch time	14:42	Batch End Time	14:50
		Batcher Name	STETTER
Batch No	4365	Truck Driver	***
Customer	GVRC	Production Qty	6.00
Site address	THURAKAPALLY	Returned Qty	0.00
Recipe Code	M25 GVRC	Total Ordered Qty	0.00
Recipe Name	M25 GVRC	With This Load	42.00
Truck No	TS 08 UE 8894	Batch Size	1.00

	SAND1	SAND2	12MM	20MM	Agg5	Agg6	Cem1	Cem2	Cem3	Cem4	Cem5	Water	Ice	Slurry	Silice	Admix1	Admix1.2	Admix2
Recipe	0	790	420	670	0	0	280	70	0	0	0	165	0	0	0	2.50	0.0	0.0
Target	0	790	420	670	0	0	280	70	0	0	0	165	0	0	0	2.50	0.0	0.0
14:43	0	792	420	671	0	0	280	70	0	0	0	165	0	0	0	2.50	0.0	0.0
14:44	0	790	422	673	0	0	281	71	0	0	0	166	0	0	0	2.60	0.0	0.0
14:45	0	788	420	665	0	0	282	70	0	0	0	165	0	0	0	2.54	0.0	0.0
14:47	0	792	420	670	0	0	280	69	0	0	0	165	0	0	0	2.50	0.0	0.0
14:48	0	790	419	671	0	0	279	71	0	0	0	164	0	0	0	2.56	0.0	0.0
14:49	0	790	420	672	0	0	281	69	0	0	0	166	0	0	0	2.50	0.0	0.0

Total																		
Act	0	4742	2521	4022	0	0	1683	420	0	0	0	991	0	0	0	15.2	0	0
Tar	0	4740	2520	4020	0	0	1680	420	0	0	0	990	0	0	0	15	0	0

Moisture Corection & Other Component Corection

G1Moi	G2Moi	G3Moi	G4Moi	G5Moi	G6Moi	C1 cor	C1 cor	C3 cor	C4 cor	C5 cor	W1 Cor	W2	Si Cor	Adm11 c	Adm12 c	Adm21 c
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0



Signature

SL RAC PLANTSS
DEVARYAMJAL (V) SHAMIRPET(M)MEDCHAL
SOURCE

TICKET NO. : 2608
CUSTOMER : GVRG
ADDRESS :

VEHICLE NO.: TS080E8894
COMMODITY :
SOURCE :

GROSS weight: 26060 Kgs.
TARE weight : 12110 Kgs.
NET weight : 14550 Kgs.

Date: 02/10/2020 Time: 19:08
Date: 02/10/2020 Time: 18:51
CHARGES: Rs. 0

Signature



SL RMC PLANT
READY-MIX CONCRETE

DELIVERY CHALLAN

Plot No. 26, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad,
Telangana - 500 062.


D.C. No. : **3728**

To, **GURC (Modi Properties)**
M/s. **Thusakapally**


Date : **02/10/2020**

Vehicle No. : **TS 08 UE 7652**

S.No.	Grade	PARTICULARS	Qty.	Cum.	Value
8	m25	Time:- 15.03	6 m ³	48 m ³	Pump



Receiver's Signature



For **SL RMC PLANT**

Authorised Signatory

SL RMC PLANT


Autographic / Batch Report / Delivery Note

Batch Date	2-Oct-20	Plant Serial No	M1-25
Batch time	14:55	Batch End Time	15:03
		Batcher Name	STETTER
Batch No	4366	Truck Driver	***
Customer	GVRC	Production Qty	6.00
Site address	THURAKAPALLY	Returned Qty	0.00
Recipe Code	M25 GVRC	Total Ordered Qty	0.00
Recipe Name	M25 GVRC	With This Load	48.00
Truck No	TS 08 UE 7652	Batch Size	1.00

	SAND1	SAND2	12MM	20MM	Agg5	Agg6	Cem1	Cem2	Cem3	Cem4	Cem5	Water	Ice	Slurry	Silice	Admix1	Admix1 2	Admix2
Recipe	0	790	420	670	0	0	280	70	0	0	0	165	0	0	0	2.50	0.0	0.0
Target	0	790	420	670	0	0	280	70	0	0	0	165	0	0	0	2.50	0.0	0.0
14:56	0	790	422	670	0	0	280	70	0	0	0	165	0	0	0	2.50	0.0	0.0
14:57	0	792	420	670	0	0	282	70	0	0	0	165	0	0	0	2.58	0.0	0.0
14:58	0	790	419	669	0	0	279	72	0	0	0	166	0	0	0	2.50	0.0	0.0
15:00	0	789	422	672	0	0	280	70	0	0	0	165	0	0	0	2.54	0.0	0.0
15:01	0	788	420	670	0	0	282	69	0	0	0	166	0	0	0	2.50	0.0	0.0
15:02	0	792	419	670	0	0	279	70	0	0	0	165	0	0	0	2.48	0.0	0.0
Total																		
Act	0	4741	2522	4021	0	0	1682	421	0	0	0	992	0	0	0	15.1	0	0
Tar	0	4740	2520	4020	0	0	1680	420	0	0	0	990	0	0	0	15	0	0

Moisture Correction & Other Component Correction

G1Moi	G2Moi	G3Moi	G4Moi	G5Moi	G6Moi	C1.cor	C1.cor	C3.cor	C4.cor	C5.cor	W1 Cor	W2	Si Cor	Adm11.c	Adm12.c	Adm21.c
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0

INWARD	
Inward No: 1807	Dt: 2/10/20
MRN No:	Dt:
Received By: 	Sign:
RESEARCH CENTERS PVT. LTD.	

SL RMC PLANTISS
DEVARYAMJAL (V) SHAMIRPET(M)MEDCHAL
SOURCE

TICKET NO. : 2611
CUSTOMER : GVRG
ADDRESS : THURAKAPALLY

VEHICLE NO.: TS08UE7652
COMMODITY :
SOURCE :

GROSS weight: 25550 Kgs.
TARE weight : 10960 Kgs.
NET weight : 14590 Kgs.

Date: 02/10/2020 Time: 19:38
Date: 02/10/2020 Time: 19:10
CHARGES: Rs. 0

Signature

**SL RMC PLANT**

READY-MIX CONCRETE

DELIVERY CHALLAN

Plot No. 26, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad,
Telangana - 500 062.

D.C. No. : **3729**To, **GURC (Mark properties)**

M/s.

Date : **02/10/2020**
ThurakapallyVehicle No. : **AP 28Y 5164**

S.No.	Grade	PARTICULARS	Qty.	Cum.	Value
9	M25	Time :- 15.38	6 m ³	54 m ³	Pump


INWARD

1808-2/10/20

83638

GVR

Receiver's Signature

For **SL RMC PLANT****Authorised Signatory**

SL RMC PLANT

Autographic / Batch Report / Delivery Note


Batch Date	2-Oct-20	Plant Serial No	M1-25
Batch time	15.30	Batch End Time	15:38
		Batcher Name	STETTER
Batch No	4367	Truck Driver	***
Customer	GVRC	Production Qty	6.00
Site address	THURAKAPALLY	Returned Qty	0.00
Recipe Code	M25 GVRC	Total Ordered Qty	0.00
Recipe Name	M25 GVRC	With This Load	54.00
Truck No	AP 28 Y 5164	Batch Size	1.00

	SAND1	SAND2	12MM	20MM	Agg5	Agg6	Cem1	Cem2	Cem3	Cem4	Cem5	Water	Ice	Slurry	Silice	Admix1	Admix1.2	Admix2
Recipe	0	790	420	670	0	0	280	70	0	0	0	165	0	0	0	2.50	0.0	0.0
Target	0	790	420	670	0	0	280	70	0	0	0	165	0	0	0	2.50	0.0	0.0
15.31	0	790	420	672	0	0	280	70	0	0	0	165	0	0	0	2.50	0.0	0.0
15.32	0	791	421	670	0	0	282	72	0	0	0	165	0	0	0	2.60	0.0	0.0
15.33	0	792	420	670	0	0	280	70	0	0	0	165	0	0	0	2.54	0.0	0.0
15.35	0	790	419	668	0	0	281	70	0	0	0	165	0	0	0	2.50	0.0	0.0
15.36	0	789	422	672	0	0	279	71	0	0	0	165	0	0	0	2.46	0.0	0.0
15.37	0	788	420	670	0	0	280	70	0	0	0	165	0	0	0	2.50	0.0	0.0

Total																		
Act	0	4740	2522	4022	0	0	1682	423	0	0	0	990	0	0	0	15.1	0	0
Tar	0	4740	2520	4020	0	0	1680	420	0	0	0	990	0	0	0	15	0	0

Moisture Corection & Other Component Corection

G1Moi	G2Moi	G3Moi	G4Moi	G5Moi	G6Moi	C1 cor	C1 cor	C3 co	C4 cor	C5 cor	W1 Cor	W2	Si Cor	Adm11 c	Adm12 c	Adm21 c
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0



SL RMC PLANTSS
DEVARYAMJAL {V} SHAMIRPET{M}MEDCHAL
SOURCE

TICKET NO. : 2613
CUSTOMER :
ADDRESS : THURAKAPALLY

VEHICLE NO.: AP28Y5164
COMMODITY :
SOURCE :

GROSS weight: 25710 Kgs.
TARE weight : 10960 Kgs.
NET weight : 14750 Kgs.

Date: 02/10/2020 Time: 19:14
Date: 02/10/2020 Time: 19:12
CHARGES: Rs. 0

Signature



SL RMC PLANT
READY-MIX CONCRETE

DELIVERY CHALLAN

Plot No. 26, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad,
Telangana - 500 062.

D.C. No. : **3730**

To, **GVR (Modi Properties)**
M/s.

Date : **02/10/20**

Thurakapally

Vehicle No. : **AP 16 TK 0480**

S.No.	Grade	PARTICULARS	Qty.	Cum.	Value
10	M25	Time: 17.13	6m ³	60m ³	Pump


INWARD

Inward No. **1809-** Date **02/10/20**

Received By: **[Signature]** Sign: **[Signature]**

83655

G.V. RESEARCH CENTERS PVT. LTD.



Receiver's Signature

For **SL RMC PLANT**

[Signature]
Authorised Signatory

SL RMC PLANT

Autographic / Batch Report / Delivery Note

Batch Date	2-Oct-20	Plant Serial No	M1-25
Batch time	17:05	Batch End Time	17:13
		Batcher Name	STETTER
Batch No	4369	Truck Driver	***
Customer	GVRC	Production Qty	6 00
Site address	THURAKAPALLY	Returned Qty	0.00
Recipe Code	M25 GVRC	Total Ordered Qty	0 00
Recipe Name	M25 GVRC	With This Load	60 00
Track No	AP 16 TK 0480	Batch Size	1 00

	SAND1	SAND2	12MM	20MM	Agg5	Agg6	Cem1	Cem2	Cem3	Cem4	Cem5	Water	Ice	Slurry	Silice	Admix1	Admix1 2	Admix2
Recipe	0	790	420	670	0	0	280	70	0	0	0	165	0	0	0	2 50	0 0	0 0
Target	0	790	420	670	0	0	280	70	0	0	0	165	0	0	0	2 50	0 0	0 0
17 06	0	790	422	670	0	0	280	70	0	0	0	165	0	0	0	2 50	0 0	0 0
17 07	0	789	420	672	0	0	282	70	0	0	0	166	0	0	0	2 58	0 0	0 0
17 08	0	792	420	669	0	0	279	71	0	0	0	165	0	0	0	2 50	0 0	0 0
17 10	0	790	422	670	0	0	280	70	0	0	0	165	0	0	0	2 55	0 0	0 0
17 11	0	790	418	671	0	0	281	72	0	0	0	166	0	0	0	2 54	0 0	0 0
17 12	0	792	420	670	0	0	282	70	0	0	0	165	0	0	0	2 50	0 0	0 0
Total																		
Act	0	4743	2522	4022	0	0	1684	423	0	0	0	992	0	0	0	15.17	0	0
Tar	0	4740	2520	4020	0	0	1680	420	0	0	0	990	0	0	0	15	0	0

Moisture Corection & Other Component Corection

G1Moi	G2Moi	G3Moi	G4Moi	G5Moi	G6Moi	C1 cor	C1.cor	C3.co	C4.cor	C5.coi	W1 Cor	W2	Si Cor	Adm11.c	Adm12 c	Adm21.c
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0

INWARD

Inward No 1809	Date 21/10/20
Received By 	Sign: 
G.V. RESEARCH CENTERS PVT. LTD.	

DEVARYANJAL (V) SHAMIRPET (M) MEDCHAL
SL (V) PLANTISS
SOURCE

TICKET NO. : 2594
CUSTOMER : GVRC
ADDRESS : THURAKAPALLY

VEHICLE NO.: AP16TK0480
COMMODITY :
SOURCE :

GROSS weight: 27390 Kgs.
TARE weight : 12550 Kgs.
NET weight : 14840 Kgs.

Date: 02/10/2020 Time: 17:20
Date: 02/10/2020 Time: 16:57
CHARGES: Rs. 0

Signature

**SL RMC PLANT**

READY-MIX CONCRETE

DELIVERY CHALLAN

Plot No. 26, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad,
Telangana - 500 062.

D.C. No. :

3731

To,

M/s.

GVRCL (Modi Properties)

Date :

2/10/20**Thurakapally**


Vehicle No. :

TS 08 UE 6742

S.No.	Grade	PARTICULARS	Qty.	Cum.	Value
		11 m²⁵ Time: 17.58	6 m³	66 m³	Pump

INWARD	
Inward No: 1810	Date: 2/10/20
MRN No: 83656	Di: 13110
Received By: [Signature]	Sign: [Signature]
G.V. RESEARCH CENTERS PVT. LTD.	

Receiver's Signature

For **SL RMC PLANT**

Authorised Signatory



Schwing stetter
MCI 360 Control System

SL RMC PLANT

Autographic / Batch Report / Delivery Note

Batch Date	2-Oct-20	Plant Serial No	M1-25
Batch time	17:50	Batch End Time	17:58
		Batcher Name	STETTER
Batch No	4371	Truck Driver	***
Customer	GVRC	Production Qty	6.00
Site address	THURAKAPALLY	Returned Qty	0.00
Recipe Code	M25 GVRC	Total Ordered Qty	0.00
Recipe Name	M25 GVRC	With This Load	66.00
Truck No.	TS 08 UE 4742	Batch Size	1.00

	SAND1	SAND2	12MM	20MM	Agg5	Agg6	Cem1	Cem2	Cem3	Cem4	Cem5	Water	Ice	Slurry	Silice	Admix1	Admix1.2	Admix2
Recipe	0	790	420	670	0	0	280	70	0	0	0	165	0	0	0	2.50	0.0	0.0
Target	0	790	420	670	0	0	280	70	0	0	0	165	0	0	0	2.50	0.0	0.0
17:51	0	790	420	672	0	0	280	70	0	0	0	165	0	0	0	2.50	0.0	0.0
17:52	0	792	420	670	0	0	282	72	0	0	0	166	0	0	0	2.54	0.0	0.0
17:53	0	789	422	670	0	0	281	69	0	0	0	165	0	0	0	2.50	0.0	0.0
17:55	0	790	420	669	0	0	280	70	0	0	0	165	0	0	0	2.50	0.0	0.0
17:56	0	792	419	672	0	0	279	71	0	0	0	165	0	0	0	2.59	0.0	0.0
17:57	0	790	422	670	0	0	282	70	0	0	0	165	0	0	0	2.50	0.0	0.0
Total																		
Act	0	4743	2523	4023	0	0	1684	422	0	0	0	991	0	0	0	15.13	0	0
Tar	0	4740	2520	4020	0	0	1680	420	0	0	0	990	0	0	0	15	0	0

Moisture Correction & Other Component Correction

G1Moi	G2Moi	G3Moi	G4Moi	G5Moi	G6Moi	C1.cor	C1.cor	C3.co	C4.cor	C5.cor	W1 Cor	W2	Si Cor	Adm11.c	Adm12.c	Adm21.c
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0

INWARD	
Inward No: 1860	Date: 2/10/20
MRN No:	Dis:
Received By:	Sign:
G.V. RESEARCH CENTERS P.T.L.	



SREE VANI WEIGH BRIDGE

శ్రీ వాణి ధర్మ కాంట్

Thurkapally, Shameerpet Mandal, Kolthur Road, R.R. Dist. - 500 078.

Cell : 9440003460

24
HOURS
SERVICE

COMPUTERISED 60M TONNES WEIGH BRIDGE

SERIAL No.:

CHARGES Rs.

27410

GROSS 12410

TARE 15000

NETT

VEHICLE No.:

TS08UE 4742

02-10-20

18:53

Kgs.

DATE:

TIME:

02-10-20

20:20

Kgs.

DATE:

TIME:

MATERIAL:

Kgs.

OPERATOR'S SIGNATURE

వాహనము ప్లాట్ ఫారం విడిచిన తర్వాత మా బాధ్యత లేదు.
Our responsibility ceases once the vehicle leaves the platform.

SL RAC PLANTSS
DEVARYAMJAL (V) SHAMIRPET (M) MEDCHAL
SOURCE

TICKET NO. : 2597

VEHICLE NO.: TS08UE4742

CUSTOMER : GVRG

COMMODITY :

ADDRESS : THURAKAPALLY

SOURCE :

GROSS weight: 27560 Kgs.

Date: 02/10/2020 Time: 18:01

TARE weight : 12560 Kgs.

Date: 02/10/2020 Time: 17:36

NET weight : 15000 Kgs.

CHARGES: Rs. 0

Signature

Requisition Form

Company Name:		GVRC		Date:		30.09.2020	
Site & Phase :		INNOPOLIS		Time:		15:00	
Supplier		SL RMC		Req. No.		163196	
Material required before date:			urgent		ID No.		
No	Description	Size	Quantity	Units	Inward No	Date	
1	RMC	M25	80	CUM			
2							
3							
4							
5	Note: Issue PO to SL RMC.						
6							
7							
8							
9							
Remarks : For 5600C slab, columns and beam.							
Prepared By		HARINLP		Approved by		VENKATESH.G	
Sign.& Date		30.09.2020 <i>Harini</i>		Sign. & Date <i>[Signature]</i>		30.09.2020	

Note: On receipt of material at site write inward number and date in last 2 columns.