

RMC pour report

Company/ firm:	Modi properties pvt ltd	Project:	May Flower Platinum	A. Estimated quantity:	150 cu.m
Flat / Villa no.:	-	Block No.:	B&C	B. Requisition quantity:	150 cu.m
Slab no.:	07	PO Nos.	72270	C. Actual quantity poured:	153.5 cu.m
Requisition nos.:	177115	Supplier:	Cemex Infra	D. Difference (C-A):	+3.5 cu.m
Sign of security	NizAM	Sign of Admin	P. Nandini	Sign of Project manager	
Date	23/11/2020	Date	23/11/2020	Date	

Details of RMC pour

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MIRN No.
49.	19.11.2020	12:00	6 cu.m	4127	14400	14400		14676	85531
50.	19.11.2020	12:25	6 cu.m	4129	14400	14400		14677	85532
51.	19.11.2020	12:35	6 cu.m	4130	14400	14300	100	14678	85533
52.	19.11.2020	13:05	6 cu.m	4131	14400	14660		14679	85534
53.	19.11.2020	13:45	6 cu.m	4133	14400	14580		14680	85535
54.	19.11.2020	14:30	6 cu.m	4135	14400	14870		14681	85536
55.	19.11.2020	14:40	6 cu.m	4136	14400	14730		14682	85537
56.	19.11.2020	14:50	6 cu.m	4137	14400	14540		14683	85538
57.	19.11.2020	15:20	6 cu.m	4139	14400	14740		14684	85550
58.	19.11.2020	16:20	6 cu.m	4140	14400	14290	110	14685	85551
59.	19.11.2020	16:50	6 cu.m	4141	14400	14570		14686	85552
60.	19.11.2020	17:20	6 cu.m	4143	14400	14640		14687	85553
Total:			72 C u.m		172800	174720	210		

Remarks:

RMC pour report

Company/firm:	Modi properties pvt ltd	Project:	May Flower Platinum	A. Estimated quantity:	150 cu.m
Flat / Villa no.:	-	Block No.:	B&C	B. Requisition quantity:	150 cu.m
Slab no.:	07	PO Nos.	72270	C. Actual quantity poured:	153.5 cu.m
Requisition nos.:	177115	Supplier:	Cemex Infra	D. Difference (C-A):	+3.5 cu.m
Sign of security	<i>Nizam</i>	Sign of Admin	<i>K. Nandini</i>	Sign of Project manager	<i>Zuber</i>
Date	23/11/2020	Date	23/11/2020.	Date	23/11/2020

Details of RMC pour

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MIRN No.
49.	19.11.2020	12:00	6 cu.m	4127	14400	14400		14676	85531
50.	19.11.2020	12:25	6 cu.m	4129	14400	14400		14677	85532
51.	19.11.2020	12:35	6 cu.m	4130	14400	14300	100	14678	85533
52.	19.11.2020	13:05	6 cu.m	4131	14400	14660		14679	85534
53.	19.11.2020	13:45	6 cu.m	4133	14400	14580		14680	85535
54.	19.11.2020	14:30	6 cu.m	4135	14400	14870		14681	85536
55.	19.11.2020	14:40	6 cu.m	4136	14400	14730		14682	85537
56.	19.11.2020	14:50	6 cu.m	4137	14400	14540		14683	85538
57.	19.11.2020	15:20	6 cu.m	4139	14400	14740		14684	85550
58.	19.11.2020	16:20	6 cu.m	4140	14400	14290	110	14685	85551
59.	19.11.2020	16:50	6 cu.m	4141	14400	14570		14686	85552
60.	19.11.2020	17:20	6 cu.m	4143	14400	14640		14687	85553
Total:			72 C u.m		172800	174720	210		

Remarks:

RMC pour report

Company/ firm:	Modi properties pvt ltd	Project:	May Flower Platinum	A. Estimated quantity:	150 cu m
Flat / Villa no.:	-	Block No.:	B&C	B. Requisition quantity:	150 cu m
Slab no.:	07	PO Nos.	72270	C. Actual quantity poured:	153.5 cu m
Requisition nos.:	177115	Supplier:	Cemex Infra	D. Difference (C-A):	+3.5 cu m
Sign of security	<i>Nizam</i>	Sign of Admin	<i>Bhandari</i>	Sign of Project manager	<i>Zeel</i>
Date	23/11/2020	Date	23/11/2020	Date	23/11/2020

Details of RMC pour

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MRN No.
61.	19.11.2020	17:30	6 cu.m	4144	14400	14520		14688	85554
62.	19.11.2020	17:40	3.5 cu.m	4148	8400	8730		14691	85555
63.									
64.									
65.									
66.									
67.									
68.									
69.									
70.									
71.									
72.									
Total:			9.5Cu.m		28800	23250			

Remarks: