

BNC Estates - Mayflower Grande			Date: 03-02-2016		no change		Penalty for delay:		RCC Contractor - Rs. 5,000 per week per slab - bonus for early completion		Civil Contractor - Rs. 1,000 per week per flat - bonus for early completion	
Prepared By: Soham												
Schedule of Work.			Week No.		1		3		5		7	
S No			Contractor		Work		Monday, February 08, 2016		Monday, February 22, 2016		Monday, March 07, 2016	
Block No B							Monday, March 21, 2016		Monday, April 04, 2016		Monday, April 18, 2016	
1 RCC	Tirupathi	Footings & plinth	Completed				Monday, May 02, 2016		Monday, May 16, 2016		Monday, May 30, 2016	
2 RCC	Tirupathi	Slab 1	Completed				Monday, June 13, 2016		Monday, June 27, 2016		Monday, July 11, 2016	
3 RCC	Tirupathi	Slab 2	Completed				Monday, July 25, 2016		Monday, August 08, 2016		Monday, August 22, 2016	
4 RCC	Tirupathi	Slab 3	Completed				Monday, September 05, 2016		Monday, September 19, 2016		Monday, October 03, 2016	
5 RCC	Tirupathi	Slab 4	Completed				Monday, October 17, 2016		Monday, October 31, 2016		Monday, November 14, 2016	
6 RCC	Tirupathi	Slab 5	Completed				Monday, November 28, 2016		Monday, December 12, 2016		Monday, December 26, 2016	
7 RCC	Tirupathi	Slab 6	Completed				Monday, January 09, 2017		Monday, January 23, 2017		Monday, February 06, 2017	
8 RCC	Tirupathi	Slab 7	Completed									
9 RCC	Tirupathi	Slab 8	Completed									
10 RCC	Tirupathi	Slab 9	Completed									
11 RCC	Tirupathi	Slab 10										
12 RCC	Tirupathi	Slab 11										
13 RCC	Tirupathi	Slab 12										
14 RCC	Tirupathi	OHT + lift room										
15 Brickwork + internal plastering	Kailash / Krishna	G floor	Completed									
16 Brickwork + internal plastering	Kailash / Krishna	1 floor										
17 Brickwork + internal plastering	Kailash / Krishna	2 floor	Completed									
18 Brickwork + internal plastering	Kailash / Krishna	3 floor										
19 Brickwork + internal plastering	Kailash / Krishna	4 floor										
20 Brickwork + internal plastering	Kailash / Krishna	5 floor										
21 Brickwork + internal plastering	Kailash / Krishna	6 floor										
22 Brickwork + internal plastering	Kailash / Krishna	7 floor										
23 Brickwork + internal plastering	Kailash / Krishna	8 floor										
24 Brickwork + internal plastering	Kailash / Krishna	9 floor										
25 Brickwork + internal plastering	Kailash / Krishna	Stilt + terrace										
26 External plastering	Kailash / Krishna	All floors										

APPROVED FOR CONSTRUCTION
15 NOV 2016
SOMAN MOODI
SOMAN DIRECTOR

BNC Estates - Mayflower Grande			Date: 08-11-2016		Penalty for delay:	
Prepared By: Soham			RCC Contractor - Rs. 5,000 per week per slab - bonus for early completion		Civil Contractor - Rs. 1,000 per week per flat - bonus for early completion	
Schedule of Work.			Week No.	1	3	5
S No			Contractor		Work	
1	RCC	Mallesh	Footings & plinth	Completed	Tuesday, November 08, 2016	
2	RCC	Mallesh	Slab 1	Completed	Tuesday, November 22, 2016	
3	RCC	Mallesh	Slab 2	Completed	Tuesday, December 06, 2016	
4	RCC	Mallesh	Slab 3	Completed	Tuesday, December 20, 2016	
5	RCC	Mallesh	Slab 4	Completed	Tuesday, January 03, 2017	
6	RCC	Mallesh	Slab 5	Completed	Tuesday, January 17, 2017	
7	RCC	Mallesh	Slab 6		Tuesday, January 31, 2017	
8	RCC	Mallesh	Slab 7		Tuesday, February 14, 2017	
9	RCC	Mallesh	Slab 8		Tuesday, February 28, 2017	
10	RCC	Mallesh	Slab 9		Tuesday, March 14, 2017	
11	RCC	Mallesh	Slab 10		Tuesday, March 28, 2017	
12	RCC	Mallesh	Slab 11		Tuesday, April 11, 2017	
13	RCC	Mallesh	Slab 12		Tuesday, April 25, 2017	
14	RCC	Mallesh	OHT + lift room		Tuesday, May 09, 2017	
15	Brickwork + internal plastering	Kailash	G floor		Tuesday, May 23, 2017	
16	Brickwork + internal plastering	Kailash	1 floor		Tuesday, June 06, 2017	
17	Brickwork + internal plastering	Kailash	2 floor		Tuesday, June 20, 2017	
18	Brickwork + internal plastering	Kailash	3 floor		Tuesday, July 04, 2017	
19	Brickwork + internal plastering	Kailash	4 floor		Tuesday, July 18, 2017	
20	Brickwork + internal plastering	Kailash	5 floor		Tuesday, August 01, 2017	
21	Brickwork + internal plastering	Kailash	6 floor		Tuesday, August 15, 2017	
22	Brickwork + internal plastering	Kailash	7 floor		Tuesday, August 29, 2017	
23	Brickwork + internal plastering	Kailash	8 floor		Tuesday, September 12, 2017	
24	Brickwork + internal plastering	Kailash	9 floor		Tuesday, September 26, 2017	
25	Brickwork + internal plastering	Kailash	Stair + terrace		Tuesday, October 10, 2017	
26	External plastering	Kailash	All floors		Tuesday, October 24, 2017	
					Tuesday, November 07, 2017	
					Tuesday, November 21, 2017	
					Tuesday, December 05, 2017	
					Tuesday, December 19, 2017	
					Tuesday, January 02, 2018	
					Tuesday, January 16, 2018	
					Tuesday, January 30, 2018	
					Tuesday, February 13, 2018	
					Tuesday, February 27, 2018	
					Tuesday, March 13, 2018	
					Tuesday, March 27, 2018	
					Tuesday, April 10, 2018	
					Tuesday, April 24, 2018	

APPROVED FOR CONSTRUCTION
15 NOV 2016
SOHAM MODI
MANAGING DIRECTOR

BNC Estates - Mayflower Grande									
Date:		08-11-2016		Penalty for delay:					
Prepared By:		Soham		RCC Contractor - Rs. 5,000 per week per slab - bonus for early completion					
Schedule of Work		Week No.		Civil Contractor - Rs. 1,000 per week per flat - bonus for early completion					
S No		Block No E							
		Contractor		Work					
1	RCC	Bikshapati	Footings & plinth	Tuesday, November 08, 2016					
2	RCC	Bikshapati	Slab 1	Tuesday, November 22, 2016					
3	RCC	Bikshapati	Slab 2	Tuesday, December 06, 2016					
4	RCC	Bikshapati	Slab 3	Tuesday, December 27, 2016					
5	RCC	Bikshapati	Slab 4	Tuesday, January 10, 2017					
6	RCC	Bikshapati	Slab 5	Tuesday, January 24, 2017					
7	RCC	Bikshapati	Slab 6	Tuesday, February 07, 2017					
8	RCC	Bikshapati	Slab 7	Tuesday, February 21, 2017					
9	RCC	Bikshapati	Slab 8	Tuesday, March 07, 2017					
10	RCC	Bikshapati	Slab 9	Tuesday, March 21, 2017					
11	RCC	Bikshapati	Slab 10	Tuesday, April 04, 2017					
12	RCC	Bikshapati	Slab 11	Tuesday, April 18, 2017					
13	RCC	Bikshapati	Slab 12	Tuesday, May 02, 2017					
14	RCC	Bikshapati	OHT + lift room	Tuesday, May 16, 2017					
15	Brickwork + internal plastering	Kailash / Krishna	G floor	Tuesday, May 30, 2017					
16	Brickwork + internal plastering	Kailash / Krishna	1 floor	Tuesday, June 13, 2017					
17	Brickwork + internal plastering	Kailash / Krishna	2 floor	Tuesday, June 27, 2017					
18	Brickwork + internal plastering	Kailash / Krishna	3 floor	Tuesday, July 11, 2017					
19	Brickwork + internal plastering	Kailash / Krishna	4 floor	Tuesday, July 25, 2017					
20	Brickwork + internal plastering	Kailash / Krishna	5 floor	Tuesday, August 08, 2017					
21	Brickwork + internal plastering	Kailash / Krishna	6 floor	Tuesday, August 22, 2017					
22	Brickwork + internal plastering	Kailash / Krishna	7 floor	Tuesday, September 05, 2017					
23	Brickwork + internal plastering	Kailash / Krishna	8 floor	Tuesday, September 19, 2017					
24	Brickwork + internal plastering	Kailash / Krishna	9 floor	Tuesday, October 03, 2017					
25	Brickwork + internal plastering	Kailash / Krishna	Stilt + terrace	Tuesday, October 17, 2017					
26	Internal plastering	Kailash / Krishna	All floors	Tuesday, October 31, 2017					
				Tuesday, November 14, 2017					
				Tuesday, November 28, 2017					
				Tuesday, December 12, 2017					
				Tuesday, December 26, 2017					
				Tuesday, January 09, 2018					
				Tuesday, January 23, 2018					
				Tuesday, February 06, 2018					
				Tuesday, February 20, 2018					
				Tuesday, March 06, 2018					
				Tuesday, March 20, 2018					
				Tuesday, April 03, 2018					
				Tuesday, April 17, 2018					
				Tuesday, May 01, 2018					
				Tuesday, May 15, 2018					

APPROVED FOR CONSTRUCTION
 15 NOV 2016
 SOHAM MODI
 MANAGING DIRECTOR

BNC Estates - Mayflower Grande		Penalty for delay:	
Date:	03-02-2016 no change	RCC Contractor - Rs. 5,000 per week per slab - bonus for early completion	
Prepared By:	Soham	Civil Contractor - Rs. 1,000 per week per flat - bonus for early completion	
Schedule of Work:	Week No.	1	3
S No	Contractor	Work	
1 RCC	Bikshapati	Completed	Tuesday, November 01, 2016
2 RCC	Bikshapati	Completed	Tuesday, November 15, 2016
3 RCC	Bikshapati	Completed	Tuesday, November 29, 2016
4 RCC	Bikshapati	Completed	Tuesday, December 20, 2016
5 RCC	Bikshapati		Tuesday, January 03, 2017
6 RCC	Bikshapati		Tuesday, January 17, 2017
7 RCC	Bikshapati		Tuesday, January 31, 2017
8 RCC	Bikshapati		Tuesday, February 14, 2017
9 RCC	Bikshapati		Tuesday, February 28, 2017
10 RCC	Bikshapati		Tuesday, March 14, 2017
11 RCC	Bikshapati		Tuesday, March 28, 2017
12 RCC	Bikshapati		Tuesday, April 11, 2017
13 RCC	Bikshapati		Tuesday, April 25, 2017
14 RCC	Bikshapati		Tuesday, May 09, 2017
15 Brickwork + internal plastering	Kailash / Krishna		Tuesday, May 23, 2017
16 Brickwork + internal plastering	Kailash / Krishna		Tuesday, June 06, 2017
17 Brickwork + internal plastering	Kailash / Krishna		Tuesday, June 20, 2017
18 Brickwork + internal plastering	Kailash / Krishna		Tuesday, July 04, 2017
19 Brickwork + internal plastering	Kailash / Krishna		Tuesday, July 18, 2017
20 Brickwork + internal plastering	Kailash / Krishna		Tuesday, August 01, 2017
21 Brickwork + internal plastering	Kailash / Krishna		Tuesday, August 15, 2017
22 Brickwork + internal plastering	Kailash / Krishna		Tuesday, August 29, 2017
23 Brickwork + internal plastering	Kailash / Krishna		Tuesday, September 12, 2017
24 Brickwork + internal plastering	Kailash / Krishna		Tuesday, September 26, 2017
25 Brickwork + internal plastering	Kailash / Krishna		Tuesday, October 10, 2017
26 External plastering	Kailash / Krishna		Tuesday, October 24, 2017

APPROVED FOR CONSTRUCTION

15 NOV 2016

SOHAM MOBI

MANAGING DIRECTOR