

Anx - F - Summary of accounts

Annexure - F - Summary of accounts - send on the last Saturday of the month.		
Estimate of work done		
Name of contractor:	Rekha Pandey	
Company name:	MPPL	
Project name:	May flower Platinum	
Date:	28-11-2020	
S No	Summary - of credits	Amount
1	Work completed & billed	19,37,796
2	Unbilled amount	-
3	Mobilization advance paid	-
4	Payment for increase in rate form to	
5	Payment for increase in rate form to	
6	Other credits	
7	Club house - billed value	
8	Club house - unbilled value - approx.	
9		
10		
	Total A	19,37,796
S No	Summary - of debits	Amount
1	Amount paid	16,22,000
2	Mobilization advance adjusted	-
3	Other debits	
4	Debit for material transfered to contractor	2,69,570
5		
6		
7		
8		
9		
10		
	Total B	18,91,570
	Net payable to contractor (A-B)	46,226

Spelli
28/11/20

Subba
28/11/20

Nagaboomi
28/11/2020

APPROVED BY

S. V. Subba Reddy
Project Manager

Anx - E1 - Estimate of work done
1 of 1

Annexure - E1 - Details of partial work done and not yet billed - send on the last Saturday of the month.													
Estimate of work done													
Name of contractor:				Rakha Pandey									
Company name:				MPPPL									
Project name:				May Flower Platinum									
Date:				28-11-2020									
Note:				Enter value between 1&100 as approximate percentage of work completed. Enter 0 where work is completed and billed.									
Rate				45 25 10 10 10 100									
S No	Flat No	Type (3, 4BHK)	SBUA	Work start date	Brick work	Internal plastering	Water proofing	External plastering	Final finishing and handover	Total percentage of work done	Rate per sq ft	Construction contract value	Value of work done
1	C-104	3 BHK	1,500	20-Jul-20	-	-	-	-	-	-	280	4,20,000	-
2	C-105	3 BHK	1,500	24-Jul-20	-	-	-	-	-	-	280	4,20,000	-
3	C-106	3 BHK	1,500	26-Jul-20	-	-	-	-	-	-	280	4,20,000	-
4	C-204	3 BHK	1,500	4-Sep-20	-	90	-	-	-	23	280	4,20,000	94,500
5	C-205	3 BHK	1,500	6-Sep-20	-	95	-	-	-	24	280	4,20,000	99,750
6	C-206	3 BHK	1,800	8-Sep-20	-	90	-	-	-	23	280	5,04,000	1,13,400
7	C-304	3 BHK	1,800	20-Sep-20	90	-	-	-	-	41	280	5,04,000	2,04,120
8	C-305	3 BHK	1,800	3-Oct-20	80	-	-	-	-	36	280	5,04,000	1,81,440
9	C-306	3 BHK	1,500	4-Oct-20	75	-	-	-	-	34	280	4,20,000	1,41,750
10	C-404	3 BHK	1,500	0-Jan-00	-	-	-	-	-	-	280	4,20,000	-
11	C-405	3 BHK	1,500	0-Jan-00	-	-	-	-	-	-	280	4,20,000	-
12	C-406	3 BHK	1,500	0-Jan-00	-	-	-	-	-	-	280	4,20,000	-
13	C-504	3 BHK	1,500	0-Jan-00	-	-	-	-	-	-	280	4,20,000	-
14	C-505	3 BHK	1,800	0-Jan-00	-	-	-	-	-	-	280	5,04,000	-
15	C-506	3 BHK	1,800	0-Jan-00	-	-	-	-	-	-	280	5,04,000	-
16	C-604	3 BHK	1,800	0-Jan-00	-	-	-	-	-	-	280	5,04,000	-
17	C-605	3 BHK	1,500	0-Jan-00	-	-	-	-	-	-	280	4,20,000	-
18	C-606	3 BHK	1,500	0-Jan-00	-	-	-	-	-	-	280	4,20,000	-
19	C-704	3 BHK	1,500	0-Jan-00	-	-	-	-	-	-	280	4,20,000	-
20	C-705	3 BHK	1,500	0-Jan-00	-	-	-	-	-	-	280	4,20,000	-
21	C-706	3 BHK	1,500	0-Jan-00	-	-	-	-	-	-	280	4,20,000	-
22	C-804	3 BHK	1,800	0-Jan-00	-	-	-	-	-	-	280	5,04,000	-
23	C-805	3 BHK	1,800	0-Jan-00	-	-	-	-	-	-	280	5,04,000	-
24	C-806	3 BHK	1,800	0-Jan-00	-	-	-	-	-	-	280	5,04,000	-
25	C-904	3 BHK	1,500	0-Jan-00	-	-	-	-	-	-	280	4,20,000	-
26	C-905	3 BHK	1,500	0-Jan-00	-	-	-	-	-	-	280	4,20,000	-
27	C-906	3 BHK	1,500	0-Jan-00	-	-	-	-	-	-	280	4,20,000	-
28	C-1004	3 BHK	1,500	0-Jan-00	-	-	-	-	-	-	280	4,20,000	-
29	C-1005	3 BHK	1,500	0-Jan-00	-	-	-	-	-	-	280	4,20,000	-
30	C-1006	3 BHK	1,800	0-Jan-00	-	-	-	-	-	-	280	5,04,000	-
Total					245	275	-	-	-	179	8,400	1,34,40,000	8,34,960

APPROVED BY -

28/11/2020

S. V. Subba Reddy
Project Manager

APPROVED BY -
28/11/2020


Anx - F - Summary of accounts

Annexure - F - Summary of accounts - send on the last Saturday of the month.		
Estimate of work done		
Name of contractor:	Kailash Pandey	
Company name:	MPPL	
Project name:	May flower Platinum	
Date:	28-11-2020	
S No	Summary - of credits	Amount
1	Work completed & billed	(2,07,55,728
2	Unbilled amount	-
3	Mobilization advance paid	-
4	Payment for increase in rate form to	
5	Payment for increase in rate form to	
6	Other credits	
7	Club house - billed value	
8	Club house - unbilled value - approx.	
9		
10		
	Total A	2,07,55,728
S No	Summary - of debits	Amount
1	Amount paid	(1,83,51,259
2	Mobilization advance adjusted	-
3	Other debits	
4	Debit for material transfered to contractor	12,53,509
5		
6		
7		
8		
9		
10		
	Total B	1,96,04,768
	Net payable to contractor (A-B)	11,50,960

Speeth
28/11/2020

Nagala wani
28/11/2020

28/11/2020



Anx - E2 - work done & billed
1 of 2

Annexure - E2 - work completed and bill raised - send on the last Saturday of the month.																	
Estimate of work done				Name of contractor:		Kailash Pandey											
Company name:				MPPPL													
Project name:				May Flower Platinum													
Date:				28-11-2020													
Note:				Enter value 1 if work is completed and billed. Enter 0 otherwise. This statement must match billing database.													
Rate				45		25		10		10		10		100			
S No	Flat No.	Type (2, 3, 4BHK)	SBUA	Work start date	Brick work	Internal plastering	Water proofing	External plastering	Final finishing and handover	Total percentage of work done	Rate per sq ft	GST	Construction contract value	Value of work done	Advance Paid	Advance adjusted	
1	A101	3 BHK	1,500	18-Nov-19	1	1	-	-	-	70	280	18	4,95,600	3,46,920	30,000	21,000	
2	A102	3 BHK	1,500	18-Nov-19	1	1	-	-	-	70	280	18	4,95,600	3,46,920	30,000	21,000	
3	A103	3 BHK	1,500	18-Nov-19	1	1	-	-	-	70	280	18	4,95,600	3,46,920	30,000	21,000	
4	A104	3 BHK	1,500	25-Nov-19	1	1	-	-	-	70	280	18	4,95,600	3,46,920	30,000	21,000	
5	A105	3 BHK	1,500	25-Nov-19	1	1	-	-	-	70	280	18	4,95,600	3,46,920	30,000	21,000	
6	A106	3 BHK	1,800	25-Nov-19	1	1	-	-	-	70	280	18	5,94,720	4,16,304	30,000	21,000	
7	A107	3 BHK	1,800	29-Nov-19	1	1	-	-	-	70	280	18	5,94,720	4,16,304	30,000	21,000	
8	A108	3 BHK	1,800	29-Nov-19	1	1	-	-	-	70	280	18	5,94,720	4,16,304	30,000	21,000	
9	A201	3 BHK	1,500	4-Dec-19	1	1	-	-	-	70	280	18	4,95,600	3,46,920	30,000	21,000	
10	A202	3 BHK	1,500	4-Dec-19	1	1	-	-	-	70	280	18	4,95,600	3,46,920	30,000	21,000	
11	A203	3 BHK	1,500	9-Dec-19	1	1	-	-	-	70	280	18	4,95,600	3,46,920	30,000	21,000	
12	A204	3 BHK	1,500	9-Dec-19	1	1	-	-	-	70	280	18	4,95,600	3,46,920	30,000	21,000	
13	A205	3 BHK	1,500	12-Dec-19	1	1	-	-	-	70	280	18	4,95,600	3,46,920	30,000	21,000	
14	A206	3 BHK	1,800	12-Dec-19	1	1	-	-	-	70	280	18	5,94,720	4,16,304	30,000	21,000	
15	A207	3 BHK	1,800	15-Dec-19	1	1	-	-	-	70	280	18	5,94,720	4,16,304	30,000	21,000	
16	A208	3 BHK	1,800	15-Dec-19	1	1	-	-	-	70	280	18	4,95,600	3,46,920	30,000	21,000	
17	A301	3 BHK	1,500	2-Jan-20	1	1	-	-	-	70	280	18	4,95,600	3,46,920	30,000	21,000	
18	A302	3 BHK	1,500	2-Jan-20	1	1	-	-	-	70	280	18	4,95,600	3,46,920	30,000	21,000	
19	A303	3 BHK	1,500	5-Jan-20	1	1	-	-	-	70	280	18	4,95,600	3,46,920	30,000	21,000	
20	A304	3 BHK	1,500	5-Jan-20	1	1	-	-	-	70	280	18	5,94,720	4,16,304	30,000	21,000	
21	A305	3 BHK	1,500	12-Jan-20	1	1	-	-	-	70	280	18	5,94,720	4,16,304	30,000	21,000	
22	A306	3 BHK	1,800	12-Jan-20	1	1	-	-	-	70	280	18	5,94,720	4,16,304	30,000	21,000	
23	A307	3 BHK	1,800	18-Jan-20	1	1	-	-	-	70	280	18	4,95,600	3,46,920	30,000	21,000	
24	A308	3 BHK	1,800	22-Jan-20	1	1	-	-	-	70	280	18	4,95,600	3,46,920	30,000	21,000	
25	A401	3 BHK	1,500	12-Feb-20	1	1	-	-	-	70	280	18	4,95,600	3,46,920	30,000	21,000	
26	A402	3 BHK	1,500	14-Feb-20	1	1	-	-	-	70	280	18	4,95,600	3,46,920	30,000	21,000	
27	A403	3 BHK	1,500	18-Feb-20	1	1	-	-	-	70	280	18	4,95,600	3,46,920	30,000	21,000	
28	A404	3 BHK	1,500	8-Feb-20	1	1	-	-	-	70	280	18	5,94,720	4,16,304	30,000	21,000	
29	A405	3 BHK	1,800	8-Feb-20	1	1	-	-	-	70	280	18	5,94,720	4,16,304	30,000	21,000	
30	A406	3 BHK	1,800	20-Feb-20	1	1	-	-	-	70	280	18	5,94,720	4,16,304	30,000	21,000	
31	A407	3 BHK	1,800	19-Feb-20	1	1	-	-	-	70	280	18	4,95,600	3,46,920	30,000	21,000	
32	A408	3 BHK	1,800	5-Mar-20	1	1	-	-	-	70	280	18	4,95,600	3,46,920	30,000	21,000	
33	A501	3 BHK	1,500	8-Mar-20	1	1	-	-	-	70	280	18	4,95,600	3,46,920	30,000	21,000	
34	A502	3 BHK	1,500	12-Mar-20	1	1	-	-	-	70	280	18	4,95,600	3,46,920	30,000	21,000	
35	A503	3 BHK	1,500	12-Mar-20	1	1	-	-	-	70	280	18	4,95,600	3,46,920	30,000	21,000	

APPROVED BY
S. V. Sunda Reddy
Project Manager

36	A504	3 BHK	1,500	15-Mar-20	1	1	-	-	-	70	280	18	4,95,600	3,46,920	30,000	-
37	A505	3 BHK	1,500	29-Mar-20	1	1	-	-	-	70	280	18	4,95,600	3,46,920	30,000	-
38	A506	3 BHK	1,800	15-Apr-20	1	1	-	-	-	70	280	18	5,94,720	4,16,304	30,000	-
39	A507	3 BHK	1,800	20-Apr-20	1	1	-	-	-	70	280	18	5,94,720	4,16,304	30,000	-
40	A508	3 BHK	1,800	25-Apr-20	1	1	-	-	-	70	280	18	5,94,720	4,16,304	30,000	-
41	A601	3 BHK	1,500	3-Jul-20	1	1	-	-	-	70	280	18	4,95,600	3,46,920	30,000	-
42	A602	3 BHK	1,500	10-Jul-20	1	1	-	-	-	70	280	18	4,95,600	3,46,920	30,000	-
43	A603	3 BHK	1,500	8-Jul-20	1	1	-	-	-	70	280	18	4,95,600	3,46,920	30,000	-
44	A604	3 BHK	1,500	5-Jul-20	1	1	-	-	-	70	280	18	4,95,600	3,46,920	30,000	-
45	A605	3 BHK	1,500	1-Jul-20	1	1	-	-	-	70	280	18	4,95,600	3,46,920	30,000	-
46	A606	3 BHK	1,800	28-Jun-20	1	1	-	-	-	45	280	18	5,94,720	2,67,624	30,000	-
47	A607	3 BHK	1,800	2-Jul-20	1	1	-	-	-	45	280	18	5,94,720	2,67,624	30,000	-
48	A608	3 BHK	1,800	15-Jul-20	1	1	-	-	-	45	280	18	5,94,720	2,67,624	30,000	-
49	A701	3 BHK	1,500	25-Jul-20	1	1	-	-	-	45	280	18	4,95,600	2,23,020	30,000	-
50	A702	3 BHK	1,500	24-Aug-20	1	1	-	-	-	45	280	18	4,95,600	2,23,020	30,000	-
51	A703	3 BHK	1,500	14-Aug-20	1	1	-	-	-	45	280	18	4,95,600	2,23,020	30,000	-
52	A704	3 BHK	1,500	18-Aug-20	1	1	-	-	-	45	280	18	4,95,600	2,23,020	30,000	-
53	A705	3 BHK	1,500	1-Aug-20	1	1	-	-	-	45	280	18	4,95,600	2,23,020	30,000	-
54	A706	3 BHK	1,800	4-Aug-20	1	1	-	-	-	45	280	18	5,94,720	2,67,624	30,000	-
55	A707	3 BHK	1,800	30-Jul-20	1	1	-	-	-	45	280	18	5,94,720	2,67,624	30,000	-
56	A708	3 BHK	1,800	10-Aug-20	1	1	-	-	-	45	280	18	5,94,720	2,67,624	30,000	-
57	A801	3 BHK	1,500	3-Oct-20	1	1	-	-	-	45	280	18	4,95,600	2,23,020	30,000	-
58	A802	3 BHK	1,500	5-Oct-20	1	1	-	-	-	45	280	18	4,95,600	2,23,020	30,000	-
59	A803	3 BHK	1,500	1-Oct-20	1	1	-	-	-	45	280	18	4,95,600	2,23,020	30,000	-
60	A804	3 BHK	1,500	7-Oct-20	1	1	-	-	-	45	280	18	4,95,600	2,23,020	30,000	-
61	A805	3 BHK	1,500	1-Oct-20	1	1	-	-	-	45	280	18	4,95,600	2,23,020	30,000	-
62	A806	3 BHK	1,800	10-Oct-20	1	1	-	-	-	45	280	18	5,94,720	2,67,624	30,000	-
63	A807	3 BHK	1,800				-	-	-		280	18	5,94,720		30,000	-
64	A808	3 BHK	1,800				-	-	-		280	18	5,94,720		30,000	-
65	A901	3 BHK	1,500				-	-	-		280	18	4,95,600		30,000	-
66	A902	3 BHK	1,500				-	-	-		280	18	4,95,600		30,000	-
67	A903	3 BHK	1,500				-	-	-		280	18	4,95,600		30,000	-
68	A904	3 BHK	1,500				-	-	-		280	18	4,95,600		30,000	-
69	A905	3 BHK	1,500				-	-	-		280	18	5,94,720		30,000	-
70	A906	3 BHK	1,800				-	-	-		280	18	5,94,720		30,000	-
71	A907	3 BHK	1,800				-	-	-		280	18	5,94,720		30,000	-
72	A908	3 BHK	1,800				-	-	-		280	18	4,95,600		30,000	-
73	A1001	3 BHK	1,500				-	-	-		280	18	4,95,600		30,000	-
74	A1002	3 BHK	1,500				-	-	-		280	18	4,95,600		30,000	-
75	A1003	3 BHK	1,500				-	-	-		280	18	4,95,600		30,000	-
76	A1004	3 BHK	1,500				-	-	-		280	18	4,95,600		30,000	-
77	A1005	3 BHK	1,500				-	-	-		280	18	5,94,720		30,000	-
78	A1006	3 BHK	1,800				-	-	-		280	18	5,94,720		30,000	-
79	A1007	3 BHK	1,800				-	-	-		280	18	5,94,720		30,000	-
80	A1008	3 BHK	1,800				-	-	-		280	18	5,94,720		30,000	-
	Total		1,29,000	27.23.067	62	45	-	-	-	3,915			4,26,21,600	2,07,55,728	24,00,000	4,41,000

APPROVED BY

S. V. Subba Reddy
Project Manager

28/11/2020

Anx - E1 - Estimate of work done

1 of 2

Annexure - E1 - Details of partial work done and not yet billed - send on the last Saturday of the month													
Estimate of work done													
Name of contractor:			Kailash Pandey										
Company name:			MPPL										
Project name:			May Flower Platinum										
Date:			28-11-2020										
Note:			Enter value between 1&100 as approximate percentage of work completed. Enter 0 where work is completed and billed.										
		Rate	45	25	10	10	10	100					
SNo	Falt No (4BHK)	SBUA	Work start date	Brick work	Internal plastering	Water proofing	External plastering	Final finishing and handover	Total percentage of work done	Rate per sq ft	Construction contract value	Value of work done	
1	A101	3 BHK 1,500	18-Nov-19	-	-	-	-	-	-	280	4,20,000	-	
2	A102	3 BHK 1,500	18-Nov-19	-	-	-	-	-	-	280	4,20,000	-	
3	A103	3 BHK 1,500	18-Nov-19	-	-	-	-	-	-	280	4,20,000	-	
4	A104	3 BHK 1,500	25-Nov-19	-	-	-	-	-	-	280	4,20,000	-	
5	A105	3 BHK 1,500	25-Nov-19	-	-	-	-	-	-	280	4,20,000	-	
6	A106	3 BHK 1,800	25-Nov-19	-	-	-	-	-	-	280	5,04,000	-	
7	A107	3 BHK 1,800	29-Nov-19	-	-	-	-	-	-	280	5,04,000	-	
8	A108	3 BHK 1,800	29-Nov-19	-	-	-	-	-	-	280	5,04,000	-	
9	A201	3 BHK 1,500	4-Dec-19	-	-	-	-	-	-	280	4,20,000	-	
10	A202	3 BHK 1,500	4-Dec-19	-	-	-	-	-	-	280	4,20,000	-	
11	A203	3 BHK 1,500	9-Dec-19	-	-	-	-	-	-	280	4,20,000	-	
12	A204	3 BHK 1,500	9-Dec-19	-	-	-	-	-	-	280	4,20,000	-	
13	A205	3 BHK 1,500	12-Dec-19	-	-	-	-	-	-	280	4,20,000	-	
14	A206	3 BHK 1,800	12-Dec-19	-	-	-	-	-	-	280	5,04,000	-	
15	A207	3 BHK 1,800	15-Dec-19	-	-	-	-	-	-	280	5,04,000	-	
16	A208	3 BHK 1,800	15-Dec-19	-	-	-	-	-	-	280	5,04,000	-	
17	A301	3 BHK 1,500	2-Jan-20	-	-	-	-	-	-	280	4,20,000	-	
18	A302	3 BHK 1,500	2-Jan-20	-	-	-	-	-	-	280	4,20,000	-	
19	A303	3 BHK 1,500	5-Jan-20	-	-	-	-	-	-	280	4,20,000	-	
20	A304	3 BHK 1,500	5-Jan-20	-	-	-	-	-	-	280	4,20,000	-	
21	A305	3 BHK 1,500	12-Jan-20	-	-	-	-	-	-	280	4,20,000	-	
22	A306	3 BHK 1,800	12-Jan-20	-	-	-	-	-	-	280	5,04,000	-	
23	A307	3 BHK 1,800	18-Jan-20	-	-	-	-	-	-	280	5,04,000	-	
24	A308	3 BHK 1,800	22-Jan-20	-	-	-	-	-	-	280	5,04,000	-	
25	A401	3 BHK 1,500	12-Feb-20	-	-	-	-	-	-	280	4,20,000	-	
26	A402	3 BHK 1,500	14-Feb-20	-	-	-	-	-	-	280	4,20,000	-	
27	A403	3 BHK 1,500	12-Feb-20	-	-	-	-	-	-	280	4,20,000	-	
28	A404	3 BHK 1,500	18-Feb-20	-	-	-	-	-	-	280	4,20,000	-	
29	A405	3 BHK 1,500	8-Feb-20	-	-	-	-	-	-	280	4,20,000	-	
30	A406	3 BHK 1,800	8-Feb-20	-	-	-	-	-	-	280	5,04,000	-	
31	A407	3 BHK 1,800	20-Feb-20	-	-	-	-	-	-	280	5,04,000	-	
32	A408	3 BHK 1,800	19-Feb-20	-	-	-	-	-	-	280	5,04,000	-	
33	A501	3 BHK 1,500	5-Mar-20	-	-	-	-	-	-	280	4,20,000	-	
34	A502	3 BHK 1,500	8-Mar-20	-	-	-	-	-	-	280	4,20,000	-	
35	A503	3 BHK 1,500	12-Mar-20	-	-	-	-	-	-	280	4,20,000	-	

APPROVED BY

S-V Subba Reddy
Project Manager

28-11-2020

[Handwritten signature]

APPROVED BY
S. V. Subba Reddy
Project Manager

36	A504	3 BHK	1,500	15-Mar-20	-	-	-	-	-	280	4,20,000	-	
37	A505	3 BHK	1,500	29-Mar-20	-	-	-	-	-	280	4,20,000	-	
38	A506	3 BHK	1,800	15-Apr-20	-	-	-	-	-	280	5,04,000	-	
39	A507	3 BHK	1,800	20-Apr-20	-	-	-	-	-	280	5,04,000	-	
40	A508	3 BHK	1,800	25-Apr-20	-	-	-	-	-	280	5,04,000	-	
41	A601	3 BHK	1,500	3-Jul-20	-	-	-	-	-	280	4,20,000	-	
42	A602	3 BHK	1,500	10-Jul-20	-	-	-	-	-	280	4,20,000	-	
43	A603	3 BHK	1,500	8-Jul-20	-	-	-	-	-	280	4,20,000	-	
44	A604	3 BHK	1,500	5-Jul-20	-	-	-	-	-	280	4,20,000	-	
45	A605	3 BHK	1,500	1-Jul-20	-	-	-	-	-	280	4,20,000	-	
46	A606	3 BHK	1,800	28-Jun-20	-	-	95	-	-	280	5,04,000	1,19,700	
47	A607	3 BHK	1,800	2-Jul-20	-	-	95	-	-	280	5,04,000	1,19,700	
48	A608	3 BHK	1,800	15-Jul-20	-	-	95	-	-	280	5,04,000	1,19,700	
49	A701	3 BHK	1,500	25-Jul-20	-	-	-	-	-	280	4,20,000	-	
50	A702	3 BHK	1,500	24-Aug-20	-	-	-	-	-	280	4,20,000	-	
51	A703	3 BHK	1,500	14-Aug-20	-	-	-	-	-	280	4,20,000	-	
52	A704	3 BHK	1,500	18-Aug-20	-	-	-	-	-	280	4,20,000	-	
53	A705	3 BHK	1,500	1-Aug-20	-	-	-	-	-	280	4,20,000	-	
54	A706	3 BHK	1,800	4-Aug-20	-	-	-	-	-	280	5,04,000	-	
55	A707	3 BHK	1,800	30-Jul-20	-	-	-	-	-	280	5,04,000	-	
56	A708	3 BHK	1,800	10-Aug-20	-	-	-	-	-	280	5,04,000	-	
57	A801	3 BHK	1,500	3-Oct-20	-	-	-	-	-	280	4,20,000	-	
58	A802	3 BHK	1,500	5-Oct-20	-	-	-	-	-	280	4,20,000	-	
59	A803	3 BHK	1,500	1-Oct-20	-	-	-	-	-	280	4,20,000	-	
60	A804	3 BHK	1,500	7-Oct-20	-	-	-	-	-	280	4,20,000	-	
61	A805	3 BHK	1,500	1-Oct-20	-	-	-	-	-	280	5,04,000	-	
62	A806	3 BHK	1,800	10-Oct-20	-	-	-	-	-	280	5,04,000	2,04,120	
63	A807	3 BHK	1,800	12-Oct-20	90	-	-	-	-	41	5,04,000	2,04,120	
64	A808	3 BHK	1,800	15-Oct-20	90	-	-	-	-	41	5,04,000	2,04,120	
65	A901	3 BHK	1,500	-	-	-	-	-	-	280	4,20,000	-	
66	A902	3 BHK	1,500	-	-	-	-	-	-	280	4,20,000	-	
67	A903	3 BHK	1,500	-	-	-	-	-	-	280	4,20,000	-	
68	A904	3 BHK	1,500	-	-	-	-	-	-	280	4,20,000	-	
69	A905	3 BHK	1,500	-	-	-	-	-	-	280	5,04,000	-	
70	A906	3 BHK	1,800	-	-	-	-	-	-	280	5,04,000	-	
71	A907	3 BHK	1,800	-	-	-	-	-	-	280	5,04,000	-	
72	A908	3 BHK	1,800	-	-	-	-	-	-	280	5,04,000	-	
73	A1001	3 BHK	1,500	-	-	-	-	-	-	280	4,20,000	-	
74	A1002	3 BHK	1,500	-	-	-	-	-	-	280	4,20,000	-	
75	A1003	3 BHK	1,500	-	-	-	-	-	-	280	4,20,000	-	
76	A1004	3 BHK	1,500	-	-	-	-	-	-	280	4,20,000	-	
77	A1005	3 BHK	1,500	-	-	-	-	-	-	280	4,20,000	-	
78	A1006	3 BHK	1,800	-	-	-	-	-	-	280	5,04,000	-	
79	A1007	3 BHK	1,800	-	-	-	-	-	-	280	5,04,000	-	
80	A1008	3 BHK	1,800	-	-	-	-	-	-	280	5,04,000	-	
Total			180	285	-	-	-	-	-	152	22,400	3,61,20,000	7,67,340

APPROVED BY

S. V. Subba Reddy
Project Manager

Anx - F -Summary of accounts

Annexure - F - Summary of accounts -send on the last Saturday of the month.		
Estimate of work done		
Name of contractor:	N.Dharma Rao	
Company name:	MPPL	
Project name:	May flower Platinum	
Date:	28-11-2020	
S No	Summary - of credits	Amount
1	Work completed & billed	1,06,39,541
2	Unbilled amount	-
3	Mobilization advance paid	-
4	Payment for increase in rate form to	
5	Payment for increase in rate form to	
6	Other credits	
7	Club house - billed value	
8	Club house - unbilled value - approx.	
9		
10		
	Total A	1,06,39,541
S No	Summary - of debits	Amount
1	Amount paid	87,59,500
2	Mobilization advance adjusted	-
3	Other debits	
4	Debit for material transfered to contractor	6,99,566
5		
6		
7		
8		
9		
10		
	Total B	94,59,066
	Net payable to contractor (A-B)	11,80,475

Spelti
28/11/2020

Nagalaaxmi
28/11/2020

zolt
28/11/2020

APPROVED BY

S. V. Subba Reddy
Project Manager

2 of 2

35	B705	3 BHK	1,800	18-Aug-20	-	-	-	-	-	-	-	-	-	-	-	-	280	5,04,000	-	
36	B801	3 BHK	1,500	0-Jan-00	70	-	-	-	-	-	-	-	-	-	-	-	280	4,20,000	1,32,300	
37	B802	3 BHK	2,140	0-Jan-00	-	-	-	-	-	-	-	-	-	-	-	-	280	5,99,200	-	
38	B803	3 BHK	1,800	0-Jan-00	-	-	-	-	-	-	-	-	-	-	-	-	280	5,04,000	-	
39	B804	3 BHK	1,800	0-Jan-00	-	-	-	-	-	-	-	-	-	-	-	-	280	5,04,000	-	
40	B805	3 BHK	1,800	0-Jan-00	-	-	80	-	-	-	-	-	-	-	-	-	280	5,04,000	1,00,800	
41	B901	3 BHK	1,500	0-Jan-00	20	-	-	-	-	-	-	-	-	-	-	-	280	4,20,000	37,800	
42	B902	3 BHK	2,140	0-Jan-00	-	-	-	-	-	-	-	-	-	-	-	-	280	5,99,200	-	
43	B903	3 BHK	1,800	0-Jan-00	-	-	-	-	-	-	-	-	-	-	-	-	280	5,04,000	-	
44	B904	3 BHK	1,800	0-Jan-00	-	-	-	-	-	-	-	-	-	-	-	-	280	5,04,000	-	
45	B905	3 BHK	1,800	0-Jan-00	30	-	-	-	-	-	-	-	-	-	-	-	280	5,04,000	68,040	
46	B1001	3 BHK	1,500	0-Jan-00	-	-	-	-	-	-	-	-	-	-	-	-	280	4,20,000	-	
47	B1002	3 BHK	2,140	0-Jan-00	-	-	-	-	-	-	-	-	-	-	-	-	280	5,99,200	-	
48	B1003	3 BHK	1,800	0-Jan-00	-	-	-	-	-	-	-	-	-	-	-	-	280	5,04,000	-	
49	B1004	3 BHK	1,800	0-Jan-00	-	-	-	-	-	-	-	-	-	-	-	-	280	5,04,000	-	
50	B1005	3 BHK	1,800	0-Jan-00	-	-	-	-	-	-	-	-	-	-	-	-	280	5,04,000	-	
51	Club hse I	3 BHK	1,820	20-Dec-19	-	-	-	-	-	-	-	-	-	-	-	-	280	5,09,600	-	
52	Club hse II	3 BHK	1,820	10-Dec-20	-	-	-	-	-	-	-	-	-	-	-	-	280	5,09,600	-	
53	Club hse III	3 BHK	1,820	30-Jan-20	-	-	-	-	-	-	-	-	-	-	-	-	280	5,09,600	-	
54	Club hse IV	3 BHK	1,820	0-Jan-00	-	-	-	-	-	-	-	-	-	-	-	-	280	5,09,600	-	
55	Club hse V	3 BHK	2,820	0-Jan-00	-	-	-	-	-	-	-	-	-	-	-	-	280	7,89,600	-	
56	Club hse VII	3 BHK	1,820	25-Jul-20	-	-	-	-	-	-	-	-	-	-	-	-	280	5,09,600	-	
57	Club hse VIII	3 BHK	1,820	0-Jan-00	-	-	-	-	-	-	-	-	-	-	-	-	280	5,09,600	-	
Total					340	-	80	-	-	-	-	-	-	-	-	-	173	15,960	2,86,55,200	8,46,468

28/11/2020

APPROVED BY
S. V. Subba Reddy
Project Manager

Anx - E2 - work done & billed
1 of 2

Annexure - E2 - work completed and bill raised - send on the last Saturday of the month																
Estimate of work done																
Name of contractor:			N.Dharma Rao													
Company name:			MPPL													
Project name:			May Flower Platinum													
Date:			28-11-2020													
Note: Enter value 1 if work is completed and billed. Enter 0 otherwise. This statement must match billing database.																
S No	Flat No.	Type (2, 3, 4BHK)	SBUA	Work start date	Brick work	Internal plastering	Water proofing	External plastering	Final finishing and handover	Total percentage of work done	Rate per sq ft	GST	Construction contract value	Value of work done	Advance Paid	Advance adjusted
1	B101	3 BHK	1,500	18-Nov-19	1	1	-	-	-	70	280	18	4,95,600	3,46,920	30,000	21,000
2	B102	3 BHK	2,140	30-Jul-20	1	1	-	-	-	70	280	18	7,07,056	4,94,939	30,000	21,000
3	B103	3 BHK	1,800	2-Aug-20	1	1	-	-	-	70	280	18	5,94,720	4,16,304	30,000	21,000
4	B104	3 BHK	1,800	0-Jan-00	-	-	-	-	-	-	280	18	5,94,720	-	30,000	-
5	B105	3 BHK	1,800	25-Nov-19	1	1	-	-	-	70	280	18	5,94,720	4,16,304	30,000	21,000
6	B201	3 BHK	1,500	15-Dec-19	1	1	-	-	-	70	280	18	4,95,600	3,46,920	30,000	21,000
7	B202	3 BHK	2,140	10-Jul-20	1	1	-	-	-	70	280	18	7,07,056	3,18,175	30,000	13,500
8	B203	3 BHK	1,800	20-Jul-20	1	1	-	-	-	45	280	18	5,94,720	2,67,624	30,000	13,500
9	B204	3 BHK	1,800	5-Sep-20	1	1	-	-	-	45	280	18	5,94,720	2,67,624	30,000	13,500
10	B205	3 BHK	1,800	20-Dec-19	1	1	-	-	-	45	280	18	5,94,720	2,67,624	30,000	13,500
11	B301	3 BHK	1,500	10-Feb-20	1	1	-	-	-	70	280	18	4,95,600	3,46,920	30,000	21,000
12	B302	3 BHK	2,140	2-Oct-20	1	1	-	-	-	70	280	18	7,07,056	3,18,175	30,000	13,500
13	B303	3 BHK	1,800	10-Oct-20	-	-	-	-	-	45	280	18	5,94,720	-	30,000	-
14	B304	3 BHK	1,800	20-Oct-20	-	-	-	-	-	-	280	18	5,94,720	-	30,000	-
15	B305	3 BHK	1,800	23-Jan-20	1	1	-	-	-	70	280	18	5,94,720	4,16,304	30,000	21,000
16	B401	3 BHK	1,500	17-Feb-20	1	1	-	-	-	70	280	18	4,95,600	3,46,920	30,000	21,000
17	B402	3 BHK	2,140	0-Jan-00	-	-	-	-	-	-	280	18	7,07,056	-	30,000	-
18	B403	3 BHK	1,800	0-Jan-00	-	-	-	-	-	-	280	18	5,94,720	-	30,000	-
19	B404	3 BHK	1,800	0-Jan-00	-	-	-	-	-	-	280	18	5,94,720	-	30,000	-
20	B405	3 BHK	1,800	20-Feb-20	1	1	-	-	-	70	280	18	5,94,720	4,16,304	30,000	21,000
21	B501	3 BHK	1,500	15-May-20	1	1	-	-	-	70	280	18	4,95,600	3,46,920	30,000	21,000
22	B502	3 BHK	2,140	0-Jan-00	-	-	-	-	-	-	280	18	7,07,056	-	30,000	-
23	B503	3 BHK	1,800	0-Jan-00	-	-	-	-	-	-	280	18	5,94,720	-	30,000	-
24	B504	3 BHK	1,800	0-Jan-00	-	-	-	-	-	-	280	18	5,94,720	-	30,000	-
25	B505	3 BHK	1,800	10-May-20	1	1	-	-	-	70	280	18	5,94,720	4,16,304	30,000	21,000
26	B601	3 BHK	1,500	18-Jul-20	1	1	-	-	-	70	280	18	4,95,600	3,46,920	30,000	21,000
27	B602	3 BHK	2,140	0-Jan-00	-	-	-	-	-	-	280	18	7,07,056	-	30,000	-
28	B603	3 BHK	1,800	0-Jan-00	-	-	-	-	-	-	280	18	5,94,720	-	30,000	-
29	B604	3 BHK	1,800	0-Jan-00	-	-	-	-	-	-	280	18	5,94,720	-	30,000	-
30	B605	3 BHK	1,800	10-Jul-20	1	1	-	-	-	70	280	18	5,94,720	4,16,304	30,000	21,000
31	B701	3 BHK	1,500	16-Aug-20	1	1	-	-	-	70	280	18	4,95,600	3,46,920	30,000	21,000
32	B702	3 BHK	2,140	0-Jan-00	-	-	-	-	-	-	280	18	7,07,056	-	30,000	-
33	B703	3 BHK	1,800	0-Jan-00	-	-	-	-	-	-	280	18	5,94,720	-	30,000	-
34	B704	3 BHK	1,800	0-Jan-00	-	-	-	-	-	-	280	18	5,94,720	-	30,000	-
35	B705	3 BHK	1,800	18-Aug-20	1	1	-	-	-	70	280	18	5,94,720	4,16,304	30,000	21,000

APPROVED BY

S. V. Sridhar Reddy

PROJECT Manager

Handwritten signature and date: 28/11/2020

APPROVED BY
S. V. Subbar Reddy
Project Manager

+

20/11/2022

APPROVED BY

S. V. Subba Reddy
Project Manager

Anx - F - Summary of accounts

Annexure - F - Summary of accounts - send on the last Saturday of the month.		
Estimate of work done		
Name of contractor:	N. Krishna	
Company name:	MPPL	
Project name:	May flower Platinum	
Date:	28-11-2020	
S No	Summary - of credits	Amount
1	Work completed & billed	17,09,820
2	Unbilled amount	-
3	Mobilization advance paid	-
4	Payment for increase in rate form to	
5	Payment for increase in rate form to	
6	Other credits	
7	Club house - billed value	
8	Club house - unbilled value - approx.	
9		
10		
	Total A	17,09,820
S No	Summary - of debits	Amount
1	Amount paid	19,09,000
2	Mobilization advance adjusted	-
3	Other debits	
4	Debit for material transfered to contractor	1,96,357
5		
6		
7		
8		
9		
10		
	Total B	21,05,357
	Net payable to contractor (A-B)	(3,95,537)

Spelli
28/11/2020

Subba
28/11/2020

Nagababu
28/11/2020

APPROVED BY

S. V. Subba Reddy
Project Manager

Anx - E1 - Estimate of work done
1 of 1

Annexure - E1 - Details of partial work done and not yet billed - send on the last Saturday of the month													
Estimate of work done													
Name of contractor:		N. Krishna											
Company name:		MPPPL											
Project name:		May Flower Platinum											
Date:		28-11-2020											
Note: Enter value between 1&100 as approximate percentage of work completed. Enter 0 where work is completed and billed.													
	Rate		45	25	10	10	10	10					
S No	Type (3, 4BHK)	SRUA	Work start date	Brick work	Internal plastering	Water proofing	External plastering	Final finishing and handover	Total percentage of work done	Rate per sq ft	Construction contract value	Value of work done	
1	C-101 3 BHK	1,500	16-Jul-20	-	-	-	-	-	-	280	4,20,000	-	
2	C-102 3 BHK	1,500	17-Jul-20	-	-	-	-	-	-	280	4,20,000	-	
3	C-103 3 BHK	1,500	19-Jul-20	-	-	-	-	-	-	280	4,20,000	-	
4	C-201 3 BHK	1,500	7-Sep-20	-	95	-	-	-	24	280	4,20,000	99,750	
5	C-202 3 BHK	1,500	1-Sep-20	-	95	-	-	-	24	280	4,20,000	99,750	
6	C-203 3 BHK	1,800	10-Sep-20	-	95	-	-	-	24	280	5,04,000	1,19,700	
7	C-301 3 BHK	1,800	10-Oct-20	90	-	-	-	-	41	280	5,04,000	2,04,120	
8	C-302 3 BHK	1,800	15-Oct-20	90	-	-	-	-	41	280	5,04,000	2,04,120	
9	C-303 3 BHK	1,500	20-Oct-20	90	-	-	-	-	41	280	4,20,000	1,70,100	
10	C-401 3 BHK	1,500	0-Jan-00	-	-	-	-	-	-	280	4,20,000	-	
11	C-402 3 BHK	1,500	0-Jan-00	-	-	-	-	-	-	280	4,20,000	-	
12	C-403 3 BHK	1,500	0-Jan-00	-	-	-	-	-	-	280	4,20,000	-	
13	C-501 3 BHK	1,500	0-Jan-00	-	-	-	-	-	-	280	4,20,000	-	
14	C-502 3 BHK	1,800	0-Jan-00	-	-	-	-	-	-	280	5,04,000	-	
15	C-503 3 BHK	1,800	0-Jan-00	-	-	-	-	-	-	280	5,04,000	-	
16	C-601 3 BHK	1,800	0-Jan-00	-	-	-	-	-	-	280	5,04,000	-	
17	C-602 3 BHK	1,500	0-Jan-00	-	-	-	-	-	-	280	4,20,000	-	
18	C-603 3 BHK	1,500	0-Jan-00	-	-	-	-	-	-	280	4,20,000	-	
19	C-701 3 BHK	1,500	0-Jan-00	-	-	-	-	-	-	280	4,20,000	-	
20	C-702 3 BHK	1,500	0-Jan-00	-	-	-	-	-	-	280	4,20,000	-	
21	C-703 3 BHK	1,500	0-Jan-00	-	-	-	-	-	-	280	4,20,000	-	
22	C-801 3 BHK	1,800	0-Jan-00	-	-	-	-	-	-	280	5,04,000	-	
23	C-802 3 BHK	1,800	0-Jan-00	-	-	-	-	-	-	280	5,04,000	-	
24	C-803 3 BHK	1,800	0-Jan-00	-	-	-	-	-	-	280	5,04,000	-	
25	C-901 3 BHK	1,500	0-Jan-00	-	-	-	-	-	-	280	4,20,000	-	
26	C-902 3 BHK	1,500	0-Jan-00	-	-	-	-	-	-	280	4,20,000	-	
27	C-903 3 BHK	1,500	0-Jan-00	-	-	-	-	-	-	280	4,20,000	-	
28	C-1001 3 BHK	1,500	0-Jan-00	-	-	-	-	-	-	280	4,20,000	-	
29	C-1002 3 BHK	1,500	0-Jan-00	-	-	-	-	-	-	280	4,20,000	-	
30	C-1003 3 BHK	1,800	0-Jan-00	-	-	-	-	-	-	280	5,04,000	-	
	Total			270	285	-	-	-	193	8,400	1,34,40,000	8,97,540	

APPROVED BY

S. V. Sridhar Reddy

Project Manager

APPROVED BY

G. V. Subba Reddy
Project Manager

Anx - E2 - work done & billed
1 of 1

Annexure - E2 - work completed and bill raised - send on the last Saturday of the month.																
Estimate of work done																
Name of contractor:			N. Krishna													
Company name:			MPPPL													
Project name:			May Flower Platinum													
Date:			28-11-2020													
Note:			Enter value 1 if work is completed and billed. Enter 0 otherwise. This statement must match billing database.													
	Rate		45	25	10	10	10	10	100							
S No	Flat No. (4BHK)	Type (2, 3, SBUA	Work start date	Brick work	Internal plastering	Water proofing	External plastering	Final finishing and handover	Total percentage of work done	Rate per sq ft	GST	Construction contract value	Value of work done	Advance Paid	Advance adjusted	
1	C-101	3 BHK	16-Jul-20	1	1	-	-	-	70	280	18	4,95,600	3,46,920	30,000	21,000	0
2	C-102	3 BHK	17-Jul-20	1	1	-	-	-	70	280	18	4,95,600	3,46,920	30,000	21,000	1
3	C-103	3 BHK	19-Jul-20	1	1	-	-	-	70	280	18	4,95,600	3,46,920	30,000	21,000	1
4	C-201	3 BHK	7-Sep-20	1	-	-	-	-	45	280	18	4,95,600	2,23,020	30,000	13,500	1
5	C-202	3 BHK	1-Sep-20	1	-	-	-	-	45	280	18	4,95,600	2,23,020	30,000	13,500	1
6	C-203	3 BHK	10-Sep-20	1	-	-	-	-	45	280	18	4,95,600	2,23,020	30,000	13,500	1
7	C-301	3 BHK	0-Jan-00	-	-	-	-	-	-	280	18	5,94,720	-	30,000	-	0
8	C-302	3 BHK	0-Jan-00	-	-	-	-	-	-	280	18	5,94,720	-	30,000	-	0
9	C-303	3 BHK	0-Jan-00	-	-	-	-	-	-	280	18	4,95,600	-	30,000	-	0
10	C-401	3 BHK	0-Jan-00	-	-	-	-	-	-	280	18	4,95,600	-	30,000	-	0
11	C-402	3 BHK	0-Jan-00	-	-	-	-	-	-	280	18	4,95,600	-	30,000	-	0
12	C-403	3 BHK	0-Jan-00	-	-	-	-	-	-	280	18	4,95,600	-	30,000	-	0
13	C-501	3 BHK	0-Jan-00	-	-	-	-	-	-	280	18	4,95,600	-	30,000	-	0
14	C-502	3 BHK	0-Jan-00	-	-	-	-	-	-	280	18	5,94,720	-	30,000	-	0
15	C-503	3 BHK	0-Jan-00	-	-	-	-	-	-	280	18	5,94,720	-	30,000	-	0
16	C-601	3 BHK	0-Jan-00	-	-	-	-	-	-	280	18	4,95,600	-	30,000	-	0
17	C-602	3 BHK	0-Jan-00	-	-	-	-	-	-	280	18	4,95,600	-	30,000	-	0
18	C-603	3 BHK	0-Jan-00	-	-	-	-	-	-	280	18	4,95,600	-	30,000	-	0
19	C-701	3 BHK	0-Jan-00	-	-	-	-	-	-	280	18	4,95,600	-	30,000	-	0
20	C-702	3 BHK	0-Jan-00	-	-	-	-	-	-	280	18	4,95,600	-	30,000	-	0
21	C-703	3 BHK	0-Jan-00	-	-	-	-	-	-	280	18	4,95,600	-	30,000	-	0
22	C-801	3 BHK	0-Jan-00	-	-	-	-	-	-	280	18	5,94,720	-	30,000	-	0
23	C-802	3 BHK	0-Jan-00	-	-	-	-	-	-	280	18	5,94,720	-	30,000	-	0
24	C-803	3 BHK	0-Jan-00	-	-	-	-	-	-	280	18	5,94,720	-	30,000	-	0
25	C-901	3 BHK	0-Jan-00	-	-	-	-	-	-	280	18	4,95,600	-	30,000	-	0
26	C-902	3 BHK	0-Jan-00	-	-	-	-	-	-	280	18	4,95,600	-	30,000	-	0
27	C-903	3 BHK	0-Jan-00	-	-	-	-	-	-	280	18	4,95,600	-	30,000	-	0
28	C-1001	3 BHK	0-Jan-00	-	-	-	-	-	-	280	18	4,95,600	-	30,000	-	0
29	C-1002	3 BHK	0-Jan-00	-	-	-	-	-	-	280	18	4,95,600	-	30,000	-	0
30	C-1003	3 BHK	0-Jan-00	-	-	-	-	-	-	280	18	5,94,720	-	30,000	-	0
Total			47,700	6	3				345			1,57,60,080	17,09,820	9,00,000	1,03,500	

APPROVED BY

28/11/2020

Project Manager

APPROVED BY

S. V. Sathya Reddy
Project Manager