

Remarks from site on the 'Requisition by Site Report of purchase division

Company:	VISTA HOMES		Date:	28.11.20	
Site:	VISTA HOMES		Prepared by:	CH.Sneha Priya	
Report From / To	21.11.20 (Saturday) -28.11.20 (Saturday)		Approved by:	T.MADHU	
Report Date	28.11.20				
List of requisitions numbers missing in the report*: Nil					
List of requisitions where PO/WO not prepared 3 working days after requisition:					
Req No.	Req Date		Item Description	Reason for not preparing PO/WO#	
99890	15.10.20		Queen size bed with	Po Not made	
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:					
Req No.	Req Date	Serial no of item in Req.	Item Description	Details of discussion with supplier ^s	
99923	02.11.20	1 to 5	Sliding windows	Material Ready with SSLLP	
99939	10.11.20	1	Cement Pots	With in week	
99940	11.11.20		Generator AMF Pannel Board	With in a week	
99943	11.11.20	5	White Cement	With in a week	
99945	11.11.20	1,2,3,7,8	Sanitory	No Stock at SSLLP	
99948	17.11.20	1 to 5	Wal care putty, White cement, Grout, Jantha Paste	Material Ready with SSLLP	
99950	17.11.20	1	Vedio Door Phone	Partially received	
99952	19.11.20	12,14,18,19	Ball valve, Extension nipple, Waste pipe	Partially received	
99955	21.11.20	1	SS Sink	Material Ready with SSLLP	
99556	23.11.20	2,3	Wipro granet Battern (Day Light)1ft,Wipro granet Battern (Day Light) 2ft	Partially received	
99959	25.11.20	1 to 12	Electrical Wire	Material ready with SSLLP	
99960	26.11.20	1 to 22	Electrical Switches	Material ready with SSLLP	
No. of gate passes issued this week:			3	From No.	2553 To No. 2555
001Delivery van site visit on:			21.11.20, 24.11.20,26.11.20		
Inward report (MRN/other) & stock report emailed in pdf format to purchase?				Yes	
DC register Sl. No. during the week	From No.	20315	To No.	20329	
Items not ordered but received:					
Items sent to HO /vendor that are pending for repair:- Nil					
Other corrections & remarks:					
Details	Project Manager		Admin Officer/Manager		Admin Audit
Sign					
Date	28/11/20		28/11/20		

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and rajkumam@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!