

Anx - F - Summary of accounts

Annexure - F - Summary of accounts - send on the last Saturday of the month.		
Estimate of work done		
Name of contractor:	S ARJUN	
Company name:	Vista Homes	
Project name:	Vista Homes	
Date:	28/11/2020	
S No	Summary - of credits	Amount
1	Work completed & billed	20,335,624
2	Unbilled amount	-
3	Mobilization advance paid	-
4	Payment for increase in rate form to	
5	Payment for increase in rate form to	
6	Other credits	
7	Club house - billed value	
8	Club house - unbilled value - approx.	
9		
10		
	Total A	20,335,624
S No	Summary - of debits	Amount
1	Amount paid	18,769,569
2	Mobilization advance adjusted	
3	Other debits	1,387,488
4	Debit for material transfered to contractor	-
5		
6		
7		
8		
9		
10		
	Total B	20,157,057
	Net payable to contractor (A-B)	178,567

B. 6,748/- Short billed in Tally

Rajalaxmi
28/11/2020

Nagalakshmi
30/11/2020

Muful.

APPROVED BY
28 NOV 2020
T. MADHU
PROJECT MANAGER

re - E3 - work completed and bill need - send on the last Saturday of the month																0
e of work done																1
f contractor:		S ARJUN														
IV name:		Vista Homes														
name:		Vista Homes														
		28/11/2020														
Enter value 1 if work is completed and billed. Enter 0 otherwise. This statement must match billing database.																
	Rate			45	25	10	10	10	100							
Fate No.	Type (2, 3, 4BHK)	SBUA	Work start date	Brick work	Internal plastering	Water proofing	External plastering	Final finishing and handover	Total percentage of work done	Rate per sq ft	GST	Construction contract value	Value of work done	Advance Paid	Advance adjusted	
F 001	3BHK	1,220	30/Nov/18	1	1	1	1	1	100	280	18	403,088	403,088	30,000	30,000	
F 002	3BHK	1,220	30/Nov/18	1	1	1	1	1	100	280	18	403,088	403,088	30,000	30,000	
F 003	2BHK	950	30/Nov/18	1	1	1	1	1	100	280	18	313,880	313,880	30,000	30,000	
F 004	2BHK	950	30/Nov/18	1	1	1	1	1	100	280	18	313,880	313,880	30,000	30,000	
F 005	2BHK	950	30/Nov/18	1	1	1	1	1	100	280	18	313,880	313,880	30,000	30,000	
F 101	3BHK	1,220	30/Dec/18	1	1	1	1	1	100	280	18	403,088	403,088	30,000	30,000	
F 102	3BHK	1,220	30/Dec/18	1	1	1	1	1	100	280	18	403,088	403,088	30,000	30,000	
F 103	2BHK	950	30/Dec/18	1	1	1	1	-	90	280	18	313,880	282,492	30,000	27,000	
F 104	2BHK	950	30/Dec/18	1	1	1	1	-	90	280	18	313,880	282,492	30,000	27,000	
F 105	2BHK	950	30/Dec/18	1	1	1	1	-	90	280	18	313,880	282,492	30,000	27,000	
F 201	3BHK	1,220	7/Feb/19	1	1	1	1	1	100	280	18	403,088	403,088	30,000	30,000	
F 202	3BHK	1,220	7/Feb/19	1	1	1	1	1	100	280	18	403,088	403,088	30,000	30,000	
F 203	2BHK	950	7/Feb/19	1	1	1	1	1	100	280	18	403,088	403,088	30,000	30,000	
F 204	2BHK	950	7/Feb/19	1	1	1	1	-	90	280	18	313,880	282,492	30,000	27,000	
F 205	2BHK	950	7/Feb/19	1	1	1	1	1	100	280	18	313,880	313,880	30,000	30,000	
F 301	3BHK	1,220	7/Mar/19	1	1	1	1	-	90	280	18	313,880	282,492	30,000	27,000	
F 302	3BHK	1,220	7/Mar/19	1	1	1	1	1	100	280	18	403,088	403,088	30,000	30,000	
F 303	2BHK	950	7/Mar/19	1	1	1	1	1	100	280	18	403,088	403,088	30,000	30,000	
F 304	2BHK	950	7/Mar/19	1	1	1	1	1	90	280	18	313,880	282,492	30,000	27,000	
F 305	2BHK	950	7/Mar/19	1	1	1	1	1	100	280	18	313,880	313,880	30,000	30,000	
F 401	3BHK	1,220	25/Apr/19	1	1	1	1	1	100	280	18	403,088	403,088	30,000	30,000	
F 402	3BHK	1,220	25/Apr/19	1	1	1	1	1	100	280	18	403,088	403,088	30,000	30,000	
F 403	2BHK	950	25/Apr/19	1	1	1	1	1	100	280	18	313,880	313,880	30,000	30,000	
F 404	2BHK	950	25/Apr/19	1	1	1	1	1	100	280	18	313,880	313,880	30,000	30,000	
F 405	2BHK	950	25/Apr/19	1	1	1	1	1	100	280	18	313,880	313,880	30,000	30,000	
E 001	3BHK	1,220	15/Aug/19	1	1	1	1	1	100	280	18	403,088	403,088	30,000	30,000	
E 002	3BHK	1,220	15/Aug/19	1	1	1	1	1	100	280	18	403,088	403,088	30,000	30,000	
E 003	2BHK	950	15/Aug/19	1	1	1	1	1	100	280	18	313,880	313,880	30,000	30,000	
E 004	2BHK	950	15/Aug/19	1	1	1	1	1	100	280	18	313,880	313,880	30,000	30,000	
E 101	3BHK	1,220	30/Aug/19	1	1	1	1	1	100	280	18	403,088	403,088	30,000	30,000	
E 102	3BHK	1,220	30/Aug/19	1	1	1	1	1	100	280	18	403,088	403,088	30,000	30,000	
E 103	2BHK	950	30/Aug/19	1	1	1	1	1	100	280	18	313,880	313,880	30,000	30,000	
E 104	2BHK	950	30/Aug/19	1	1	1	1	1	100	280	18	313,880	313,880	30,000	30,000	
E 201	3BHK	1,220	15/Sep/19	1	1	1	1	1	100	280	18	403,088	403,088	30,000	30,000	

3 of 3

928.158

APPROVED BY

28 NOV 2020

T. MADHU
PROJECT MANAGER

Anx - E1 -Estimate of work done
1 of 3

Annexure - E1 - Details of partial work done and not yet billed - send on the last Saturday of the month.												
Estimate of work done												
Name of contractor:			S ARJUN									
Company name:			Vista Homes									
Project name:			Vista Homes									
Date:			28/11/2020									
Note: Enter value between 1&100 as approximate percentage of work completed. Enter 0 where work is completed and billed.												
		Rate		45	25	10	10	10	100			
S No	Type (2, 3, 4BHK)	SBUA	Work start date	Brick work	Internal plastering	Water proofing	External plastering	Final finishing and handover	Total percentage of work done	Rate per sq ft	Construction contract value	Value of work done
1	F 001 3BHK	1 220	30/Nov/18	-	-	-	-	-	-	280	341,600	-
2	F 002 3BHK	1 220	30/Nov/18	-	-	-	-	-	-	280	341,600	-
3	F 003 2BHK	950	30/Nov/18	-	-	-	-	-	-	280	266,000	-
4	F 004 2BHK	950	30/Nov/18	-	-	-	-	90	9	280	266,000	23,940
5	F 005 2BHK	950	30/Nov/18	-	-	-	-	90	9	280	266,000	23,940
6	F 101 3BHK	1 220	30/Dec/18	-	-	-	-	-	-	280	341,600	-
7	F 102 3BHK	1 220	30/Dec/18	-	-	-	-	-	-	280	341,600	-
8	F 103 2BHK	950	30/Dec/18	-	-	-	-	90	9	280	266,000	23,940
9	F 104 2BHK	950	30/Dec/18	-	-	-	-	90	9	280	266,000	23,940
10	F 105 2BHK	950	30/Dec/18	-	-	-	-	90	9	280	266,000	23,940
11	F 201 3BHK	1 220	7/Feb/19	-	-	-	-	-	-	280	341,600	-
12	F 202 3BHK	1 220	7/Feb/19	-	-	-	-	-	-	280	341,600	-
13	F 203 2BHK	950	7/Feb/19	-	-	-	-	90	9	280	266,000	23,940
14	F 204 2BHK	950	7/Feb/19	-	-	-	-	90	9	280	266,000	23,940
15	F 205 2BHK	950	7/Feb/19	-	-	-	-	90	9	280	266,000	23,940
16	F 301 3BHK	1 220	7/Mar/19	-	-	-	-	-	-	280	341,600	-
17	F 302 3BHK	1 220	7/Mar/19	-	-	-	-	-	-	280	341,600	-
18	F 303 2BHK	950	7/Mar/19	-	-	-	-	90	9	280	266,000	23,940
19	F 304 2BHK	950	7/Mar/19	-	-	-	-	90	9	280	266,000	23,940
20	F 305 2BHK	950	7/Mar/19	-	-	-	-	90	9	280	266,000	23,940
21	F 401 3BHK	1 220	25/Apr/19	-	-	-	-	-	-	280	341,600	-
22	F 402 3BHK	1 220	25/Apr/19	-	-	-	-	-	-	280	341,600	-
23	F 403 2BHK	950	25/Apr/19	-	-	-	-	90	9	280	266,000	23,940
24	F 404 2BHK	950	25/Apr/19	-	-	-	-	90	9	280	266,000	23,940
25	F 405 2BHK	950	25/Apr/19	-	-	-	-	90	9	280	266,000	23,940
26	E 001 3BHK	1 220	15/Aug/19	-	-	-	-	90	9	280	341,600	30,744
27	E 002 3BHK	1 220	15/Aug/19	-	-	-	-	90	9	280	341,600	30,744
28	E 003 2BHK	950	15/Aug/19	-	-	-	-	90	9	280	266,000	23,940
29	E 004 2BHK	950	15/Aug/19	-	-	-	-	90	9	280	266,000	23,940
30	E 101 3BHK	1 220	30/Aug/19	-	-	-	-	90	9	280	341,600	30,744
31	E 102 3BHK	1 220	30/Aug/19	-	-	-	-	90	9	280	341,600	30,744
32	E 103 2BHK	950	30/Aug/19	-	-	-	-	90	9	280	266,000	23,940
33	E 104 2BHK	950	30/Aug/19	-	-	-	-	90	9	280	266,000	23,940
34	E 201 3BHK	1 220	15/Sep/19	-	-	-	-	90	9	280	341,600	30,744
35	E 202 3BHK	1 220	15/Sep/19	-	-	-	-	90	9	280	341,600	30,744
36	E 203 2BHK	950	15/Sep/19	-	-	-	-	90	9	280	266,000	23,940
37	E 204 2BHK	950	15/Sep/19	-	-	-	-	90	9	280	266,000	23,940

[illegible]

APPROVED BY
28 NOV 2020
T. MADHU
PROJECT MANAGER

Myself

Anx - F - Summary of accounts

Annexure - F - Summary of accounts - send on the last Saturday of the month.		
Estimate of work done		
Name of contractor:	Rekha Pandey	
Company name:	Vista Homes	
Project name:	Vista Homes	
Date:	28/11/2020	
S No	Summary - of credits	Amount
1	Work completed & billed	15,559,197
2	Unbilled amount	-
3	Mobilization advance paid	-
4	Payment for increase in rate form to	
5	Payment for increase in rate form to	
6	Other credits	
7	Club house - billed value	
8	Club house - unbilled value - approx.	
9		
10		
	Total A	15,559,197
S No	Summary - of debits	Amount
1	Amount paid	14,464,591
2	Mobilization advance adjusted	
3	Other debits	948,502
4	Debit for material transfered to contractor	
5		
6		
7		
8		
9		
10		
	Total B	15,413,093
	Net payable to contractor (A-B)	146,104

Rs. 14,998 short billed in tally

Rajalamb
28/11/20

Nagalaemi

30/11/2020

Mulul.

APPROVED BY
28 NOV 2020
T. MADHU
PROJECT MANAGER

Annexure - E1 - Details of partial work done and not yet billed - send on the last Saturday of the month														
Estimate of work done			Name of contractor		Company name		Project name		Date		Note		Rate	
			Rekha Pandey		Vista Homes		Vista Homes		28/11/2020		Enter value between 1&100 as approximate percentage of work completed. Enter 0 where work is completed and billed.			
S No	Fat No	Type (2, 3, 4BHK)	SBUA	Work start date	Brick work	Internal plastering	Water proofing	External plastering	Final finishing and handover	Total percentage of work done	Rate per sq ft	Construction contract value	Value of work done	
1	F006	2 BHK	950	2/Nov/18	-	-	-	-	-	-	280	266,000	-	
2	F007	2 BHK	950	2/Nov/18	-	-	-	-	-	-	280	266,000	-	
3	F008	3 BHK	1,220	2/Nov/18	-	-	-	-	-	-	280	341,600	-	
4	F009	3 BHK	1,220	2/Nov/18	-	-	-	-	-	-	280	341,600	-	
5	F106	2 BHK	950	4/Dec/18	-	-	-	-	-	-	280	266,000	-	
6	F107	2 BHK	950	4/Dec/18	-	-	-	-	-	-	280	266,000	-	
7	F108	3 BHK	1,220	4/Dec/18	-	-	-	-	-	-	280	341,600	-	
8	F109	3 BHK	1,220	4/Dec/18	-	-	-	-	-	-	280	341,600	-	
9	F206	2 BHK	950	5/Jan/19	-	-	-	-	-	-	280	266,000	-	
10	F207	2 BHK	950	5/Jan/19	-	-	-	-	-	-	280	266,000	-	
11	F208	3 BHK	1,220	5/Jan/19	-	-	-	-	-	-	280	341,600	-	
12	F209	3 BHK	1,220	5/Jan/19	-	-	-	-	-	-	280	341,600	-	
13	F306	2 BHK	950	7/Feb/19	-	-	-	-	-	-	280	266,000	-	
14	F307	2 BHK	950	7/Feb/19	-	-	-	-	-	-	280	266,000	-	
15	F308	3 BHK	1,220	7/Feb/19	-	-	-	-	-	-	280	341,600	-	
16	F309	3 BHK	1,220	7/Feb/19	-	-	-	-	-	-	280	341,600	-	
17	F406	2 BHK	950	8/Mar/19	-	-	-	-	-	-	280	266,000	-	
18	F407	2 BHK	950	8/Mar/19	-	-	-	-	-	-	280	266,000	-	
19	F408	3 BHK	1,220	8/Mar/19	-	-	-	-	-	-	280	341,600	-	
20	F409	4 BHK	1,220	8/Mar/19	-	-	-	-	-	-	280	266,000	-	
21	E 005	2 BHK	950	20/Jul/19	-	-	-	-	90	9	280	266,000	23,940	
22	E 006	2 BHK	950	20/Jul/19	-	-	-	-	-	-	280	266,000	-	
23	E 007	2 BHK	950	20/Jul/19	-	-	-	-	90	9	280	341,600	30,744	
24	E 008	3 BHK	1,220	20/Jul/19	-	-	-	-	-	-	280	341,600	-	
25	E 009	3 BHK	1,220	20/Jul/19	-	-	-	-	90	9	280	266,000	23,940	
26	E 105	2 BHK	950	25/Aug/19	-	-	-	-	90	9	280	266,000	23,940	
27	E 106	2 BHK	950	25/Aug/19	-	-	-	-	-	-	280	266,000	-	
28	E 107	2 BHK	950	25/Aug/19	-	-	-	-	90	9	280	341,600	30,744	
29	E 108	3 BHK	1,220	25/Aug/19	-	-	-	-	-	-	280	341,600	-	
30	E 109	3 BHK	1,220	25/Aug/19	-	-	-	-	90	9	280	266,000	23,940	
31	E 205	2 BHK	950	15/Sep/19	-	-	-	-	90	9	280	266,000	23,940	
32	E 206	2 BHK	950	15/Sep/19	-	-	-	-	-	-	280	266,000	-	
33	E 207	2 BHK	950	15/Sep/19	-	-	-	-	90	9	280	341,600	30,744	
34	E 208	3 BHK	1,220	15/Sep/19	-	-	-	-	-	-	280	341,600	-	
35	E 209	3 BHK	1,220	15/Sep/19	-	-	-	-	90	9	280	266,000	23,940	
36	E 305	2 BHK	950	10/Oct/19	-	-	-	-	90	9	280	266,000	23,940	
37	E 306	2 BHK	950	10/Oct/19	-	-	-	-	-	-	280	266,000	-	

38	E 307	2 BHK	950	10/Oct/19	-	-	-	-	-	90	9	280	341,600	30,744
39	E 308	3 BHK	1,220	10/Oct/19	-	-	-	-	-	-	-	280	341,600	-
40	E 309	3 BHK	1,220	10/Oct/19	-	-	-	-	-	90	9	280	266,000	23,940
41	E 405	2 BHK	950	30/Nov/19	-	-	-	-	-	90	9	280	266,000	23,940
42	E 406	2 BHK	950	30/Nov/19	-	-	-	-	-	-	-	280	266,000	-
43	E 407	2 BHK	950	30/Nov/19	-	-	-	-	-	90	9	280	341,600	30,744
44	E 408	3 BHK	1,220	30/Nov/19	-	-	-	-	-	-	-	280	341,600	-
45	E 409	3 BHK	1,220	30/Nov/19	-	-	-	-	-	90	9	280	341,600	-
46					-	-	-	-	-	-	-	280	-	-
47					-	-	-	-	-	-	-	280	-	-
48					-	-	-	-	-	-	-	280	-	-
49					-	-	-	-	-	-	-	280	-	-
50					-	-	-	-	-	-	-	280	-	-
51					-	-	-	-	-	-	-	280	-	-
52					-	-	-	-	-	-	-	280	-	-
53					-	-	-	-	-	-	-	280	-	-
54					-	-	-	-	-	-	-	280	-	-
55					-	-	-	-	-	-	-	280	-	-
56					-	-	-	-	-	-	-	280	-	-
57					-	-	-	-	-	-	-	280	-	-
58					-	-	-	-	-	-	-	280	-	-
59					-	-	-	-	-	-	-	280	-	-
60					-	-	-	-	-	-	-	280	-	-
61					-	-	-	-	-	-	-	280	-	-
62					-	-	-	-	-	-	-	280	-	-
63					-	-	-	-	-	-	-	280	-	-
64					-	-	-	-	-	-	-	280	-	-
65					-	-	-	-	-	-	-	280	-	-
66					-	-	-	-	-	-	-	280	-	-
67					-	-	-	-	-	-	-	280	-	-
68					-	-	-	-	-	-	-	280	-	-
69					-	-	-	-	-	-	-	280	-	-
70					-	-	-	-	-	-	-	280	-	-
71					-	-	-	-	-	-	-	280	-	-
72					-	-	-	-	-	-	-	280	-	-
73					-	-	-	-	-	-	-	280	-	-
74					-	-	-	-	-	-	-	280	-	-
75					-	-	-	-	-	-	-	280	-	-
76					-	-	-	-	-	-	-	280	-	-
77					-	-	-	-	-	-	-	280	-	-
78					-	-	-	-	-	-	-	280	-	-
79					-	-	-	-	-	-	-	280	-	-
80					-	-	-	-	-	-	-	280	-	-
81					-	-	-	-	-	-	-	280	-	-
82					-	-	-	-	-	-	-	280	-	-
83					-	-	-	-	-	-	-	280	-	-
84					-	-	-	-	-	-	-	280	-	-
85					-	-	-	-	-	-	-	280	-	-
86					-	-	-	-	-	-	-	280	-	-

87		-	-	-	-	-	-	280	-	-
88		-	-	-	-	-	-	280	-	-
89		-	-	-	-	-	-	280	-	-
90		-	-	-	-	-	-	280	-	-
91		-	-	-	-	-	-	280	-	-
92		-	-	-	-	-	-	280	-	-
93		-	-	-	-	-	-	280	-	-
94		-	-	-	-	-	-	280	-	-
95		-	-	-	-	-	-	280	-	-
96		-	-	-	-	-	-	280	-	-
97		-	-	-	-	-	-	280	-	-
98		-	-	-	-	-	-	280	-	-
99		-	-	-	-	-	-	280	-	-
100		-	-	-	-	-	-	280	-	-
101		-	-	-	-	-	-	280	-	-
102		-	-	-	-	-	-	280	-	-
103		-	-	-	-	-	-	280	-	-
104		-	-	-	-	-	-	280	-	-
105		-	-	-	-	-	-	280	-	-
106		-	-	-	-	-	-	280	-	-
107		-	-	-	-	-	-	280	-	-
108		-	-	-	-	-	-	280	-	-
109		-	-	-	-	-	-	280	-	-
Total		-	-	-	-	-	-	1,350	135	30,520
								13,140,400	369,180	

APPROVED BY

T. MADHU
PROJECT MANAGER

Annexure - E2 - work completed and bill raised - send on the last Saturday of the month																				
Estimate of work done				Name of contractor:																
Company name:				Rekha Pandey																
Project name:				Vista Homes																
Date:				28/11/2020																
Note: Enter value 1 if work is completed and billed. Enter 0 otherwise. This statement must match billing database.																				
Rate				45				25				10				100				
S No	Fat No	Type (2, 3, 4BHK)	SBUA	Work start date	Brick work	Internal plastering	Water proofing	External plastering	Final finishing and handover	Total percentage of work done	Rate per sq ft	GST	Construction contract value	Value of work done	Advance Paid	Advance adjusted				
1	F006	3BHK	950	2.11.18	1	1	1	1	1	100	280	18	313,880	313,880	30,000	30.0				
2	F007	3BHK	950	2.11.18	1	1	1	1	1	100	280	18	313,880	313,880	30,000	30.0				
3	F008	3BHK	1,220	2.11.18	1	1	1	1	1	100	280	18	403,088	403,088	30,000	30.0				
4	F009	3BHK	1,220	2.11.18	1	1	1	1	1	100	280	18	403,088	403,088	30,000	30.0				
5	F106	3BHK	950	4.12.18	1	1	1	1	1	100	280	18	313,880	313,880	30,000	30.0				
6	F107	3BHK	950	4.12.18	1	1	1	1	1	100	280	18	313,880	313,880	30,000	30.0				
7	F108	3BHK	1,220	4.12.18	1	1	1	1	1	100	280	18	403,088	403,088	30,000	30.0				
8	F109	3BHK	1,220	4.12.18	1	1	1	1	1	100	280	18	403,088	403,088	30,000	30.0				
9	F206	3BHK	950	5.1.19	1	1	1	1	1	100	280	18	313,880	313,880	30,000	30.0				
10	F207	3BHK	950	5.1.19	1	1	1	1	1	100	280	18	313,880	313,880	30,000	30.0				
11	F208	3BHK	1,220	5.1.19	1	1	1	1	1	100	280	18	403,088	403,088	30,000	30.0				
12	F209	3BHK	1,220	5.1.19	1	1	1	1	1	100	280	18	403,088	403,088	30,000	30.0				
13	F306	3BHK	950	7.2.19	1	1	1	1	1	100	280	18	313,880	313,880	30,000	30.0				
14	F307	3BHK	950	7.2.19	1	1	1	1	1	100	280	18	313,880	313,880	30,000	30.0				
15	F308	3BHK	1,220	7.2.19	1	1	1	1	1	100	280	18	403,088	403,088	30,000	30.0				
16	F309	3BHK	1,220	7.2.19	1	1	1	1	1	100	280	18	403,088	403,088	30,000	30.0				
17	F406	3BHK	950	8.3.19	1	1	1	1	1	100	280	18	313,880	313,880	30,000	30.0				
18	F407	3BHK	950	8.3.19	1	1	1	1	1	100	280	18	313,880	313,880	30,000	30.0				
19	F408	3BHK	1,220	8.3.19	1	1	1	1	1	100	280	18	403,088	403,088	30,000	30.0				
20	F409	3BHK	1,220	8.3.19	1	1	1	1	1	100	280	18	403,088	403,088	30,000	30.0				
21	E 005	2 BHK	950	20.7.19	1	1	1	1	1	100	280	18	313,880	313,880	30,000	30.0				
22	E 006	2 BHK	950	20.7.19	1	1	1	1	1	100	280	18	313,880	313,880	30,000	30.0				
23	E 007	2 BHK	950	20.7.19	1	1	1	1	1	100	280	18	313,880	313,880	30,000	30.0				
24	E 008	3 BHK	1,220	20.7.19	1	1	1	1	1	100	280	18	403,088	403,088	30,000	30.0				
25	E 009	3 BHK	1,220	20.7.19	1	1	1	1	1	100	280	18	403,088	403,088	30,000	30.0				
26	E 105	2 BHK	950	25.8.19	1	1	1	1	1	90	280	18	313,880	282,492	30,000	27.0				
27	E 106	2 BHK	950	25.8.19	1	1	1	1	1	100	280	18	313,880	313,880	30,000	30.0				
28	E 107	2 BHK	950	25.8.19	1	1	1	1	-	90	280	18	313,880	282,492	30,000	27.0				
29	E 108	3 BHK	1,220	25.8.19	1	1	1	1	1	100	280	18	403,088	403,088	30,000	30.0				
30	E 109	3 BHK	1,220	25.8.19	1	1	1	1	1	100	280	18	403,088	403,088	30,000	30.0				
31	E 205	2 BHK	950	15.9.19	1	1	1	1	1	100	280	18	313,880	313,880	30,000	30.0				
32	E 206	2 BHK	950	15.9.19	1	1	1	1	1	100	280	18	313,880	313,880	30,000	30.0				
33	E 207	2 BHK	950	15.9.19	1	1	1	1	1	100	280	18	313,880	313,880	30,000	30.0				
34	E 208	3 BHK	1,220	15.9.19	1	1	1	1	1	100	280	18	403,088	403,088	30,000	30.0				

35	E 209	3 BHK	1,220	15.9.19	1	1	1	1	1	1	1	1	1	1	100	280	18	403,088	403,088	30,000	30.0
36	E 305	2 BHK	950	10.10.19	1	1	1	1	1	1	1	1	1	1	100	280	18	313,880	313,880	30,000	30.0
37	E 306	2 BHK	950	10.10.19	1	1	1	1	1	1	1	1	1	1	100	280	18	313,880	313,880	30,000	30.0
38	E 307	2 BHK	950	10.10.19	1	1	1	1	1	1	1	1	1	1	90	280	18	313,880	282,492	30,000	27.0
39	E 308	3 BHK	1,220	10.10.19	1	1	1	1	1	1	1	1	1	-	90	280	18	403,088	362,779	30,000	27.0
40	E 309	3 BHK	1,220	10.10.19	1	1	1	1	1	1	1	1	1	-	90	280	18	403,088	362,779	30,000	27.0
41	E 405	2 BHK	950	30.11.19	1	1	1	1	1	1	1	1	1	-	90	280	18	313,880	282,492	30,000	27.0
42	E 406	2 BHK	950	30.11.19	1	1	1	1	1	1	1	1	1	-	90	280	18	313,880	282,492	30,000	27.0
43	E 407	2 BHK	950	30.11.19	1	1	1	1	1	1	1	1	1	-	90	280	18	313,880	282,492	30,000	27.0
44	E 408	3 BHK	1,220	30.11.19	1	1	1	1	1	1	1	1	1	-	90	280	18	403,088	362,779	30,000	27.0
45	E 409	3 BHK	1,220	30.11.19	1	1	1	1	1	1	1	1	1	-	90	280	18	403,088	362,779	30,000	27.0
46					-	-	-	-	-	-	-	-	-	-	-	-	18	-	-	-	
47					-	-	-	-	-	-	-	-	-	-	-	-	18	-	-	-	
48					-	-	-	-	-	-	-	-	-	-	-	-	18	-	-	-	
49					-	-	-	-	-	-	-	-	-	-	-	-	18	-	-	-	
50					-	-	-	-	-	-	-	-	-	-	-	-	18	-	-	-	
51					-	-	-	-	-	-	-	-	-	-	-	-	18	-	-	-	
52					-	-	-	-	-	-	-	-	-	-	-	-	18	-	-	-	
53					-	-	-	-	-	-	-	-	-	-	-	-	18	-	-	-	
54					-	-	-	-	-	-	-	-	-	-	-	-	18	-	-	-	
55					-	-	-	-	-	-	-	-	-	-	-	-	18	-	-	-	
56					-	-	-	-	-	-	-	-	-	-	-	-	18	-	-	-	
57					-	-	-	-	-	-	-	-	-	-	-	-	18	-	-	-	
58					-	-	-	-	-	-	-	-	-	-	-	-	18	-	-	-	
59					-	-	-	-	-	-	-	-	-	-	-	-	18	-	-	-	
60					-	-	-	-	-	-	-	-	-	-	-	-	18	-	-	-	
61					-	-	-	-	-	-	-	-	-	-	-	-	18	-	-	-	
62					-	-	-	-	-	-	-	-	-	-	-	-	18	-	-	-	
63					-	-	-	-	-	-	-	-	-	-	-	-	18	-	-	-	
64					-	-	-	-	-	-	-	-	-	-	-	-	18	-	-	-	
65					-	-	-	-	-	-	-	-	-	-	-	-	18	-	-	-	
66					-	-	-	-	-	-	-	-	-	-	-	-	18	-	-	-	
67					-	-	-	-	-	-	-	-	-	-	-	-	18	-	-	-	
68					-	-	-	-	-	-	-	-	-	-	-	-	18	-	-	-	
69					-	-	-	-	-	-	-	-	-	-	-	-	18	-	-	-	
70					-	-	-	-	-	-	-	-	-	-	-	-	18	-	-	-	
71					-	-	-	-	-	-	-	-	-	-	-	-	18	-	-	-	
72					-	-	-	-	-	-	-	-	-	-	-	-	18	-	-	-	
73					-	-	-	-	-	-	-	-	-	-	-	-	18	-	-	-	
74					-	-	-	-	-	-	-	-	-	-	-	-	18	-	-	-	
75					-	-	-	-	-	-	-	-	-	-	-	-	18	-	-	-	
76					-	-	-	-	-	-	-	-	-	-	-	-	18	-	-	-	
77					-	-	-	-	-	-	-	-	-	-	-	-	18	-	-	-	
78					-	-	-	-	-	-	-	-	-	-	-	-	18	-	-	-	
79					-	-	-	-	-	-	-	-	-	-	-	-	18	-	-	-	
80					-	-	-	-	-	-	-	-	-	-	-	-	18	-	-	-	
81					-	-	-	-	-	-	-	-	-	-	-	-	18	-	-	-	

[illegible]

Handwritten signature: *Handwritten signature*

APPROVED BY
28 NOV 2020
T. MADHU
PROJECT MANAGE--