

PURCHASE DIVISION
Advice for approval for credit to supplier

Date:	18/12/2020	Prepared by:	MINISH
PO / WO No.	71982	PO / WO Date.	09/11/2020.
Supplier Name	Comex Sufra.	PO/WO amount	35,000/-
Firm Company	SOV LLP	Project	SOV - Part - III
SL No.	Bill No.	Bill Date	Bill amount
1	185-	10/12/2020.	42,000/-
2			
3			
4			

Amount A - Bills total (Excluding Transport & Hamali Charges):

SL No.	DC No	DC. Date	MRN No.	DC matches MRN
1.				☒ Yes ☐ No
2.				☐ Yes ☐ No
3.				☐ Yes ☐ No

Amount B - Other Credits : Transportation charges

Amount C - Other Debits :

Amount D (D=A+B-C) - Amount to be credited to the supplier:

Amount E - PO / WO value:

Amount F - Difference (A - E): GST-18%

Quantity received as per PO / WO

Difference between PO / Bill acceptable?

Excess short material received

Close PO / WO

Advance paid / PDC given (deduct when paying)

Payment - due date

Remarks:

42,000/-
DC matches MRN
☒ Yes ☐ No
☐ Yes ☐ No
☐ Yes ☐ No
42,000/-
35,000/-
7,000/-

Routing Report Enclosed.

10/01/2021.

Approved by	Purchase Officer	Purchase Manager	Procurement	M D	Accounts - receiver of bill	Accountant	Accounts Manager
Sign:			APPROVED				
Date	3-12-20	18/12	18 DEC 2020				

1. In case amount to be credited to supplier does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 10,000/-, Purchase Manager or Procurement Manager to approve bill from 10,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude Transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 1,00,000/- . 7. MD to approve all bills above 1,00,000/-

Tax Invoice

CEMEX INFRA

Sy.No 312 Rampally Vill
Keesara Mdl, Medchal Dist-501 301
Phone No:8367099999
GSTIN/UTIN: 36AANFC3197R1ZJ
State Name : Telangana, Code : 36
E-Mail : cemexinfra9@gmail.com

Invoice No.

135

Dated

10-Dec-2020

Delivery Note

Mode/Terms of Payment

Supplier's Ref.

4272 to 4273

Other Reference(s)

Buyer's Order No.

71982 15613

Dated

9-Nov-2020

Despatch Document No.

Delivery Note Date

Despatched through

Destination

Terms of Delivery

Buyer

Silver Oak Villas LLP

5-4-187/3 & 4, IInd Floor, M.G. Road,
Secunderabad-500003

GSTIN/UTIN : 36ADBFS3288A2Z7

State Name : Telangana, Code : 36

SI No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	M20 Pump Ready Mix Concrete		12.00 cum	2,966.10	cum	35,593.22
	SGST			9 %		3,203.39
	CGST			9 %		3,203.39
Total			12.00 cum			Rs 42,000.00

Amount Chargeable (in words)

INR Forty Two Thousand Only

E. & O.E

HSN/SAC	Taxable Value	Central Tax Rate	Central Tax Amount	State Tax Rate	State Tax Amount	Total Tax Amount
	35,593.22	9%	3,203.39	9%	3,203.39	6,406.78
Total	35,593.22		3,203.39		3,203.39	6,406.78

Tax Amount (in words) : **INR Six Thousand Four Hundred Six and Seventy Eight paise Only**

Company's Bank Details


Bank Name : **ANDHRA BANK**

A/c No. : **261611100001529**

Branch & IFS Code : **RAMPALLE & ANDB0002616**

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.



This is a Computer Generated Invoice

CEMEX INFRA					
Silver Oka Villas (Cherlapally)					
Ledger Account					
Date	dc no	v.no	Quantity	Rate	M20
08-Dec-2020	4272	5548	6.00 cum	3500.00/cum	21000.00
08-Dec-2020	4273	5547	6.00 cum	3500.00/cum	21000.00
			12.00 cum		42000.00

Purchase Order

Page(s) 1 Of 1

09-11-2020 2:18:21 PM

Orig



71982

30.10.20 4:46:12

From Company : **Silver Oak Villas LLP**
5-4-187/3 & 4, IIInd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36ADBFS3288A2Z7

Supplier Details

CEMEX INFRA

Sy. no. 312, Rampally (V111), Kesara (Mandal) Medchal Dist. - 501301

8367099999

9848210686

Doc No	71982	156130
Doc Date	09-11-2020	
Quote No	NIL	
Quote Date	09-11-2020	
SupplyType	Supply	

Kind Attn : G.Surender Reddy

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-20	10.00	3,500.00	0.00	0.00	35,000.00
Total Order Value . . .					35,000.00

Rupees : Thirty Five Thousand Only.

Terms and Conditions :-

Specification / Brand	Concrete mix shall be of 'Cemex' Ready Mix Concrete.
Payment Terms	Within 30 days of delivery of all materials & production of bill.
Tax	Including GST in above prices
Delivery Date	As per request of Project Manager
Delivery Location	Silver Oak Villas Part III Sy.No.11,12,14,15,16,17,18, 294 Phone. 0
Penalty For Delay	Bills must be submitted to H.O. within 30 days of supply of material. 10% pty on value of order will be deducted in delay submission of bills.
Transportation Cost	Included in the above price
Warranty	Nil
Advance Paid	Nil
Other Terms	Final payment as per actual qty supplied as per batch sheet. Batch sheet/ report to be sent. Above order for Clubhouse road entrance use Purpose
Completion Date	Nil
Measurment	Nil
Security	Nil
Remarks	Contact person Mr.Purshottam - 9502177288

For **Silver Oak Villas LLP**

Authorised Signatory

Accepted the above Terms And Conditions

For **CEMEX INFRA**

Name : _____

Name : _____

Date : ____/____/____

Company Name:		Silver Oak Villas LLP		Date:		07-11-2020		
Site & Phase :		Silver Oak Villas		Time:		11.00		
Supplier				Req. No.		156130		
Material required before date:			10-11-2020		ID No.		61362	
No	Description	Size	Quantity	Units	Inward No	Date		
1	RMC	M20 grade	10	Cu.m	3500/r			
2								
3								
4								
5								
6								
7								
8								
9								
10								

Remarks: -For Clubhouse road entrance purpose

Prepared By	G.Mona	Approved by	
Sign. & Date	07-11-2020	Sign. & Date	

Note: On receipt of material at site write inward number and date.

Note: On receipt of material at site write inward number and date in last 2 columns.

[illegible]

Note: On receipt of material at site write inward number and date in last 2 columns.

RMC pour report

Company/ firm:	SOVLLP	Project:	SOV	A. Estimated quantity:	10 Cu Mtrs
Flat / Villa no.:	Club house	Block No.:	Club house	B. Requisition quantity:	10 Cu Mtrs
Slab no.:	Resi villa footings	PO Nos.	71982	C. Actual quantity poured:	12 Cu mtrs
Requisition nos.:	156130	Supplier:	Cemex infra	D. Difference (C-A):	+2 Cu mtrs
Sign of security		Sign of Admin	<i>G. M. P.</i>	Sign of Project manager	<i>S. P.</i>
Date	10.12.2020	Date	10.12.2020	Date	10.12.2020

Details of RMC pour

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MRN No.
1.	08.12.20	02:35	6 cu mtrs ✓	4272	14,400 Kgs	14,380 Kgs	-	15214	86175
2.	08.12.20	02:50	6 cu mtrs ✓	4273	14,400 Kgs	14,335 Kgs	-	15215	86176
Total:			12 cumtrs ✓		28,800Kgs	28,715 Kgs			
Remarks:									

Note: 1. Report to be sent on completion of each slab or footing for a block or villa. 2. Report must be sent within one working day with relevant documents attached. 3. Weigh all vehicles. 4. 6 m cu vehicles weight less than 14,100 kgs - deduct amount in bill. 5. Calculate short fall in weight as per internal memo no. 912/70/b dated 10.09.2014. If short fall is within permissible limits, write shortfall as Nil. 6. Ensure that relevant totals are entered.