

RMC pour report

Company/ firm:	Modi properties pvt ltd	Project:	May Flower Platinum	A. Estimated quantity:	170cum
Flat / Villa no.:	-	Block No.:	B block	B. Requisition quantity:	170cum
Slab no.:	For B&c BLOCK Slab 8 concreting use purpose	PO Nos.	72839	C. Actual quantity poured:	172cum
Requisition nos.:	177185	Supplier:	Cemex infra	D. Difference (C-A):	+2cum
Sign of security	Nizana	Sign of Admin	Saravali. K	Sign of Project manager	21/12/2020
Date	21/12/2020	Date	21/12/2020	Date	21/12/2020

Details of RMC pour

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MRN No.
1.	19.12.2020	08:05	6cum	4363	14400	14170	230	14949	86502
2.	19.12.2020	08:15	6cum	4364	14400	14300	100	14950	86503
3.	19.12.2020	08:25	6cum	4365	14400	14910		14951	86504
4.	19.12.2020	08:45	6cum	4366	14400	14540		14952	86505
5.	19.12.2020	08:55	6cum	4367	14400	14830		14953	86506
6.	19.12.2020	09:15	6cum	4368	14400	14580		14954	86507
7.	19.12.2020	09:30	6cum	4369	14400	14780		14955	86508
8.	19.12.2020	10:05	6cum	4370	14400	14570		14956	86509
9.	19.12.2020	10:25	6cum	4371	14400	14680		14951	86510
10.	19.12.2020	10:50	6cum	4372	14400	14810		14958	86511
11.	19.12.2020	11:00	6cum	4373	14400	14680		14959	86512
12.	19.12.2020	11:20	6cum	4374	14400	14720		14960	86513
Total			72cum		172800cum	172470kgs	330kgs		
Remarks:									

RMC pour report

--

Company/ firm:	Modi properties pvt ltd	Project:	May Flower Platinum	A. Estimated quantity:	170cum
Flat / Villa no.:	-	Block No.:	B block	B. Requisition quantity:	170cum
Slab no.:	For B&C block Slab 8 concrete pouring	PO Nos.	72839	C. Actual quantity poured:	172cum
Requisition nos.:	177185	Supplier:	Cemex infra	D. Difference (C-A):	+2cum
Sign of security	Nizam	Sign of Admin	Shavani.k	Sign of Project manager	Zak
Date	21/12/2020	Date	21/12/20	Date	21/12/2020

Details of RMC pour

[illegible]