

RMC pour report

Company/ firm:	Modi properties pvt ltd	Project:	May Flower Platinum	A. Estimated quantity:	120cum
Flat / Villa no.:	-	Block No.:	C block	B. Requisition quantity:	120cum
Slab no.:	For C block slab 8 concrete pouring use purpose	PO Nos.	72838	C. Actual quantity poured:	111.5cum
Requisition nos.:	177186	Supplier:	Cemex infra	D. Difference (C-A):	-8.5cum
Sign of security	N. ZANA	Sign of Admin	S. Ravani . K	Sign of Project manager	28/01/2021
Date	7/01/2021	Date	7/1/21	Date	7/01/2021

Details of RMC pour

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MRN No.
1.	05.01.2021	10:15	6cum	4344	14400	14530		15115	87247
2.	05.01.2021	10:40	6cum	4345	14400	14670		15116	87248
3.	05.01.2021	10:50	6cum	4346	14400	14620		15117	87249
4.	05.01.2021	11:10	6cum	4347	14400	14940		15118	87250
5.	05.01.2021	11:20	6cum	4348	14400	14310	90	15119	87251
6.	05.01.2021	11:30	6cum	4349	14400	14470		15120	87252
7.	05.01.2021	11:40	6cum	4350	14400	14770		15121	87253
8.	05.01.2021	12:00	6cum	4401	14400	14600		15122	87254
9.	05.01.2021	12:50	6cum	4402	14400	14970		15123	87255
10.	05.01.2021	12:55	6cum	4403	14400	14740		15124	87256
11.	05.01.2021	13:15	6cum	4404	14400	14750		15125	87257
12.	05.01.2021	13:30	6cum	4405	14400	14680		15126	87258
Total			72cum		172800cum	172710kgs	90kgs		
Remarks:									

RMC pour report

