

BNC Estates - Mayflower Grande									
Date:	03-02-2016								
Prepared By:	Soham								
Schedule of Work:									
Stage I - to be completed in 2 weeks from completing brick work and plastering.									
Stage II - to be completed in 4 weeks from completing stage I									
Stage III - to be completed upon receiving CR advise after finishing external plastering in 2 weeks									
Corridor flooring & Staircase flooring + 1st coat painting to be completed in 4 weeks of 9th floor stage I work.									
Corridor & Staircase cladding, false ceiling to be completed floor wise in 4 weeks of completing B&P of each floor.									
False ceiling work inside flats to be completed along with stage I works.									
Material requirement.									
Lift for B block									
Service Lift - B block									
Lift for D block									
Electric power connection									
Block B	Approval	W/O	Installation	Commissioning					
Block C	Completed	Completed	Completed	??					
Block D	01-03-2017	15-03-2017	??						

APPROVED FOR CONSTRUCTION
03 FEB 2016
MANAGING DIRECTOR

BNC Estates - Mayflower Grande				Penalty for delay:																																		
Date:		03-02-2016		RCC Contractor - Rs. 5,000 per week per slab - bonus for early completion																																		
Prepared By:		Soham		Civil Contractor - Rs. 1,000 per week per flat - bonus for early completion																																		
Schedule of Work.		Week No.																																				
S No	Block No C	Contractor	Work	01-02-2016	15-02-2016	29-02-2016	21-03-2016	04-04-2016	18-04-2016	02-05-2016	16-05-2016	30-05-2016	13-06-2016	27-06-2016	11-07-2016	25-07-2016	08-08-2016	22-08-2016	05-09-2016	19-09-2016	03-10-2016	17-10-2016	31-10-2016	14-11-2016	28-11-2016	12-12-2016	26-12-2016	09-01-2017	23-01-2017	06-02-2017	20-02-2017	06-03-2017	20-03-2017	03-04-2017	17-04-2017	01-05-2017		
1	RCC	Bikshapati	Footings & plinth	Completed																																		
2	RCC	Bikshapati	Slab 1																																			
3	RCC	Bikshapati	Slab 2																																			
4	RCC	Bikshapati	Slab 3																																			
5	RCC	Bikshapati	Slab 4																																			
6	RCC	Bikshapati	Slab 5																																			
7	RCC	Bikshapati	Slab 6																																			
8	RCC	Bikshapati	Slab 7																																			
9	RCC	Bikshapati	Slab 8																																			
10	RCC	Bikshapati	Slab 9																																			
11	RCC	Bikshapati	Slab 10																																			
12	RCC	Bikshapati	Slab 11																																			
13	RCC	Bikshapati	Slab 12																																			
14	RCC	Bikshapati	OHT + lift room																																			
15	Brickwork + internal plastering	Kailash / Krishna	G floor																																			
16	Brickwork + internal plastering	Kailash / Krishna	1 floor																																			
17	Brickwork + internal plastering	Kailash / Krishna	2 floor																																			
18	Brickwork + internal plastering	Kailash / Krishna	3 floor																																			
19	Brickwork + internal plastering	Kailash / Krishna	4 floor																																			
20	Brickwork + internal plastering	Kailash / Krishna	5 floor																																			
21	Brickwork + internal plastering	Kailash / Krishna	6 floor																																			
22	Brickwork + internal plastering	Kailash / Krishna	7 floor																																			
23	Brickwork + internal plastering	Kailash / Krishna	8 floor																																			
24	Brickwork + internal plastering	Kailash / Krishna	9 floor																																			
25	Brickwork + internal plastering	Kailash / Krishna	Stilt + terrace																																			
26	External plastering	Kailash / Krishna	All floors																																			

APPROVED FOR CONSTRUCTION
03 FEB 2016
SUDHANU MOULI
MANAGING DIRECTOR

