

Modi Properties Pvt Ltd Mayfower Platinum (20-21)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Purchase Voucher

No. : PUR/10837

Ref.:

Dated : 20-Oct-2020

Party's Name: **CONT-N Krishna**

Particulars		Amount
LSRD-Labour Charges	23,244.00	₹ 68,570.00
LSRD-Allowance for Equipment	23,244.00	
LSRD-Allowance for Consumables	11,622.00	
Input CGST	5,229.90	
Input SGST	5,229.90	
OIE-Rounded Off	0.20	

On Account of :

being amount credited to N Krishna towards northside compound wall plastering, hoarding, lower basement labour quarters work done from 20/09/2020 to 12/10/2020

Amount (in words) :

Indian Rupees Sixty Eight Thousand Five Hundred Seventy Only

for CONT-N Krishna


Prepared by: sangeetha

Approved by

Receiver's Signature

FR: 58760

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		390		Date - site bills Register		16/10/2020	
Company Name:		MPPL		Site:		May Flower Platinum	
Name of Contractor		N. Krishna (on account)					
Nature of work		Civil work (on a/c)					
Work done		From Date		20/9/2020		To Date 12/10/2020	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Plastering with welded mesh	915 sft	10/-	sft	9150 = P		
2.	Plastering I Cont	915 sft	10/-	sft	9150 = P		
3.	Boarding Brickwork	584 sft	10/-	sft	5840 = P		
4.	Labour with Brickwork	3099 sft	10/-	sft	30990 = P		
5.	Door Jolty	12 nos	100/-	no	1200 = P		
6.	Ventilator Jolty	12 nos	140/-	no	1200 = P		
7.	Total				58,110 = P		
8.	AST 18%				10,460 = P		
9.							
10.							
11.	Total:				68,570 = P		
Bill required		☒ YES ☐ NO.		GST bill required		☒ YES ☐ NO.	
Measurement & estimate sheet:		☒ Required ☐ Not required		Measurement & estimate sheet:		☒ Enclosed ☐ Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 16/10/2020		Date: 17/10/2020		Date:			
Sign: 		Sign: 		Sign: 			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills; bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

APPROVED BY
18 OCT 2020
SOMAN K. S. S. S.
MANAGING DIRECTOR

Contractor name: N. Krishna

Bill for Labour charges

N.Krishna.

H.no. 8-34/5/2, Balaji Nagar, Jawarhar nagar,
Malkajgiri, Medhchal

Date: 16-10-2020

In favor of: MPL
Project / Site: MFP
Location: 82/1, Mallapur
Type of Work: North side compound wall plastering, Hoarding, Lower basement labour quarters B/W and Plastering
Towards: Allowance for labour charges

S No.	Description	Amount
1.	Brief description of work done: North side compound wall plastering, Hoarding, Lower basement labour quarters B/W and Plastering Total amount = Rs 68,570=00 Work done from date 20-09-2020 to 12-10-2020	Rs.27,428=00

Amount in words: Twenty Seven Thousand Four Hundred and Twenty Seven rupees only

Sign: _____

Bill for Equipment Allowance

N.krishna.

H.no. 8-34/5/2, Balaji Nagar,vJawarhar nagar,
Malkajgiri, Medhchal

Date:16-10-2020

In favor of: MPL
Project / Site: MFP
Location: 82/1, Mallapur
Type of Work: North side compound wall plastering, Hoarding, Lower basement labour quarters B/W and Plastering
Towards: Allowance for equipment

S No.	Description	Amount
1.	Brief description of work done:North side compound wall plastering, Hoarding, Lower basement labour quarters B/W and Plastering Total amount = Rs 68,570=00 Work done from date 20-09-2020 to 12-10-2020	Rs.27,428=00

Amount in words: Twenty Seven Thousand Four Hundred and Twenty Seven rupees only

Sign: _____

Bill for Consumables

N.Krishna

H.no. 8-34/5/2, Balaji Nagar,vJawarhar nagar,
Malkajgiri, Medhchal

Date:16-10-2020

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: North side compound wall plastering, Hoarding, Lower basement labour quarters B/W and Plastering
Towards: Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done:North side compound wall plastering, Hoarding, Lower basement labour quarters B/W and Plastering Total amount = Rs 68,570=00 Work done from date 20-09-2020 to 12-10-2020	Rs.13,714=00

Amount in words: Thirteen Thousand Seven Hundred and Fourteen rupees only.

Sign: _____

[illegible][illegible]

GSTIN : 36AJDPN3450B2ZM

TAX INVOICE

Cell : 9989740978

9398188386

N. KRISHNA**CIVIL WORKS**

H.No.8-34/5/2, Jawahar Nagar, Balaji Nagar, Hyderabad - 500 087. T.S.

To, Modi Properties Pvt Ltd
M/s. _____Invoice No. : **04**Date : 16/10/2020

D.C.No. :

Date :

P.O. No. :

Date :

GSTIN No. :

State Code :

Vehicle No.

Sl. No.	PARTICULARS	HSN/UOM CODE	QTY.	RATE	AMOUNT Rs. Ps.
①	North side wall plastering with welded mesh		915	10/-	9150 = 00
②	Plastering I Coat		915	10/-	9150 = 00
③	South side boundary Brick work		594	10/-	5940 = 00
④	Labour. art lower cellar north side Brick work		3099	10/-	30,990 = 00
⑤	Door Jiray		12	100/-	1200 = 00
⑥	Ventilator Jiray		12	140/-	1680 = 00

Bank Details :
Account No. :
Branch :
IFSC Code :

Total Amount Before Tax

58,110 = 00

Add : CGST @.....%

5,236 = 00

Add : SGST @.....%

5230 = 00

GRAND TOTAL

68,570 = 00

Rupees in words : Sixty eight thousand
five hundred and seventy only —

For N. KRISHNA

N. Krishna
Signature

Receiver's Signature

Modi Properties Pvt Ltd Mayflower Platinum (20-21)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Purchase Voucher

No. : **PUR/10838**

Ref.:

Dated : 20-Oct-2020

Party's Name: **CONT-N Ramakrishna Reddy**

Particulars		Amount
LSUD-Labour Charges	15,850.00	₹ 39,625.00
LSUD-Allowance for Equipment	15,850.00	
LSUD-Allowance for Consumables	7,925.00	
On Account of :		
being amount credited to N Ramakrishna towards wiring for A301,302,303,306,307,B305,A401,A403, A404,A405,A407,A408 work done from 20/09/2020 to 13/10/2020		
Amount (in words) :		
Indian Rupees Thirty Nine Thousand Six Hundred Twenty Five Only		

for **CONT-N Ramakrishna Reddy**



Prepared by: sangeetha

Approved by

Receiver's Signature

FD : 58761 to 58772

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		389		Date - site bills Register		16/10/20	
Company Name:		MPP		Site:		MFP	
Name of Contractor		N. Ramakrishna Reddy					
Nature of work		Electrical work					
Work done		From Date		20-9-20		To Date 13-10-20	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1)	wiring inside flat						
2)	A 301, 302, 303	7	3250	nos	22,750=00		
3)	401, 403, 404, 405						
4)	A 306, 307, 407	5	3375	nos	16,875=00		
5)	408, B305						
6)	/	/	/	/	/		
7)	/	/	/	/	/		
8)	/	/	/	/	/		
9)	/	/	/	/	/		
10)	/	/	/	/	/		
11)	Total:				39,625=00		
Bill required		☒ YES ☐ NO.		GST bill required		☒ YES ☐ NO.	
Measurement & estimate sheet:		☒ Required ☐ Not required		Measurement & estimate sheet:		☒ Enclosed ☐ Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 16/10/2020		Date: 17/10/2020		Date: 19 OCT 2020			
Sign: [Signature]		Sign: Nagalakshmi		Sign: [Signature]			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Contractor Sign: N.R.K Reddy

Bill for Labour charges
N. Ramakrishna Reddy
Mallapur
Hyderabad

Date:16-10-2020

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: Wiring for A-301, A-302, A-303, A-306, A-307, B-305, A-401, A-403, A-404, A-405, A-407, A-408
Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work doneWiring for A-301, A-302, A-303, A-306, A-307, B-305, A-401, A-403, A-404, A-405, A-407, A-408 Total amount =Rs.39625=00 Work done from date :20-09-2020 to 13-10-2020	Rs. 15850=00

Amount in words: Fifteen Thousand Eight Hundred and Fifty rupees only

Sign: _____

Bill for Equipment Allowance

N. Ramakrishna Reddy

Mallapur

Hyderabad

Date:16-10-2020

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: Wiring for A-301, A-302, A-303, A-306, A-307, B-305, A-401, A-403, A-404, A-405, A-407, A-408
Towards: Allowance for Equipments

S No.	Description	Amount
1.	Brief description of work doneWiring for A-301, A-302, A-303, A-306, A-307, B-305, A-401, A-403, A-404, A-405, A-407, A-408 Total amount =Rs.39625=00 Work done from date :20-09-2020 to 13-10-2020	Rs. 15850=00

Amount in words: Fifteen Thousand Eight Hundred and Fifty rupees only

Sign: _____

Bill for Consumables
N. Ramakrishna Reddy
Mallapur
Hyderabad

Date:16-10-2020

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: Wiring for A-301, A-302, A-303, A-306, A-307, B-305, A-401, A-403, A-404, A-405, A-407, A-408
Towards: Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work doneWiring for A-301, A-302, A-303, A-306, A-307, B-305, A-401, A-403, A-404, A-405, A-407, A-408 Total amount =Rs.39625=00 Work done from date :20-09-2020 to 13-10-2020	Rs. 7925=00

Amount in words:Seven Thousand Nine Hundred and Twenty Five rupees only

Sign: _____

ESTIMATE SHEET										
Company Name:		MPL								
Project:		May Flower Platinum								
Work Description:		Wiring for A-301, A-302, A-303, A-306, A-307, B-305, A-401, A-403, A-404, A-405, A-407, A-408								
Name of the Contractor		N. Ramakrishna Reddy								
Prepared By		K. Narendar Reddy								
Date:		16-10-2020								
S No.	Item Head	Item Description				Quantity	Units	Rate	Amount	Item Head Total
1	Wiring for A-301, A-302, A-303, A-306, A-307, B-305, A-401, A-403, A-404, A-405, A-407, A-408	A-301, A-302, A-303, A-401, A-403, A-404, A-405-1500sft				7.00	nos	3,250.00	22,750.00	
2	wiring inside flats	A-306, A-307, A-407, A-408, B-305- 1800 sft				5.00	nos	3,375.00	16,875.00	
Amount in words - Thirty Nine Thousand Six Hundred and Twenty Five Rupees only										
39625										
Note: For wiring 1500 sft - Rs.6500 - we billed 50%.i.e Rs.3250 and for 1800 sft - Rs.6750-we billed 50%.i.e Rs.3375										

Modi Properties Pvt Ltd Mayfower Platinum (20-21)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Purchase VoucherNo. : **PUR/10839**

Dated : 22-Oct-2020

Ref.: **EE2021-0188 dt. 24-Sep-2020**Party's Name: **SUP-Elegant Enterprises**

5-4-187/7/3, Karbala Maidan

M G Road, Secunderabad

GSTIN/ UIN : **36AJBPK0412E1ZY**

PAN/IT No :

Particulars	Amount
Electrical GST 18%	4,400.00
Input CGST	396.00
Input SGST	396.00
	₹ 5,192.00

On Account of :
Being amount credited to Elegant Enterprises towards purchase of wires-copper wires against invoice no :-EE2021-0188 invoice date:-24.09.2020 vid po no :-70723 po date :-24.09.2020 Req No :-16512 Scan id No :-52871

Amount (in words) :
Indian Rupees Five Thousand One Hundred Ninety Two Only

for SUP-Elegant Enterprises

Prepared by: shivanand

Approved by



Receiver's Signature

PURCHASE DIVISION
Advice for approval for credit to supplier

(17)

Date:		13-10-20		Prepared by:		Prabhakar.P	
PO/WO no.		70723		PO / WO Date.		24.9.20	
Supplier Name		Elegant Enterprises		PO/WO amount		5,192-00	
Firm/Company		MPPL		Project		H.O.	
Sl. No.	Bill No.	Bill Date		Bill amount			
1	EE2021-0188	24.9.20		5,192-40			
2							
3							
4							
Amount A – Bills total(Excluding Transport & Hamali Charges):						5,192-00	
Sl. No.	DC No	DC. Date	MRN No.	DC matches MRN			
1.				☒ Yes ☐ No			
2.				☐ Yes ☐ No			
3.				☐ Yes ☐ No			
Amount B – Other Credits : Transportation charges							
Amount C – Other Debits :							
Amount D (D=A+B-C) – Amount to be credited to the supplier:						5,192-00	
Amount E – PO / WO value:						5,192-00	
Amount F – Difference (A – E): GST-18%							
Quantity received as per PO / WO			☒ Yes ☐ Excess received ☐ Short received ☐ Other (explained below)				
Is difference between PO / Bill acceptable?			☐ Yes ☐ No (explained below)				
Excess / short material received			☐ Approved – within acceptable limits ☐ No (explained below)				
Close PO / W?O			☒ Yes ☐ No – wait for balance material ☐ No (explained below)				
Advance paid / PDC given (deduct when paying)			☐ Yes – Rs. _____/- ☒ No				
Payment – due date			19-10-20				
Remarks:							
Approved by	Purchase Officer	Purchase Manager	Procurement Manager	M D	Accounts – receiver of bill	Accountant	Accounts Manager
Sign:					Keerthana		
Date		14/10/20			21/10/20		

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 10,000/-, Purchase Manager or Procurement Manager to approve all bills from 10,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-

GST IN : 36AIBPK0417E1ZM		☒ Original for Recipient ☐ Duplicate for Supplier / Transporter ☐ Triplicate for Supplier		GST INVOICE CASH CREDIT					
 Elegant Enterprises 5-4-187/7/3, Karbala Maidan, M. G. Road, Secunderabad-500003 Phone: 040- 6638-5358, E-mail address: eleganthyd@hotmail.com Preventers Annunciators Switchgears Starters Wires & Cables Capacitors Panel & Cable Accessories Oil Seals Step Down Transfromers L.E.D Lights Earthing Equipments Carbon Brushes PVC Insulation Tapes Lugs Spares									
Reverse Charge : Nil		Transportation Mode : Not Applicable							
Invoice Number : EE2021-0188		Vehicle/LR Number : Not Applicable							
Invoice Date : 24 September 2020		Date of Supply : 24 September 2020							
State : Telangana		State Code : 36		Place of Supply : Hyderabad					
Details of Buyer I Billed to:									
Name : M/s Modi Properties Private Limited			Delivery Challan No. : Not Applicable		Date : - x -				
Address : 5-4-187/3 & 4, 2nd Floor, Soham Mansion, Mahatma Gandhi Road, Secunderabad - 500003			Purchase Order No. : 70723 / Ship		Date : 24.09.2020				
GSTIN : 36AABCM4761E1ZM			Delivery Location : Same as billing address.						
State : Telangana			Term of Payment : ☐ Against Delivery ☐ Against Proforma Invoice						
			☒ Within 30 days from date of Invoice.						
Sl. No.	Description of Goods	HSN/SAC	Quantity	UoM	CGST %	SGST %	IGST %	Rate	Amount
1	Polycab 2.5Sq.mm x 3Core FRLS Copper Copper Flexible Wire	8544	50.00	Meter(s)	9.00	9.00	0.00	88.00	4400.00
									
Total Invoice Amount in Words: Rupees: Five Thousand One Hundred Ninety Two Only.					 Total Amount Before Tax: 4,400.00 Add : CGST : 396.00 Add : SGST : 396.00 Add : IGST : 0.00 R/o + Transportation : 0.00 Total Amount : Rs. 5,192.00				
Our Bank Details:									
Name of the Bank : HDFC Bank		Account No. : 50200009719725							
Branch Address : Paradise, S.D. Road, Sec-Bad-3		IFS Code : HDFC0000042							
Receiver's Seal and Signature with Name & Mobile Number 		Terms and Conditions : 1. Goods once sold will not be taken back or exchanged. 2. Interest at 24% P. A. will be charged after Days. 3. Our risk & responsibility cease on the delivery of goods. 4. All disputes are subject to Secunderabad Jurisdiction. 5. We declare that this invoice shows the actual price of the goods described and that all particulars are true & correct.							
 Authorised Signatory E & O. E		for Elegant Enterprises							
** Guarantee & Warranty Voids if Proper Earth Connection is not given to LED Light Fixtures.					** No Guarantee & Warranty on Breakages & Burnout.				
Material Duly Checked By and Delivered to: Mr. Narendra {AC Person} Sent by Abhinay Venkatesh					Eway Bill No. Not Applicable Dated: Not Applicable				
                									
Head Office : Block - A ' 413 ' Shanti Bagh Apartments, 7 - 1 - 3, Begumpet, Hyderabad - 5000016									

Dr: 24.09.2020

M/s. Modi Properties Pvt. Ltd.

50mts Polycab 2.5sqmm x 4core @88/- 4400-00
FRES Copper flexible wire per mtr
+ GST 18% 792-00

Total 5192-00

M. Narendra

9542613553

Material delivered to M. Narendra (Ac person)
Sent by M. Abhinav



Purchase Order

Page(s) 1 Of 1

24-09-2020 4:51:35 PM



70723

21.09.20 12:59:15

From Company : **Modi Properties Pvt.Ltd.**
5-4-187/3 & 4, IIInd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36AABCM4761E1ZM

Supplier Details

Elegant Enterprises
5-4-187/7/3, Karbala Maidan, M.G.Road, Secunderabad-500003.

GSTIN 36AJBPK0412E1ZY

66385358

9985113450/9885073880

Doc No	70723	16512
Doc Date	24-09-2020	
Quote No	Nil	
Quote Date	24-09-2020	
SupplyType	Supply	

Kind Attn : Mr.Gaurang Kadakia/Mahesh Kadakia

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 4697 - Electrical - wires - Copper wire - NA - mtrs 2.5 sqmm 4c	50.00	88.00	0.00	18.00	5,192.00
Total Order Value . . .					5,192.00
Rupees : Five Thousand One Hundred Ninty Two Only.					

Terms and Conditions :-

Specification / Brand All items shall be of Polycab Brand.

Payment Terms After delivery of all materials & production of bill.

Tax Inclusive of all taxes

Delivery Date Same Day

Delivery Location Head Office
5-4-187/3 & 4, II nd Floor, M.G.Road, Secunderabad - 500003
Phone. 040-66335551

Penalty For Delay Nil

Transportation Cost Transport cost shall be borne by us.

Warranty Nil

Advance Paid Nil

Other Terms We reserve the right to reject items not conforming to quality and specifications. Above order for 2nd floor AC work purpose.

Completion Date NA

Measurment Nil

Security Nil

Remarks

For **Modi Properties Pvt.Ltd.**

Authorised Signatory

AG
25/09/2020

Name :

Accepted the above Terms And Conditions

For **Elegant Enterprises**

Name :

Date : _/_/

Requisition Form

Company Name:		MPPL		Date:		24-09-2020	
Site & Phase :		HEAD OFFICE		Time:		10:30 PM	
Supplier				Req. No.		16512	
Material required before date:		Urgent		ID No.		60167	
No	Description	Size	Quantity	Units	Inward No	Date	
1	4 core wire	-	50	mts			
2							
3							
4							
5							
6							
7							
8							
9							
10							
Remarks : FOR 2 ND FLOOR AC WORK							
Prepared By		T.Abhinay		Approved by			
Sign.& Date		24- 09-2020		Sign. & Date			

Note: On receipt of material at site write inward number and date in last 2 columns.

Modi Properties Pvt Ltd Mayflower Platinum (20-21)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Purchase VoucherNo. : **PUR/10840**Ref.: **038 dt. 22-Jul-2020**

Dated : 22-Oct-2020

Party's Name: **SUP-Cemex Infra**

SY . No 312 Rampally Village

Keesara Mdl, Medchal Dist

GSTIN/ UIN : **36AANFC3197R1ZJ**

PAN/IT No :

Particulars		Amount
RMC GST 18%	5,30,487.28	₹ 6,25,975.00
Input CGST	47,743.86	
Input SGST	47,743.86	
On Account of : Being amount credited Cemex Infra towards purchase of Pump Ready mix Concrete against invoice no :-38 invoice date :-22.07.2020 vid po no :-68584 po date :-14.07.2020 Req Id No :-11771 Scan Id No :-53370 Amount (in words) : Indian Rupees Six Lakh Twenty Five Thousand Nine Hundred Seventy Five Only		

for SUP-Cemex Infra

Prepared by: shivanand

Approved by

Receiver's Signature

PURCHASE DIVISION
Advice for approval for credit to supplier

Scan 21-53370

Bill Bank
not have
down to

Date:	21/09/2020	Prepared by:	MINISH.
PO/WO no.	68584	PO / WO Date.	14/07/2020
Supplier Name	Comex Rafra	PO/WO amount	5,84,000/-
Firm/Company	MPL	Project	MFP.
Sl. No.	Bill No.	Bill Date	Bill amount
1.	038	22/07/2020	6,25,975/-
2.			
3.			
4.			

Amount A - Bills total(Excluding Transport & Hamali Charges):

Rs. 6,25,975/-

Sl. No.	DC No	DC. Date	MRN No.	DC matches MRN
1.				☐ Yes ☐ No
2.				☐ Yes ☐ No
3.				☐ Yes ☐ No

Pouring Report Enclosed

Amount B - Other Credits :

Amount C - Other Debits :- Short quantity received for 13,040 kgs.

19,832/-

Amount D (D=A+B-C) - Amount to be credited to the supplier:

6,06,143/-

Amount E - PO / WO value:

5,84,000/-

Amount F - Difference (A - E):

Quantity received as per PO / WO ☐ Yes ☐ Excess received ☒ Short received ☐ Other (explained below)

Is difference between PO / Bill acceptable? ☐ Yes ☐ No (explained below)

Excess / short material received ☐ Approved - within acceptable limits ☐ No (explained below)

PO / WO ☐ Yes ☐ No - wait for balance material ☐ No (explained below)

Advance paid / PDC given (deduct when paying) ☐ Yes - Rs. /- ☐ No

Payment - due date 26/09/2020.

Remarks: Short quantity received for 13,040 kgs & Excess quantity of 11.5 cu/mtr.

Approved by	Purchase Officer	Purchase Manager	Procurement Manager	MD	Accounts - receiver of bill	Accountant	Accounts Manager
Sign:							
Date	21/09/2020	21/09/2020	21/09/2020	21/09/2020	21/10/2020	23 OCT 2020	23 OCT 2020

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 5,000/- Purchase Manager and Procurement Manager to approve all bills from 5,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-

Purchase Order

Page(s) 1 Of 1

22-09-2020 9:52:51 AM

Original / Office Copy / Purchase Div.Copy

From Company : **Modi Properties Pvt.Ltd.**
5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36AABCM4761E1ZM

Supplier Details

CEMEX INFRA
Sy. no. 312, Rampally (V111), Kesara (Mandal) Medchal Dist. - 501301
8367099999
9848210686

Doc No	68584	11771
Doc Date	14-07-2020	
Quote No	NIL	
Quote Date	14-07-2020	
SupplyType	Supply	

Kind Attn : **G.Surender Reddy**

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. RMC M-25(240+100)	160.00	3,650.00	0.00	0.00	584,000.00
Total Order Value . . .					584,000.00

Rupees : Five Lakh(s) Eighty Four Thousand Only.

Terms and Conditions :-

Specification / Brand Concrete mix shall be of 'Cemex' brand Ready Mix Concrete.

Payment Terms Within 30 days of delivery of all materials & production of bill.

Tax Including GST in above prices

Delivery Date As per request of Project Manager

Delivery Location May Flower Platinum
Sy 82/1, Mallapur, Nacharam.
Phone. 7680971999

Penalty For Delay Bills must be submitted to H.O. within 30 days of supply of material. 10% pty on value of order will be deducted in delay submission of bills.

Transportation Cost Included in the above price

Warranty Nil

Advance Paid Nil

Other Terms Final payment as per actual qty supplied as per batch sheet. Batch sheet/ report to be sent. Above order is for A-Block 6th floor 605 to 608 & club house slab 9 concrete use Purpose

Completion Date Nil

Measurment Nil

Security Nil

Remarks

For **Modi Properties Pvt.Ltd.**

Authorised Signatory

Name :

21/09/2020

Name :

Accepted the above Terms And Conditions

For **CEMEX INFRA**

Date : _/_/

Subject: Shortage of RMC

From: minish <minish@modiproperties.com>

Date: 22-09-2020, 10:08 AM

To: cemexinfra9@gmail.com

To,

Mr Purshottam Reddy,

Dear Sir,

We recieved Short Material Against your Invoice No 038 DT22-07-20,for 13040Kgs,Against Our PO No 68584 DT 14-07-20.We are deducting RS19832/-for the same.

Please Note.

--

Regards,

Minish Parikh

Manager-Procurement | +91 95155 46784 | minish@modiproperties.com

Modi Properties Pvt. Ltd. | www.modiproperties.com

5-4-187/ 3 & 4, M G Road, Secunderabad - 03 | +91 40 66335551

Don't just buy a flat or villa! Buy a great lifestyle!

We build affordable flats & villas in gated communities.

41
21/09/2020

Company/ firm:	Modi properties pvt ltd	Project:	May Flower Platinum	A. Estimated quantity:	160 cu.m
Flat / Villa no.:	-	Block No.:	A	B. Requisition quantity:	160 cu.m
Slab no.:	09	PO Nos.	68584	C. Actual quantity poured:	152 cu.m
Requisition nos.:	11771	Supplier:	Cemex Infra	D. Difference (C-A):	-8 cu.m
Sign of security	Nizarg	Sign of Admin		Sign of Project manager	
Date	11/08/2020	Date	11/08/2020	Date	11/08/2020

[illegible]

Total Short fall 14210kgs/2400 = 5.92 Cu.m

CEMEX INFRA**My Flower Platinum (Mallapur)**

Ledger Account

Date	dc no	v.no	Quantity	Rate	M25
15-Jul-2020	3402	5541	6.00 cum	3650.00/cum	21900.00
15-Jul-2020	3403	5548	6.00 cum	3650.00/cum	21900.00
15-Jul-2020	3404	5533	6.00 cum	3650.00/cum	21900.00
15-Jul-2020	3405	6885	6.00 cum	3650.00/cum	21900.00
15-Jul-2020	3406	5547	6.00 cum	3650.00/cum	21900.00
15-Jul-2020	3407	5532	6.00 cum	3650.00/cum	21900.00
15-Jul-2020	3408	5534	6.00 cum	3650.00/cum	21900.00
15-Jul-2020	3409	5548	6.00 cum	3650.00/cum	21900.00
15-Jul-2020	3410	5535	6.00 cum	3650.00/cum	21900.00
15-Jul-2020	3411	5533	6.00 cum	3650.00/cum	21900.00
15-Jul-2020	3412	6885	6.00 cum	3650.00/cum	21900.00
15-Jul-2020	3413	5547	6.00 cum	3650.00/cum	21900.00
15-Jul-2020	3414	5532	6.00 cum	3650.00/cum	21900.00
15-Jul-2020	3415	5541	6.00 cum	3650.00/cum	21900.00
15-Jul-2020	3416	5534	6.00 cum	3650.00/cum	21900.00
15-Jul-2020	3417	5548	6.00 cum	3650.00/cum	21900.00
15-Jul-2020	3418	5535	6.00 cum	3650.00/cum	21900.00
15-Jul-2020	3419	5533	3.50 cum	3650.00/cum	12775.00
21-Jul-2020	3426	5548	6.00 cum	3650.00/cum	21900.00
21-Jul-2020	3427	5533	6.00 cum	3650.00/cum	21900.00
21-Jul-2020	3428	5532	6.00 cum	3650.00/cum	21900.00
21-Jul-2020	3429	5534	6.00 cum	3650.00/cum	21900.00
21-Jul-2020	3430	5535	6.00 cum	3650.00/cum	21900.00
21-Jul-2020	3431	5541	6.00 cum	3650.00/cum	21900.00
21-Jul-2020	3432	5548	6.00 cum	3650.00/cum	21900.00
21-Jul-2020	3433	5533	6.00 cum	3650.00/cum	21900.00
21-Jul-2020	3434	5532	6.00 cum	3650.00/cum	21900.00
21-Jul-2020	3435	5534	6.00 cum	3650.00/cum	21900.00
21-Jul-2020	3436	6885	6.00 cum	3650.00/cum	21900.00
			171.50 cum		625975.00

Purchase Order

From Company : **Modi Properties Pvt.Ltd.**
5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36AABCM4761E1ZM

Supplier Details

CEMEX INFRA
Sy. no. 312, Rampally (V111), Kesara (Mandal) Medchal Dist. - 501301

GSTIN 36aanfc3197r1zj

8367099999

9848210686

Doc No	68584	11771
Doc Date	14-07-2020	
Quote No	NIL	
Quote Date	14-07-2020	
SupplyType	Supply	

Kind Attn : G.Surender Reddy

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. RMC M-25(240+100)	160.00	3,650.00	0.00	0.00	584,000.00
Total Order Value . . .					584,000.00

Rupees : Five Lakh(s) Eighty Four Thousand Only.

Terms and Conditions :-

Specification / Brand Concrete mix shall be of 'Cemex' brand Ready Mix Concrete.

Payment Terms Within 30 days of delivery of all materials & production of bill.

Tax Including GST in above prices

Delivery Date As per request of Project Manager

Delivery Location May Flower Platinum
Sy 82/1, Mallapur, Nacharam.
Phone. 7680971999

Penalty For Delay Bills must be submitted to H.O. within 30 days of supply of material. 10% pty on value of order will be deducted in delay submission of bills.

Transportation Cost Included in the above price

Warranty Nil

Advance Paid Nil

Other Terms Final payment as per actual qty supplied as per batch sheet. Batch sheet/ report to be sent. Above order is for A-Block 6th floor 605 to 608 & club house slab 9 concrete use Purpose

Completion Date Nil

Measurement Nil

Security Nil

Remarks

For **Modi Properties Pvt.Ltd.**

Authorised Signatory

Accepted the above Terms And Conditions

For **CEMEX INFRA**

Name : _____

Name : _____

Date : __/__/__

Tax Invoice

CEMEX INFRA

Sy.No 312 Rampally Vill
Keesara Mdl, Medchal Dist-501 301
Phone No:8367099999
GSTIN/UIN: 36AANFC3197R1ZJ
State Name : Telangana, Code : 36
E-Mail : cemexinfra9@gmail.com

Buyer

Modi Properties Pvt.Ltd

5-4-187/3 & 4, IInd Floor, M.G. Road,
Secunderabad-500003

GSTIN/UIN : 36AABCM4761E1ZM
State Name : Telangana, Code : 36

Invoice No.

38

Dated

22-Jul-2020

Delivery Note

Mode/Terms of Payment

Supplier's Ref.

3402 to 3436

Other Reference(s)

Buyer's Order No.

68584 11771

Dated

14-Jul-2020

Despatch Document No.

Delivery Note Date

Despatched through

Destination

Terms of Delivery

Sl No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	M25 Pump Ready Mix Concrete		171.50 cum	3,093.22	cum	5,30,487.28
	CGST			9 %		47,743.86
	SGST			9 %		47,743.86
Total			171.50 cum			Rs 6,25,975.00

Amount Chargeable (in words)

E. & O.E

INR Six Lakh Twenty Five Thousand Nine Hundred Seventy Five Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
	5,30,487.28	9%	47,743.86	9%	47,743.86	95,487.72
Total	5,30,487.28		47,743.86		47,743.86	95,487.72

Tax Amount (in words) : **INR Ninety Five Thousand Four Hundred Eighty Seven and Seventy Two paise Only**

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

for CEMEX INFRA

Authorized Signatory

This is a Computer Generated Invoice



Company/ firm:	Modi properties pvt ltd	Project:	May Flower Platinum	A. Estimated quantity:	160 cu.m
Flat / Villa no.:	-	Block No.:	A	B. Requisition quantity:	160 cu.m
Slab no.:	09	PO Nos.	68584	C. Actual quantity poured:	152 cu.m
Requisition nos.:	11771	Supplier:	Cemex Infra	D. Difference (C-A):	-8 cu.m
Sign of security	Nizarg	Sign of Admin		Sign of Project manager	
Date	11/08/2020	Date	11/08/2020	Date	11/8/2020

[illegible]

RMC pour report

Company/firm:	Modi properties pvt ltd	Project:	May Flower Platinum	A. Estimated quantity:	160 cu.m
Flat / Villa no.:	-	Block No.:	A	B. Requisition quantity:	160 cu.m
Slab no.:	09	PO Nos.	68584	C. Actual quantity poured:	152 cu.m
Requisition nos.:	11771	Supplier:	Cemex Infra	D. Difference (C-A):	-8 cu.m
Sign of security	Nizara	Sign of Admin	P. Nizara	Sign of Project manager	Nizara
Date	11/08/2020	Date	11/08/2020	Date	11/08/2020

Details of RMC pour

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MIRN No.
25.	08.08.2020	15:40	6 Cu.m	3517	14400	14170	230	13761	81921
26.	08.08.2020	16:00	6 Cu.m	3518	14400	10900	3500	13762	81922
27.									
28.									
29.									
30.									
31.									
32.									
33.									
34.									
35.									
36.									
Total:			12 Cu.m		28800	25070	3730		
Remarks:									

Modi Properties Pvt Ltd Mayflower Platinum (20-21)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Purchase VoucherNo. : **PUR/10841**

Dated : 22-Oct-2020

Ref.: **3027 dt. 13-Oct-2020**

Party's Name: SUP-Sree Venkata Durga Anjaneya Steel Tubes

5-5-159, Near Lala Temple

Ranigunj

Secunderabad

GSTIN/UID : **36ABVPS3995A1Z1**

PAN/IT No :

Particulars	Amount
Door, Door Frames & Hardware IGST 18%	1,14,540.00
OE-Transportation-18%	1,551.00
Input CGST	10,448.19
Input SGST	10,448.19
OIE-Rounded Off	(-)0.38
	₹ 1,36,987.00
On Account of : Being amount credited Sree Venkata Durga Anjaneya Steel Tubes towards purchases Binding Wire against invoice no :- 3027 invoice date :-13.10.2020 Vid Po no :-71069 po date :-07.10.2020 Req No :-11990 Scan Id No :-53182 Amount (in words) : Indian Rupees One Lakh Thirty Six Thousand Nine Hundred Eighty Seven Only	

for SUP-Sree Venkata Durga Anjaneya Steel Tubes

Prepared by: shivanand

Approved by

Receiver's Signature

Scan ID: 53182

PURCHASE DIVISION
Advice for approval for credit to supplier

Scan Confirmed

Date:	15/10/2020	Prepared by:	MINISH
PO/WO no.	71069	PO / WO Date.	07/10/2020
Supplier Name	Sree Venkata Durga Arjanu Street Tubes.	PO/WO amount	1,08,560/-
Firm/Company	MPL	Project	MFP.
Sl. No.	Bill No.	Bill Date	Bill amount
1	3027	13/10/2020	1,36,987/-
2			
3			
4			
Amount A – Bills total(Excluding Transport & Hamali Charges):			1,36,987/-
Sl. No.	DC No	DC. Date	MRN No.
1.			83994
2.			
3.			
Amount B –Other Credits : Transportation charges			-
Amount C –Other Debits :			-
Amount D (D=A+B-C) – Amount to be credited to the supplier:			1,36,987/-
Amount E – PO / WO value:			1,08,560/-
Amount F – Difference (A – E): GST-18%			28,427/-
Quantity received as per PO /WO		☒ Yes ☒ Excess received ☐ Short received ☐ Other (explained below)	
Is difference between PO / Bill acceptable?		☒ Yes ☐ No (explained below)	
Excess / short material received		☒ Approved – within acceptable limits ☐ No (explained below)	
Close PO / W?O		☐ Yes ☐ No – wait for balance material ☐ No (explained below)	
Advance paid / PDC given (deduct when paying)		☐ Yes – Rs. _____/- ☒ No	
Payment – due date		18/10/2020	
Remarks: Excess quantity received of 490kg.			
Approved by	Purchase Officer	Purchase Manager	Procurement Manager
Sign:			
Date	15/10/20	15/10/2020	15/10/2020

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 10,000/- Purchase Manager or Procurement Manager to approve all bills from 10,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-



E-mail : svdast@yahoo.com

Authorised Signatory

Purchase Order

Page(s) 1 Of 1

08-10-2020 1:38:00 PM



71069

05.10.20 3:23:15

From Company : **Modi Properties Pvt.Ltd.**
5-4-187/3 & 4, IIInd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36AABCM4761E1ZM

Supplier Details

Sri Venkata Durga Anjaneya Steel Tubes
5-5-159,Near:Lala Temple,Ranigunj,Secunderabad-50003

GSTIN 36ABVPS3995A1Z1

040-66568520

9885057887

Doc No	71069	11990
Doc Date	07-10-2020	
Quote No	Nil	
Quote Date	07-10-2020	
SupplyType	Supply	

Kind Attn : Akhil

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 2051 - Carpentry - hardware - Binding wire - 20 guage - kgs	2,000.00	46.00	0.00	18.00	108,560.00
Total Order Value . . .					108,560.00

Rupees : One Lakh(s) Eight Thousand Five Hundred Sixty Only.

Terms and Conditions :-

Specification / Brand As per details given in the quotation.

Payment Terms After Delivery & Production of bill

Tax Inclusive of all taxes

Delivery Date Next Day.

Delivery Location May Flower Platinum
Sy 82/1, Mallapur, Nacharam.
Phone. 7680971999

Penalty For Delay Nil

Transportation Cost Transport cost shall be borne by us.

Warranty Nil

Advance Paid Nil

Other Terms We reserve the right to reject items not conforming to quality and specifications. Above order for Part i - columns -7 and north east drive way slab use purpose.

Completion Date Nil

Measurment Nil

Security Nil

Remarks

For **Modi Properties Pvt.Ltd.**

Authorised Signatory

Accepted the above Terms And Conditions

For **Sri Venkata Durga Anjaneya Steel Tubes**

Name :

Name : _____

Date : ____/____/____

Requisition Form - Steel								
Company	Reg no.	Material required before	Prepared by:	Flat / Block no:	Site & Phase	MFP		
MPL	11990	07/10/2020	K. Narendar Reddy					
			Approved by (sign):					
			Subba Reddy					
			For Part 1-columns 12, Part -2 Slab -6 & Columns -7 and Northeast driveway slab use purpose					
S No.	Item Description	Type of Steel	Quantity required in no of Rods	Qty Available at site	Balance Qty to be ordered in rods	Balance Qty to be ordered in Kgs	Inward No	Date
1	Steel	8mm	4390.00	100.00	4290.00	20077.20		
2	Steel	10 mm	950.00	0.00	950.00	7030.00		
3	Steel	12 mm	750.00	0.00	750.00	7995.00		
4	Steel	16 mm	790.00	0.00	790.00	14978.40		
5	Steel	20 mm	440.00	100.00	340.00	10070.80		
6	Steel	25 mm	325.00	0.00	325.00	15047.50		
7	Steel	32 mm	0.00	0.00	0.00	0.00		
8	Binding Wire	20 gauge	0.00	0.00	0.00	2000.00		
	Total					77198.90		
Notes: Please Send Straight Bars as we dont have much space for stocking at site								
1 Binding wire is generally 25 kgs per ton.								
2 Order footing steel for one block or core at a time.								
3 Order steel for slab along with steel for next column on completion of beam bottom.								
4 Do not order excess steel. Do not order steel in advance.								

APPROVED BY
- 7 JUL 2020
SOTAM MODI
MANAGING DIRECTOR

05/10/2020

Go Day!
Dudut!

APPROVED BY
05 OCT 2020
SOTAM MODI
MANAGING DIRECTOR

PO
11/12

Modi Properties Pvt Ltd Mayflower Platinum (20-21)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Purchase VoucherNo. : **PUR/10842**

Dated : 22-Oct-2020

Ref.: **821 dt. 7-Oct-2020**Party's Name: **SUP-Vasant Enterprises**5-5-100 Ranigunj,
SecunderabadGSTIN/UIN : **36AAIFV6997M1Z1**

PAN/IT No :

Particulars	Amount
Steel GST 18%	14,75,755.00
Input CGST	1,33,766.28
Input SGST	1,33,766.28
OE-Transporation-18%	10,537.00
OIE-Rounded Off	0.44
	₹ 17,53,825.00
On Account of : Being amount credited to Vasant Enterprises towatds purchase of Steel -Rebar-TMT against invoice no :-821 invoice date :-07.10.2020 vid po no :-71012 po date :-06.10.2020 Req Id No :-11990 Scan Id No :-53181 Amount (in words) : Indian Rupees Seventeen Lakh Fifty Three Thousand Eight Hundred Twenty Five Only	

for SUP-Vasant Enterprises

Prepared by: shivanand

Approved by

Receiver's Signature

Modi Properties Pvt Ltd Mayfower Platinum (20-21)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Purchase Voucher

No. : PUR/10995

Ref.: 822/20-21 dt. 7-Oct-2020

Dated : 6-Nov-2020

Party's Name: **SUP-Vasant Enterprises**

5-5-100 Ranigunj,

Secunderabad

GSTIN/UIN : **36AAIFV6997M1Z1**

Particulars		Amount
Steel GST 18%	13,53,856.00	₹ 15,97,550.00
Input CGST	1,21,847.04	
Input SGST	1,21,847.04	
OIE-Rounded Off	(-)0.08	
On Account of :		
being amount credited to vasant enterprises towards purchase of steel against invoice no 822/20-21 dt 7.10.2020 vide PO no 71012 dt 6.10.2020		
Amount (in words) :		
Indian Rupees Fifteen Lakh Ninety Seven Thousand Five Hundred Fifty Only		

for SUP-Vasant Enterprises

Prepared by: sangeetha

Approved by

Receiver's Signature

San 802 53181

PURCHASE DIVISION
Advice for approval for credit to supplier

Date:	15/10/2020	Prepared by:	HINMIST.
PO/WO no.	71012	PO / WO Date.	06/10/2020
Supplier Name	Vasant Enterprises	PO/WO amount	32,09,186/-
Firm/Company	MPL	Project	MFP.
Sl. No.	Bill No.	Bill Date	Bill amount
1	821	07/10/2020	17,53,825/-
2	822	07/10/2020	15,97,550/-
3			
4			

Amount A – Bills total(Excluding Transport & Hamali Charges): 33,51,375/-

Sl. No.	DC No	DC. Date	MRN No.	DC matches MRN
1.	412	07/10/2020	83946	☐ Yes ☐ No
2.	413	07/10/2020	83945	☐ Yes ☐ No
3.				☐ Yes ☐ No

Amount B –Other Credits : Transportation charges

Amount C –Other Debits :

Amount D (D=A+B-C) – Amount to be credited to the supplier: 33,51,375/-

Amount E – PO / WO value: 32,09,186/-

Amount F – Difference (A – E): GST-18% 1,42,189/-

Quantity received as per PO /WO ☒ Yes ☐ Excess received ☐ Short received ☐ Other (explained below)

Is difference between PO / Bill acceptable? ☒ Yes ☐ No (explained below)

Excess / short material received ☒ Approved – within acceptable limits ☐ No (explained below)

Close PO / W?O ☒ Yes ☐ No – wait for balance material ☐ No (explained below)

Advance paid / PDC given (deduct when paying) ☐ Yes – Rs. /- ☒ No

Payment – due date 07/12/2020

Remarks: Less quantity received balance to be received

Full quantity received - 15/11/2020

Approved by	Purchase Officer	Purchase Manager	Procurement Manager	MD	Accounts – receiver of bill	Accountant	Accounts Manager
Sign:							
Date			15/10/2020		20/10/20	23 OCT 2020	

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. 3. Purchase Officer can approve Pos/Wos upto Rs. 10,000/-, Purchase Manager or Procurement Manager to approve all bills from 10,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-

Requisition Form - Steel

Company	MPL	Site & Phase	MFP
Req. no	11990	Req. Date	05/10/2020
Material required before	07/10/2020	ID no.	60426
Prepared by:	K Narendar Reddy	Approved by (sign):	Subba Reddy
Flat / Block no:	For Part 1-columns 12, Part -2 Slab -6 & Columns -7 and Northeast driveway slab use purpose		

S No.	Item Description	Type of Steel	Quantity required in no of Rods	Qty Available at site	Balance Qty to be ordered in rods	Balance Qty to be ordered in Kgs	Inward No	Date
1	Steel	8mm	4390.00	100.00	4290.00	20077.20		
2	Steel	10 mm	950.00	0.00	950.00	7030.00		
3	Steel	12 mm	750.00	0.00	750.00	7995.00		
4	Steel	16 mm	790.00	0.00	790.00	14978.40		
5	Steel	20 mm	440.00	100.00	340.00	10070.80		
6	Steel	25 mm	325.00	0.00	325.00	15047.50		
7	Steel	32 mm	0.00	0.00	0.00	0.00		
8	Binding Wire	20 gauge	0.00	0.00	0.00	2000.00		
	Total					77198.90		

Notes: Please Send Straight Bars as we dont have much space for stocking at site

- 1 Binding wire is generally 25 kgs per ton
- 2 Order footing steel for one block or core at a time
- 3 Order steel for slab along with steel for next column on completion of beam bottom
- 4 Do not order excess steel. Do not order steel in advance

APPROVED BY
-7 OCT 2020
SOHAM MODI
MANAGING DIRECTOR

05/10/2020

Go day!
Buddhi

APPROVED BY
05 OCT 2020
SOHAM MODI
MANAGING DIRECTOR

11/10/20

Estimate

Page(s) 1 Of 2

06-10-2020 10:09:40 AM

Original / Office Copy / Purchase Div. Copy

From Company : **Modi Properties Pvt.Ltd.**
5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36AABCM4761E1ZM

Draft PO for Approval

Supplier Details

Vasant Enterprises
5-5-100, Ranigunj, Secunderbad-3.

66334351..
9848030075

Doc No	71012	11990
Doc Date	06-10-2020	
Quote No	NIL	
Quote Date	06-10-2020	
SupplyType	Supply	

Kind Attn : Mr.Mehul Mehta

Estimate for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 8120 - Steel - rebar - TMT - 8mm - kgs	20,077.00	36.90	0.00	18.00	874,192.73
2 8114 - Steel - rebar - TMT - 10mm - kgs	7,030.00	35.90	0.00	18.00	297,804.86
3 8115 - Steel - rebar - TMT - 12mm - kgs	7,995.00	35.90	0.00	18.00	338,684.19
4 8116 - Steel - rebar - TMT - 16mm - kgs	14,978.00	35.90	0.00	18.00	634,498.04
5 8117 - Steel - rebar - TMT - 20mm - kgs	10,070.00	35.90	0.00	18.00	426,585.34
6 8118 - Steel - rebar - TMT - 25mm - kgs	15,047.00	35.90	0.00	18.00	637,421.01
Total Order Value . . .					3,209,186.17
Rupees : Thirty Two Lakh(s) Nine Thousand One Hundred Eighty Six and Paise Seventeen Only.					

Terms and Conditions :-

Specification / Brand ALL items shall be of Tirumala Steel 550 grade Test Certificate & weighment slip must.

Payment Terms 60 Days Credit from the date of supply & Production of the Bill

Tax Included in the above price

Delivery Date Next Working Day.

Delivery Location May Flower Platinum
Sy 82/1, Mallapur, Nacharam.
Phone. 7680971999

Penalty For Delay NIL

Transportation Cost Included in the above price.

Warranty NIL

Advance Paid NIL

Other Terms We reserve the right to reject the items not conforming to quality and specifications. Hamali charges extra. These Order for part-1 coloum-12, part-2 slab-6 & coloum-7 & Northeast driveway slab purpose.

Completion Date NIL

Measurment NIL

For **Modi Properties Pvt.Ltd.**

Authorised Signatory

Accepted the above Terms And Conditions

For **Vasant Enterprises**

Name : _____

Name : _____

Date : __/__/__

Draft PO for Approval

Estimate

Page(s) 2 Of 2

06-10-2020 10:09:40 AM

Original / Office Copy / Purchase Div.Copy

Security

NIL

Remarks

Contact Person Mr Subba Reddy-7674808777

For **Modi Properties Pvt.Ltd.**

Authorised Signatory



Name : _____

Accepted the above Terms And Conditions

For **Vasant Enterprises**

Name : _____

Date : __/__/__

VASANT ENTERPRISES

Dealers in : Iron & Steel, M. S. & S. S. Plates, Pipes, Angles, Channels, Beam, Rounds, etc.,

Stockist of : All Kinds of Bolts & Nuts, Hardware & General Order Suppliers

5-5-100, Ranigunj, Secunderabad - 500 003. (T. S.)

Ph.: 040-66554351, 66334351 M: 98480 30075 E-mail: mehul.mehta91@yahoo.in

No.	821 / 20-21	TAX INVOICE	Date: 07.10.2020
M/s. MODI PROPERTIES PVT LTD. Site: May flower Platinum Nacharam.		Y. Order No. : 71012 Dt. 06.10.2020 D.C. No. : 412 Dt. 07.10.2020 Desp. Per : Truck No. : TS10UC2664 Payment Due on : IMMEDIATELY.	
GST No. 36AABCM4761E1ZM.			

S.No.	PARTICULARS	HSN Code	Qty. M.T.	Rate	Per	AMOUNT Rs. P.	
1.	MS TMT BARS 8mm	7214	13000 Kgs	36.90	EACH	479700	00
2.	MS TMT BARS 8mm	7214	7010 Kgs	36.90	EACH	258669	00
3.	MS TMT BARS 10mm, 12mm	7214	20540 Kgs	35.90	EACH	737386	00
			40550 Kgs				



Rupees SEVENTEEN LAKHS FIFTY THREE THOUSAND EIGHT HUNDRED TWENTY FIVE ONLY.	Kanta/Hamali/ Others 400/- 250X 140-50MT 10137/-
	Freight Charges —
	Total 1486292 50
Bank : CITY UNION BANK Branch : M.G. Road, Secunderabad. A/C No. : 076120000148567 IFSC : CIUB00000076	CGST @ 9 % 133766 32
	SGST @ 9 % 133766 32
	IGST @ — % —
GST No. 36AAIFV6997M1Z1	G. Total 1753825 00

Note : Goods once sold will not be taken back. If the amount of the bill is not paid within 15 days interest @ 36% p. a. will be charged. Received the goods in good condition Subject to Secunderabad Jurisdiction

E. & O. E.

For VASANT ENTERPRISES

(Signature)

VASANT ENTERPRISES

Dealers in : Iron & Steel, M. S. & S. S. Plates, Pipes, Angles, Channels, Beam, Rounds, etc.,

Stockist of : All Kinds of Bolts & Nuts, Hardware & General Order Suppliers

5-5-100, Ranigunj, Secunderabad - 500 003. (T. S.)

Ph. : 040-66554351, 66334351 M : 98480 30075 E-mail : mehul.mehta91@yahoo.in

No. 821 / 20-21	TAX INVOICE		Date. 07.10.2020				
M/s. MODI PROPERTIES PVT LTD. Site: May flower Platinum Nacharam.		Y. Order No. : 71012		Dt. 06.10.2020			
		D.C. No. : 412		Dt. 07.10.2020			
		Desp. Per :					
		Truck No. : TS10UC2664					
GST No. 36AABCML4761E4ZM.		Payment Due on : IMMEDIATELY.					
S.No.	PARTICULARS	HSN Code	Qty. M.T.	Rate	Per	AMOUNT Rs. P.	
1.	MS TMT BARS 8mm	7214	13000 Kgs	36.90	EACH	479700	00
2.	MS TMT BARS 8mm	7214	7010 Kgs	36.90	EACH	258669	00
3.	MS TMT BARS 10mm, 12mm	7214	20540 Kgs	35.90	EACH	737386	00
			40550 Kgs				
Rupees SEVENTEEN LAKHS FIFTY THREE THOUSAND		Kanta/Hamali/ Others		400/-			
EIGHT HUNDRED TWENTY FIVE ONLY.		250x10-550mm		10137/-			
		Freight Charges		---			
		Total		1486292		50	
Bank : CITY UNION BANK		CGST @ 9 %		133766		32	
Branch : M.G. Road, Secunderabad.		SGST @ 9 %		133766		32	
A/C No. : 076120000148567		IGST @ - %		-			
IFSC : CIUB0000076		G. Total		1753825		00	
GST No. 36AAIFV6997M1Z1							

Note : Goods once sold will not be taken back. If the amount of the bill is not paid within 15 days interest @ 36% p. a. will be charged. Received the goods in good condition Subject to Secunderabad Jurisdiction

E. & O. E.

For VASANT ENTERPRISES

[Signature]

DT 7/10/20

512 UC 2664.

Dechner Trm

CE

NE

2.S.V.

17N22

- 56.990 8m - 20.010

16.440 20m - 10.290

- 40.550 12m - 10.250.

40.550

Date

File No

De

RU

1-97

IDIS


le

FIN

1

HR

7208



APPLICATION FORM FOR TRANSFER OF FUNDS THROUGH NEFT / RTGS

To,

The Branch Manager

Branch

Please remit a sum of Rs. _____ (Rupees) _____ (Only)

through NEFT/RTGS* as per the details given below and debit the amount including your charges to my/our CD / CC / OD / CC account No. maintained withbranch.

DETAILS OF APPLICANT

1. Name

2. Account No.

3. Address

4. Tel./Mobile No.

5. Email Id

6. PAN

For Bank's Use only

Entered by : (Officer's SS No.)

Checked by: (Officer's SS No.)

Transaction Reference No. :

Applicant's Signature (Signature of the Applicant)

Verified by: (Officer's SS No.)

* Delete whichever is not applicable.

1. / We have checked the funds transfer instructions / particulars given in the application and I /

We shall be liable to compensate the Bank for any loss arising on account of any error in payment

order / amendment / cancellation thereto.

2. / We understand that the messages given after cut-off time will be sent only on the next batch /

working day for NEFT.

3. The transfer is effected for legitimate personal / business needs.

4. / We shall ensure availability of funds properly applicable to the payment order before execution

of the payment order by the bank and understand that if the bank executes the transfer order

without properly applicable funds being available in my account, I / We shall be bound to pay to

the bank the amount debited to my account together with charges including interest payable to the

bank provided the transfer was effected as per my order.

5. / We understand that in case the payee branch does not have NEFT / RTGS facility, the funds

will be credited back to my / our account as and when it is returned by the beneficiary bank.

6. / We also agree to abide by the guidelines/ regulations etc. issued by RBI for RTGS / NEFT and

also the terms and conditions of Central Bank of India, issued from time to time to its score.

partner

(Signature of the Applicant)

Date :

DELIVERY CHALLAN

Ph : 040-6459435

040-6833435

M : 98480 3007

VASANT ENTERPRISES

Dealers in : Iron & Steel, M.S. & S.S. Plates, Pipes, Angles, Channels, Beam, Rounds, Etc.,
 Stockist of : All Kinds of Bolts & Nuts, Hardware & General Order Suppliers
 5-5-100, Ranigunj, Secunderabad - 500 003.

No. 412/20-21.

Date 07.10.20

M/s. MODI PROPERTIES PVT LTD.

Site: May flower platinum Nacharam.

36AABCMU761 E42M.

Customer TIN No. P.O. No. 71012 Date 06.10.20 Vehicle No. TS10UC26

S.No.	PARTICULARS	UNIT	Amount Rs.	P
1.	MS TMT BARS 6mm.	13000 Kgs		
2.	MS TMT BARS 8mm	7040 Kgs		
3.	MS TMT BARS 10mm, 12mm	20540 Kgs		
		40.550 K		
		+ Kanta.		
		+ Transport.		
		+ Unloading		
		+ Gst 18%		

INWARD	
Inward No	Dr 12/10/20
MRN No:	Dr.
Received By	Sign. Nizam
Modi Properties Pvt. Ltd	
Sy.No.82/	

VAT Extra

E.&O.E.

Goods Once Checked and purchased cannot be taken back or exchanged.
 Received the above mentioned articles in good order and sound condition

IN : 36117915132

Customer's Signature with Stamp / Seal

Signature

VASANT ENTERPRISES

Dealers in : Iron & Steel, M. S. & S. S. Plates, Pipes, Angles, Channels, Beam, Rounds, etc.,

Stockist of : All Kinds of Bolts & Nuts, Hardware & General Order Suppliers

5-5-100, Ranigunj, Secunderabad - 500 003. (T. S.)

Ph.: 040-66554351, 66334351 M: 98480 30075 E-mail: mehul.mehta91@yahoo.in

No.	822/20-21	TAX INVOICE	Date: 07-10-2020
M/s.	MODI PROPERTIES PVT LTD. Site: May flowers Platinum Nacharam.	Y. Order No. : 71012	Dt. 06-10-2020
		D.C. No. : 413	Dt. 07-10-2020
		Desp. Per :	
		Truck No. : AP29U8843	
GST No.	36AABCM 4761E12M.	Payment Due on : IMMEDIATELY.	

S.No.	PARTICULARS	HSN Code	Qty. M.T.	Rate	Per	AMOUNT Rs. P.
1.	MS TMT BARS 25 MM	7214	15120 Kgs	35.90	EACH	542808 00
2.	MS TMT BARS 16MM	7214	15210 Kgs	35.90	EACH	546039 00
3.	MS TMT BARS 10MM	7214	7110 Kgs	35.90	EACH	255249 00
			37440 Kgs			



Rupees FIFTEEN LAKHS NINETY SEVEN THOUSAND FIVE HUNDRED FIFTY ONLY.	Kanta/Hamali/ Others 400/- 250x37mm
	Freight Charges 9360/-
	Total 1353856 00
Bank : CITY UNION BANK	CGST @ 9 % 121847 04
Branch : M.G. Road, Secunderabad.	SGST @ 9 % 121847 04
A/C No. : 076120000148567	IGST @ — % —
IFSC : CIUB0000076	G.Total 1597550 00
GST No. 36AAIFV6997M1Z1	

Note : Goods once sold will not be taken back. If the amount of the bill is not paid within 15 days interest @ 36% p. a. will be charged. Received the goods in good condition Subject to Secunderabad Jurisdiction

E. & O. E.

For VASANT ENTERPRISES

(Signature)
12

VASANT ENTERPRISES

Dealers in : Iron & Steel, M. S. & S. S. Plates, Pipes, Angles, Channels, Beam, Rounds, etc.,

Stockist of : All Kinds of Bolts & Nuts, Hardware & General Order Suppliers

5-5-100, Ranigunj, Secunderabad - 500 003. (T. S.)

Ph. : 040-66554351, 66334351 M : 98480 30075 E-mail : mehul.mehta91@yahoo.in

No.	822/20-21	TAX INVOICE	Date: 07.10.2020
M/s.	MODE PROPERTIES PVT LTD. Site: May flux Platinum Nacharam.	Y. Order No. : 71012	Dt. 06.10.2020
		D.C. No. : 413	Dt. 07.10.2020
		Desp. Per :	
		Truck No. : AP29U8843	
GST No.	36AABCM4761E12M	Payment Due on : IMMEDIATELY.	

S.No.	PARTICULARS	HSN Code	Qty. M.T.	Rate	Per	AMOUNT	
						Rs.	P.
1.	MS TMT BARS 25MM	7214	15220 Kgs	35.90	EACH	542808	00
2.	MS TMT BARS 16MM	7214	15220 Kgs	35.90	EACH	546039	00
3.	MS TMT BARS 10MM	7214	7110 Kgs	35.90	EACH	255249	00
			37440 Kgs				

Rupees FIFTEEN LAKHS NINETY SEVEN THOUSAND FIVE HUNDRED FIFTY ONLY.	Kanta/Hamali/ Others	400/- 9360/-
	Freight Charges	—
	Total	4353856 00
Bank : CITY UNION BANK	CGST@ 9 %	221847 04
Branch : M.G. Road, Secunderabad.	SGST@ 9 %	221847 04
A/C No. : 076120000148567	IGST@ — %	—
IFSC : CIUB0000076	G. Total	1597550 00
GST No. 36AAIFV6997M1Z1		

Note : Goods once sold will not be taken back. If the amount of the bill is not paid within 15 days interest @ 36% p. a. will be charged. Received the goods in good condition Subject to Secunderabad Jurisdiction

E. & O. E.

For VASANT ENTERPRISES

(Signature)
12

DELIVERY CHALLAN

Ph. : 040-64594351

040-66334351

M : 98480 30075

VASANT ENTERPRISES

Dealers in : Iron & Steel, M.S. & S.S. Plates, Pipes, Angles, Channels, Beam, Rounds, Etc.,

Stockist of : All Kinds of Bolts & Nuts, Hardware & General Order Suppliers

5-5-100, Ranigunj, Secunderabad - 500 003.

No.

Date: 07-10-2020

M/S.

Modi Properties Pvt Ltd.

Site: May Flower platoon Nellore.

36AABCMU761E12M

Customer TIN No.

P.O. No.

71012

Date

06-10-2020

Vehicle No.

AP29U8843

S.No.	PARTICULARS	UNIT	Amount	
			Rs.	P.
1.	MS TMT BARS 25MM	15120 Kgs		
2.	MS TMT BARS 16MM	15210 Kgs		
3.	MS TMT BARS 10MM	7110 Kgs		
		37440 Kgs		
		+ Kanchi.		
		+ Transport.		
		+ Unloading.		
		+ GST 18%.		

INWARD	
Inward No.	DI 12/10/20
MRN No.	DI.
Received By	Sig. Nizam
Modi Properties Pvt. Ltd.	
Sy.No.82/1	

VAT Extra

E.&O.E.

Goods Once Checked and purchased cannot be taken back or exchanged.
 Received the above mentioned articles in good order and sound condition

TIN : 36117915132

Customer's Signature with Stamp / Seal

Signature



Purchase Order

Page(s) 1 of 2

08-10-2020 2:18:39 PM



71012

05.10.20 3:23:14

From Company : **Modi Properties Pvt.Ltd.**
5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36AABCM4761E1ZM

Supplier Details

Vasant Enterprises
5-5-100, Ranigunj, Secunderbad-3.

66334351..
9848030075

Doc No	71012	11990
Doc Date	06-10-2020	
Quote No	NIL	
Quote Date	06-10-2020	
SupplyType	Supply	

Kind Attn : Mr.Mehul Mehta

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 8120 - Steel - rebar - TMT - 8mm - kgs	20,077.00	36.90	0.00	18.00	874,192.73
2 8114 - Steel - rebar - TMT - 10mm - kgs	7,030.00	35.90	0.00	18.00	297,804.86
3 8115 - Steel - rebar - TMT - 12mm - kgs	7,995.00	35.90	0.00	18.00	338,684.19
4 8116 - Steel - rebar - TMT - 16mm - kgs	14,978.00	35.90	0.00	18.00	634,498.04
5 8117 - Steel - rebar - TMT - 20mm - kgs	10,070.00	35.90	0.00	18.00	426,585.34
6 8118 - Steel - rebar - TMT - 25mm - kgs	15,047.00	35.90	0.00	18.00	637,421.01
Rupees : Thirty Two Lakh(s) Nine Thousand One Hundred Eighty Six and Paise Seventeen Only.					Total Order Value ... 3,209,186.17

Terms and Conditions :-

Specification / Brand	ALL items shall be of Tirumala Steel 550 grade Test Certificate & weighment slip must.
Payment Terms	60 Days Credit from the date of supply & Production of the Bill
Tax	Included in the above price
Delivery Date	Next Working Day.
Delivery Location	May Flower Platinum Sy 82/1, Mallapur, Nacharam. Phone. 7680971999
Penalty For Delay	NIL
Transportation Cost	Included in the above price.
Warranty	NIL
Advance Paid	NIL
Other Terms	We reserve the right to reject the items not conforming to quality and specifications. Hamali charges extra. These Order for part-1 coloum-12, part-2 slab-6&coloum-7&Northeast driveway slab purpose.
Completion Date	NIL
Measurment	NIL

For **Modi Properties Pvt.Ltd.**

Authorised Signatory

Name : _____

Contact :- _____

Accepted the above Terms And Conditions

For **Vasant Enterprises**

Date : ____/____/____

less quantity Received
Balance to Recievable
Bill No. 821 DT- 7/10/2020
AMT 17,53,825/-
15/10/2020

VASANT ENTERPRISES

Dealers in : Iron & Steel, M.S. & S.S. Plates, Pipes, Angles, Channels, Beam, Rounds, Etc.,
 Stockist of : All Kinds of Bolts & Nuts, Hardware & General Order Suppliers
 5-5-100, Ranigunj, Secunderabad - 500 003.

No.

412/20-21.

Date 07.10.2020

M/s. MODI PROPERTIES PVT LTD.

Site: May Flowers platinum Nacharam.
 36AABCM4761 E12M.

Customer TIN No. P.O. No. 71012 Date 06.10.20 Vehicle No. TS10UC2664

S.No.	PARTICULARS	UNIT	Amount Rs.	P.
1.	MS TMT BARS 8MM	13000 Kgs		
2.	MS TMT BARS, 8mm	7010 Kgs		
3.	MS TMT BARS 10mm, 12mm, 20	20540 Kgs		
		40.550 Kgs		
		+ Kante.		
		+ Transport.		
		+ Unloading		
		+ Gst 18%.		

INWARD 8/10/20

Inward No. 4269	Dr. 12/10/20
MRN No. 839146	Dr.
Received By	Sign. <i>Qizum</i>
Modi Properties Pvt. Ltd.	
SV. No. 82/1	



VAT Extra

E.O.O.E.

Goods Once Checked and purchased cannot be taken back or exchanged.
 Received the above mentioned articles in good order and sound condition

TIN : 36117915132

Customer's Signature with Stamp / Seal

Signature

Tor Steel Delivery Report

Company/ firm:	MPPL	Test report attached	Yes	A. PO quantity (in kgs)	38142
Project:	MPL	DCs attached	Yes	B. Gross vehicle weight	56940
Block/ Villa No.:	A	Weighment slips attached	Yes	C. Net vehicle weight	40510 ✓
Requisition nos.:	11990	Total quantity received	Yes	D. Actual quantity delivered (B-C)	16430
PO No(s).	71012	Close PO	Yes	E. Difference (D-A)	21712
Supplier:	Vasanth Enterprises	Vehicle no.	TS10UC2664	MRN No.	83946
Delivery date	18-10-2020	Delivery time	10:32	Inward no.	14269
Sign of security	Nizam	Sign of Admin	Soravani	Sign of Project manager	✓
Date	13/10/2020	Date	13/10/20	Date	13/10/2020

Details of TMT steel delivered -

Sl. No	Item	Weight of 40 ft rod in Kgs.	No. of rods delivered	Calculated weight of steel delivered
1.	8 mm	4.50	4446	20007
2.	10 mm	7.50		
3.	12 mm	10.67	981	10467
4.	16 mm	18.96		
5.	20 mm	29.63	339	10070
6.	25 mm	46.30		
7.	32 mm	66.67		
8.	Other			
Total:				40544 ✓
Remarks:	DC NO:412			

Note: 1. Report to be sent to HO within 2 working days. 2. Attach original DCs, test reports, weighment slips, bills, photos, etc., to this report. 2. Report must have totals calculated. 3. Make a separate report for every truck load received.

Tor Steel Delivery Report

Company/ firm:	MPPL	Test report attached	Yes	A. PO quantity (in kgs)	37055
Project:	MPL	DCs attached	Yes	B. Gross vehicle weight	52000
Block/ Villa No.:	A	Weighment slips attached	Yes	C. Net vehicle weight	37440 ✓
Requisition nos.:	11990	Total quantity received	Yes	D. Actual quantity delivered (B-C)	14560
PO No(s).	71012	Close PO	Yes	E. Difference (D-A)	22495
Supplier:	Vasanth Enterprises	Vehicle no.	AP29U8843	MRN No.	83945
Delivery date	18-10-2020	Delivery time	10:32	Inward no.	14270
Sign of security	<i>Nizem</i>	Sign of Admin	<i>Soravul</i>	Sign of Project manager	<i>2020</i>
Date	13/10/20	Date	13/10/20	Date	13/10/20

Details of TMT steel delivered -

Sl. No	Item	Weight of 40 ft rod in Kgs.	No. of rods delivered	Calculated weight of steel delivered
1.	8 mm	4.50		
2.	10 mm	7.50	948	7110
3.	12 mm	10.67		
4.	16 mm	18.96	802	15205
5.	20 mm	29.63		
6.	25 mm	46.30	326	15093
7.	32 mm	66.67		
8.	Other			
Total:				37408 ✓
Remarks:	DC NO;413			

Note: 1. Report to be sent to HO within 2 working days. 2. Attach original DCs, test reports, weighment slips, bills, photos, etc. , to this report.. 2. Report must have totals calculated. 3. Make a separate report for every truck load received.