

PURCHASE DIVISION
Advice for approval for credit to supplier

21/01/2021	Prepared by:	MINISTH.
73339.	PO / WO Date.	29/12/2020
Sri Rama Aiyash Bricks	PO/WO amount	10,028/-
MISTA HOMES.	Project	VH.
Bill No.	Bill Date	Bill amount
633	11/01/2021	10,028/-

Is total (Excluding Transport & Hamali Charges):

No	DC. Date	MRN No.	10,028/-
2071	05/01/2021	87216	DC matches MRN
			☒ Yes ☐ No
			☐ Yes ☐ No
			☐ Yes ☐ No

or Credits: Transportation charges

or Debits

+B-C) - Amount to be credited to the supplier:

/WO value:

erence (A - B): GST-18%

as per PO / WO

ween PO / Bill acceptable?

aterial received

DC given (deduct when paying)

11/02/2021

Purchase Officer	Purchase Manager	Procurement Manager	Accounts - receiver of bill	Accountant	Accounts Manager

Amount to be credited to supplier and the bill total does not match prepare JV for debit or credit. 2. Attach quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see'. 3. Purchase Officer can approve Pos/Wos upto Rs. 10,000/-. 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, include charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 1,00,000/-

Cell : 9246043189
7780156205


Sy. Nos. 215, Hema Nagar, Boduppal, Hyderabad,
Ranga Reddy Dist., TELANGANA - 500092

Date : 11-01-2021

Ms. Vista Homes,
M.G. Road, Secunderabad
GSTIN - 36AAGFV2088P12J.

TIN No. Date:
Order No. 73339-180530 Date: 29-12-2020

73241



- *Goods once sold will not be taken back
- *Our risk and responsibility ceases when the goods are delivered or dispatched.

Receiver's Signature

For **SRI RAMA FLYASH BRICKS**

Authorized Signatory

Purchase Order

Page(s) 1 Of 1

29-12-2020 12:24:48



73339

23.12.20 11:33:23

From Company : **Vista Homes**
5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36AAGFV2068P1ZJ

Supplier Details

Sri Rama Flyash Bricks
Sy no-215, Hema Nagar, Boduppal, Hyderabad, Ranga Redy(Dist),
Telangana-500092

GSTIN 36AKTPG8982A1ZR

9246043189

9246043189

Doc No	73339	180530
Doc Date	29-12-2020	
Quote No	Nil	
Quote Date	29-12-2020	
SupplyType	Supply	

Kind Attn : G.Prasad

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 1004 - Building material - Cement Solid Blocks - 4 In x8 In x16 In - nos	350.00	19.00	0.00	5.00	6,982.50
2 1005 - Building material - Cement Solid Blocks - 6 In x8 In x16 In - nos	100.00	29.00	0.00	5.00	3,045.00
Rupees : Ten Thousand Twenty Seven and Paise Fifty Only.					Total Order Value . . . 10,027.50

Terms and Conditions :-

Specification / Brand	Items shall be of 25kgs approx. Strength minimum 30kgs/cm2, QC report a must!
Payment Terms	Within 30 days of delivery of all materials & production of bill.
Tax	All taxes included in above price.
Delivery Date	As per request of Project Manager
Delivery Location	Vista Homes Sy. No. 193, Kapra, Hyd. From ECIL take left in lane opposite MRR school Phone. Contact: 8790166611
Penalty For Delay	Bills must be submitted to H.O. within 30days of supply of material. 10% pty on value of order will be deducted for delay in submission of bills.
Transportation Cost	Included in the above price.
Warranty	Nil
Advance Paid	Nil
Other Terms	We reserve the right items not confirming to qty & specs. Breakage in your account. Above order Site use purpose
Completion Date	Nil
Measurement	Nil
Security	Nil
Remarks	

For **Vista Homes**

Authorised Signatory

Name : _____

Content

Accepted the above Terms And Conditions

For **Sri Rama Flyash Bricks**

Name : _____

Date : ____/____/____

Requisition Form - Cement Blocks									
Company		Vista Homes		Site & Phase		Vista Homes			
Req. no.		180530		Req. Date		26.12.2020			
Material required before		29.12.2020		ID no.		62619			
Prepared by:		T.Madhu		Approved by (sign):					
Flat / Block no:		For D Block Fire Safety Wall and C Block 108 Flat Civil Work Purpose							
S No.	Flat / villa type	Units	No. of flats / villas	Requirement per flat / villa - 6" (16"x8"x6")	Requirement per flat / villa - 4" (16"x8"x4")	Qty required - 6" (16"x8"x6")	Qty required - 4" (16"x8"x4")		
1	Type A - 3BHK - 1,220 sft	Nos	1.0	750.0	1,025.0	100.0	350.0		
2	Type B - 3BHK - 1220 sft	Nos	-	800.0	1,025.0	-	-		
3	Type C - 2BHK - 950 sft	Nos	-	900.0	900.0	-	-		
4	Type D - 2BHK - 950 sft	Nos	-	1,100.0	1,200.0	-	-		
	Total					100.0	350		
S No.	Item Description	Units	Qty required	Stock at site	Balance Qty to be ordered				
1	6" Cement blocks (16"x8"x6")	Nos	100.0	-	100.0				
2	4" Cement blocks (16"x8"x4")	Nos	350.0	-	350.0				
	Total								
Note: 10% of blocks must be half size									

APPROVED
29 DEC 2020
MINISH PARIKH
MANAGER PROCUREMENT

Cement Blocks -- Weekly Delivery Report

Company/ firm:	Vista Homes	Requisition nos.:	180530	Total PO quantity:	6"-100 4"-350
Project:	Vista Homes	PO No(s).	73339	Quantity delivered in earlier period:	6"-Nil 4"- Nil
Block /Flat / Villa no.:		Total material delivered	Yes	Quantity delivered during week:	6"-100 4"-350
Supplier:	Sri Rama Flyash Bricks	Close PO:	Yes	Balance quantity to be delivered:	6"-Nil 4"-Nil
Sign of security	<i>Nidhi</i>	Sign of Admin	<i>B. Narayana</i>	Sign of Project manager	<i>[Signature]</i>
Date	06/01/21	Date	06/01/21	Date	06/01/21

Details of solid blocks -- delivered in earlier period.

S No	Date	Time	Block Size & type	Quantity delivered	DC No.	Inward no.	MRN No.
1.							
2.							
Total							

Details of solid blocks -- delivered during the week.

S No	Date	Time	Block Size & type	Quantity delivered	DC No.	Inward no.	MRN No.
1	06-01-2021	14:20	4"x8"x16"	100	2071	25577	87216
Total				100			

Note: 1. Report to be sent to HO every Saturday with delivery challans of this week with photos. 2. Report must have totals calculated. 3. Specify block size and block type (solid / hollow). 4. Total quantity and delivered quantity includes all types of blocks.

Cement Blocks - Weekly Delivery Report

Company/ firm:	Vista Homes	Requisition nos.:	99954	Total PO quantity:	6" - 50
Project:	Vista Homes	PO No(s).	72339	Quantity delivered in earlier period:	4" - 250
Block /Flat / Villa no.:		Total material delivered	Yes	Quantity delivered during week:	6" - Nil
Supplier:	Sri Sai Vishal Enterprises	Close PO:	Yes	Balance quantity to be delivered:	4" - Nil
Sign of security	N. K. D. S.	Sign of Admin		Sign of Project manager	
Date	06/01/21	Date	06/01/21	Date	06/01/21

Details of solid blocks - delivered in earlier period.

S No	Date	Time	Block Size & type	Quantity delivered	DC No.	Inward no.	MRN No.
1.							
2.							
Total							

Details of solid blocks - delivered during the week.

S No	Date	Time	Block Size & type	Quantity delivered	DC No.	Inward no.	MRN No.
1	10-12-2020	14:20	6"x8"x16"	50	166	25434	86178
Total				50			

Note: 1. Report to be sent to HO every Saturday with delivery challans of this week with photos. 2. Report must have totals calculated. 3. Specify block size and block type (solid / hollow). 4. Total quantity and delivered quantity includes all types of blocks.

Details of solid blocks -- delivered during the week.

S No	Date	Time	Block Size & type	Quantity delivered	DC No.	Inward no.	MRN No.
1	10-12-2020	14:20	4"x8"x16"	250	166	25434	86178
	Total			250			

Note: 1. Report to be sent to HO every Saturday with delivery challans of this week with photos. 2. Report must have totals calculated. 3. Specify block size and block type (solid / hollow). 4. Total quantity and delivered quantity includes all types of blocks.