

RMC pour report

Company/ firm:	Modi properties pvt ltd	Project:	May Flower Platinum	A. Estimated quantity:	320cum
Flat / Villa no.:	-	Block No.:	A block	B. Requisition quantity:	320cum
Slab no.:	For totlot basement slab 2& Ramp concrete pouring use purpose	PO Nos.	73523	C. Actual quantity poured:	310cum
Requisition nos.:	177249	Supplier:	Cemex infra	D. Difference (C-A):	-10cum
Sign of security	<i>Mizana</i>	Sign of Admin	<i>Syavani K</i>	Sign of Project manager	<i>[Signature]</i>
Date	27/01/2021	Date	24/11/21	Date	22/01/2021

Details of RMC pour

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MRN No.
1.	09.01.2021	08:42	6cum	4437	14400	14700		15167	87441
2.	09.01.2021	08:53	6cum	4438	14400	14510		15168	87443
3.	09.01.2021	09:10	6cum	4439	14400	14610		15169	87443
4.	09.01.2021	09:26	6cum	4440	14400	14400		15170	87447
5.	09.01.2021	10:07	6cum	4441	14400	14520		15171	87448
6.	09.01.2021	10:33	6cum	4442	14400	14470		15172	87449
7.	09.01.2021	11:04	6cum	4444	14400	14430	70	15173	87450
8.	09.01.2021	11:13	6cum	4445	14400	14400		15174	87451
9.	09.01.2021	11:25	6cum	4446	14400	14270	130	15175	87452
10.	09.01.2021	11:43	6cum	4447	14400	14400		15176	87453
11.	09.01.2021	12:00	6cum	4448	14400	14480		15177	87454
12.	09.01.2021	15:15	6cum	4449	14400	14510		15178	87455
Total			72cum		172800cum			200kgs	
Remarks:									


RMC pour report

Company/ firm:	Modi properties pvt ltd	Project:	May Flower Platinum	A. Estimated quantity:	320cum
Flat / Villa no.:	-	Block No.:	A block	B. Requisition quantity:	320cum
Slab no.:	For toilet basement slab 2& Ramp concrete pouring use purpose	PO Nos.	73523	C. Actual quantity poured:	310cum
Requisition nos.:	177249	Supplier:	Cemex infra	D. Difference (C-A):	-10cum
Sign of security	<i>Nizari</i>	Sign of Admin	<i>Sawani K</i>	Sign of Project manager	<i>[Signature]</i>
Date	27/01/2021	Date	24/1/21	Date	27/01/2021

Details of RMC pour

Sl. No	Date	Time	Quantity poured	De No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MIRN No.
13	09.01.2021	12:55	6cum	4450	14400	14430		15179	87456
14	09.01.2021	01:08	6cum	4451	14400	14630		15180	87457
15	09.01.2021	01:18	6cum	4452	14400	14170	230	15181	87458
16	09.01.2021	02:50	6cum	4454	14400	14730		15182	87459
17	21.01.2021	08:15	6cum	4475	14400	14450		15266	87789
18	21.01.2021	08:53	6cum	4476	14400	12680	1720	15267	87790
19	21.01.2021	09:52	6cum	4477	14400	14180	220	15268	87791
20	21.01.2021	10:09	6cum	4478	14400	14360	40	15269	87792
21	21.01.2021	10:40	6cum	4479	14400	14150	250	15270	87793
22	21.01.2021	11:18	6cum	4480	14400	14400		15271	87794
23	21.01.2021	12:30	6cum	4481	14400	14350	50	15272	87795
24	21.01.2021	13:05	6cum	4482	14400	14150	250	15273	87796
Total			72cum		172800cum			2760kgs	
Remarks:									

RMC pour report

Company/ firm:	Modi properties pvt ltd	Project:	May Flower Platinum	A. Estimated quantity:	320cum
Flat / Villa no.:	-	Block No.:	A block	B. Requisition quantity:	320cum
Slab no.:	For toilet basement slab 2& Ramp concrete pouring use purpose	PO Nos.	73523	C. Actual quantity poured:	310cum
Requisition nos.:	177249	Supplier:	Cemex infra	D. Difference (C-A):	-10cum
Sign of security	NIZARA	Sign of Admin	Syavani K	Sign of Project manager	
Date	27/01/2021	Date	29/1/21	Date	22/01/2021

Details of RMC pour

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MRRN No.
25	21.01.21	13:30	6cum	4483	14400	14470		15274	87797
26	21.01.21	14:20	6cum	4484	14400	14830	20	15275	87798
27	21.01.21	14:55	6cum	4485	14400	14550		15276	87799
28	21.01.21	15:10	6cum	4486	14400	14580		15277	87800
29	21.01.21	15:20	6cum	4487	14400	14720		15278	87801
30	21.01.21	15:38	6cum	4488	14400	15030		15279	87802
31	21.01.21	16:00	6cum	4489	14400	15040		15280	87803
32	21.01.21	16:27	6cum	4490	14400	14170	230	15281	87804
33	21.01.21	16:44	6cum	4491	14400	14540		15282	87805
34	21.01.21	17:00	6cum	4492	14400	14060	340	15283	87806
35	21.01.21	17:20	6cum	4493	14400	14030	370	15284	87807
36	21.01.21	18:12	6cum	4494	14400	13650	750	15285	87808
Total:			72cum		172800cum			1710kgs	

Remarks:

RMC pour report

Company/ firm:	Modi properties pvt ltd	Project:	May Flower Platinum	A. Estimated quantity:	320cum
Flat / Villa no.:	-	Block No.:	A block	B. Requisition quantity:	320cum
Slab no.:	For totlot basement slab 2& Ramp concrete pouring use purpose	PO Nos.	73523	C. Actual quantity poured:	310cum
Requisition nos.:	177249	Supplier:	Cemex infra	D. Difference (C-A):	-10cum
Sign of security	MIZAN	Sign of Admin	SVANAVI .K	Sign of Project manager	[Signature]
Date	27/01/2021	Date	27/1/21	Date	27/01/2021

Details of RMC pour

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	M/RN No.
37	21.01.2021	19:09	6cum	4495	14400	14230	170	15286	87809
38	21.01.2021	19:19	6cum	4496	14400	14710		15287	87810
39	21.01.2021	19:54	4cum	4497	9600	9730		15288	87811
40	25.01.2021	11:00	6cum	4559	14400	14430		15320	87955
41	25.01.2021	11:25	6cum	4560	14400	14690		15321	87956
42	25.01.2021	11:48	6cum	4561	14400	14600		15322	87957
43	25.01.2021	12:05	6cum	4562	14400	14530		15323	87958
44	25.01.2021	12:50	6cum	4563	14400	14640		15324	87959
45	25.01.2021	12:57	6cum	4564	14400	14520		15325	87960
46	25.01.2021	1:55	6cum	4565	14400	14610		15326	87961
47	25.01.2021	2:20	6cum	4566	14400	14610		15327	87962
48	25.01.2021	2:35	6cum	4567	14400	14490		15328	87963
Total:			70cum		168000cum			170kgs	

Total:		24cum		57600cum						
Remarks:										