

Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	Villa Orchids LLP	Date:	30-01-2021	
Site:	Villa Orchids	Prepared by:	K.SNEHA	
Report From / to	24-01-21 to 30-01-21	Approved by:	A.SURESH	
Report Date	30-01-2021			
List of requisitions numbers missing in the report*: -				
List of requisitions where PO/WO not prepared 3 working days after requisition:				
Req No.	Req Date	Serial no of item in Req.	Item Description	Reason for not preparing PO/WO#
63638	20-01-21	1	Cement ppc	Po to be issue
63644	23-01-21	1-4	Curtain	Estimate with MD for approval
63645	23-01-21	1-4	Curtain rods	Estimate with MD for approval
Req No.	Req Date	Serial no of item in Req.	Item Description	Details of discussion with supplier
63628	09-01-21	1	MS Ladder	PO No:73705 we will get it from SSLLP
63647	23-01-21	1-2	Wall hung	PO No:74126 we will get it from SSLLP
No. of gate passes issued this week:		Nil	From No.	To No.
Delivery van site visit on:		Visited in this week 25 th &30th Jan		
Inward report (MRN/other) & stock report emailed in pdf format to purchase?				Yes
DC register Sl. No. during the week	From No.	15539	To No.	15551
Items sent to HO /vendor that are pending for repair: NIL				
Details	Project Manager	Admin Officer/Manager	Admin Audit	
Sign		<i>Sneha</i>		
Date	30-01-2021	30-01-2021		

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiva@modiproperties.com and rajikumam@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!

[Signature]

APPROVED BY

30 JAN 2021

A. SURESH
PROJECT MANAGER

Sneha

Prepared by:	Keerthi				
Report Date:	28-01-2021				
Site	Villa Orchids LLP			Date: 30/01/21	
Requisition No	Requisition Date	Material Description	Purchase Officer - Remarks	Material delivered?	If material is not delivered - is delay justified?
List of requisitions Where PO/WO is not prepared 3 working days after requisition					
List of requisitions Where PO/WO is prepared and items have not been received at site					
63628	9-Jan-2021	MS ladder	Pick up from SLLP	No	
63637	15-Jan-2021	Wall hung	Delivered	yes	
63640	20-Jan-2021	Fisher plug	DElivered	yes	

APPROVED BY
30 JAN 2021
A. SURESH
PROJECT MANAGER

Sneha