

RMC pour report

Company/ firm:	Modi properties pvt ltd	Project:	May Flower Platinum	A. Estimated quantity:	280cum
Flat / Villa no.:	-	Block No.:	B block	B. Requisition quantity:	280cum
Slab no.:	For B&C block slab 9 concrete pouring use purpose	PO Nos.	74018	C. Actual quantity poured:	304.5cum
Requisition nos.:	177295	Supplier:	Cemex infra[global]	D. Difference (C-A):	+24.5cum
Sign of security		Sign of Admin		Sign of Project manager	
Date	02/02/2021	Date	02/02/21	Date	02/02/21

Details of RMC pour

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MRN No.
1.	30.01.2021	09:45	6cum	4572	14400	14770		15365	88094
2.	30.01.2021	10:00	6cum	4573	14400	14650		15366	88095
3.	30.01.2021	10:10	6cum	4574	14400	14800		15367	88096
4.	30.01.2021	10:30	6cum	4575	14400	14760		15368	88097
5.	30.01.2021	11:00	6cum	4576	14400	14510		15369	88098
6.	30.01.2021	14:00	6cum	4579	14400	14400		15370	88099
7.	30.01.2021	14:25	6cum	4580	14400	14650		15371	88100
8.	30.01.2021	14:50	6cum	4581	14400	14590		15372	88101
9.	30.01.2021	15:30	6cum	4582	14400	14480		15373	88103
10.	30.01.2021	15:45	6cum	4583	14400	14690		15374	88106
11.	30.01.2021	17:10	6cum	4585	14400	14590		15375	88107
12.	30.01.2021	17:30	6cum	4586	14400	14720		15376	88114
Total			72cum		172800cum				



Remarks:

We checked 10 cum in bags of 8.000173525. Now we used this in.

RMC pour report

02/02/2021

RMC pour report

Company/ firm:	Modi properties pvt ltd	Project:	May Flower Platinum	A. Estimated quantity:	280cum
Flat / Villa no.:	-	Block No.:	B block	B. Requisition quantity:	280cum
Slab no.:	For B&C block slab 9 concrete pouring use purpose	PO Nos.	74018	C. Actual quantity poured:	304.5cum
Requisition nos.:	177295	Supplier:	Cemex infra[global]	D. Difference (C-A):	+24.5cum
Sign of security		Sign of Admin		Sign of Project manager	
Date	02/02/2021	Date	02/02/21	Date	02/02/21

Details of RMC pour

Sl. No	Date	Time	Quantity poured	De No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	M/RN No.
25	31.01.2021	01:30	6cum	0725	14400	14660		15397	88131
26	31.01.2021	02:00	6cum	0726	14400	14140	260	15398	88132
27	31.01.2021	02:30	6cum	0727	14400	14550		15399	88133
28	31.01.2021	03:00	6cum	0728	14400	14500		15400	88134
29	31.01.2021	03:30	6cum	0729	14400	14460		15401	88135
30	31.01.2021	04:00	6cum	0731	14400	14720		15402	88136
31	31.01.2021	04:30	6cum	0732	14400	14430		15403	88137
32	31.01.2021	05:00	6cum	0735	14400	14380	20	15404	88138
33	31.01.2021	05:30	6cum	0737	14400	14560		15405	88139
34	31.01.2021	06:00	6cum	0739	14400	14850		15406	88140
35	31.01.2021	06:30	6cum	0740	14400	14140	260	15407	88142
36	31.01.2021	07:00	6cum	0742	14400	14410		15408	88143
Total:			72cum		172800cum	172260kgs	540kgs		

Remarks:	
-----------------	--

RMC pour report

Company/ firm:	Modi properties pvt ltd	Project:	May Flower Platinum	A. Estimated quantity:	280cum
Flat / Villa no.:	-	Block No.:	B block	B. Requisition quantity:	280cum
Slab no.:	For B&C block slab 9 concrete pouring use purpose	PO Nos.	74018	C. Actual quantity poured:	304.5cum
Requisition nos.:	177295	Supplier:	Cemex infra[global]	D. Difference (C-A):	+24.5cum
Sign of security Date	<i>Nityam</i> <i>02/02/2021</i>	Sign of Admin Date	<i>Sravani.K</i> <i>21/2/21</i>	Sign of Project manager Date	<i>Adh</i> <i>02/02/2021</i>

Details of RMC pour

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MRN No.
37	31.01.2021	07:30	6cum	0744	14400	14490		15409	88144
38	31.01.2021	08:00	6cum	0746	14400	14230	170	15410	88145
39	31.01.2021	08:30	4cum	0748	14400	14490		15411	88167
40	31.01.2021	09:00	6cum	0749	14400	14480		15412	88146
41	01.02.2021	08:30	6cum	0763	14400	14430		15417	88168
42	01.02.2021	09:00	6cum	0002	14400	14650		15418	88169
43	01.02.2021	09:30	6cum	0003	14400	14390		15419	88170
44	01.02.2021	10:00	6cum	0004	14400	14580		15420	88172
45	01.02.2021	10:30	6cum	0005	14400	14430		15421	88173
46	01.02.2021	11:00	6cum	0006	14400	14560		15422	88174
47	01.02.2021	11:30	6cum	0007	14400	14030	270	15423	88175
48	01.02.2021	12:00	6cum	0008	14400	14930		15424	88176
Total:			70cum		172800cum	172360kgs	440kgs		

Total:		18cum			43200cum					
Remarks:										