

QC - Concrete Cube Testing Report.																	
Company:		MPL															
Project:		MayflowerPlatinum															
Report for Month:		Dec - Jan (20 -21).															
Prepared By:		QC Team															
Date:		02-02-2021															
S. No.	Date of casting	Site Mix or RMC	Specified Grade of Concrete	Supplier / Contractor	D. C. No	Block No. / Bungalow No.	Used for Slab / Columns	Slab No. or Column No.	Date of Testing	No. of days	Specified Strength	Tested Strength Kilo-newtons	Tested Strength in N per sq. mm	Avg. of three tests			Remarks
15197	02-12-2020	RMC	M25	Cemex Infra		Tot-lot	Footings		10-12-20	8	17.5	405.0	18.0				
											17.5	410.0	18.2	18.1			
											17.5	410.0	18.2				
15197	02-12-2020	RMC	M25	Cemex Infra		Tot-lot	Footings		31-12-20	29	25.0	595.0	26.4				
											25.0	605.0	26.9	26.4			
											25.0	580.0	25.8				
15198	03-12-2020	Site Mix	M30	Tirupathi		C	amns(602-6	8	10-12-20	7	21.5	495.0	22.0				
											21.5	490.0	21.8	21.9			
											21.5	490.0	21.8				
15198	03-12-2020	Site Mix	M30	Tirupathi		C	amns(602-6	8	31-12-20	28	30.0	695.0	30.9				
											30.0	695.0	30.9	31.1			
											30.0	710.0	31.6				
15199	16-12-2020	Site Mix	M25	Tirupathi		Tot-lot	linth Beam		25-12-20	9	17.5	410.0	18.2				
											17.5	395.0	17.6	17.8			
											17.5	395.0	17.6				
15199	16-12-2020	Site Mix	M25	Tirupathi		Tot-lot	linth Beam		15-1-21	30	25.0	605.0	26.9				
											25.0	595.0	26.4	26.6			
											25.0	595.0	26.4				
15200	18-12-2020	Site Mix	M30	Tirupathi		Tot-lot	Columns	1	25-12-20	7	21.5	480.0	21.3				
											21.5	495.0	22.0	21.8			
											21.5	495.0	22.0				
15200	18-12-2020	Site Mix	M30	Tirupathi		Tot-lot	Columns	1	15-1-21	28	30.0	690.0	30.7				
											30.0	695.0	30.9	30.8			
											30.0	695.0	30.9				
15201	18-12-2020	RMC	M25	Cemex Infra		B&C	ab-602-60	8	25-12-20	7	17.5	390.0	17.3				
											17.5	395.0	17.6	17.6			
											17.5	405.0	18.0				
15201	18-12-2020	RMC	M25	Cemex Infra		B&C	ab-602-60	8	15-1-21	28	25.0	590.0	26.2				
											25.0	595.0	26.4	26.1			
											25.0	580.0	25.8				
15202	24-12-2020	RMC	M25	Cemex Infra		A	OHT(B.S)		2-1-21	9	17.5	410.0	18.2				
											17.5	385.0	17.1	17.7			
											17.5	400.0	17.8				
15202	24-12-2020	RMC	M25	Cemex Infra		A	OHT(B.S)		21-1-21	28	25.0	610.0	27.1				
											25.0	585.0	26.0	26.4			
											25.0	590.0	26.2				