



Company Name	Modiproperties Pvt Ltd	Project	GULMOHAR RESIDENCY	Prepared By	Last updated on	1-Feb-21	Block No	Block - F
S.No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Remarks	
1	F - 101	N/A	12-12-20					
2	F - 102	N/A					upperbasement slab completed	
3	F - 103	N/A						
4	F - 104	N/A						
5	F - 105	N/A						
6	F - 106	N/A	12-12-20				upperbasement slab completed	
7	F - 201		30-01-21					
8	F - 202							
9	F - 203							
10	F - 204							
11	F - 205							
12	F - 206		30-01-21					
13	F - 301						centring work under progress	
14	F - 302							
15	F - 303							
16	F - 304							
17	F - 305							
18	F - 306							
19	F - 401						centring work under progress	
20	F - 402							
21	F - 403							
22	F - 404							
23	F - 405							
24	F - 406							
25	F - 501							
26	F - 502							
27	F - 503							
28	F - 504							
29	F - 505							
30	F - 506							
31	F - 601							
32	F - 602							
33	F - 603							
34	F - 604							
35	F - 605							
36	F - 606							



Company Name		Modiproperties Pvt Ltd		GULMOHAR RESIDENCY		Project		Prepared By		Last updated on		Block No			
S.No		Flat No		Plinth beam casting Date		Slab casting date		Stage - I BW & internal plastering completion date		Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)		Stage III completion date		Remarks	
1		E - 101													
2		E - 102													
3		E - 103													
4		E - 104													
5		E - 105													
6		E - 106													
7		E - 107													
8		E - 201													
9		E - 202													
10		E - 203													
11		E - 204													
12		E - 205													
13		E - 206													
14		E - 207													
15		E - 301													
16		E - 302													
17		E - 303													
18		E - 304													
19		E - 305													
20		E - 306													
21		E - 307													
22		E - 401													
23		E - 402													
24		E - 403													
25		E - 404													
26		E - 405													
27		E - 406													
28		E - 407													
29		E - 501													
30		E - 502													
31		E - 503													
32		E - 504													
33		E - 505													
34		E - 506													
35		E - 507													
36		E - 601													
37		E - 602													
38		E - 603													
39		E - 604													
40		E - 605													
41		E - 606													
42		E - 607													

APPROVED BY


01 FEB 2021



Company Name		Modiproperties Pvt Ltd		GULMOHAR RESIDENCY		Project		Prepared By		Last updated on		1-Feb-21		Block No		Block - C	
S.No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Remarks										
1	C - 101																
2	C - 102																
3	C - 103																
4	C - 104	NA					Column concreting										
5	C - 105	NA					Column concreting										
6	C - 106																
7	C - 107																
8	C - 201																
9	C - 202																
10	C - 203																
11	C - 204																
12	C - 205																
13	C - 206																
14	C - 207																
15	C - 301																
16	C - 302																
17	C - 303																
18	C - 304																
19	C - 305																
20	C - 306																
21	C - 307																
22	C - 401																
23	C - 402																
24	C - 403																
25	C - 404																
26	C - 405																
27	C - 406																
28	C - 407																
29	C - 501																
30	C - 502																
31	C - 503																
32	C - 504																
33	C - 505																
34	C - 506																
35	C - 507																
36	C - 601																
37	C - 602																
38	C - 603																
39	C - 604																
40	C - 605																
41	C - 606																
42	C - 607																

APPROVED BY

01 FEB 2021



Company Name		Modiproperties Pvt Ltd		Project		GULMOHAR RESIDENCY		Prepared By		Rampurasad		Last updated on		1-Feb-21		Block -B	
S.No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Remarks										
1	B-101	N \ A	18-03-2020	19-12-20													
2	B-102	N \ A	08-03-2020	26-12-20													
3	B-103	N \ A	08-03-2020	19-12-20													
4	B-104	N \ A	08-03-2020	20-08-20	02-11-20	17-11-20	Model flat										
5	B-105	N \ A	08-03-2020	20-08-20	02-11-20	17-11-20	Model flat										
6	B-106	N \ A	08-03-2020	15-10-20			Site office										
7	B-107	N \ A	08-03-2020	19-12-20													
8	B-108	N \ A	18-03-2020	19-12-20													
9	B-201	N \ A	19-09-2020	29-12-20													
10	B-202	N \ A	19-09-2020	15-01-21													
11	B-203	N \ A	23-06-2020	15-01-21													
12	B-204	N \ A	23-06-2020	15-01-21													
13	B-205	N \ A	23-06-2020	15-01-21													
14	B-206	N \ A	23-06-2020	29-12-20													
15	B-207	N \ A	19-09-2020	19-12-20													
16	B-208	N \ A	19-09-2020	19-12-20													
17	B-301	N \ A	20-10-2020				Internal plastering under progress										
18	B-302	N \ A	20-10-2020				Internal plastering under progress										
19	B-303	N \ A	28-09-2020				Internal plastering under progress										
20	B-304	N \ A	28-09-2020				Internal plastering under progress										
21	B-305	N \ A	28-09-2020				Internal plastering under progress										
22	B-306	N \ A	28-09-2020	31-01-21			Electrical conduiting work progress										
23	B-307	N \ A	20-10-2020				Internal plastering under progress										
24	B-308	N \ A	20-10-2020	31-01-21													
25	B-401	N \ A	13-11-2020				Brickwork under progress										
26	B-402	N \ A	13-11-2020				Brickwork under progress										
27	B-403	N \ A	24-10-2020				Brickwork under progress										
28	B-404	N \ A	24-10-2020				Brickwork under progress										
29	B-405	N \ A	24-10-2020				Brickwork under progress										
30	B-406	N \ A	24-10-2020				Brickwork under progress										
31	B-407	N \ A	13-11-2020				Brickwork under progress										
32	B-408	N \ A	13-11-2020				Brickwork under progress										
33	B-501	N \ A	12-Dec-20				Brickwork under progress										
34	B-502	N \ A	12-Dec-20														
35	B-503	N \ A	20-11-2020														
36	B-504	N \ A	20-11-2020														
37	B-505	N \ A	20-11-2020														
38	B-506	N \ A	20-11-2020														
39	B-507	N \ A	12-Dec-20														
40	B-508	N \ A	12-Dec-20														
41	B-601	N \ A															
42	B-602	N \ A															
43	B-603	N \ A															
44	B-604	N \ A															
45	B-605	N \ A															
46	B-606	N \ A															
47	B-607	N \ A															
48	B-608	N \ A															

APPROVED BY


01 FEB 2021

APPROVED BY
01 FEB 2021
PROJECT MANAGER

Company Name Modiproperties Pvt Ltd		Project LMOHAR RESIDENCY		Prepared By Ramprasad M		Last updated on 1-Feb-21		Block No	
S.No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Remarks	Block No	
1	A - 101	NA	24-07-20	23-09-20	02-11-20	17-11-20	Model flat		
2	A - 102	27-12-19	24-07-20	26-12-20					
3	A - 103	27-12-19	11-07-20	14-12-20					
4	A - 104	27-12-19	11-07-20	19-12-20					
5	A - 105	17-12-19	11-07-20	14-12-20					
6	A - 106	27-12-19	11-07-20	19-12-20					
7	A - 107	06-01-20	11-07-20	14-12-20					
8	A - 108	18-01-20	24-07-20	19-12-20					
9	A - 109	N/A	24-07-20	22-09-20	02-11-20	17-11-20	Model flat		
10	A - 201	N/A	20-10-20	31-01-21					
11	A - 202		20-10-20				Plastering under progress		
12	A - 203		10-10-20				Plastering under progress		
13	A - 204		10-10-20	31-01-21					
14	A - 205		10-10-20	28-12-20			Plastering under progress		
15	A - 206		10-10-20	14-01-21			Plastering under progress		
16	A - 207		10-10-20				Plastering under progress		
17	A - 208		20-10-20				Plastering under progress		
18	A - 209	N/A	20-10-20				Plastering under progress		
19	A - 301	N/A	05-12-20				Brickwork under progress		
20	A - 302		05-12-20				Brickwork under progress		
21	A - 303		24-11-20				Brickwork under progress		
22	A - 304		24-11-20				Brickwork under progress		
23	A - 305		24-11-20				Brickwork under progress		
24	A - 306		24-11-20						
25	A - 307		24-11-20						
26	A - 308		05-12-20						
27	A - 309	N/A	05-12-20						
28	A - 401	N/A	31-12-20						
29	A - 402		31-12-20						
30	A - 403		31-12-20						
31	A - 404		31-12-20						
32	A - 405		31-12-20						
33	A - 406		31-12-20						
34	A - 407		31-12-20						
35	A - 408		31-12-20						
36	A - 409	N/A	31-12-20						
37	A - 501	N/A					Columns barbanding under progress		
38	A - 502						Columns barbanding under progress		
39	A - 503						Columns barbanding under progress		
40	A - 504						Columns barbanding under progress		
41	A - 505						Columns barbanding under progress		
42	A - 506						Columns barbanding under progress		
43	A - 507						Columns barbanding under progress		
44	A - 508						Columns barbanding under progress		
45	A - 509	N/A					Columns barbanding under progress		
46	A - 601	N/A					Columns barbanding under progress		
47	A - 602								
48	A - 603								
49	A - 604								
50	A - 605								
51	A - 606								
52	A - 607								
53	A - 608								
54	A - 609	N/A							

APPROVED BY
01 FEB 2021
PROJECT MANAGER

Company Name	Modiproperties Pvt Ltd	Project	GULMOHAR RESIDENCY	Prepared By		Last updated on	1-Feb-21	Block No	
S.No	Flat No	Plinth beam casting date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion on date	Remarks		
1	G - 101								
2	G - 102								
3	G - 103								
4	G - 104								
5	G - 105								
6	G - 106	NA					Upperbasement slab centring		
7	G - 107	NA					Upperbasement slab centring		
8	G - 201								
9	G - 202								
10	G - 203								
11	G - 204								
12	G - 205								
13	G - 206								
14	G - 207								
15	G - 301								
16	G - 302								
17	G - 303								
18	G - 304								
19	G - 305								
20	G - 306								
21	G - 307								
22	G - 401								
23	G - 402								
24	G - 403								
25	G - 404								
26	G - 405								
27	G - 406								
28	G - 407								
29	G - 501								
30	G - 502								
31	G - 503								
32	G - 504								
33	G - 505								
34	G - 506								
35	G - 507								
36	G - 601								
37	G - 602								
38	G - 603								
39	G - 604								
40	G - 605								
41	G - 606								
42	G - 607								



APPROVED BY *[Signature]*
PROJECT MANAGER
01 FEB 2021