


P'Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	MCMET	Date:	27.02.2021	
Site:	Manilal Modi Memorial Hospital	Prepared by:	Sridevi	
Report From / To	20.02.2021 to 26.02.2021	Approved by:	Madhu	
Report Date	27.02.2021			
List of requisitions numbers missing in the report*:				
List of requisitions where PO/WO not prepared 3 working days after requisition:				
Req No.	Req Date	Serial no of item in Req.	Item Description	Reason for not preparing PO/WO#
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:				
Req No.	Req Date	Serial no of item in Req.	Item Description	Details of discussion with supplier
162072	22.02.2021	01	Templets	Ready at SSLLP, We will get by Monday .
162079	16.02.2021	01,02	MS Gazet plate Anchorbolts(Bolt type),	Spoken with supplier,we will get by Monday.
162085	23.02.2021	01,02,03	2Core copper wire, 3Core copper wire, Amps Meter.	Spoken with supplier, will get by Monday.
162089	24.02.2021	01	MS Sheets	Ready at SSLLP, We will get by Monday .
No. of gate passes issued this week:	01	From No.	1679	To No. 1679
Delivery van site visit on:	20 th 22 nd 26 th			
Inward report (MRN/other) & stock report emailed in pdf format to purchase?	Yes			
DC register Sl. No. during the week	From No.	10164	To No.	10171
Items not ordered but received: Nil				
Items sent to HO /vendor that are pending for repair: Nil				
Other corrections & remarks:				
Details	Project Manager	Admin Officer/Manager	Admin Audit	
Sign		Sridevi		
Date	27.02.2021	27.02.2021		

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and rajkumari@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material. 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!