

RMC pour report

Company/ firm:	Modi properties pvt ltd	Project:	May Flower Platinum	A. Estimated quantity:	90cum
Flat / Villa no.:	-	Block No.:	A block	B. Requisition quantity:	90cum
Slab no.:	For Totlot North side water tank bottom slab concrete pouring use purpose	PO Nos.	74706	C. Actual quantity poured:	90cum
Requisition nos.:	177363	Supplier:	Prism johnson limited	D. Difference (C-A):	-
Sign of security	Nizam	Sign of Admin	Sravani. K	Sign of Project manager	Kdhar
Date	01/03/2021	Date	13/21	Date	01/3/2021

Details of RMC pour

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MIRN No.
1.	26.02.2021	15:10	6cum	6771	14400	14080	320	15715	89449
2.	26.02.2021	15:20	6cum	6772	14400	14130	270	15716	89450
3.	26.02.2021	15:30	6cum	6773	14400	14120	280	15717	89451
4.	26.02.2021	15:40	6cum	6774	14400	14360	40	15718	89452
5.	26.02.2021	16:20	6cum	6775	14400	14290	110	15719	89453
6.	26.02.2021	16:25	6cum	6776	14400	14100	300	15720	89454
7.	26.02.2021	16:30	6cum	6778	14400	14170	230	15721	89455
8.	26.02.2021	16:40	6cum	6779	14400	14090	310	15722	89456
9.	26.02.2021	16:45	6cum	6780	14400	14000	400	15723	89458
10.	26.02.2021	16:50	6cum	6781	14400	14180	220	15724	89459
11.	26.02.2021	17:10	6cum	6782	14400	14310	90	15725	89461
12.	26.02.2021	17:15	6cum	6783	14400	14210	190	15726	89462
Total			72cum		172800cum		2760kgs		
Remarks:									

