

RMC pour report

Company/ firm:	Modi properties pvt ltd	Project:	May Flower Platinum	A. Estimated quantity:	300cum
Flat / Villa no.:	-	Block No.:	A block	B. Requisition quantity:	300cum
Slab no.:	For slab2&swimming deck slab concrete pouring use purpose	PO Nos.	74704	C. Actual quantity poured:	300cum
Requisition nos.:	177364	Supplier:	Prism johnson limited	D. Difference (C-A):	
Sign of security	Nizam	Sign of Admin	Syavani K	Sign of Project manager	
Date	01/3/2021	Date	11/3/21	Date	01/3/20

Details of RMC pour

[illegible]

RMC pour report

Company/ firm:	Modi properties pvt ltd	Project:	May Flower Platinum	A. Estimated quantity:	300cum
Flat / Villa no.:	-	Block No.:	A block	B. Requisition quantity:	300cum
Slab no.:	For slab2&swimming pool deck slab concrete pouring use purpose	PO Nos.	74704	C. Actual quantity poured:	300cum
Requisition nos.:	177364	Supplier:	Prism johnson limited	D. Difference (C-A):	
Sign of security	<i>Ni Zeta</i>	Sign of Admin	<i>Syavan K</i>	Sign of Project manager	<i>Zeta</i>
Date	01/03/2021	Date	01/3/21	Date	01/3/2021

Details of RMC pour

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MNR No.
13	21.02.2021	09:15	6cum	006511	14400	14210	190	15620	89111
14	21.02.2021	11:00	6cum	006514	14400	14240	160	15621	89112
15	21.02.2021	12:45	6cum	006518	14400	14620		15622	89113
16	21.02.2021	13:00	6cum	006519	14400	14180	220	15623	89114
17	25.02.2021	08:45	6cum	006686	14400	14430		15662	89373
18	25.02.2021	09:15	6cum	006687	14400	14030	370	15663	89374
19	25.02.2021	10:00	6cum	006689	14400	14150	250	15664	89375
20	25.02.2021	10:15	6cum	006690	14400	14110	290	15665	89376
21	25.02.2021	10:30	6cum	006691	14400	14120	280	15666	89377
22	25.02.2021	10:55	6cum	006692	14400	14060	340	15667	89378
23	25.02.2021	11:15	6cum	006693	14400	15340	60	15668	89379
24	25.02.2021	12:15	6cum	006697	14400	14220	180	15669	89380
Total			72cum		172800cum		2340kgs		

Remarks:	

RMC pour report

Company/ firm:	Modi properties pvt ltd	Project:	May Flower Platinum	A. Estimated quantity:	300cum
Flat / Villa no.:	-	Block No.:	A block	B. Requisition quantity:	300cum
Slab no.:	For totlot slab2&swimming pool deck slab concrete pouring use purpose	PO Nos.	74704	C. Actual quantity poured:	300cum
Requisition nos.:	177364	Supplier:	Prism johnson limited	D. Difference (C-A):	
Sign of security	<i>Nizam</i>	Sign of Admin	<i>Sravani . K</i>	Sign of Project manager	<i>Tobal</i>
Date	01/03/2021	Date	11/3/21	Date	01/3/2021

Details of RMC pour

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MIRN No.
25	25.02.2021	12,30	6cum	006698	14400	13300	1100	15670	89382
26	25.02.2021	12,40	6cum	006699	14400	14330	70	15671	89384
27	25.02.2021	12,50	6cum	006700	14400	14100	300	15672	89385
28	25.02.2021	13,00	6cum	006701	14400	14490		15673	89387
29	25.02.2021	13,35	6cum	006702	14400	14150	250	15674	89388
30	25.02.2021	13,55	6cum	006703	14400	14100	300	15675	89390
31	25.02.2021	14,05	6cum	006704	14400	14240	160	15676	89392
32	25.02.2021	14,35	6cum	006705	14400	14270	130	15677	89394
33	25.02.2021	14,45	6cum	006707	14400	14250	150	15678	89395
34	25.02.2021	14,50	6cum	006708	14400	14000	400	15679	89397
35	25.02.2021	15,20	6cum	006710	14400	14150	250	15680	89399

36	25.02.2021	15:50	6cum	006712	14400	14190	210	15681	89401
Total:			72cum		172800cum		3320kgs		
Remarks:									

RMC pour report									
Company/ firm:	Modi properties pvt ltd			Project:	May Flower Platinum		A. Estimated quantity:	300cum	
Flat / Villa no.:	-			Block No.:	A block		B. Requisition quantity:	300cum	
Slab no.:	For totlot slab2&swimming pool deck slab concrete pouring use purpose			PO Nos.	74704		C. Actual quantity poured:	300cum	
Requisition nos.:	177364			Supplier:	Prism johnson limited		D. Difference (C-A):		
Sign of security	Nizama			Sign of Admin	Savarna's k		Sign of Project manager	Taha	
Date	01/03/2021			Date	11/3/21		Date	01/3/2021	

Details of RMC pour

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (Kgs)	Short fall in weight in kgs	Inward no.	MRN No.
37	25.02.2021	16:20	6cum	006713	14400	13980	420	15682	89402
38	25.02.2021	16:35	6cum	006714	14400	14270	130	15683	89404
39	25.02.2021	18:00	6cum	006716	14400	14190	210	15684	89405
40	25.02.2021	18:10	6cum	006717	14400	14110	290	15685	89407
41	25.02.2021	18:20	6cum	006718	14400	14190	210	15686	89409
42	25.02.2021	18:40	6cum	006720	14400	14000	400	15687	89410
43	25.02.2021	18:55	6cum	006721	14400	14190	210	15688	89411
44	25.02.2021	20:00	6cum	006725	14400	14120	280	15689	89412
45	26.02.2021	11:50	6cum	006764	14400	14210	190	15710	89426
46	26.02.2021	12:00	6cum	006765	14400	14360	40	15711	89427

47	26.02.2021	12:30	6cum	006766	14400	14250	150	15712	89428
	Total:		72cum		172800cum		2530kgs		
	Remarks:								

RMC pour report

Company/ firm:	Modi properties pvt ltd	Project:	May Flower Platinum	A. Estimated quantity:	300cum
Flat / Villa no.:		Block No.:	A block	B. Requisition quantity:	300cum
Slab no.:	For slab2&swimming deck slab totlot pool concrete pouring use purpose	PO Nos.	74704	C. Actual quantity poured:	300cum
Requisition nos.:	177364	Supplier:	Prism johnson limited	D. Difference (C-A):	
Sign of security	Nizam	Sign of Admin	Syavai K	Sign of Project manager	Zohar
Date	01/03/2021	Date	11/3/21	Date	01/3/2021

Details of RMC pour

[illegible]
